

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 03/31/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 03/31/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 03/31/2024  
0001 2359  
Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2400 MW 2400 MW**  
150 MW 250 MW  
2550 MW 2650 MW

### HOMRC\_NY-MAINS\_NY\_345\_47

Fri 09/08/2023 to Sat 03/09/2024  
1612 Continuous 1600  
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### SCH-IMO-NYISO\_LIMIT\_1900

Wed 11/01/2023 to Tue 04/30/2024  
0001 Continuous 2359  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2200 MW**  
250 MW  
2450 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_6

Fri 12/15/2023 to Sun 03/10/2024  
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### DUNWODIE-SHORE\_RD\_345\_Y50

Fri 12/15/2023 to Sun 03/10/2024  
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

FWD (Import)

REV (Export)

**800 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### SHORE\_RD\_345\_138\_BK 2

Fri 12/15/2023 to Sun 03/10/2024  
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### ADIRNDCK-PORTER\_\_230\_12

Tue 01/02/2024 to Wed 05/29/2024  
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

**2300 MW**

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

### SCH-IMO-NYISO\_LIMIT\_1750

Tue 01/02/2024 to Wed 05/29/2024  
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

**2050 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

### FRASER\_\_345\_FRASER SVC

Tue 01/02/2024 to Fri 03/15/2024  
0700 Continuous 1530

EXTENDED by NYPA 02/22/2024 14:18

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3655 MW**

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_W49TH\_ST\_345\_M51

Tue 01/30/2024 to Sun 03/31/2024  
0202 Continuous 2359

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### CLAY\_\_-EDIC\_\_345\_2-15

Mon 02/05/2024 to Mon 03/11/2024  
0700 Continuous 1600

UPDATED by NYPA 02/02/2024 14:53

OSWEGO EXPORT

FWD (Import)

REV (Export)

**4850 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

### SHORE\_RD\_345\_138\_BK 1

Mon 02/12/2024 to Fri 05/03/2024  
0001 Continuous 2359

UPDATED by LI 02/07/2024 12:08

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

### SCH-IMO\_NY\_NIAG\_CB\_3122\_W/BB

Tue 02/13/2024 to Fri 03/01/2024  
1525 Continuous 2359

SCH - OH - NY

FWD (Import)

REV (Export)

**2300 MW**

**1750 MW**

Impacts Total Transfer Capability

150 MW

150 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NYPA

### BECK\_\_-PACKARD\_230\_BP76

Mon 03/04/2024 to Fri 05/24/2024  
0500 Continuous 1600

SCH - OH - NY

FWD (Import)

REV (Export)

**1800 MW**

**1350 MW**

Impacts Total Transfer Capability

650 MW

550 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NGrid

### SCH-IMO-NYISO\_LIMIT\_1300

Mon 03/04/2024 to Mon 05/20/2024  
0500 Continuous 0800

SCH - OH - NY

FWD (Import)

REV (Export)

**1600 MW**

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCRIBA_-VOLNEY__345_20</b>					OSWEGO EXPORT	FWD (Import)	REV (Export)
Mon 03/04/2024	to	Mon 03/11/2024			Impacts Total Transfer Capability	<b>5250 MW</b>	
0800	Continuous	1900			TTC with All Lines In Service	0 MW	
Work scheduled by: NGrid						5250 MW	
<b>STLAWRNC-MOSES__230_L33P</b>					SCH - OH - NY	FWD (Import)	REV (Export)
Mon 03/04/2024	to	Mon 03/04/2024	<u>UPDATED by IESO 02/27/2024 14:21</u>		Impacts Total Transfer Capability		
1030	Continuous	1600			TTC with All Lines In Service		
Work scheduled by: NYPA							
<b>STLAWRNC-MOSES__230_L34P</b>					SCH - OH - NY	FWD (Import)	REV (Export)
Tue 03/05/2024	to	Tue 03/05/2024	<u>UPDATED by NYPA 02/27/2024 14:28</u>		Impacts Total Transfer Capability		
0830	Continuous	1600			TTC with All Lines In Service		
Work scheduled by: NYPA							
<b>SCH-HQ_CEDARS-NYISO_LIMIT_240</b>					SCH - HQ_CEDARS	FWD (Import)	REV (Export)
Mon 03/11/2024	to	Thu 04/11/2024			Impacts Total Transfer Capability	<b>240 MW</b>	
0800	Continuous	1800			TTC with All Lines In Service	39 MW	
Work scheduled by: HQ						279 MW	
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>					SCH - HQ_CEDARS	FWD (Import)	REV (Export)
Mon 03/11/2024	to	Thu 04/11/2024			Impacts Total Transfer Capability	<b>0 MW</b>	
0800	Continuous	1800			TTC with All Lines In Service	100 MW	
Work scheduled by: HQ						100 MW	
<b>SCRIBA_-VOLNEY__345_21</b>					OSWEGO EXPORT	FWD (Import)	REV (Export)
Tue 03/12/2024	to	Tue 03/19/2024	<u>UPDATED by NGrid 12/29/2023 11:38</u>		Impacts Total Transfer Capability	<b>5250 MW</b>	
0800	Continuous	1630			TTC with All Lines In Service	0 MW	
Work scheduled by: NGrid						5250 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Wed 03/13/2024 to Wed 03/13/2024  
0700 Continuous 0900  
Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**5250 MW**  
0 MW  
5250 MW

### OSWEGO\_-ELBRIDGE\_345\_17

Wed 03/13/2024 to Fri 03/15/2024  
0700 Continuous 1700  
Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**5250 MW**  
0 MW  
5250 MW

### NRTH1385-NOR HBR\_138\_601

Thu 03/14/2024 to Thu 03/14/2024  
0700 Continuous 1900  
Work scheduled by: ISONE

SCH - NPX\_1385  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**100 MW** **100 MW**  
100 MW 100 MW  
200 MW 200 MW

### NRTH1385-NOR HBR\_138\_602

Thu 03/14/2024 to Thu 03/14/2024  
0700 Continuous 1900  
Work scheduled by: ISONE

SCH - NPX\_1385  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**100 MW** **100 MW**  
100 MW 100 MW  
200 MW 200 MW

### NRTH1385-NOR HBR\_138\_603

Thu 03/14/2024 to Thu 03/14/2024  
0700 Continuous 1900  
Work scheduled by: ISONE

SCH - NPX\_1385  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**100 MW** **100 MW**  
100 MW 100 MW  
200 MW 200 MW

### NRTH1385-NORHBR\_138\_601 , NRTH1385-NORHBR\_138\_602

Thu 03/14/2024 to Thu 03/14/2024  
0700  
Work scheduled by:

SCH - NPX\_1385  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
200 MW 200 MW  
200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NRTH1385-NORHBR\_138\_601 , NRTH1385-NORHBR\_138\_603

Thu 03/14/2024 to Thu 03/14/2024  
0700 1900

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NORHBR\_138\_603 , NRTH1385-NORHBR\_138\_602

Thu 03/14/2024 to Thu 03/14/2024  
0700 1900

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NRTHPORT\_138\_NNC

Thu 03/14/2024 to Thu 03/14/2024  
0700 Continuous 1900

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Fri 03/15/2024 to Fri 03/15/2024  
1500 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

### CLAY\_\_-EDIC\_\_345\_1-16

Mon 03/18/2024 to Mon 04/22/2024  
0700 Continuous 1600

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 03/18/2024 to Mon 03/18/2024  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### S.RIPLEY-DUNKIRK\_230\_68

Mon 03/18/2024 to Fri 03/22/2024  
0800 Continuous 1600  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### SPRNBK\_345KV\_RNS5

Tue 03/19/2024 to Tue 03/19/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3200 MW**  
1400 MW  
4600 MW

### SPRNBK\_345KV\_RNS5

Wed 03/20/2024 to Sun 03/24/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3200 MW**  
1400 MW  
4600 MW

### MAINESBG-WATRCURE\_345\_30

Thu 03/21/2024 to Thu 03/21/2024  
0800 Continuous 1300  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2400 MW**  
150 MW  
2550 MW

### MILLWOOD-EASTVIEW\_345\_W85

Mon 03/25/2024 to Sat 03/30/2024  
0201 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**7810 MW**  
240 MW  
8050 MW

### SPRNBK\_345KV\_RNS3

Mon 03/25/2024 to Mon 03/25/2024  
0201 Continuous 0230  
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
800 MW  
4600 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-ALPS\_\_\_345\_393

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-ALPS\_\_\_345\_393

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

**1700 MW**

100 MW

1800 MW

### BERKSHIR-ALPS\_\_\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Wed 03/27/2024 to Thu 03/28/2024

1201 1500

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

**1100 MW**

700 MW

1800 MW

### BERKSHIR-NORTHFLD\_345\_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-NORTHFLD\_345\_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1300 MW**

100 MW

1400 MW

REV (Export)



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_1100

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1500  
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**1300 MW**

100 MW

1400 MW

### SCH-NE-NYISO\_LIMIT\_900

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1500  
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**1100 MW**

300 MW

1400 MW

### SCH-NYISO-NE\_LIMIT\_900

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1500  
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**1100 MW**

700 MW

1800 MW

### SPRNBK\_345KV\_RNS3

Sat 03/30/2024 to Sat 03/30/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**3800 MW**

800 MW

4600 MW

### SPRNBK\_345KV\_RNS5

Sat 03/30/2024 to Sat 03/30/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**3200 MW**

1400 MW

4600 MW

### MOTHAVN-RAINEY\_\_345\_Q12

Mon 04/01/2024 to Thu 04/11/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**3800 MW**

800 MW

4600 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO__BUCHAN_N_345_Y94</b>					FWD (Import)	REV (Export)
Tue 04/02/2024	to	Tue 04/30/2024		UPNY CONED	<b>7755 MW</b>	
0201	Continuous	0200		Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
<b>BERKSHIR-ALPS__345_393</b>					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
1200	Continuous	1000	ARR: 78	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
<b>BERKSHIR-ALPS__345_393</b>					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY	<b>1100 MW</b>	<b>1700 MW</b>
1200	Continuous	1000	ARR: 78	Impacts Total Transfer Capability	300 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	1800 MW
<b>BERKSHIR-ALPS__345_393 , BERKSHIR-NORTHFLD_345_312</b>					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024		SCH - NE - NY	<b>1100 MW</b>	<b>1100 MW</b>
1200		1000	ARR: 78	Impacts Total Transfer Capability	300 MW	700 MW
Work scheduled by:				TTC with All Lines In Service	1400 MW	1800 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
1200	Continuous	1000		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-NORTHFLD\_345\_312

Wed 04/03/2024 to Sun 04/07/2024  
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

**1300 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NE-NYISO\_LIMIT\_900

Wed 04/03/2024 to Sun 04/07/2024  
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_900

Wed 04/03/2024 to Sun 04/07/2024  
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

### MARCY\_\_\_765\_345\_AT1

Fri 04/05/2024 to Fri 04/05/2024  
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

**1750 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

### WATRCURE-OAKDALE\_345\_31

Fri 04/05/2024 to Fri 04/05/2024  
0800 Continuous 1500

SCH - PJ - NY

FWD (Import)

REV (Export)

**2400 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2550 MW

Work scheduled by: NYSEG

### MARCY\_\_\_765\_345\_AT2

Sat 04/06/2024 to Sat 04/06/2024  
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

**1700 MW**

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Mon 04/08/2024 to Mon 04/08/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LINDEN\_-GOETHALS\_230\_A2253

Mon 04/08/2024 to Tue 04/09/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 04/08/2024 to Sat 04/13/2024  
0800 Continuous 1500  
Work scheduled by: PJM

SCH - PJM\_VFT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
315 MW 315 MW  
315 MW 315 MW

### GOETHALS\_345KV\_5

Tue 04/09/2024 to Tue 04/09/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### BERKSHIR-ALPS\_\_\_345\_393

Tue 04/09/2024 to Fri 05/10/2024 UPDATED by ISONE 02/08/2024 16:42  
0600 Continuous 1500  
Work scheduled by: NGrid

SCH - NPX\_1385  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**100 MW** **100 MW**  
100 MW 100 MW  
200 MW 200 MW

### BERKSHIR-ALPS\_\_\_345\_393

Tue 04/09/2024 to Fri 05/10/2024 UPDATED by ISONE 02/08/2024 16:42  
0600 Continuous 1500  
Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1100 MW** **1700 MW**  
300 MW 100 MW  
1400 MW 1800 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-ALPS\_\_\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Tue 04/09/2024 to Fri 05/10/2024

0600 1500

ARR: 78

Work scheduled by:

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

**1100 MW**

700 MW

1800 MW

### BERKSHIR-NORTHFLD\_345\_312

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-NORTHFLD\_345\_312

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1300 MW**

100 MW

1400 MW

REV (Export)

### SCH-NE-NYISO\_LIMIT\_900

Tue 04/09/2024 to Tue 04/30/2024

0600 Continuous 2359

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

### SCH-NYISO-NE\_LIMIT\_900

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 2359

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

700 MW

1800 MW

REV (Export)

### E13THSTA-FARRAGUT\_345\_46

Thu 04/11/2024 to Tue 04/16/2024

0001 Continuous 0200

UPDATED by ConEd 02/27/2024 15:33

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**3800 MW**

800 MW

4600 MW

REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST-E13THSTA\_345\_M55

Thu 04/11/2024 to Tue 04/16/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Thu 04/11/2024 to Thu 04/11/2024  
0201 0230  
Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### SCH-NPX\_1385-NYISO\_LIMIT\_100

Mon 04/15/2024 to Fri 04/26/2024  
0600 Continuous 2200  
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	200 MW	

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Mon 04/15/2024 to Mon 04/15/2024  
2130 2200  
Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### GOETHALS\_345KV\_5

Tue 04/16/2024 to Tue 04/16/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

CANCELLED by TO 02/29/2024 09:41

	FWD (Import)	REV (Export)
STATEN ISLAND		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

### LINDEN\_-GOETHALS\_230\_A2253

Tue 04/16/2024 to Wed 04/17/2024  
0001 Continuous 1000  
Work scheduled by: ConEd

CANCELLED by TO 02/29/2024 09:41

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 04/16/2024 to Fri 05/03/2024  
0700 Continuous 1630

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

**5250 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

### GOETHALS\_345KV\_5

Wed 04/17/2024 to Wed 04/17/2024  
0930 Continuous 1000

CANCELLED by TO 02/29/2024 09:41

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

### LINDN\_CG-LNDVFT\_345\_V-3022

Thu 04/18/2024 to Thu 04/18/2024  
1500 Continuous 1800

SCH - PJM\_VFT

FWD (Import)

REV (Export)

**0 MW**

**0 MW**

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

### HUDSONTP-W49TH\_ST\_345\_Y56

Mon 04/22/2024 to Fri 04/26/2024  
0600 Continuous 1600

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**0 MW**

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

### W49TH\_ST\_345KV\_7

Mon 04/22/2024 to Mon 04/22/2024  
0600 Continuous 0630

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

### W49TH\_ST\_345KV\_8

Mon 04/22/2024 to Mon 04/22/2024  
0600 Continuous 0630

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**310 MW**

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY___345_1</b>					FWD (Import)	REV (Export)
Mon 04/22/2024	to	Fri 04/26/2024		WEST CENTRAL	<b>1300 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
<b>DUNWODIE_345KV_6</b>					FWD (Import)	REV (Export)
Tue 04/23/2024	to	Tue 04/23/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>DUNWODIE_345KV_8</b>					FWD (Import)	REV (Export)
Tue 04/23/2024	to	Tue 04/23/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>OSWEGO_-ELBRIDGE_345_17</b>					FWD (Import)	REV (Export)
Tue 04/23/2024	to	Sat 04/27/2024		OSWEGO EXPORT	<b>5250 MW</b>	
0730	Continuous	1630	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
<b>DUNWODIE_345KV_6</b>					FWD (Import)	REV (Export)
Wed 04/24/2024	to	Wed 04/24/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
2130	Continuous	2200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>DUNWODIE_345KV_8</b>					FWD (Import)	REV (Export)
Wed 04/24/2024	to	Wed 04/24/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
2130	Continuous	2200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DYSINGER-STA\_255\_345\_DH1

Fri 04/26/2024 to Tue 05/07/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)  
**2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### W49TH\_ST\_345KV\_7

Fri 04/26/2024 to Fri 04/26/2024  
1530 Continuous 1600  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
**300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Fri 04/26/2024 to Fri 04/26/2024  
1530 Continuous 1600  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
**310 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 660 MW

### MARCY\_\_FRASANNX\_345\_UCC2-41

Mon 04/29/2024 to Fri 05/24/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

UPDATED by NYPA 02/13/2024 10:53

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)  
**3225 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3725 MW

### PANNELL\_-CLAY\_\_345\_2

Mon 04/29/2024 to Fri 05/03/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)  
**1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### LADENTWN-BUCHAN\_S\_345\_Y88

Tue 04/30/2024 to Sun 05/19/2024  
0201 Continuous 2359  
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)  
**7695 MW**  
Impacts Total Transfer Capability 355 MW  
TTC with All Lines In Service 8050 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_700

Wed 05/01/2024 to Fri 05/10/2024  
0001 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

**900 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### W49TH\_ST\_345KV\_5

Wed 05/01/2024 to Fri 05/03/2024  
0001 Continuous 0200

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_7

Wed 05/01/2024 to Fri 05/03/2024  
0001 Continuous 0200

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

### SPRNBK\_345KV\_RNS4

Sun 05/05/2024 to Sun 05/05/2024  
0001 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### SPRNBK\_W49TH\_ST\_345\_M52

Sun 05/05/2024 to Sun 05/05/2024  
0001 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_5

Sun 05/05/2024 to Sun 05/05/2024  
0001 Continuous 1730

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

Sun 05/05/2024 to Sun 05/05/2024  
1900 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

### SPRNBK\_EGRDNCTR\_345\_Y49

Mon 05/06/2024 to Wed 05/08/2024  
0001 Continuous 2200

CONED - LIPA

FWD (Import)

REV (Export)

**775 MW**

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/06/2024 to Fri 05/10/2024  
0600 Continuous 1800

SCH - NPX\_CSC

FWD (Import)

REV (Export)

**0 MW**

**0 MW**

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

Work scheduled by: LI

### PANNELL-CLAY\_345\_2

Tue 05/07/2024 to Tue 05/07/2024  
0730 Continuous 1430

WEST CENTRAL

FWD (Import)

REV (Export)

**1300 MW**

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NGrid

### E13THSTA-FARRAGUT\_345\_46

Wed 05/08/2024 to Sun 05/12/2024  
0201 Continuous 0301

UPDATED by ConEd 02/27/2024 15:33

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### CLAY\_-INDPDNCE\_345\_26

Wed 05/08/2024 to Wed 05/08/2024  
0730 Continuous 1430

OSWEGO EXPORT

FWD (Import)

REV (Export)

**5000 MW**

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY___345_1</b>				FWD (Import)	REV (Export)
Thu 05/09/2024	to	Thu 05/09/2024	WEST CENTRAL	<b>1300 MW</b>	
0730	Continuous	1430	Impacts Total Transfer Capability	950 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	2250 MW	
<b>NIAGARA_-ROBNSNRD_230_64</b>				FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024	SCH - OH - NY	<b>1500 MW</b>	
0500	Continuous	1900	Impacts Total Transfer Capability	150 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	1650 MW	
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>				FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024	SCH - PJM_NEPTUNE	<b>0 MW</b>	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
<b>NEWBRDGE_345_138_BK_1</b>				FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024	SCH - PJM_NEPTUNE	<b>375 MW</b>	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
<b>NEWBRDGE_345_138_BK_2</b>				FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024	SCH - PJM_NEPTUNE	<b>375 MW</b>	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
<b>NEWBRDGE-DUFFYAVE_345_501</b>				FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024	SCH - PJM_NEPTUNE	<b>0 MW</b>	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_-CLAY\_\_\_345\_6

Tue 05/14/2024 to Tue 05/14/2024

0730 Continuous 1430

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

### CLAY\_-EDIC\_\_\_345\_2-15

Wed 05/15/2024 to Wed 05/15/2024

0730 Continuous 1430

Work scheduled by: NGrid

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

### NINEMILE-CLAY\_\_\_345\_8

Thu 05/16/2024 to Thu 05/16/2024

0730 Continuous 1430

Work scheduled by: NGrid

OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

### BUCHAN\_S-MILLWOOD\_345\_W97

Fri 05/17/2024 to Sat 05/18/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **8015 MW**  
Impacts Total Transfer Capability 35 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### KNICRBKR-PLSNTVLY\_345\_Y57

Sat 05/18/2024 to Sun 05/26/2024

2300 Continuous 0100

Work scheduled by: NGrid

ARR: 78

UPNY CONED **7885 MW**  
Impacts Total Transfer Capability 165 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### FITZPTRK-EDIC\_\_\_345\_FE-1

Mon 05/20/2024 to Fri 05/24/2024

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	<b>4800 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>CHATGUAY-MASSENA_765_7040</b>					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
1800	Continuous	0500		Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
<b>CHATGUAY-MASSENA_765_7040</b>					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	<b>1550 MW</b>	
1800	Continuous	0500		Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MARCY__765_345_AT1</b>					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	<b>1750 MW</b>	
1800	Continuous	0500	ARR: 19	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_765\_345\_AT2

Wed 05/29/2024 to Sat 06/01/2024

1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**1700 MW**

1450 MW

3150 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 05/29/2024 to Sat 06/01/2024

1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**90 MW**

180 MW

270 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 05/29/2024 to Sat 06/01/2024

1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**475 MW**

1025 MW

1500 MW

**1000 MW**

0 MW

1000 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 05/29/2024 to Sat 06/01/2024

1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**500 MW**

2650 MW

3150 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 05/29/2024 to Sat 06/01/2024

1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**2595 MW**

1130 MW

3725 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1 , CHATGUAY-MASSENA\_765\_7040

Wed 05/29/2024 to Sat 06/01/2024

1800 0500

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**500 MW**

2650 MW

3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_-MASSENA\_\_230\_MMS2 , MOSES\_\_-MASSENA\_\_230\_MMS1

Wed 05/29/2024 to Sat 06/01/2024  
1800 0500

Work scheduled by:

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**90 MW**

180 MW

270 MW

REV (Export)

### MOSES\_\_-MASSENA\_\_230\_MMS2 , MOSES\_\_-MASSENA\_\_230\_MMS1

Wed 05/29/2024 to Sat 06/01/2024  
1800 0500

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**850 MW**

650 MW

1500 MW

REV (Export)

**0 MW**

1000 MW

1000 MW

### BECK\_\_-PACKARD\_\_230\_BP76

Fri 05/31/2024 to Fri 05/31/2024  
0730 Continuous 1630

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1600 MW**

450 MW

2050 MW

REV (Export)

**1050 MW**

600 MW

1650 MW

### CHASLAKE-PORTER\_\_230\_11

Sat 06/01/2024 to Wed 07/03/2024  
0530 Continuous 1600

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**2100 MW**

1050 MW

3150 MW

REV (Export)

### WATRCURE-OAKDALE\_\_345\_31

Mon 06/03/2024 to Fri 06/07/2024  
0700 Continuous 1430

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**2050 MW**

200 MW

2250 MW

REV (Export)

### NIAGARA\_\_345\_230\_AT4

Tue 06/11/2024 to Wed 06/12/2024  
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1200 MW**

450 MW

1650 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHASLAKE-PORTER\_\_230\_11

Mon 07/08/2024 to Fri 08/30/2024  
0700 Continuous 1900  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### DYSINGER-STA\_255\_345\_DH2

Mon 07/15/2024 to Sun 08/04/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### ROSETON\_-EFISHKIL\_345\_RFK305

Sat 07/20/2024 to Sun 07/21/2024  
0700 Continuous 1600  
Work scheduled by: CHGE

FWD (Import) REV (Export)  
UPNY CONED **7215 MW**  
Impacts Total Transfer Capability 835 MW  
TTC with All Lines In Service 8050 MW

### LEEDS\_\_345\_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024  
0730 Continuous 1600  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3675 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3725 MW

### FRASER\_\_345\_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024  
0800 Continuous 1400  
Work scheduled by: NYSEG

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3655 MW**  
Impacts Total Transfer Capability 70 MW  
TTC with All Lines In Service 3725 MW

### EDIC\_\_-PRINCTWN\_345\_351

Mon 08/19/2024 to Sat 08/24/2024  
0700 Continuous 1700  
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3335 MW**  
Impacts Total Transfer Capability 390 MW  
TTC with All Lines In Service 3725 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY__-EDIC__345_UE1-7</b>					FWD (Import)	REV (Export)
Sun 08/25/2024	to	Fri 08/30/2024		OSWEGO EXPORT	<b>5250 MW</b>	
0800	Continuous	1600	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
<b>CHASLAKE-PORTER__230_11</b>					FWD (Import)	REV (Export)
Tue 09/03/2024	to	Fri 11/15/2024		MOSES SOUTH	<b>2100 MW</b>	
0530	Continuous	2000		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		OSWEGO EXPORT	<b>4800 MW</b>	
0001	Continuous	0100		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
0001	Continuous	0100		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>EDIC__-PRINCTWN_345_351</b>					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Wed 09/11/2024		CENTRAL EAST - VC	<b>3335 MW</b>	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
<b>ROCHESTR-PANNELL_345_RP1</b>					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	<b>2300 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_-EDIC\_\_345\_UE1-7

Thu 09/12/2024 to Sat 09/14/2024

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**5250 MW**

0 MW

5250 MW

### MOTTHAVN-RAINEY\_\_345\_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**3800 MW**

800 MW

4600 MW

### DYSINGER-STA\_255\_345\_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**2850 MW**

350 MW

3200 MW

### ROCHESTR-PANNELL\_\_345\_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**2300 MW**

900 MW

3200 MW

### STLAWRNC-MOSES\_\_230\_L34P

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

### PANNELL\_-CLAY\_\_345\_1

Mon 09/23/2024 to Fri 09/27/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**1300 MW**

950 MW

2250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STLAWRNC-MOSES___230_L34P</b>					FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 09/26/2024		OSWEGO EXPORT	<b>4800 MW</b>	
0900	Continuous	1000		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 09/26/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
0900	Continuous	1000		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>STLAWRNC-MOSES___230_L34P</b>					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		OSWEGO EXPORT	<b>4800 MW</b>	
1700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
1700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_-NIAGARA\_345\_PA302

Mon 10/07/2024 to Fri 10/11/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	850 MW
Impacts Total Transfer Capability	1050 MW	800 MW
TTC with All Lines In Service	2050 MW	1650 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

### NEWBRDGE\_345\_138\_BK\_1

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

### NEWBRDGE\_345\_138\_BK\_2

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1800  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY__-FRASANNX_345_UCC2-41</b>					FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024		CENTRAL EAST - VC	<b>3225 MW</b>	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>MARCY__-N.SCTLND_345_18</b>					FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC	<b>2665 MW</b>	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>MARCY__-N.SCTLND_345_18</b>					FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC	<b>2665 MW</b>	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>MARCY__345KV_CSC</b>					FWD (Import)	REV (Export)
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC	<b>3650 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	75 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>DYSINGER-STA_255_345_DH2</b>					FWD (Import)	REV (Export)
Tue 10/29/2024	to	Thu 10/31/2024		DYSINGER EAST	<b>2850 MW</b>	
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
<b>DYSINGER-STA_255_345_DH1</b>					FWD (Import)	REV (Export)
Mon 11/04/2024	to	Sat 11/16/2024		DYSINGER EAST	<b>2850 MW</b>	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_-NIAGARA\_230\_PA27

Fri 11/15/2024 to Fri 11/15/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2100 MW  
REV (Export)  
350 MW  
2450 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 0 MW  
REV (Export) 0 MW  
1500 MW  
1000 MW  
1500 MW  
1000 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1550 MW  
REV (Export)  
1600 MW  
3150 MW

### MARCY\_765\_345\_AT1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1750 MW  
REV (Export)  
1400 MW  
3150 MW

### MARCY\_765\_345\_AT2

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1700 MW  
REV (Export)  
1450 MW  
3150 MW

### MASSENA-MARCY\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 90 MW  
REV (Export)  
189 MW  
279 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
0001	Continuous	2359		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>500 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	<b>2595 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>500 MW</b>	
0001		2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
<b>MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	<b>90 MW</b>	
0001		2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
<b>MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
0001		2359		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW



NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, March 1, 2024 to Sunday, August 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER\_\_230\_12

Sun 12/01/2024 to Tue 12/24/2024  
0530 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>2300 MW</b>	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

ADIRNDCK-PORTER\_\_230\_12

Thu 01/02/2025 to Sat 05/31/2025  
0530 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>2300 MW</b>	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	