

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW 2400 MW
150 MW 250 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Sat 03/09/2024
1612 Continuous 1600
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2050 MW

400 MW

2450 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/15/2024

0700 Continuous 1530

Work scheduled by: NYPA

EXTENDED by NYPA 02/22/2024 14:18

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3655 MW

70 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Tue 01/30/2024 to Sun 03/31/2024
0202 Continuous 2359

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600

UPDATED by NYPA 02/02/2024 14:53

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

SHORE_RD_345_138_BK 1

Mon 02/12/2024 to Fri 05/03/2024
0001 Continuous 2359

UPDATED by LI 02/07/2024 12:08

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

BECK__-PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0500 Continuous 1600

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

650 MW

550 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1300

Mon 03/04/2024 to Mon 05/20/2024
0500 Continuous 0800

SCH - OH - NY

FWD (Import)

REV (Export)

1600 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

SCRIBA_-VOLNEY__345_20

Mon 03/04/2024 to Mon 03/11/2024
0800 Continuous 1900

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L33P

Mon 03/04/2024 to Mon 03/04/2024
1030 Continuous 1600
Work scheduled by: NYPA

UPDATED by IESO 02/27/2024 14:21

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0830 Continuous 1600
Work scheduled by: NYPA

UPDATED by NYPA 02/27/2024 14:28

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 04/11/2024
0800 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
39 MW
279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 04/11/2024
0800 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

SCRIBA_-VOLNEY__345_21

Tue 03/12/2024 to Tue 03/19/2024
0800 Continuous 1630
Work scheduled by: NGrid

UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 03/13/2024 to Wed 03/13/2024
0700 Continuous 0900
Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Wed 03/13/2024 to Fri 03/15/2024
0700 Continuous 1700

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NRTH1385-NOR HBR_138_601

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

NRTH1385-NOR HBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

NRTH1385-NOR HBR_138_603

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 1900

SCH - NPX_1385

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

200 MW

200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Thu 03/14/2024 to Thu 03/14/2024
0700 1900

SCH - NPX_1385

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 1900

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NRTHPORT_138_NNC

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900

Work scheduled by: ISONE

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 03/15/2024 to Fri 03/15/2024
1500 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

0 MW

5250 MW

REV (Export)

CLAY_-EDIC_345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4850 MW

400 MW

5250 MW

REV (Export)

MOSES_-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

850 MW

3150 MW

REV (Export)

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Tue 03/19/2024 to Tue 03/19/2024
0001 Continuous 0030

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

Wed 03/20/2024 to Sun 03/24/2024
0001 Continuous 0200

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

MAINESBG-WATRCURE_345_30

Thu 03/21/2024 to Thu 03/21/2024
0800 Continuous 1300

SCH - PJ - NY

FWD (Import)

REV (Export)

2400 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2550 MW

Work scheduled by: NYSEG

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

ARR: 78

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Wed 03/27/2024 to Thu 03/28/2024

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1201 Continuous 1500

ARR: 78

Impacts Total Transfer Capability

1100 MW

1700 MW

300 MW

100 MW

Work scheduled by: NGrid

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1201 1500

Impacts Total Transfer Capability

1100 MW

1100 MW

300 MW

700 MW

Work scheduled by:

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

FWD (Import)

REV (Export)

1201 Continuous 1500

Impacts Total Transfer Capability

100 MW

100 MW

100 MW

100 MW

Work scheduled by: NGrid

TTC with All Lines In Service

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1201 Continuous 1500

Impacts Total Transfer Capability

1300 MW

100 MW

Work scheduled by: NGrid

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_1100

Wed 03/27/2024 to Thu 03/28/2024

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1201 Continuous 1500

Impacts Total Transfer Capability

1300 MW

100 MW

Work scheduled by: NGrid

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1201 Continuous 1500

Impacts Total Transfer Capability

1100 MW

300 MW

Work scheduled by: NGrid

TTC with All Lines In Service

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

700 MW

1800 MW

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

SPRNBK_345KV_RNS5

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

MOTTHAVN-RAINEY__345_Q12

Mon 04/01/2024 to Thu 04/11/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 04/02/2024 to Tue 04/30/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

7755 MW

295 MW

8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393						FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385		100 MW	100 MW
1200	Continuous	1000	ARR: 78	Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS___345_393						FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY		1100 MW	1700 MW
1200	Continuous	1000	ARR: 78	Impacts Total Transfer Capability		300 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024		SCH - NE - NY		1100 MW	1100 MW
1200		1000	ARR: 78	Impacts Total Transfer Capability		300 MW	700 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385		100 MW	100 MW
1200	Continuous	1000		Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY		1300 MW	
1200	Continuous	1000		Impacts Total Transfer Capability		100 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_900						FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY		1100 MW	
1200	Continuous	1000		Impacts Total Transfer Capability		300 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

FWD (Import) REV (Export)

1100 MW

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

700 MW

1800 MW

MARCY__765_345_AT1

Fri 04/05/2024 to Fri 04/05/2024
0500 Continuous 1930

ARR: 19

FWD (Import) REV (Export)

1750 MW

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

1400 MW

3150 MW

WATRCURE-OAKDALE_345_31

Fri 04/05/2024 to Fri 04/05/2024
0800 Continuous 1500

FWD (Import) REV (Export)

2400 MW

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

150 MW

2550 MW

MARCY__765_345_AT2

Sat 04/06/2024 to Sat 04/06/2024
0500 Continuous 1930

ARR: 19

FWD (Import) REV (Export)

1700 MW

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

1450 MW

3150 MW

GOETHALS_345KV_5

Mon 04/08/2024 to Mon 04/08/2024
0001 Continuous 0030

FWD (Import) REV (Export)

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Mon 04/08/2024 to Tue 04/09/2024
0001 Continuous 0200

FWD (Import) REV (Export)

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

315 MW

315 MW

REV (Export)

0 MW

315 MW

315 MW

GOETHALS_345KV_5

Tue 04/09/2024 to Tue 04/09/2024

0130 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

BERKSHIR-ALPS__345_393

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

100 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-ALPS__345_393

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1700 MW

100 MW

1800 MW

BERKSHIR-ALPS__345_393 , BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024

0600 1500

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

700 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

Tue 04/09/2024 to Tue 04/30/2024
0600 Continuous 2359

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 2359

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

Thu 04/11/2024 to Tue 04/16/2024
0001 Continuous 0200

UPDATED by ConEd 02/27/2024 15:33

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

Thu 04/11/2024 to Tue 04/16/2024
0001 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 04/11/2024 to Thu 04/11/2024
0201 0230

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	
100 MW	
200 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/15/2024 to Mon 04/15/2024
2130 2200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

GOETHALS_345KV_5

Tue 04/16/2024 to Tue 04/16/2024
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 02/29/2024 09:41

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

LINDEN_-GOETHALS_230_A2253

Tue 04/16/2024 to Wed 04/17/2024
0001 Continuous 1000
Work scheduled by: ConEd

CANCELLED by TO 02/29/2024 09:41

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024
0700 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

GOETHALS_345KV_5

Wed 04/17/2024 to Wed 04/17/2024
0930 Continuous 1000
Work scheduled by: ConEd

CANCELLED by TO 02/29/2024 09:41

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/22/2024 to Fri 04/26/2024
0600 Continuous 1600

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_7

Mon 04/22/2024 to Mon 04/22/2024
0600 Continuous 0630

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Mon 04/22/2024 to Mon 04/22/2024
0600 Continuous 0630

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

PANNELL-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

DUNWODIE_345KV_6

Tue 04/23/2024 to Tue 04/23/2024
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Tue 04/23/2024 to Tue 04/23/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO__ELBRIDGE_345_17

Tue 04/23/2024 to Sat 04/27/2024
0730 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_6

Wed 04/24/2024 to Wed 04/24/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 04/24/2024 to Wed 04/24/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

W49TH_ST_345KV_7

Fri 04/26/2024 to Fri 04/26/2024
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 04/26/2024 to Fri 04/26/2024
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Fri 05/24/2024
0700 Continuous 1730
Work scheduled by: NYPA
UPDATED by NYPA 02/13/2024 10:53
ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
3225 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

PANNELL__CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 04/30/2024 to Sun 05/19/2024
0201 Continuous 2359
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7695 MW
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

SCH-NE-NYISO_LIMIT_700

Wed 05/01/2024 to Fri 05/10/2024
0001 Continuous 1500
Work scheduled by: NGrid
UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY FWD (Import) REV (Export)
900 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

SPRNBK_345KV_RNS4

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1930

Work scheduled by: ConEd

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

SPRNBK-W49TH_ST_345_M52

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1930

Work scheduled by: ConEd

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1730

Work scheduled by: ConEd

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
1900 Continuous 1930

Work scheduled by: ConEd

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

SPRNBK-EGRDNCTR_345_Y49

Mon 05/06/2024 to Wed 05/08/2024
0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

775 MW

725 MW

1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

PANNELL_-CLAY___345_2

Tue 05/07/2024 to Tue 05/07/2024
0730 Continuous 1430

Work scheduled by: NGrid

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

E13THSTA-FARRAGUT_345_46

Wed 05/08/2024 to Sun 05/12/2024
0201 Continuous 0301

Work scheduled by: ConEd

UPDATED by ConEd 02/27/2024 15:33

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

CLAY_-INDPDNCE_345_26

Wed 05/08/2024 to Wed 05/08/2024
0730 Continuous 1430

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5000 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

5250 MW

PANNELL_-CLAY___345_1

Thu 05/09/2024 to Thu 05/09/2024
0730 Continuous 1430

Work scheduled by: NGrid

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

NIAGARA_-ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
VOLNEY_-CLAY___345_6					FWD (Import)	REV (Export)
Tue 05/14/2024	to	Tue 05/14/2024		OSWEGO EXPORT	5250 MW	
0730	Continuous	1430		Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
CLAY___-EDIC___345_2-15					FWD (Import)	REV (Export)
Wed 05/15/2024	to	Wed 05/15/2024		OSWEGO EXPORT	4850 MW	
0730	Continuous	1430		Impacts Total Transfer Capability	400 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY___345_8

Thu 05/16/2024 to Thu 05/16/2024

0730 Continuous 1430

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5150 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

5250 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

8015 MW

Impacts Total Transfer Capability

35 MW

TTC with All Lines In Service

8050 MW

KNICRBKR-PLSNTVLY_345_Y57

Sat 05/18/2024 to Sun 05/26/2024

2300 Continuous 0100

Work scheduled by: NGrid

ARR: 78

UPNY CONED

FWD (Import)

REV (Export)

7885 MW

Impacts Total Transfer Capability

165 MW

TTC with All Lines In Service

8050 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3520 MW

Impacts Total Transfer Capability

205 MW

TTC with All Lines In Service

3725 MW

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
CHATGUAY-MASSENA__765_7040					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	SCH - HQ - NY	0 MW	0 MW
1800	Continuous	0500		Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA__765_7040					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1550 MW	
1800	Continuous	0500		Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MARCY__765_345_AT1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1750 MW	
1800	Continuous	0500	ARR: 19	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MARCY__765_345_AT2					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1700 MW	
1800	Continuous	0500	ARR: 19	Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA-MARCY__765_MSU1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	SCH - HQ_CEDARS	90 MW	
1800	Continuous	0500		Impacts Total Transfer Capability	180 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	SCH - HQ - NY		475 MW	1000 MW
1800	Continuous	0500		Impacts Total Transfer Capability		1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service		1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH		500 MW	
1800	Continuous	0500		Impacts Total Transfer Capability		2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3150 MW	
MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	CENTRAL EAST - VC		2595 MW	
1800	Continuous	0500		Impacts Total Transfer Capability		1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3725 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		MOSES SOUTH		500 MW	
1800		0500		Impacts Total Transfer Capability		2650 MW	
Work scheduled by:				TTC with All Lines In Service		3150 MW	
MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		SCH - HQ_CEDARS		90 MW	
1800		0500		Impacts Total Transfer Capability		180 MW	
Work scheduled by:				TTC with All Lines In Service		270 MW	
MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		SCH - HQ - NY		850 MW	0 MW
1800		0500		Impacts Total Transfer Capability		650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service		1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1600 MW

450 MW

2050 MW

REV (Export)

1050 MW

600 MW

1650 MW

CHASLAKE-PORTER_230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2100 MW

1050 MW

3150 MW

REV (Export)

WATRCURE-OAKDALE_345_31

Mon 06/03/2024 to Fri 06/07/2024
0700 Continuous 1430

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2050 MW

200 MW

2250 MW

REV (Export)

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1200 MW

450 MW

1650 MW

CHASLAKE-PORTER_230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2100 MW

1050 MW

3150 MW

REV (Export)

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2850 MW

350 MW

3200 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024

0700 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD (Import)

REV (Export)

7215 MW

Impacts Total Transfer Capability

835 MW

TTC with All Lines In Service

8050 MW

LEEDS_345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024

0730 Continuous 1600

Work scheduled by: NGrid

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3675 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

3725 MW

FRASER_345_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024

0800 Continuous 1400

Work scheduled by: NYSEG

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3655 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

EDIC__PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024

0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3335 MW

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

MARCY__EDIC__345_UE1-7

Sun 08/25/2024 to Fri 08/30/2024

0800 Continuous 1600

Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024

0530 Continuous 2000

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		OSWEGO EXPORT	4800 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		CENTRAL EAST - VC	3520 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
EDIC__-PRINCTWN_345_351					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Wed 09/11/2024		CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
ROCHESTR-PANNELL_345_RP1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
MARCY_-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Sat 09/14/2024		OSWEGO EXPORT	5250 MW	
0700	Continuous	1700	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
MOTTHAVN-RAINEY__345_Q11					FWD (Import)	REV (Export)
Sun 09/15/2024	to	Sat 10/26/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0300		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STATION 255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROCHESTER-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

STLAWRNC-MOSES_230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FITZPATRICK-EDIC_345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1000 MW 850 MW**
Impacts Total Transfer Capability 1050 MW 800 MW
TTC with All Lines In Service 2050 MW 1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3225 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2450 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export) 1600 MW
3150 MW

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
REV (Export) 1400 MW
3150 MW

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1700 MW
REV (Export) 1450 MW
3150 MW

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 90 MW
REV (Export) 189 MW
279 MW

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 475 MW
REV (Export) 1000 MW
1025 MW
1500 MW
0 MW
1000 MW

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export) 2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, March 3, 2024 to Tuesday, September 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2595 MW**
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

FWD (Import) REV (Export)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

FWD (Import) REV (Export)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

FWD (Import) REV (Export)
SCH - HQ - NY **850 MW** **0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

ADIRNDCK-PORTER___230_12

Sun 12/01/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS