

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 03/31/2024	EXT FORCED by ConEd 12/20/2023 15:20	SCH - PJ - NY			
0001	Continuous	2359		Impacts Total Transfer Capability			
Work scheduled by: ConEd				TTC with All Lines In Service			
MARION_-FARRAGUT_345_C3403						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 03/31/2024	EXT FORCED by ConEd 12/20/2023 15:20	SCH - PJ - NY			
0001	Continuous	2359		Impacts Total Transfer Capability			
Work scheduled by: ConEd				TTC with All Lines In Service			
MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 03/31/2024		SCH - PJ - NY	2400 MW	2400 MW	
0001		2359		Impacts Total Transfer Capability	150 MW	250 MW	
Work scheduled by:				TTC with All Lines In Service	2550 MW	2650 MW	
HOMRC_NY-MAINS_NY_345_47						FWD (Import)	REV (Export)
Fri 09/08/2023	to	Sat 03/09/2024	EXT FORCED by PJM 12/14/2023 17:00	SCH - PJ - NY			
1612	Continuous	1600		Impacts Total Transfer Capability			
Work scheduled by: PJM				TTC with All Lines In Service			
SCH-IMO-NYISO_LIMIT_1900						FWD (Import)	REV (Export)
Wed 11/01/2023	to	Tue 04/30/2024		SCH - OH - NY	2200 MW		
0001	Continuous	2359		Impacts Total Transfer Capability	250 MW		
Work scheduled by: IESO				TTC with All Lines In Service	2450 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2050 MW

400 MW

2450 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/15/2024

0700 Continuous 1530

Work scheduled by: NYPA

EXTENDED by NYPA 02/22/2024 14:18

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3655 MW

70 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK -W49TH_ST_345_M51

Tue 01/30/2024 to Sun 03/31/2024

0202 Continuous 2359

Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

CLAY -EDIC 345_2-15

Mon 02/05/2024 to Mon 03/11/2024

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NYPA 02/02/2024 14:53

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

SHORE_RD_345_138_BK 1

Mon 02/12/2024 to Fri 05/03/2024

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 02/07/2024 12:08

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

BECK -PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024

0500 Continuous 1600

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1800 MW

1350 MW

650 MW

550 MW

2450 MW

1900 MW

SCH-IMO-NYISO_LIMIT_1300

Mon 03/04/2024 to Mon 05/20/2024

0500 Continuous 0800

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1600 MW

850 MW

2450 MW

SCRIBA -VOLNEY 345_20

Mon 03/04/2024 to Mon 03/11/2024

0800 Continuous 1900

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0830 Continuous 1600
Work scheduled by: NYPA

UPDATED by NYPA 02/27/2024 14:28

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Fri 03/08/2024 to Sat 03/09/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_4

Fri 03/08/2024 to Sun 03/10/2024
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Sat 03/09/2024 to Sun 03/10/2024
0201 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 04/11/2024
0800 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
39 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 04/11/2024
0800 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
0 MW
100 MW
100 MW

SCRIBA_-VOLNEY_345_21

Tue 03/12/2024 to Tue 03/19/2024
0800 Continuous 1630
Work scheduled by: NGrid
UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 03/13/2024 to Wed 03/13/2024
0700 Continuous 0900
Work scheduled by: NGrid
UPDATED by NGrid 02/26/2024 13:51
ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Wed 03/13/2024 to Fri 03/15/2024
0700 Continuous 1700
Work scheduled by: NGrid
UPDATED by NGrid 02/26/2024 13:51
ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

NRTH1385-NOR HBR_138_601

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_603

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 1900
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Thu 03/14/2024 to Thu 03/14/2024
0700 1900
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 1900
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 03/15/2024 to Fri 03/15/2024
1500 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 2130
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

SPRNBK_345KV_RNS5

Tue 03/19/2024 to Tue 03/19/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

Wed 03/20/2024 to Sun 03/24/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

Thu 03/21/2024 to Thu 03/21/2024
0800 Continuous 1300
Work scheduled by: NYSEG

SCH - PJ - NY FWD (Import) REV (Export)
2400 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1700 MW

Impacts Total Transfer Capability

300 MW

100 MW

TTC with All Lines In Service

1400 MW

1800 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1100 MW

Impacts Total Transfer Capability

300 MW

700 MW

TTC with All Lines In Service

1400 MW

1800 MW

Work scheduled by:

ARR: 78

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_1100

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1800 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

CHAT_DC_GC1

Sun 03/31/2024 to Sun 03/31/2024
0001 Continuous 0200
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC1

Sun 03/31/2024 to Sun 03/31/2024
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 03/31/2024 to Sun 03/31/2024
0001 0200
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2550 MW
600 MW
3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 03/31/2024 to Sun 03/31/2024
0001 0200
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1370 MW **0 MW**
130 MW 1000 MW
1500 MW 1000 MW

CHAT_DC_GC2

Sun 03/31/2024 to Sun 03/31/2024
0001 Continuous 0200
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 03/31/2024 to Sun 03/31/2024
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 03/31/2024 to Sun 03/31/2024
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

MOTTHAVN-RAINEY__345_Q12

Mon 04/01/2024 to Mon 04/15/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 04/02/2024 to Tue 04/30/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

BERKSHIR-ALPS__345_393

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

BERKSHIR-ALPS__345_393

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 04/03/2024 to Sun 04/07/2024
1200 1000

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1100 MW

Impacts Total Transfer Capability

300 MW

700 MW

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

MARCY___765_345_AT1

Fri 04/05/2024 to Fri 04/05/2024
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Fri 04/05/2024 to Fri 04/05/2024
0800 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2400 MW

150 MW

2550 MW

MARCY__765_345_AT2

Sat 04/06/2024 to Sat 04/06/2024
0500 Continuous 1930

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1700 MW

1450 MW

3150 MW

GOETHALS_345KV_5

Mon 04/08/2024 to Mon 04/08/2024
0001 Continuous 0030

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

LINDEN_-GOETHALS_230_A2253

Mon 04/08/2024 to Tue 04/09/2024
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

315 MW

315 MW

0 MW

315 MW

315 MW

GOETHALS_345KV_5

Tue 04/09/2024 to Tue 04/09/2024
0130 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393						FWD (Import)	REV (Export)
Tue 04/09/2024	to	Fri 05/10/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385		100 MW	100 MW
0600	Continuous	1500	ARR: 78	Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS___345_393						FWD (Import)	REV (Export)
Tue 04/09/2024	to	Fri 05/10/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY		1100 MW	1700 MW
0600	Continuous	1500	ARR: 78	Impacts Total Transfer Capability		300 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Tue 04/09/2024	to	Fri 05/10/2024		SCH - NE - NY		1100 MW	1100 MW
0600		1500	ARR: 78	Impacts Total Transfer Capability		300 MW	700 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Tue 04/09/2024	to	Fri 05/10/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385		100 MW	100 MW
0600	Continuous	1500		Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Tue 04/09/2024	to	Fri 05/10/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY		1300 MW	
0600	Continuous	1500		Impacts Total Transfer Capability		100 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_900						FWD (Import)	REV (Export)
Tue 04/09/2024	to	Tue 04/30/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY		1100 MW	
0600	Continuous	2359		Impacts Total Transfer Capability		300 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 2359
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

W49TH_ST-E13THSTA_345_M55

Thu 04/11/2024 to Tue 04/16/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 03/05/2024 07:16

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Sat 04/13/2024 to Sat 04/13/2024
0201 0230
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

CHAT_DC_GC1

Sun 04/14/2024 to Sun 04/14/2024
0001 Continuous 0200
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC1

Sun 04/14/2024 to Sun 04/14/2024
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/14/2024 to Sun 04/14/2024
0001 0200
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2550 MW
600 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/14/2024 to Sun 04/14/2024
 0001 0200

SCH - HQ - NY

FWD (Import)

REV (Export)

1370 MW

0 MW

Impacts Total Transfer Capability

130 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

Work scheduled by:

CHAT_DC_GC2

Sun 04/14/2024 to Sun 04/14/2024
 0001 Continuous 0200

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

Sun 04/14/2024 to Sun 04/14/2024
 0001 Continuous 0200

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

Sun 04/14/2024 to Sun 04/14/2024
 0001 Continuous 0200

SCH - HQ - NY

FWD (Import)

REV (Export)

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
 0600 Continuous 2200

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

200 MW

Work scheduled by: ISONE

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024
 0700 Continuous 1630

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

ARR: 75

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Wed 04/17/2024 to Wed 04/17/2024
2230 2300

Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/22/2024 to Fri 04/26/2024
0600 Continuous 1600

Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 04/22/2024 to Mon 04/22/2024
0600 Continuous 0630

Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 04/22/2024 to Mon 04/22/2024
0600 Continuous 0630

Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Tue 04/23/2024 to Tue 04/23/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Tue 04/23/2024 to Tue 04/23/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

OSWEGO_-ELBRIDGE_345_17

Tue 04/23/2024 to Sat 04/27/2024
0730 Continuous 1630
Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

DUNWODIE_345KV_6

Wed 04/24/2024 to Wed 04/24/2024
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Wed 04/24/2024 to Wed 04/24/2024
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 04/26/2024 to Fri 04/26/2024
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
Impacts Total Transfer Capability 300 MW 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 04/26/2024 to Fri 04/26/2024
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
Impacts Total Transfer Capability 310 MW 350 MW
TTC with All Lines In Service 660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/29/2024 to Sat 05/04/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC FWD (Import) REV (Export)
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 330 MW 330 MW

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Fri 05/24/2024
0700 Continuous 1730
Work scheduled by: NYPA
UPDATED by NYPA 02/13/2024 10:53
ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 3225 MW 500 MW
TTC with All Lines In Service 3725 MW

PANNELL_-CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
Impacts Total Transfer Capability 1300 MW 950 MW
TTC with All Lines In Service 2250 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 04/30/2024 to Sun 05/19/2024
0201 Continuous 2359
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability 7695 MW 355 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

Wed 05/01/2024 to Fri 05/10/2024
0001 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_W49TH_ST_345_M52

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1730

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
1900 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SPRNBK_-EGRDNCTR_345_Y49

Mon 05/06/2024 to Wed 05/08/2024
0001 Continuous 2200

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

PANNELL_-CLAY___345_2

Tue 05/07/2024 to Tue 05/07/2024
0730 Continuous 1430

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

Wed 05/08/2024 to Sun 05/12/2024
0201 Continuous 0301

UPDATED by ConEd 02/27/2024 15:33

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

CLAY___-INDPDNCE_345_26

Wed 05/08/2024 to Wed 05/08/2024
0730 Continuous 1430

OSWEGO EXPORT

FWD (Import)

REV (Export)

5000 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

PANNELL_-CLAY___345_1

Thu 05/09/2024 to Thu 05/09/2024
0730 Continuous 1430

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 150 MW
TTC with All Lines In Service 1650 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 375 MW
TTC with All Lines In Service 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 375 MW
TTC with All Lines In Service 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
TTC with All Lines In Service 660 MW

VOLNEY__CLAY__345_6

Tue 05/14/2024 to Tue 05/14/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Wed 05/15/2024 to Wed 05/15/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NINEMILE-CLAY__345_8

Thu 05/16/2024 to Thu 05/16/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5150 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
8015 MW
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

KNICRBKR-PLSNTVLY_345_Y57

Sat 05/18/2024 to Sun 05/26/2024
2300 Continuous 0100
Work scheduled by: NGrid

ARR: 78

UPNY CONED FWD (Import) REV (Export)
7885 MW
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY___765_345_AT1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY___765_345_AT2

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2595 MW

Impacts Total Transfer Capability

1130 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

FWD (Import) REV (Export)

SCH - HQ - NY **850 MW** **0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

BECK__-PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630

FWD (Import) REV (Export)

SCH - OH - NY **1600 MW** **1050 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 2050 MW 1650 MW

Work scheduled by: NGrid

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600

FWD (Import) REV (Export)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

WATRCURE-OAKDALE_345_31

Mon 06/03/2024 to Fri 06/07/2024
0700 Continuous 1430

FWD (Import) REV (Export)

SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

Work scheduled by: NYSEG

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1650 MW

Work scheduled by: NYPA

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900

FWD (Import) REV (Export)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 350 MW
3200 MW

ROSETON_-EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600
Work scheduled by: CHGE

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability 7215 MW
TTC with All Lines In Service 835 MW
8050 MW

LEEDS___345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 3675 MW
TTC with All Lines In Service 50 MW
3725 MW

FRASER___345_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024
0800 Continuous 1400
Work scheduled by: NYSEG

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 3655 MW
TTC with All Lines In Service 70 MW
3725 MW

EDIC___-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 3335 MW
TTC with All Lines In Service 390 MW
3725 MW

MARCY___-EDIC___345_UE1-7

Sun 08/25/2024 to Fri 08/30/2024
0800 Continuous 1600
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT FWD (Import) REV (Export)
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
1050 MW
3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4800 MW**
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3520 MW**
205 MW
3725 MW

EDIC__-PRINCTWN_345_351

Mon 09/09/2024 to Wed 09/11/2024
0700 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3335 MW**
390 MW
3725 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
900 MW
3200 MW

MARCY__-EDIC__345_UE1-7

Thu 09/12/2024 to Sat 09/14/2024
0700 Continuous 1700
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

PANNELL-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 09/26/2024		OSWEGO EXPORT	4800 MW	
0900	Continuous	1000		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 09/26/2024		CENTRAL EAST - VC	3520 MW	
0900	Continuous	1000		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		OSWEGO EXPORT	4800 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	3520 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
BECK__-NIAGARA_345_PA302					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - OH - NY	1000 MW	850 MW
0500	Continuous	1900		Impacts Total Transfer Capability	1050 MW	800 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2050 MW	1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FWD (Import) REV (Export)

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **3225 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2665 MW

1060 MW

3725 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2665 MW

1060 MW

3725 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

BECK__NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

350 MW

2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA -MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MASSENA -MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, March 5, 2024 to Thursday, September 4, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2595 MW
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ_CEDARS FWD (Import) REV (Export)
90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ - NY FWD (Import) REV (Export)
850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

ADIRNDCK-PORTER___230_12

Sun 12/01/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Tuesday, March 5, 2024 to Thursday, September 4, 2025

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12			FWD (Import)	REV (Export)
Thu 01/02/2025	to	Sat 05/31/2025		
0530	Continuous	1700	MOSES SOUTH	2300 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW