

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
50 MW
2250 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
0 MW
2050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Tue 01/30/2024 to Wed 05/15/2024
0202 Continuous 2359

EXT FORCED by ConEd 04/08/2024 15:10

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

Mon 02/12/2024 to Sun 05/12/2024
0001 Continuous 2359

EXTENDED by LI 05/03/2024 11:15

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0500 Continuous 1600

SCH - OH - NY

FWD (Import)

REV (Export)

1600 MW

1050 MW

Impacts Total Transfer Capability

450 MW

600 MW

TTC with All Lines In Service

2050 MW

1650 MW

Work scheduled by: NGrid

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500

UPDATED by ISONE 04/02/2024 13:47

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500

UPDATED by ISONE 04/02/2024 13:47

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_700

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500

UPDATED by ISONE 04/02/2024 13:47

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500

UPDATED by ISONE 04/02/2024 13:47

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: NGrid

DUNWODIE_345KV_4

Tue 04/16/2024 to Fri 05/10/2024
1045 Continuous 2359

FORCED by ConEd 04/16/2024 14:42

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

CHAT_DC_GC2

Sun 04/28/2024 to Thu 05/23/2024
0600 Continuous 1900

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

Sun 04/28/2024 to Thu 05/23/2024
0600 Continuous 1900

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_200

Sun 04/28/2024 to Fri 05/10/2024
0600 Continuous 0800
Work scheduled by: HQ

UPDATED by IESO 05/07/2024 10:43

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
200 MW
800 MW
1000 MW

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Fri 05/24/2024
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 04/16/2024 10:08

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 04/29/2024 to Thu 05/23/2024
0700 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW
100 MW
1500 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 05/01/2024 to Fri 05/24/2024
0001 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1500 MW
550 MW
2050 MW

SCH-NYISO-IMO_LIMIT_700

Wed 05/01/2024 to Fri 05/24/2024
0001 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
650 MW
1650 MW

SCH-NE-NYISO_LIMIT_300

Tue 05/07/2024 to Wed 05/08/2024
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 04/02/2024 13:47

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Tue 05/07/2024 to Wed 05/08/2024
2300 Continuous 0659
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	800 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_800

Wed 05/08/2024 to Wed 05/08/2024
0700 Continuous 2259
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	1000 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	1400 MW	

CLAY___-INDPDNCE_345_26

Wed 05/08/2024 to Wed 05/08/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT	FWD (Import)	REV (Export)
	5000 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	5250 MW	

SCH-NE-NYISO_LIMIT_300

Wed 05/08/2024 to Thu 05/09/2024
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 04/02/2024 13:47

SCH - NE - NY	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_600

Wed 05/08/2024 to Thu 05/09/2024
2300 Continuous 0659
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	800 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_800

Thu 05/09/2024 to Thu 05/09/2024
0700 Continuous 2259
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	1000 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Thu 05/09/2024 to Thu 05/09/2024
0730 Continuous 1430

Work scheduled by: NGrid

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_300

Thu 05/09/2024 to Fri 05/10/2024
2300 Continuous 0659

Work scheduled by: NGrid

UPDATED by ISONE 04/02/2024 13:47

SCH - NE - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_600

Thu 05/09/2024 to Fri 05/10/2024
2300 Continuous 0659

Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

LADENTWN-LOVETT___345_Y66

Fri 05/10/2024 to Tue 05/14/2024
0201 Continuous 2300

Work scheduled by: ConEd

UPDATED by ORU 05/07/2024 14:26

UPNY CONED
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

LOVETT_-BUCHAN_S_345_Y88

Fri 05/10/2024 to Tue 05/14/2024
0201 Continuous 2300

Work scheduled by: ConEd

UPDATED by ORU 05/07/2024 14:26

UPNY CONED
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_800

Fri 05/10/2024 to Fri 05/10/2024
0700 Continuous 2259

Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393						FWD (Import)	REV (Export)
Fri 05/10/2024	to	Fri 05/10/2024	<u>UPDATED by ISONE 04/02/2024 13:47</u>	SCH - NPX_1385		100 MW	100 MW
1400	Continuous	1500	ARR: 78	Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS___345_393						FWD (Import)	REV (Export)
Fri 05/10/2024	to	Fri 05/10/2024	<u>UPDATED by ISONE 04/02/2024 13:47</u>	SCH - NE - NY		900 MW	
1400	Continuous	1500	ARR: 78	Impacts Total Transfer Capability		500 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	1400 MW	
BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Fri 05/10/2024	to	Fri 05/10/2024		SCH - NE - NY		900 MW	
1400		1500	ARR: 78	Impacts Total Transfer Capability		500 MW	
Work scheduled by:					TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_600						FWD (Import)	REV (Export)
Fri 05/10/2024	to	Sat 05/11/2024		SCH - NE - NY		800 MW	
2300	Continuous	0659		Impacts Total Transfer Capability		600 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_800						FWD (Import)	REV (Export)
Sat 05/11/2024	to	Sat 05/11/2024		SCH - NE - NY		1000 MW	
0700	Continuous	2259		Impacts Total Transfer Capability		400 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_600						FWD (Import)	REV (Export)
Sat 05/11/2024	to	Sun 05/12/2024		SCH - NE - NY		800 MW	
2300	Continuous	0659		Impacts Total Transfer Capability		600 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Sun 05/12/2024 to Sun 05/12/2024
0700 Continuous 2259

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1000 MW

400 MW

1400 MW

SCH-NE-NYISO_LIMIT_600

Sun 05/12/2024 to Mon 05/13/2024
2300 Continuous 0659

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

600 MW

1400 MW

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 05/06/2024 14:45

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1500 MW

150 MW

1650 MW

SCH-HQ-NYISO_LIMIT_1050

Mon 05/13/2024 to Mon 05/27/2024
0500 Continuous 0400

Work scheduled by: HQ

UPDATED by IESO 05/07/2024 10:56

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1050 MW

450 MW

1500 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

NEWBRDGE_345_138_BK_1

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SCH-NE-NYISO_LIMIT_800

Mon 05/13/2024 to Mon 05/13/2024
0700 Continuous 2259
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	1000 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_600

Mon 05/13/2024 to Tue 05/14/2024
2300 Continuous 0659
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_800

Tue 05/14/2024 to Tue 05/14/2024
0700 Continuous 2259
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	1000 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	1400 MW	

VOLNEY_-CLAY___345_6

Tue 05/14/2024 to Tue 05/14/2024
0730 Continuous 1430
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Tue 05/14/2024 to Wed 05/15/2024
2300 Continuous 0659
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **800 MW**
600 MW
1400 MW

DUNWODIE_345KV_6

Wed 05/15/2024 to Thu 05/16/2024
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 05/15/2024 to Thu 05/16/2024
0201 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **800 MW**
700 MW
1500 MW

SHORE_RD_345_138_BK 1

Wed 05/15/2024 to Thu 05/16/2024
0201 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1350 MW**
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Wed 05/15/2024 to Thu 05/16/2024
0201 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1350 MW**
150 MW
1500 MW

SCH-NE-NYISO_LIMIT_800

Wed 05/15/2024 to Wed 05/15/2024
0700 Continuous 2259
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1000 MW**
400 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Wed 05/15/2024 to Wed 05/15/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SCH-NE-NYISO_LIMIT_600

Wed 05/15/2024 to Thu 05/16/2024
2300 Continuous 0659
Work scheduled by: ConEd

SCH - NE - NY FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

SPRNBK_345KV_RNS5

Wed 05/15/2024 to Wed 05/15/2024
2330 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 04/08/2024 15:10

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 05/16/2024 to Thu 05/16/2024
0300 0330
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_800

Thu 05/16/2024 to Thu 05/16/2024
0700 Continuous 2259
Work scheduled by: ConEd

SCH - NE - NY FWD (Import) REV (Export)
1000 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

NINEMILE-CLAY__345_8

Thu 05/16/2024 to Thu 05/16/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5150 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Thu 05/16/2024 to Fri 05/17/2024
2300 Continuous 0659
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	1400 MW	

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

NRTH1385-NOR HBR_138_601

Fri 05/17/2024 to Tue 05/21/2024
0700 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602

Fri 05/17/2024 to Tue 05/21/2024
0700 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603

Fri 05/17/2024 to Tue 05/21/2024
0700 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Fri 05/17/2024 to Tue 05/21/2024
0700 Continuous 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Fri 05/17/2024 to Tue 05/21/2024
0700 1500

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Fri 05/17/2024 to Tue 05/21/2024
0700 1500

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NRTHPORT_138_NNC

Fri 05/17/2024 to Tue 05/21/2024
0700 Continuous 1500

Work scheduled by: LI

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

SCH-NE-NYISO_LIMIT_800

Fri 05/17/2024 to Fri 05/17/2024
0700 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1000 MW

400 MW

1400 MW

REV (Export)

W49TH_ST_345KV_5

Sat 05/18/2024 to Sat 05/18/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

300 MW

360 MW

660 MW

REV (Export)

W49TH_ST_345KV_7

Sat 05/18/2024 to Sat 05/18/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

300 MW

360 MW

660 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Sun 05/19/2024 to Sun 05/26/2024

0201 Continuous 0100

Work scheduled by: NGrid

ARR: 78

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7885 MW

165 MW

8050 MW

W49TH_ST_345KV_5

Mon 05/20/2024 to Mon 05/20/2024

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Mon 05/20/2024 to Mon 05/20/2024

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Thu 05/23/2024

0700 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4800 MW

450 MW

5250 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Thu 05/23/2024

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3520 MW

205 MW

3725 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 05/20/2024 to Mon 05/20/2024

0830 Continuous 1530

Work scheduled by: NGrid

UPDATED by NGrid 05/06/2024 14:56

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 05/20/2024 to Mon 05/20/2024
2130 2200

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

GOETHALS_345KV_5

Tue 05/21/2024 to Tue 05/21/2024
0001 Continuous 0030

FWD (Import) REV (Export)

UPDATED by ConEd 04/18/2024 10:18

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
0001 0300

FWD (Import) REV (Export)

SCH - PJ - NY 2200 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

Work scheduled by:

LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
0001 Continuous 0300

FWD (Import) REV (Export)

UPDATED by ConEd 04/18/2024 10:18

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: ConEd

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
0001 0300

FWD (Import) REV (Export)

SCH - PJ - NY 2200 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
 0001 0300

SCH - PJ - NY

FWD (Import)

REV (Export)

2200 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2250 MW

Work scheduled by:

MILLWOOD-EASTVIEW_345_W99

Tue 05/21/2024 to Tue 05/21/2024
 0001 Continuous 2200

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

Tue 05/21/2024 to Wed 05/22/2024
 0600 Continuous 2000

SCH - PJM_HTP

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

Tue 05/21/2024 to Tue 05/21/2024
 0600 Continuous 0630

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Tue 05/21/2024 to Tue 05/21/2024
 0600 Continuous 0630

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT2

Wed 05/22/2024 to Fri 05/24/2024
 0001 Continuous 2359

UPDATED by LI 05/03/2024 11:04

CONED - LIPA

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Wed 05/22/2024 to Wed 05/22/2024
1930 Continuous 2000
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Wed 05/22/2024 to Wed 05/22/2024
1930 Continuous 2000
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

SCH-HQ-NYISO_LIMIT_1500

Thu 05/23/2024 to Thu 08/08/2024
1900 Continuous 1700
Work scheduled by: HQ
UPDATED by IESO 05/07/2024 10:56

SCH - HQ - NY	FWD (Import)	REV (Export)
	1500 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	1500 MW	

GOETHALS_345KV_5

Sat 05/25/2024 to Sat 05/25/2024
0230 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 04/18/2024 10:18

STATEN ISLAND	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

E13THSTA-FARRAGUT_345_46

Sun 05/26/2024 to Sun 05/26/2024
0001 Continuous 1730
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

OSWEGO_-VOLNEY__345_11

Mon 05/27/2024 to Sat 06/01/2024
0700 Continuous 0800
Work scheduled by: NGrid

OSWEGO EXPORT	FWD (Import)	REV (Export)
	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

LEEDS__345_LEEDS SVC

Tue 05/28/2024 to Tue 05/28/2024
0830 Continuous 1630
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3675 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3725 MW

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH FWD (Import) REV (Export)
1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

MOSES SOUTH FWD (Import) REV (Export)
1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		SCH - HQ_CEDARS	90 MW	
1800		0500		Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	
MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		SCH - HQ - NY	850 MW	0 MW
1800		0500		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024		MOSES SOUTH	2100 MW	
0530	Continuous	1600		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
CRICKVLY-PLSNTVLY_345_F84					FWD (Import)	REV (Export)
Mon 06/03/2024	to	Tue 06/04/2024		SCH - NE - NY	600 MW	
0001	Continuous	2200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	1400 MW	
CRICKVLY-PLSNTVLY_345_F84					FWD (Import)	REV (Export)
Mon 06/03/2024	to	Tue 06/04/2024		SCH - NPX_1385	100 MW	100 MW
0001	Continuous	2200		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ConEd				TTC with All Lines In Service	200 MW	200 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD (Import)	REV (Export)
Mon 06/03/2024	to	Tue 06/04/2024	<u>UPDATED by ConEd 04/27/2024 07:43</u>	UPNY CONED	7470 MW	
0301	Continuous	0259		Impacts Total Transfer Capability	580 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__CLAY__345_6

Mon 06/03/2024 to Sat 06/08/2024

0700 Continuous 1700

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

WATRCURE-OAKDALE__345_31

Mon 06/03/2024 to Fri 06/07/2024

0700 Continuous 1430

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	2250 MW	

MARCY__345KV_CSC

Wed 06/05/2024 to Fri 06/07/2024

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3650 MW	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

KNICRBKR-ALPS__345_6

Wed 06/05/2024 to Fri 06/14/2024

0730 Continuous 1630

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	750 MW	
Impacts Total Transfer Capability	650 MW	
TTC with All Lines In Service	1400 MW	

KNICRBKR-ALPS__345_6

Wed 06/05/2024 to Fri 06/14/2024

0730 Continuous 1630

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

DUNWODIE_345KV_3

Sat 06/08/2024 to Mon 06/10/2024

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Sat 06/08/2024 to Mon 06/10/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_-VOLNEY__345_12

Mon 06/10/2024 to Sat 06/15/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1650 MW

VOLNEY_-MARCY__345_19

Mon 06/17/2024 to Sat 06/22/2024
0730 Continuous 1700
Work scheduled by: NGrid ARR: 19

OSWEGO EXPORT FWD (Import) REV (Export)
4900 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY_-MARCY__345_19

Mon 06/17/2024 to Sat 06/22/2024
0730 Continuous 1700
Work scheduled by: NGrid ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
3525 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 3725 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600
Work scheduled by: CHGE

	FWD (Import)	REV (Export)
UPNY CONED	7215 MW	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

LEEDS_345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3675 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3725 MW	

FRASER_345_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024
0800 Continuous 1400
Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3655 MW	
Impacts Total Transfer Capability	70 MW	
TTC with All Lines In Service	3725 MW	

EDIC_-GORDONRD_345_14

Mon 08/19/2024 to Fri 08/30/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2770 MW	
Impacts Total Transfer Capability	955 MW	
TTC with All Lines In Service	3725 MW	

EDIC_-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3335 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	3725 MW	

MARCY_-EDIC_345_UE1-7

Sun 08/25/2024 to Fri 08/30/2024
0800 Continuous 1600
Work scheduled by: NGrid

ARR: 16 & 19

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024

0530 Continuous 2000

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

EDIC__GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024

0600 Continuous 1800

Work scheduled by: NGrid

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2770 MW

Impacts Total Transfer Capability

955 MW

TTC with All Lines In Service

3725 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/05/2024 to Thu 09/05/2024

0001 Continuous 0100

Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:45

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/05/2024 to Thu 09/05/2024

0001 Continuous 0100

Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:45

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3520 MW

Impacts Total Transfer Capability

205 MW

TTC with All Lines In Service

3725 MW

EDIC__PRINCTWN_345_351

Mon 09/09/2024 to Wed 09/11/2024

0700 Continuous 1700

Work scheduled by: NGrid

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3335 MW

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Thu 09/12/2024 to Sat 09/14/2024

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

W49TH_ST_345KV_6

Sun 09/15/2024 to Fri 09/27/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Sun 09/15/2024 to Fri 09/27/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:42

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:42

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

PANNELL-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LADENTWN-LOVETT__345_Y66

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7695 MW
355 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359
Work scheduled by: ORU

UPNY CONED FWD (Import) REV (Export)
7695 MW
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Tue 11/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 10/04/2024 to Fri 10/04/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Fri 10/04/2024 to Fri 10/04/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

WOOD_ST_-PLSNTVLE_345_Y87

Fri 10/04/2024 to Fri 10/04/2024
0001 Continuous 0400
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7470 MW	
Impacts Total Transfer Capability	580 MW	
TTC with All Lines In Service	8050 MW	

DUNWODIE_345KV_6

Fri 10/04/2024 to Fri 10/04/2024
0330 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Fri 10/04/2024 to Fri 10/04/2024
0330 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1000 MW	850 MW
Impacts Total Transfer Capability	1050 MW	800 MW
TTC with All Lines In Service	2050 MW	1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2450 MW

FWD (Import) REV (Export)

OSWEGO__VOLNEY_345_12

Fri 11/15/2024 to Fri 12/13/2024
0730 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0001	Continuous	2359		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	2595 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001		2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0001		2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Tue 12/24/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

OSWEGO__VOLNEY__345_11

Mon 01/06/2025 to Fri 01/24/2025
0700 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/27/2025 to Fri 02/14/2025

0630 Continuous 1730

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 02/12/2025 to Fri 02/14/2025

0700 Continuous 1730

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025

0301 Continuous 0330

Work scheduled by: ConEd

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025

2330 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025

0230 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 8, 2024 to Friday, November 7, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

GOETHALS_345KV_5

Tue 09/16/2025 to Tue 09/16/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Fri 09/26/2025 to Fri 09/26/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BECK__-NIAGARA_230_PA27

Mon 09/29/2025 to Wed 11/26/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW **1650 MW**
150 MW 0 MW
2050 MW 1650 MW