

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2200 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

2200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

-50 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NGrid

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Sun 05/26/2024
0500 Continuous 1230

EXTENDED by NGrid 05/21/2024 13:50

SCH - OH - NY

FWD (Import)

REV (Export)

1600 MW

1050 MW

Impacts Total Transfer Capability

400 MW

550 MW

TTC with All Lines In Service

2000 MW

1600 MW

Work scheduled by: NGrid

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

DUNWODIE_345KV_4

Tue 04/16/2024 to Wed 05/22/2024
1045 Continuous 2300

EXT FORCED by ConEd 04/16/2024 14:42

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41						FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/24/2024	<u>UPDATED by NYPA 04/16/2024 10:08</u>	CENTRAL EAST - VC		3225 MW	
0700	Continuous	1730	ARR: 19	Impacts Total Transfer Capability		500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3725 MW	
SCH-IMO-NYISO_LIMIT_1200						FWD (Import)	REV (Export)
Wed 05/01/2024	to	Sun 05/26/2024	<u>EXTENDED by NGrid 05/21/2024 13:50</u>	SCH - OH - NY		1500 MW	
0001	Continuous	1230		Impacts Total Transfer Capability		500 MW	
Work scheduled by: NGrid				TTC with All Lines In Service		2000 MW	
SCH-NYISO-IMO_LIMIT_700						FWD (Import)	REV (Export)
Wed 05/01/2024	to	Sun 05/26/2024	<u>EXTENDED by NGrid 05/21/2024 13:50</u>	SCH - OH - NY			1000 MW
0001	Continuous	1230		Impacts Total Transfer Capability			600 MW
Work scheduled by: NGrid				TTC with All Lines In Service			1600 MW
SCH-HQ-NYISO_LIMIT_1050						FWD (Import)	REV (Export)
Wed 05/15/2024	to	Thu 05/23/2024	<u>UPDATED by IESO 05/07/2024 10:56</u>	SCH - HQ - NY		1050 MW	
0600	Continuous	1900		Impacts Total Transfer Capability		450 MW	
Work scheduled by: HQ				TTC with All Lines In Service		1500 MW	
NRTH1385-NOR HBR_138_601						FWD (Import)	REV (Export)
Fri 05/17/2024	to	Wed 05/22/2024	<u>UPDATED by LI 05/17/2024 15:41</u>	SCH - NPX_1385		100 MW	100 MW
0700	Continuous	2359		Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: LI				TTC with All Lines In Service		200 MW	200 MW
NRTH1385-NOR HBR_138_602						FWD (Import)	REV (Export)
Fri 05/17/2024	to	Wed 05/22/2024	<u>UPDATED by LI 05/17/2024 15:41</u>	SCH - NPX_1385		100 MW	100 MW
0700	Continuous	2359		Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: LI				TTC with All Lines In Service		200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_603					FWD (Import)	REV (Export)
Fri 05/17/2024	to	Wed 05/22/2024		SCH - NPX_1385	100 MW	100 MW
0700	Continuous	2359	<u>UPDATED by LI 05/17/2024 15:41</u>	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602					FWD (Import)	REV (Export)
Fri 05/17/2024	to	Wed 05/22/2024		SCH - NPX_1385	0 MW	0 MW
0700		2359		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603					FWD (Import)	REV (Export)
Fri 05/17/2024	to	Wed 05/22/2024		SCH - NPX_1385	0 MW	0 MW
0700		2359		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603					FWD (Import)	REV (Export)
Fri 05/17/2024	to	Wed 05/22/2024		SCH - NPX_1385	0 MW	0 MW
0700		2359		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NRTHPORT_138_NNC					FWD (Import)	REV (Export)
Fri 05/17/2024	to	Wed 05/22/2024		SCH - NPX_1385	0 MW	0 MW
0700	Continuous	2359	<u>UPDATED by LI 05/17/2024 15:41</u>	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by: LI				TTC with All Lines In Service	200 MW	200 MW
KNICRBKR-PLSNTVLY_345_Y57					FWD (Import)	REV (Export)
Sun 05/19/2024	to	Sun 05/26/2024	<u>UPDATED by NGrid 05/21/2024 12:45</u>	UPNY CONED	7885 MW	
0201	Continuous	0100	ARR: 78	Impacts Total Transfer Capability	165 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 05/20/2024 to Thu 05/23/2024
0001 Continuous 0200

UPDATED by ConEd 05/16/2024 15:15

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Thu 05/23/2024
0700 Continuous 1730

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Thu 05/23/2024
0700 Continuous 1730

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3520 MW

Impacts Total Transfer Capability

205 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
0001 0300

SCH - PJ - NY

FWD (Import)

REV (Export)

2200 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

2200 MW

Work scheduled by:

LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
0001 Continuous 0300

UPDATED by ConEd 05/21/2024 07:02

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
0001 0300

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2200 MW

0 MW

2200 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Tue 05/21/2024 to Sat 05/25/2024
0001 0300

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2200 MW

0 MW

2200 MW

DUNWODIE-SHORE_RD_345_Y50

Tue 05/21/2024 to Wed 05/22/2024
0106 Continuous 0200

Work scheduled by: ConEd

FORCED by ConEd 05/21/2024 07:30

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 1

Tue 05/21/2024 to Wed 05/22/2024
0106 Continuous 0200

Work scheduled by: ConEd

FORCED by ConEd 05/21/2024 07:30

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

SHORE_RD_345_138_BK 2

Tue 05/21/2024 to Wed 05/22/2024
0107 Continuous 0200

Work scheduled by: ConEd

FORCED by ConEd 05/21/2024 07:30

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

DUNWODIE_345KV_6

Tue 05/21/2024 to Wed 05/22/2024
0147 Continuous 0200

Work scheduled by: ConEd

FORCED by ConEd 05/21/2024 07:30

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Tue 05/21/2024 to Wed 05/22/2024
0600 Continuous 2000
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

EGRDNCTY_345_138_AT2

Wed 05/22/2024 to Fri 05/24/2024
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 05/03/2024 11:04

CONED - LIPA	FWD (Import)	REV (Export)
	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

W49TH_ST_345KV_7

Wed 05/22/2024 to Wed 05/22/2024
1930 Continuous 2000
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Wed 05/22/2024 to Wed 05/22/2024
1930 Continuous 2000
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_5

Thu 05/23/2024 to Thu 05/23/2024
0001 Continuous 0030
Work scheduled by: ConEd
CANCELLED by TO 05/20/2024 06:43

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Thu 05/23/2024 to Thu 05/23/2024
0001 Continuous 0030
Work scheduled by: ConEd
CANCELLED by TO 05/20/2024 06:43

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 05/25/2024 to Sat 05/25/2024
0130 Continuous 0200

CANCELLED by TO 05/20/2024 06:43

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

Sat 05/25/2024 to Sat 05/25/2024
0130 Continuous 0200

CANCELLED by TO 05/20/2024 06:43

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

Sat 05/25/2024 to Sat 05/25/2024
0201 Continuous 0230

UPDATED by ConEd 05/22/2024 10:27

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK-W49TH_ST_345_M52

Sat 05/25/2024 to Sat 05/25/2024
0201 Continuous 1930

UPDATED by ConEd 05/22/2024 10:27

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Sat 05/25/2024 to Sat 05/25/2024
0201 Continuous 1930

UPDATED by ConEd 05/22/2024 10:27

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 05/25/2024 to Sat 05/25/2024
0230 Continuous 0300

UPDATED by ConEd 05/21/2024 07:02

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Sat 05/25/2024 to Sat 05/25/2024
1900 Continuous 1930

UPDATED by ConEd 05/22/2024 10:27

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

OSWEGO_-VOLNEY_345_11

Mon 05/27/2024 to Sat 06/01/2024
0700 Continuous 0800

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1050

Mon 05/27/2024 to Fri 10/11/2024
1800 Continuous 1900

FWD (Import) REV (Export)

SCH - HQ - NY **1050 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

BECK_-NIAGARA_345_PA301

Tue 05/28/2024 to Tue 05/28/2024
0500 Continuous 1700

UPDATED by IESO 05/22/2024 15:49

FWD (Import) REV (Export)

SCH - OH - NY **1000 MW** **850 MW**
Impacts Total Transfer Capability 1000 MW 750 MW
TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_600

Tue 05/28/2024 to Tue 05/28/2024
0500 Continuous 1700

UPDATED by IESO 05/22/2024 15:49

FWD (Import) REV (Export)

SCH - OH - NY **900 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

SCH-NYISO-IMO_LIMIT_500

Tue 05/28/2024 to Tue 05/28/2024
0500 Continuous 1700

UPDATED by IESO 05/22/2024 15:49

FWD (Import) REV (Export)

SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

LEEDS__345_LEEDS SVC

Tue 05/28/2024 to Tue 05/28/2024
0830 Continuous 1630

Work scheduled by: NGrid

CENTRAL EAST - VC **3675 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

BECK__-NIAGARA_345_PA302

Wed 05/29/2024 to Sat 06/01/2024
0400 Continuous 1700

Work scheduled by: IESO

UPDATED by IESO 05/22/2024 13:47

SCH - OH - NY **1000 MW** **850 MW**
Impacts Total Transfer Capability 1000 MW 750 MW
TTC with All Lines In Service 2000 MW 1600 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2024 13:12

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 06/03/2024 to Tue 06/04/2024
0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 06/03/2024 to Tue 06/04/2024
0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

CHASLAKE-PORTER__230_11

Mon 06/03/2024 to Wed 07/03/2024
0530 Continuous 1600

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__CLAY__345_6

Mon 06/03/2024 to Sat 06/08/2024
0700 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

WATRCURE-OAKDALE_345_31

Mon 06/03/2024 to Fri 06/07/2024
0700 Continuous 1430
Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	2200 MW	

MARCY__345KV_CSC

Wed 06/05/2024 to Fri 06/07/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3650 MW	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

KNICRBKR-ALPS__345_6

Wed 06/05/2024 to Fri 06/14/2024
0730 Continuous 1630
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	750 MW	
Impacts Total Transfer Capability	650 MW	
TTC with All Lines In Service	1400 MW	

KNICRBKR-ALPS__345_6

Wed 06/05/2024 to Fri 06/14/2024
0730 Continuous 1630
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Sat 06/08/2024 to Mon 06/10/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Sat 06/08/2024 to Mon 06/10/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-HQ_LIMIT_700

Mon 06/10/2024 to Tue 06/11/2024
0600 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
700 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1000 MW

OSWEGO_-VOLNEY__345_12

Mon 06/10/2024 to Sat 06/15/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

WOOD_ST_-PLSNTVLE_345_Y87

Tue 06/11/2024 to Wed 06/12/2024
0001 Continuous 0259
Work scheduled by: ConEd

UPDATED by ConEd 04/27/2024 07:43

UPNY CONED FWD (Import) REV (Export)
7470 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

SCH-NYISO-HQ_LIMIT_200

Wed 06/12/2024 to Thu 06/13/2024
0600 Continuous 1900
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **200 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_300

Wed 06/12/2024 to Tue 06/18/2024
0700 Continuous 1900
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

VOLNEY_-MARCY_345_19

Mon 06/17/2024 to Sat 06/22/2024
0730 Continuous 1700
Work scheduled by: NGrid

ARR: 19

FWD (Import) REV (Export)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY_-MARCY_345_19

Mon 06/17/2024 to Sat 06/22/2024
0730 Continuous 1700
Work scheduled by: NGrid

ARR: 19

FWD (Import) REV (Export)
CENTRAL EAST - VC **3525 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600
Work scheduled by: CHGE

UPNY CONED FWD (Import) REV (Export)
7215 MW
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

LEEDS__345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3675 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3725 MW

FRASER__345_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024
0800 Continuous 1400
Work scheduled by: NYSEG

CENTRAL EAST - VC FWD (Import) REV (Export)
3655 MW
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 3725 MW

EDIC__-GORDONRD_345_14

Mon 08/19/2024 to Fri 08/30/2024
0630 Continuous 1800
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
2770 MW
Impacts Total Transfer Capability 955 MW
TTC with All Lines In Service 3725 MW

EDIC__-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Sun 08/25/2024	to	Fri 08/30/2024		OSWEGO EXPORT	5250 MW	
0800	Continuous	1600	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Tue 09/03/2024	to	Fri 11/15/2024		MOSES SOUTH	2100 MW	
0530	Continuous	2000		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
EDIC__-GORDONRD_345_14					FWD (Import)	REV (Export)
Tue 09/03/2024	to	Mon 10/14/2024		CENTRAL EAST - VC	2770 MW	
0600	Continuous	1800		Impacts Total Transfer Capability	955 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Thu 09/05/2024	to	Thu 09/05/2024	<u>UPDATED by NYPA 05/01/2024 14:45</u>	OSWEGO EXPORT	4800 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Thu 09/05/2024	to	Thu 09/05/2024	<u>UPDATED by NYPA 05/01/2024 14:45</u>	CENTRAL EAST - VC	3520 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
EDIC__-PRINCTWN_345_351					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Wed 09/11/2024		CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
900 MW
3200 MW

MARCY__-EDIC__345_UE1-7

Thu 09/12/2024 to Sat 09/14/2024
0700 Continuous 1700
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

W49TH_ST_345KV_6

Sun 09/15/2024 to Fri 09/27/2024
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **300 MW**
360 MW
660 MW

W49TH_ST_345KV_8

Sun 09/15/2024 to Fri 09/27/2024
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **450 MW**
210 MW
660 MW

DYSINGER-STA_255__345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3200 MW
REV (Export) 900 MW
3200 MW

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3520 MW
REV (Export) 205 MW
3725 MW

PANNELL-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-LOVETT__345_Y66

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359
Work scheduled by: ORU

FWD (Import) REV (Export)
UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359
Work scheduled by: ORU

FWD (Import) REV (Export)
UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Tue 11/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	3520 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
DUNWODIE_345KV_6					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
WOOD_ST-PLSNTVLE_345_Y87					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		UPNY CONED	7470 MW	
0001	Continuous	0400		Impacts Total Transfer Capability	580 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
DUNWODIE_345KV_6					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	3800 MW	
0330	Continuous	0400		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	3800 MW	
0330	Continuous	0400		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	850 MW
Impacts Total Transfer Capability	1000 MW	750 MW
TTC with All Lines In Service	2000 MW	1600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024		CENTRAL EAST - VC	3225 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
BECK__-NIAGARA_230_PA27					FWD (Import)	REV (Export)
Fri 10/18/2024	to	Fri 10/18/2024		SCH - OH - NY	1900 MW	1650 MW
0500	Continuous	1900		Impacts Total Transfer Capability	100 MW	-50 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2000 MW	1600 MW
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__345KV_CSC					FWD (Import)	REV (Export)
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC	3650 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	75 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Tue 10/29/2024	to	Thu 10/31/2024		DYSINGER EAST	2850 MW	
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2850 MW
350 MW
3200 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
315 MW
315 MW
REV (Export) 0 MW
315 MW
315 MW

OSWEGO_-VOLNEY_345_12

Fri 11/15/2024 to Fri 12/13/2024
0730 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
0 MW
5250 MW
REV (Export)

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
1500 MW
1500 MW
REV (Export) 0 MW
1000 MW
1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
1600 MW
3150 MW
REV (Export)

MARCY_765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
1400 MW
3150 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

189 MW

279 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

850 MW

650 MW

1500 MW

0 MW

1000 MW

1000 MW

W49TH_ST_345KV_6

Tue 11/19/2024 to Thu 12/12/2024
0201 Continuous 0000

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Fri 12/13/2024
0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

315 MW

315 MW

0 MW

315 MW

315 MW

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

SPRNBK_-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_5

Mon 12/16/2024 to Wed 12/18/2024
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Mon 12/16/2024 to Wed 12/18/2024
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
850 MW
3150 MW

OSWEGO_-VOLNEY__345_11

Mon 01/06/2025 to Fri 01/24/2025
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/27/2025 to Fri 02/14/2025
0630 Continuous 1730
Work scheduled by: NGrid
ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 02/12/2025 to Fri 02/14/2025
0700 Continuous 1730
Work scheduled by: NGrid
ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **REV (Export)**

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

GOETHALS_345KV_5

Tue 09/16/2025 to Tue 09/16/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Fri 09/26/2025 to Fri 09/26/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 22, 2024 to Friday, November 21, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Mon 09/29/2025 to Wed 11/26/2025
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1650 MW
Impacts Total Transfer Capability	100 MW	-50 MW
TTC with All Lines In Service	2000 MW	1600 MW