

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_10\_BYPASS , SPRNBRK\_345KV\_R5S3\_BYPASS ,  
SPRNBRK\_345KV\_R4S3\_BYPASS , DUNWODIE\_345KV\_9\_BYPASS

Sun 02/01/2015 to Fri 02/01/2030  
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**4350 MW**

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE\_345KV\_10\_BYPASS , SPRNBRK\_345KV\_R5S3\_BYPASS ,  
SPRNBRK\_345KV\_R4S3\_BYPASS , DUNWODIE\_345KV\_9\_BYPASS

Sun 02/01/2015 to Fri 02/01/2030  
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

**7505 MW**

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2024  
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2024  
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-  
FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2024  
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

**2200 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

2200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-HQ\_CEDARS-NYISO\_LIMIT\_240

Mon 03/11/2024 to Thu 10/03/2024  
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ\_CEDARS

FWD (Import)

REV (Export)

**240 MW**

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

### SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 03/11/2024 to Thu 10/03/2024  
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ\_CEDARS

FWD (Import)

REV (Export)

**0 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

### MARCY\_SO\_SERIES\_COMP\_I/S

Fri 05/24/2024 to Sun 09/01/2024  
1634 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3510 MW**

Impacts Total Transfer Capability

215 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

### OSWEGO\_-VOLNEY\_345\_11

Mon 05/27/2024 to Sat 06/01/2024  
0700 Continuous 0800

OSWEGO EXPORT

FWD (Import)

REV (Export)

**5250 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

### SCH-HQ-NYISO\_LIMIT\_1050

Mon 05/27/2024 to Fri 10/11/2024  
1200 Continuous 1900

SCH - HQ - NY

FWD (Import)

REV (Export)

**1050 MW**

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

### BECK\_-NIAGARA\_345\_PA302

Wed 05/29/2024 to Sat 06/01/2024  
0500 Continuous 1800

UPDATED by IESO 05/22/2024 13:47

SCH - OH - NY

FWD (Import)

REV (Export)

**1000 MW**

**850 MW**

Impacts Total Transfer Capability

1000 MW

750 MW

TTC with All Lines In Service

2000 MW

1600 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_600

Wed 05/29/2024 to Sat 06/01/2024  
0500 Continuous 1800

UPDATED by IESO 05/22/2024 13:47

SCH - OH - NY

FWD (Import)

REV (Export)

**900 MW**

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

### SCH-NYISO-IMO\_LIMIT\_500

Wed 05/29/2024 to Sat 06/01/2024  
0500 Continuous 1800

UPDATED by IESO 05/22/2024 13:47

SCH - OH - NY

FWD (Import)

REV (Export)

**800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: IESO

### CHATGUAY-MASSENA\_765\_7040

Wed 05/29/2024 to Sat 06/01/2024  
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

SCH - HQ - NY

FWD (Import)

REV (Export)

**0 MW**

**0 MW**

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

Work scheduled by: NYPA

### CHATGUAY-MASSENA\_765\_7040

Wed 05/29/2024 to Sat 06/01/2024  
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH

FWD (Import)

REV (Export)

**1550 MW**

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

### MARCY\_765\_345\_AT1

Wed 05/29/2024 to Sat 06/01/2024  
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH

FWD (Import)

REV (Export)

**1750 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19

### MARCY\_765\_345\_AT2

Wed 05/29/2024 to Sat 06/01/2024  
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH

FWD (Import)

REV (Export)

**1700 MW**

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY___765_MSU1</b>						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	SCH - HQ_CEDARS		<b>90 MW</b>	
1800	Continuous	0500		Impacts Total Transfer Capability		180 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	270 MW	
<b>MASSENA_-MARCY___765_MSU1</b>						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	SCH - HQ - NY		<b>475 MW</b>	<b>1000 MW</b>
1800	Continuous	0500		Impacts Total Transfer Capability		1025 MW	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1500 MW	1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	MOSES SOUTH		<b>500 MW</b>	
1800	Continuous	0500		Impacts Total Transfer Capability		2650 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
<b>MASSENA_-MARCY___765_MSU1</b>						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	CENTRAL EAST - VC		<b>2595 MW</b>	
1800	Continuous	0500		Impacts Total Transfer Capability		1130 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
<b>MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040</b>						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		MOSES SOUTH		<b>500 MW</b>	
1800		0500		Impacts Total Transfer Capability		2650 MW	
Work scheduled by:					TTC with All Lines In Service	3150 MW	
<b>W49TH_ST_345KV_5</b>						FWD (Import)	REV (Export)
Sat 06/01/2024	to	Sat 06/01/2024		SCH - PJM_HTP		<b>300 MW</b>	
0001	Continuous	0030		Impacts Total Transfer Capability		360 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_7

Sat 06/01/2024 to Sat 06/01/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	<b>300 MW</b>	
TTC with All Lines In Service	360 MW	
	660 MW	

### CHATGUAY-MASSENA\_765\_7040

Sat 06/01/2024 to Sat 06/01/2024  
0501 Continuous 1900  
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	<b>0 MW</b>	<b>0 MW</b>
TTC with All Lines In Service	1500 MW	1000 MW
	1500 MW	1000 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 06/01/2024 to Sat 06/01/2024  
0501 Continuous 1900  
Work scheduled by: HQ

MOSES SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	<b>1550 MW</b>	
TTC with All Lines In Service	1600 MW	
	3150 MW	

### CRICKVLY-PLSNTVLY\_345\_F84

Mon 06/03/2024 to Tue 06/04/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	<b>600 MW</b>	
TTC with All Lines In Service	800 MW	
	1400 MW	

### CRICKVLY-PLSNTVLY\_345\_F84

Mon 06/03/2024 to Tue 06/04/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

SCH - NPX_1385	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	<b>100 MW</b>	<b>100 MW</b>
TTC with All Lines In Service	100 MW	100 MW
	200 MW	200 MW

### W49TH\_ST\_345KV\_5

Mon 06/03/2024 to Mon 06/03/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	<b>300 MW</b>	
TTC with All Lines In Service	360 MW	
	660 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_7

Mon 06/03/2024 to Mon 06/03/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 300 MW  
REV (Export) 360 MW  
660 MW

### CHASLAKE-PORTER\_\_230\_11

Mon 06/03/2024 to Wed 07/03/2024  
0530 Continuous 1600  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2100 MW  
REV (Export) 1050 MW  
3150 MW

### VOLNEY\_\_CLAY\_\_345\_6

Mon 06/03/2024 to Sat 06/08/2024  
0700 Continuous 1700  
Work scheduled by: NGrid

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 5250 MW  
REV (Export) 0 MW  
5250 MW

### SCH-IMO\_NY\_NIAG\_CB\_3122\_W/BB

Tue 06/04/2024 to Tue 06/04/2024  
0500 Continuous 1600  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1950 MW  
REV (Export) 1400 MW  
50 MW  
200 MW  
2000 MW  
1600 MW

### SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Wed 06/05/2024 to Fri 06/07/2024  
0500 Continuous 1700  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1200 MW  
REV (Export) 400 MW  
1600 MW

### MARCY\_\_345KV\_CSC

Wed 06/05/2024 to Fri 06/07/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 3650 MW  
REV (Export) 75 MW  
3725 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>KNICRBKR-ALPS___345_6</b>					FWD (Import)	REV (Export)
Wed 06/05/2024	to	Fri 06/14/2024		SCH - NE - NY	<b>750 MW</b>	
0730	Continuous	1630		Impacts Total Transfer Capability	650 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
<b>KNICRBKR-ALPS___345_6</b>					FWD (Import)	REV (Export)
Wed 06/05/2024	to	Fri 06/14/2024		SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
0730	Continuous	1630		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>					FWD (Import)	REV (Export)
Wed 06/05/2024	to	Fri 06/14/2024		SCH - NE - NY	<b>600 MW</b>	
0730	Continuous	1630		Impacts Total Transfer Capability	800 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
<b>DUNWODIE_345KV_3</b>					FWD (Import)	REV (Export)
Sat 06/08/2024	to	Mon 06/10/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>DUNWODIE_345KV_4</b>					FWD (Import)	REV (Export)
Sat 06/08/2024	to	Mon 06/10/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>SCH-NYISO-HQ_LIMIT_700</b>					FWD (Import)	REV (Export)
Mon 06/10/2024	to	Tue 06/11/2024		SCH - HQ - NY		<b>700 MW</b>
0600	Continuous	1900		Impacts Total Transfer Capability		300 MW
Work scheduled by: HQ				TTC with All Lines In Service		1000 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### OSWEGO\_-VOLNEY\_\_345\_12

Mon 06/10/2024 to Sat 06/15/2024  
0700 Continuous 1700  
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)  
**5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Tue 06/11/2024 to Wed 06/12/2024  
0001 Continuous 0259  
Work scheduled by: ConEd

UPDATED by ConEd 04/27/2024 07:43

UPNY CONED FWD (Import) REV (Export)  
**7470 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 8050 MW

### NIAGARA\_345\_230\_AT4

Tue 06/11/2024 to Wed 06/12/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)  
**1200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1600 MW

### SCH-NYISO-HQ\_LIMIT\_200

Wed 06/12/2024 to Thu 06/13/2024  
0600 Continuous 1900  
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)  
**200 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1000 MW

### SCH-NYISO-HQ\_LIMIT\_300

Wed 06/12/2024 to Tue 06/18/2024  
0700 Continuous 1900  
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)  
**300 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1000 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_-MARCY\_\_345\_19

Mon 06/17/2024 to Sat 06/22/2024  
0730 Continuous 1700  
Work scheduled by: NGrid

ARR: 19

OSWEGO EXPORT  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

**4900 MW**

### VOLNEY\_-MARCY\_\_345\_19

Mon 06/17/2024 to Sat 06/22/2024  
0730 Continuous 1700  
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

**3525 MW**

### WATRCURE-OAKDALE\_345\_31

Tue 06/18/2024 to Thu 06/20/2024  
0700 Continuous 1600  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2200 MW

FWD (Import) REV (Export)

**2050 MW**

### CHASLAKE-PORTER\_\_230\_11

Mon 07/08/2024 to Fri 08/30/2024  
0700 Continuous 1900  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

**2100 MW**

### ROSETON\_-EFISHKIL\_345\_RFK305

Sat 07/20/2024 to Sun 07/21/2024  
0700 Continuous 1600  
Work scheduled by: CHGE

UPNY CONED  
Impacts Total Transfer Capability 835 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

**7215 MW**

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LEEDS\_\_345\_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024  
0730 Continuous 1600  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3675 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3725 MW

### FRASER\_\_345\_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024  
0800 Continuous 1400  
Work scheduled by: NYSEG

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3655 MW**  
Impacts Total Transfer Capability 70 MW  
TTC with All Lines In Service 3725 MW

### EDIC\_\_-GORDONRD\_345\_14

Mon 08/19/2024 to Fri 08/30/2024  
0630 Continuous 1800  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2770 MW**  
Impacts Total Transfer Capability 955 MW  
TTC with All Lines In Service 3725 MW

### EDIC\_\_-PRINCTWN\_345\_351

Mon 08/19/2024 to Sat 08/24/2024  
0700 Continuous 1700  
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3335 MW**  
Impacts Total Transfer Capability 390 MW  
TTC with All Lines In Service 3725 MW

### MARCY\_\_-EDIC\_\_345\_UE1-7

Sun 08/25/2024 to Fri 08/30/2024  
0800 Continuous 1600  
Work scheduled by: NGrid

ARR: 16 & 19

FWD (Import) REV (Export)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### CHASLAKE-PORTER\_\_230\_11

Tue 09/03/2024 to Fri 11/15/2024  
0530 Continuous 2000  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EDIC\_\_\_-GORDONRD\_345\_14

Tue 09/03/2024 to Mon 10/14/2024  
0600 Continuous 1800  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2770 MW**  
Impacts Total Transfer Capability 955 MW  
TTC with All Lines In Service 3725 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Thu 09/05/2024 to Thu 09/05/2024  
0001 Continuous 0100  
Work scheduled by: NYPA  
UPDATED by NYPA 05/01/2024 14:45

FWD (Import) REV (Export)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Thu 09/05/2024 to Thu 09/05/2024  
0001 Continuous 0100  
Work scheduled by: NYPA  
UPDATED by NYPA 05/01/2024 14:45

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3520 MW**  
Impacts Total Transfer Capability 205 MW  
TTC with All Lines In Service 3725 MW

### EDIC\_\_\_-PRINCTWN\_345\_351

Mon 09/09/2024 to Wed 09/11/2024  
0700 Continuous 1700  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3335 MW**  
Impacts Total Transfer Capability 390 MW  
TTC with All Lines In Service 3725 MW

### ROCHESTR-PANNELL\_345\_RP1

Mon 09/09/2024 to Fri 09/13/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 3200 MW

### MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Thu 09/12/2024 to Sat 09/14/2024  
0700 Continuous 1700  
Work scheduled by: NGrid  
ARR: 16 & 19

FWD (Import) REV (Export)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOTTHAVN-RAINEY\_\_345\_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

### W49TH\_ST\_345KV\_6

Sun 09/15/2024 to Fri 09/27/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**322 MW**

Impacts Total Transfer Capability

338 MW

TTC with All Lines In Service

660 MW

### W49TH\_ST\_345KV\_8

Sun 09/15/2024 to Fri 09/27/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**450 MW**

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

### DYSINGER-STA\_255\_345\_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

**2850 MW**

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

### ROCHESTR-PANNELL\_345\_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

**2300 MW**

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

### STLAWRNC-MOSES\_\_230\_L34P

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FITZPTRK-EDIC__345_FE-1</b>						FWD (Import)	REV (Export)
Sun 09/22/2024	to	Sun 09/22/2024		<u>UPDATED by NYPA 05/01/2024 14:42</u>	OSWEGO EXPORT	<b>4800 MW</b>	
0900	Continuous	1000			Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>						FWD (Import)	REV (Export)
Sun 09/22/2024	to	Sun 09/22/2024		<u>UPDATED by NYPA 05/01/2024 14:42</u>	CENTRAL EAST - VC	<b>3520 MW</b>	
0900	Continuous	1000			Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
<b>PANNELL-CLAY__345_1</b>						FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024			WEST CENTRAL	<b>1300 MW</b>	
0700	Continuous	1530			Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	2250 MW	
<b>STLAWRNC-MOSES__230_L34P</b>						FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024			SCH - OH - NY		
0700	Continuous	1530			Impacts Total Transfer Capability		
Work scheduled by: NYPA					TTC with All Lines In Service		
<b>LADENTWN-LOVETT__345_Y66</b>						FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 10/31/2024			UPNY CONED	<b>7695 MW</b>	
0200	Continuous	2359			Impacts Total Transfer Capability	355 MW	
Work scheduled by: ORU					TTC with All Lines In Service	8050 MW	
<b>LOVETT_-BUCHAN_S_345_Y88</b>						FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 10/31/2024			UPNY CONED	<b>7695 MW</b>	
0200	Continuous	2359			Impacts Total Transfer Capability	355 MW	
Work scheduled by: ORU					TTC with All Lines In Service	8050 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST-E13THSTA_345_M55</b>					FWD (Import)	REV (Export)
Fri 09/27/2024	to	Tue 11/19/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>W49TH_ST_345KV_6</b>					FWD (Import)	REV (Export)
Fri 09/27/2024	to	Tue 11/19/2024		SCH - PJM_HTP	<b>322 MW</b>	
0101	Continuous	0200		Impacts Total Transfer Capability	338 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
<b>STLAWRNC-MOSES___230_L34P</b>					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		OSWEGO EXPORT	<b>4800 MW</b>	
1700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
1700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>DUNWODIE_345KV_6</b>					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_8</b>					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		UPNY CONED	<b>7470 MW</b>	
0001	Continuous	0400		Impacts Total Transfer Capability	580 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
<b>DUNWODIE_345KV_6</b>					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0330	Continuous	0400		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>DUNWODIE_345KV_8</b>					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0330	Continuous	0400		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>BECK_-NIAGARA_345_PA302</b>					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - OH - NY	<b>1000 MW</b>	<b>850 MW</b>
0500	Continuous	1900		Impacts Total Transfer Capability	1000 MW	750 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2000 MW	1600 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	<b>0 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE\_345\_138\_BK\_1

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM\_NEPTUNE

FWD (Import)

REV (Export)

**375 MW**

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM\_NEPTUNE

FWD (Import)

REV (Export)

**375 MW**

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM\_NEPTUNE

FWD (Import)

REV (Export)

**0 MW**

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX\_CSC

FWD (Import)

REV (Export)

**0 MW**

**0 MW**

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

### MARCY\_\_FRASANNX\_345\_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3225 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

### MARCY\_\_N.SCTLND\_345\_18

Tue 10/15/2024 to Thu 10/17/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**2665 MW**

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_-NIAGARA\_230\_PA27

Fri 10/18/2024 to Fri 10/18/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1650 MW
Impacts Total Transfer Capability	100 MW	-50 MW
TTC with All Lines In Service	2000 MW	1600 MW

### MARCY\_\_-N.SCTLND\_345\_18

Mon 10/21/2024 to Fri 10/25/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2665 MW	
Impacts Total Transfer Capability	1060 MW	
TTC with All Lines In Service	3725 MW	

### MARCY\_\_345KV\_CSC

Mon 10/28/2024 to Sun 11/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3650 MW	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

### DYSINGER-STA\_255\_345\_DH2

Tue 10/29/2024 to Thu 10/31/2024  
0500 Continuous 2100  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### DYSINGER-STA\_255\_345\_DH1

Mon 11/04/2024 to Sat 11/16/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Tue 11/12/2024 to Tue 11/12/2024  
0800 Continuous 2359  
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>OSWEGO__VOLNEY__345_12</b>					FWD (Import)	REV (Export)
Fri 11/15/2024	to	Fri 12/13/2024		OSWEGO EXPORT	<b>5250 MW</b>	
0730	Continuous	1600		Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
<b>CHATGUAY-MASSENA__765_7040</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
0001	Continuous	2359		Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
<b>CHATGUAY-MASSENA__765_7040</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>1550 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MARCY__765_345_AT1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>1750 MW</b>	
0001	Continuous	2359	ARR: 19	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MARCY__765_345_AT2</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>1700 MW</b>	
0001	Continuous	2359	ARR: 19	Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MASSENA -MARCY__765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	<b>90 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
0001	Continuous	2359		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>500 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	<b>2595 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>500 MW</b>	
0001		2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
<b>MOSES___-MASSENA_230_MMS2 , MOSES___-MASSENA_230_MMS1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	<b>90 MW</b>	
0001		2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
<b>MOSES___-MASSENA_230_MMS2 , MOSES___-MASSENA_230_MMS1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
0001		2359		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_6

Tue 11/19/2024 to Thu 12/12/2024  
0201 Continuous 0000  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **310 MW**  
350 MW  
660 MW  
REV (Export)

### W49TH\_ST-E13THSTA\_345\_M55

Tue 11/19/2024 to Fri 12/13/2024  
0201 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **3800 MW**  
800 MW  
4600 MW  
REV (Export)

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Fri 11/22/2024 to Fri 11/22/2024  
1500 Continuous 1800  
Work scheduled by: PJM

SCH - PJM\_VFT  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **0 MW**  
315 MW  
315 MW  
REV (Export) **0 MW**  
315 MW  
315 MW

### ADIRNDCK-PORTER\_\_230\_12

Mon 12/02/2024 to Tue 12/24/2024  
0530 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **2300 MW**  
850 MW  
3150 MW  
REV (Export)

### W49TH\_ST\_345KV\_6

Thu 12/12/2024 to Fri 12/13/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **310 MW**  
350 MW  
660 MW  
REV (Export)

### W49TH\_ST\_345KV\_8

Thu 12/12/2024 to Fri 12/13/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **310 MW**  
350 MW  
660 MW  
REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK-TREMONT\_345\_X28

Mon 12/16/2024 to Tue 12/17/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_5

Mon 12/16/2024 to Wed 12/18/2024  
0001 Continuous 0100  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_7

Mon 12/16/2024 to Wed 12/18/2024  
0001 Continuous 0100  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### E13THSTA-FARRAGUT\_345\_46

Wed 12/18/2024 to Fri 12/20/2024  
0201 Continuous 0300  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### ADIRNDCK-PORTER\_230\_12

Thu 01/02/2025 to Sat 05/31/2025  
0530 Continuous 1700  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### OSWEGO-VOLNEY\_345\_11

Mon 01/06/2025 to Fri 01/24/2025  
0700 Continuous 1700  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_46

Fri 01/10/2025 to Wed 01/15/2025  
0001 Continuous 0300  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **3800 MW**  
800 MW  
4600 MW

### OSWEGO\_-ELBRIDGE\_345\_17

Mon 01/27/2025 to Fri 02/14/2025  
0630 Continuous 1730  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **5250 MW**  
0 MW  
5250 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Wed 02/12/2025 to Fri 02/14/2025  
0700 Continuous 1730  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **5250 MW**  
0 MW  
5250 MW

### GOETHALS\_345KV\_5

Mon 09/08/2025 to Mon 09/08/2025  
0301 Continuous 0330  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **REV (Export)**

### GOETHALS\_345KV\_5

Tue 09/09/2025 to Tue 09/09/2025  
2330 Continuous 2359  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **REV (Export)**

### GOETHALS\_345KV\_5

Mon 09/15/2025 to Mon 09/15/2025  
0230 Continuous 0300  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **REV (Export)**

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, May 30, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Mon 09/15/2025 to Mon 09/15/2025  
0301 Continuous 0330  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### ADIRNDCK-PORTER\_\_230\_12

Mon 09/15/2025 to Sun 10/12/2025  
0600 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2100 MW**  
1050 MW  
3150 MW

### GOETHALS\_345KV\_5

Tue 09/16/2025 to Tue 09/16/2025  
2330 Continuous 2359  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### GOETHALS\_345KV\_5

Fri 09/26/2025 to Fri 09/26/2025  
0230 Continuous 0300  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### BECK\_\_-NIAGARA\_230\_PA27

Mon 09/29/2025 to Wed 11/26/2025  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1900 MW** **1650 MW**  
100 MW -50 MW  
2000 MW 1600 MW