

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2200 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

2200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

FWD (Import) REV (Export)

SCH - HQ_CEDARS **240 MW**
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

FWD (Import) REV (Export)

SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MARCY_SO_SERIES_COMP_I/S

Fri 05/24/2024 to Sun 09/01/2024
1634 Continuous 2359

FWD (Import) REV (Export)

CENTRAL EAST - VC **3510 MW**
Impacts Total Transfer Capability 215 MW
TTC with All Lines In Service 3725 MW

Work scheduled by: NYPA

OSWEGO_-VOLNEY__345_11

Mon 05/27/2024 to Sat 06/01/2024
0700 Continuous 0800

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1050

Mon 05/27/2024 to Fri 10/11/2024
1200 Continuous 1900

FWD (Import) REV (Export)

SCH - HQ - NY **1050 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

BECK__-NIAGARA_345_PA302

Wed 05/29/2024 to Sat 06/01/2024
0500 Continuous 1800

UPDATED by IESO 05/22/2024 13:47

FWD (Import) REV (Export)

SCH - OH - NY **1000 MW 850 MW**
Impacts Total Transfer Capability 1000 MW 750 MW
TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_600

Wed 05/29/2024 to Sat 06/01/2024
0500 Continuous 1800

UPDATED by IESO 05/22/2024 13:47

SCH - OH - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

2000 MW

SCH-NYISO-IMO_LIMIT_500

Wed 05/29/2024 to Sat 06/01/2024
0500 Continuous 1800

UPDATED by IESO 05/22/2024 13:47

SCH - OH - NY

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1600 MW

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

MARCY_765_345_AT1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

MARCY_765_345_AT2

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 05/20/2024 13:12

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	SCH - HQ_CEDARS		90 MW	
1800	Continuous	0500		Impacts Total Transfer Capability		180 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	270 MW	
MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	SCH - HQ - NY		475 MW	1000 MW
1800	Continuous	0500		Impacts Total Transfer Capability		1025 MW	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	MOSES SOUTH		500 MW	
1800	Continuous	0500		Impacts Total Transfer Capability		2650 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 05/20/2024 13:12</u>	CENTRAL EAST - VC		2595 MW	
1800	Continuous	0500		Impacts Total Transfer Capability		1130 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040						FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		MOSES SOUTH		500 MW	
1800		0500		Impacts Total Transfer Capability		2650 MW	
Work scheduled by:					TTC with All Lines In Service	3150 MW	
W49TH_ST_345KV_5						FWD (Import)	REV (Export)
Sat 06/01/2024	to	Sat 06/01/2024		SCH - PJM_HTP		300 MW	
0001	Continuous	0030		Impacts Total Transfer Capability		360 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sat 06/01/2024 to Sat 06/01/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

CHATGUAY-MASSENA_765_7040

Sat 06/01/2024 to Sat 06/01/2024
0501 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

1500 MW

1500 MW

0 MW

1000 MW

1000 MW

CHATGUAY-MASSENA_765_7040

Sat 06/01/2024 to Sat 06/01/2024
0501 Continuous 1900

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1550 MW

1600 MW

3150 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 06/03/2024 to Tue 06/04/2024
0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

600 MW

800 MW

1400 MW

CRICKVLY-PLSNTVLY_345_F84

Mon 06/03/2024 to Tue 06/04/2024
0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

200 MW

100 MW

100 MW

200 MW

W49TH_ST_345KV_5

Mon 06/03/2024 to Mon 06/03/2024
0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Mon 06/03/2024 to Mon 06/03/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

CHASLAKE-PORTER__230_11

Mon 06/03/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

VOLNEY__CLAY__345_6

Mon 06/03/2024 to Sat 06/08/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT	FWD (Import)	REV (Export)
	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

SCH-IMO_NY_NIAG_CB_3122_W/BB

Tue 06/04/2024 to Tue 06/04/2024
0500 Continuous 1600
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1950 MW	1400 MW
Impacts Total Transfer Capability	50 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Wed 06/05/2024 to Fri 06/07/2024
0500 Continuous 1700
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
		1200 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1600 MW

MARCY__345KV_CSC

Wed 06/05/2024 to Fri 06/07/2024
0700 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3650 MW	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS___345_6

Wed 06/05/2024 to Fri 06/14/2024
0730 Continuous 1630
Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)
750 MW
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

KNICRBKR-ALPS___345_6

Wed 06/05/2024 to Fri 06/14/2024
0730 Continuous 1630
Work scheduled by: NGrid

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW **100 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

SCH-NE-NYISO_LIMIT_400

Wed 06/05/2024 to Fri 06/14/2024
0730 Continuous 1630
Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)
600 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

DUNWODIE_345KV_3

Sat 06/08/2024 to Mon 06/10/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Sat 06/08/2024 to Mon 06/10/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-HQ_LIMIT_700

Mon 06/10/2024 to Tue 06/11/2024
0600 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
700 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-VOLNEY__345_12

Mon 06/10/2024 to Sat 06/15/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

WOOD_ST_-PLSNTVLE_345_Y87

Tue 06/11/2024 to Wed 06/12/2024
0001 Continuous 0259
Work scheduled by: ConEd

UPDATED by ConEd 04/27/2024 07:43

UPNY CONED FWD (Import) REV (Export)
7470 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

SCH-NYISO-HQ_LIMIT_200

Wed 06/12/2024 to Thu 06/13/2024
0600 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
200 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_300

Wed 06/12/2024 to Tue 06/18/2024
0700 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY__345_19

Mon 06/17/2024 to Sat 06/22/2024

0730 Continuous 1700

Work scheduled by: NGrid

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4900 MW

350 MW

5250 MW

VOLNEY_-MARCY__345_19

Mon 06/17/2024 to Sat 06/22/2024

0730 Continuous 1700

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3525 MW

200 MW

3725 MW

WATRCURE-OAKDALE__345_31

Tue 06/18/2024 to Thu 06/20/2024

0700 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2050 MW

150 MW

2200 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024

0700 Continuous 1900

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

NIAGARA_-PACKARD__230_62

Mon 07/15/2024 to Fri 07/19/2024

0700 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1450 MW

550 MW

2000 MW

1600 MW

0 MW

1600 MW

ROSETON_-EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024

0700 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7215 MW

835 MW

8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3675 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3725 MW	

FRASER__345_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024
0800 Continuous 1400
Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3655 MW	
Impacts Total Transfer Capability	70 MW	
TTC with All Lines In Service	3725 MW	

EDIC__-GORDONRD_345_14

Mon 08/19/2024 to Fri 08/30/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2770 MW	
Impacts Total Transfer Capability	955 MW	
TTC with All Lines In Service	3725 MW	

EDIC__-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3335 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	3725 MW	

MARCY__-EDIC__345_UE1-7

Sun 08/25/2024 to Fri 08/30/2024
0800 Continuous 1600
Work scheduled by: NGrid

ARR: 16 & 19

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC___-GORDNRD_345_14					FWD (Import)	REV (Export)
Tue 09/03/2024	to	Mon 10/14/2024		CENTRAL EAST - VC	2770 MW	
0600	Continuous	1800		Impacts Total Transfer Capability	955 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Thu 09/05/2024	to	Thu 09/05/2024	<u>UPDATED by NYPA 05/01/2024 14:45</u>	OSWEGO EXPORT	4800 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Thu 09/05/2024	to	Thu 09/05/2024	<u>UPDATED by NYPA 05/01/2024 14:45</u>	CENTRAL EAST - VC	3520 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
EDIC___-PRINCTWN_345_351					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Wed 09/11/2024		CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
ROCHESTR-PANNELL_345_RP1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
MARCY___-EDIC___345_UE1-7					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Sat 09/14/2024		OSWEGO EXPORT	5250 MW	
0700	Continuous	1700	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

W49TH_ST_345KV_6

Sun 09/15/2024 to Fri 09/27/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

322 MW

Impacts Total Transfer Capability

338 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Sun 09/15/2024 to Fri 09/27/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000

UPDATED by NYPA 05/01/2024 14:42

FWD (Import) REV (Export)

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000

UPDATED by NYPA 05/01/2024 14:42

FWD (Import) REV (Export)

CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

FWD (Import) REV (Export)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

FWD (Import) REV (Export)

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: NYPA

LADENTWN-LOVETT___345_Y66

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359

FWD (Import) REV (Export)

UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ORU

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359

FWD (Import) REV (Export)

UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Tue 11/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
322 MW
Impacts Total Transfer Capability 338 MW
TTC with All Lines In Service 660 MW

STLAWRNC-MOSES_230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

DUNWODIE_345KV_6

Fri 10/04/2024 to Fri 10/04/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		UPNY CONED	7470 MW	
0001	Continuous	0400		Impacts Total Transfer Capability	580 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
DUNWODIE_345KV_6					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	3800 MW	
0330	Continuous	0400		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Fri 10/04/2024		SPR/DUN-SOUTH	3800 MW	
0330	Continuous	0400		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
BECK_-NIAGARA_345_PA302					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - OH - NY	1000 MW	850 MW
0500	Continuous	1900		Impacts Total Transfer Capability	1000 MW	750 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2000 MW	1600 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3225 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1900 MW	1650 MW
100 MW	-50 MW
2000 MW	1600 MW

MARCY__-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2665 MW	
1060 MW	
3725 MW	

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3650 MW	
75 MW	
3725 MW	

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__VOLNEY__345_12

Fri 11/15/2024 to Fri 12/13/2024
0730 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY FWD (Import) 0 MW REV (Export) 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH FWD (Import) 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH FWD (Import) 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS FWD (Import) 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0001	Continuous	2359		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	2595 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001		2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0001		2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW	0 MW
0001		2359		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 11/19/2024 to Thu 12/12/2024
0201 Continuous 0000

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Fri 12/13/2024
0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

315 MW

315 MW

0 MW

315 MW

315 MW

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

W49TH_ST_345KV_6

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST_345KV_8

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 12/16/2024 to Wed 12/18/2024
0001 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 12/16/2024 to Wed 12/18/2024
0001 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ADIRNDCK-PORTER_230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

OSWEGO_-VOLNEY_345_11

Mon 01/06/2025 to Fri 01/24/2025
0700 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/27/2025 to Fri 02/14/2025
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 02/12/2025 to Fri 02/14/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, May 31, 2024 to Sunday, November 30, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

GOETHALS_345KV_5

Tue 09/16/2025 to Tue 09/16/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Fri 09/26/2025 to Fri 09/26/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BECK__-NIAGARA_230_PA27

Mon 09/29/2025 to Wed 11/26/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW **1650 MW**
100 MW -50 MW
2000 MW 1600 MW