

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		SPR/DUN-SOUTH	4350 MW	
0000		0000		Impacts Total Transfer Capability	250 MW	
Work scheduled by:				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		UPNY CONED	7505 MW	
0000		0000		Impacts Total Transfer Capability	545 MW	
Work scheduled by:				TTC with All Lines In Service	8050 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403 , HUDSONP_- FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY	2000 MW	1000 MW
0001		2359		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	2200 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

MARCY_SO_SERIES_COMP_I/S

Fri 05/24/2024 to Sun 09/01/2024
1634 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3510 MW

Impacts Total Transfer Capability

215 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

CHASLAKE-PORTER__230_11

Mon 06/03/2024 to Tue 06/18/2024
0530 Continuous 1600

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SPRNBK_-W49TH_ST_345_M52

Wed 06/12/2024 to Tue 06/18/2024
0001 Continuous 2200

EXTENDED by ConEd 06/16/2024 17:02

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Wed 06/12/2024 to Tue 06/18/2024
0001 Continuous 2200

EXTENDED by ConEd 06/16/2024 17:02

SCH - PJM_HTP

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Wed 06/12/2024 to Tue 06/18/2024
0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

700 MW

1000 MW

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359

Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

SCH-NYISO-HQ_LIMIT_100

Mon 06/17/2024 to Tue 06/18/2024
0600 Continuous 1900

Work scheduled by: HQ

CANCELLED by TO 06/14/2024 15:05

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

900 MW

1000 MW

DUNWODIE_345KV_4

Mon 06/17/2024 to Fri 06/21/2024
2216 Continuous 2359

Work scheduled by: LI

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Fri 06/21/2024
2226 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 1

Mon 06/17/2024 to Fri 06/21/2024
2226 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Fri 06/21/2024
2226 Continuous 2359
Work scheduled by: LI

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_6

Tue 06/18/2024 to Fri 06/21/2024
0004 Continuous 2359
Work scheduled by: LI

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-HQ_LIMIT_550

Tue 06/18/2024 to Fri 06/21/2024
1700 Continuous 1600
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **550 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_600

Tue 06/18/2024 to Thu 06/20/2024
1901 Continuous 1800
Work scheduled by: HQ

CANCELLED by TO 06/14/2024 15:05

FWD (Import) REV (Export)
SCH - HQ - NY **600 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1000 MW

SPRNBK_345KV_RNS4

Tue 06/18/2024 to Tue 06/18/2024
2130 Continuous 2200
Work scheduled by: ConEd

EXTENDED by ConEd 06/16/2024 17:02

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CHASLAKE-PORTER__230_11

Mon 06/24/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Wed 06/26/2024 to Wed 06/26/2024
0715 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

1650 MW

Impacts Total Transfer Capability

100 MW

-50 MW

TTC with All Lines In Service

2000 MW

1600 MW

SCH-NYISO-NE_LIMIT_500

Wed 06/26/2024 to Wed 06/26/2024
0800 Continuous 0830

Work scheduled by: ISONE

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1600 MW

SCH-NYISO-NE_LIMIT_800

Wed 06/26/2024 to Wed 06/26/2024
0800 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

FWD (Import)

REV (Export)

1000 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1600 MW

BERKSHIR-ALPS__345_393

Wed 06/26/2024 to Wed 06/26/2024
0830 Continuous 1530

Work scheduled by: ISONE

ARR: 78

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

BERKSHIR-ALPS__345_393

Wed 06/26/2024 to Wed 06/26/2024
0830 Continuous 1530

Work scheduled by: ISONE

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

1550 MW

Impacts Total Transfer Capability

500 MW

50 MW

TTC with All Lines In Service

1400 MW

1600 MW

BERKSHIR-ALPS__345_393 , BERKSHIR-NORTHFLD_345_312

Wed 06/26/2024 to Wed 06/26/2024
0830 Continuous 1530

Work scheduled by:

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

1100 MW

Impacts Total Transfer Capability

500 MW

500 MW

TTC with All Lines In Service

1400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Wed 06/26/2024 to Wed 06/26/2024
 0830 Continuous 1530
 Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312

Wed 06/26/2024 to Wed 06/26/2024
 0830 Continuous 1530
 Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	900 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	1400 MW	

SCH-HQ-NYISO_LIMIT_500

Wed 06/26/2024 to Wed 06/26/2024
 1300 Continuous 2300
 Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY	500 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	1500 MW	

SCH-NYISO-NE_LIMIT_500

Wed 06/26/2024 to Wed 06/26/2024
 1530 Continuous 1600
 Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY		700 MW
Impacts Total Transfer Capability		900 MW
TTC with All Lines In Service		1600 MW

SCH-HQ-NYISO_LIMIT_1050

Wed 06/26/2024 to Fri 10/11/2024
 2300 Continuous 1900
 Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY	1050 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	1500 MW	

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
 0700 Continuous 1900
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41

Mon 07/08/2024 to Fri 07/19/2024
0700 Continuous 1730

UPDATED by NYPA 06/06/2024 13:49

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3225 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

NIAGARA_PACKARD_230_62

Mon 07/15/2024 to Fri 07/19/2024
0700 Continuous 1700

SCH - OH - NY

FWD (Import)

REV (Export)

1450 MW

1500 MW

Impacts Total Transfer Capability

550 MW

100 MW

TTC with All Lines In Service

2000 MW

1600 MW

WATRCURE-OAKDALE_345_31

Tue 07/16/2024 to Thu 07/18/2024
0700 Continuous 1600

SCH - PJ - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2200 MW

ROSETON_EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600

UPNY CONED

FWD (Import)

REV (Export)

7215 MW

Impacts Total Transfer Capability

835 MW

TTC with All Lines In Service

8050 MW

LEEDS_345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3675 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

3725 MW

VOLNEY_MARCY_345_19

Mon 07/22/2024 to Sat 07/27/2024
0730 Continuous 1700

ARR: 19

OSWEGO EXPORT

FWD (Import)

REV (Export)

4900 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY__345_19					FWD (Import)	REV (Export)
Mon 07/22/2024	to	Sat 07/27/2024		CENTRAL EAST - VC	3525 MW	
0730	Continuous	1700	ARR: 19	Impacts Total Transfer Capability	200 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
FRASER__345_FRASER SVC					FWD (Import)	REV (Export)
Mon 07/29/2024	to	Fri 08/02/2024		CENTRAL EAST - VC	3655 MW	
0800	Continuous	1400		Impacts Total Transfer Capability	70 MW	
Work scheduled by: NYSEG				TTC with All Lines In Service	3725 MW	
EDIC__-GORDONRD_345_14					FWD (Import)	REV (Export)
Mon 08/19/2024	to	Fri 08/30/2024		CENTRAL EAST - VC	2770 MW	
0630	Continuous	1800		Impacts Total Transfer Capability	955 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
EDIC__-PRINCTWN_345_351					FWD (Import)	REV (Export)
Mon 08/19/2024	to	Sat 08/24/2024	<u>UPDATED by NGrid 02/02/2024 14:41</u>	CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
MARCY_-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Sun 08/25/2024	to	Fri 08/30/2024		OSWEGO EXPORT	5250 MW	
0800	Continuous	1600	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Tue 09/03/2024	to	Fri 11/15/2024		MOSES SOUTH	2100 MW	
0530	Continuous	2000		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024
0600 Continuous 1800
Work scheduled by: NGrid

FWD (Import) REV (Export)
CENTRAL EAST - VC **2770 MW**
Impacts Total Transfer Capability 955 MW
TTC with All Lines In Service 3725 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0100
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:45

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0100
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:45

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0330 Continuous 0400
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EDIC__PRINCTWN_345_351

Mon 09/09/2024 to Wed 09/11/2024
0700 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
CENTRAL EAST - VC **3335 MW**
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MARCY_-EDIC_345_UE1-7

Thu 09/12/2024 to Sat 09/14/2024
0700 Continuous 1700
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
1700 Continuous 1730

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
1700 Continuous 1730

Work scheduled by: ConEd

SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Sun 09/15/2024 to Sun 09/15/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Sun 09/15/2024 to Sun 09/15/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

STLAWRNC-MOSES_230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Mon 09/16/2024		SCH - PJM_HTP	450 MW	
1800	Continuous	1830		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_45					FWD (Import)	REV (Export)
Tue 09/17/2024	to	Tue 09/17/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Thu 09/19/2024	to	Thu 09/19/2024		SCH - PJM_HTP	300 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Thu 09/19/2024	to	Thu 09/19/2024		SCH - PJM_HTP	450 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Fri 09/20/2024	to	Fri 09/20/2024		SCH - PJM_HTP	300 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Fri 09/20/2024	to	Fri 09/20/2024		SCH - PJM_HTP	450 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 09/22/2024 to Sun 09/22/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:42

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:42

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 06/18/2024 12:03

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200

UPDATED by ConEd 06/18/2024 12:03

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

LADENTWN-LOVETT___345_Y66

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ORU

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 2359

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ORU

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY **900 MW 850 MW**
Impacts Total Transfer Capability 1100 MW 750 MW
TTC with All Lines In Service 2000 MW 1600 MW

FWD (Import) REV (Export)

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

CANCELLED by TO 06/14/2024 15:26

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

CANCELLED by TO 06/14/2024 15:26

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

CANCELLED by TO 06/14/2024 15:26

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

CANCELLED by TO 06/14/2024 15:26

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

Work scheduled by: LI

KNICRBKR-PLSNTVLY_345_Y57

Tue 10/08/2024 to Thu 10/10/2024
0001 Continuous 2200

ARR: 78

UPNY CONED

FWD (Import)

REV (Export)

7885 MW

Impacts Total Transfer Capability

165 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

1650 MW

Impacts Total Transfer Capability

100 MW

-50 MW

TTC with All Lines In Service

2000 MW

1600 MW

Work scheduled by: NYPA

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

FWD (Import) REV (Export)
SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__VOLNEY__345_12

Fri 11/15/2024 to Fri 12/13/2024
0730 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) 5250 MW
Impacts Total Transfer Capability REV (Export) 0 MW
TTC with All Lines In Service 5250 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY FWD (Import) 0 MW
Impacts Total Transfer Capability REV (Export) 0 MW
TTC with All Lines In Service 1500 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) 1550 MW
Impacts Total Transfer Capability REV (Export) 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by:

MOSES SOUTH FWD (Import) 500 MW
Impacts Total Transfer Capability REV (Export) 2650 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH FWD (Import) 1750 MW
Impacts Total Transfer Capability REV (Export) 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH FWD (Import) 1700 MW
Impacts Total Transfer Capability REV (Export) 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0001	Continuous	2359		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	2595 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0001		2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW	0 MW
0001		2359		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 11/19/2024 to Thu 12/12/2024
0201 Continuous 0000

UPDATED by ConEd 06/18/2024 12:10

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Fri 12/13/2024
0201 Continuous 0200

UPDATED by ConEd 06/18/2024 12:10

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

W49TH_ST_345KV_6

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
0001 Continuous 0200

EXTENDED by ConEd 06/05/2024 13:32

FWD (Import) REV (Export)

4200 MW

400 MW

4600 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_5

Mon 12/16/2024 to Wed 12/18/2024
0001 Continuous 0100

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_7

Mon 12/16/2024 to Wed 12/18/2024
0001 Continuous 0100

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

ADIRNDCK-PORTER_230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700

FWD (Import) REV (Export)

2300 MW

850 MW

3150 MW

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

OSWEGO_-VOLNEY_345_11

Mon 01/06/2025 to Fri 01/24/2025
0700 Continuous 1700

FWD (Import) REV (Export)

5250 MW

0 MW

5250 MW

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/27/2025 to Fri 02/14/2025
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 02/12/2025 to Fri 02/14/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 18, 2024 to Wednesday, December 17, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER_230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

GOETHALS_345KV_5

Tue 09/16/2025 to Tue 09/16/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Fri 09/26/2025 to Fri 09/26/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BECK_-NIAGARA_230_PA27

Mon 09/29/2025 to Wed 11/26/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW **1650 MW**
100 MW -50 MW
2000 MW 1600 MW