

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_10\_BYPASS , SPRNBRK\_345KV\_R5S3\_BYPASS ,  
SPRNBRK\_345KV\_R4S3\_BYPASS , DUNWODIE\_345KV\_9\_BYPASS

Sun 02/01/2015 to Fri 02/01/2030  
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**4350 MW**

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE\_345KV\_10\_BYPASS , SPRNBRK\_345KV\_R5S3\_BYPASS ,  
SPRNBRK\_345KV\_R4S3\_BYPASS , DUNWODIE\_345KV\_9\_BYPASS

Sun 02/01/2015 to Fri 02/01/2030  
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

**7505 MW**

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2024  
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2024  
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-  
FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2024  
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

**2000 MW**

**1000 MW**

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

2200 MW

1200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-HQ\_CEDARS-NYISO\_LIMIT\_240

Mon 03/11/2024 to Thu 10/03/2024  
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ\_CEDARS

FWD (Import)

REV (Export)

**240 MW**

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

### SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 03/11/2024 to Thu 10/03/2024  
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ\_CEDARS

FWD (Import)

REV (Export)

**0 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

### MARCY\_SO\_SERIES\_COMP\_I/S

Fri 05/24/2024 to Sun 09/01/2024  
1634 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3510 MW**

Impacts Total Transfer Capability

215 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

### MARCY\_345KV\_CSC

Sat 06/15/2024 to Sat 05/24/2025  
0001 Continuous 2359

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3650 MW**

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

### DUNWODIE-SHORE\_RD\_345\_Y50

Mon 06/17/2024 to Fri 06/28/2024  
2226 Continuous 2359

EXT FORCED by LI 06/20/2024 09:11

CONED - LIPA

FWD (Import)

REV (Export)

**800 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

### SHORE\_RD\_345\_138\_BK 1

Mon 06/17/2024 to Fri 06/28/2024  
2226 Continuous 2359

EXT FORCED by LI 06/20/2024 09:11

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SHORE\_RD\_345\_138\_BK 2

Mon 06/17/2024 to Fri 06/28/2024  
2226 Continuous 2359

EXT FORCED by LI 06/20/2024 09:11

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

### SCH-NYISO-HQ\_LIMIT\_550

Tue 06/18/2024 to Tue 06/25/2024  
1700 Continuous 1700

EXTENDED by HQ 06/21/2024 16:05

SCH - HQ - NY

FWD (Import)

REV (Export)

**550 MW**

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

### CHASLAKE-PORTER\_230\_11

Mon 06/24/2024 to Wed 07/03/2024  
0530 Continuous 1600

MOSES SOUTH

FWD (Import)

REV (Export)

**2100 MW**

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

### BECK\_-NIAGARA\_230\_PA27

Wed 06/26/2024 to Wed 06/26/2024  
0715 Continuous 1700

DENIED by NYISO 06/24/2024 16:07

SCH - OH - NY

FWD (Import)

REV (Export)

**1900 MW**

**1650 MW**

Impacts Total Transfer Capability

100 MW

-50 MW

TTC with All Lines In Service

2000 MW

1600 MW

Work scheduled by: IESO

### SCH-HQ-NYISO\_LIMIT\_500

Wed 06/26/2024 to Wed 06/26/2024  
1300 Continuous 2300

SCH - HQ - NY

FWD (Import)

REV (Export)

**500 MW**

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

### SCH-HQ-NYISO\_LIMIT\_1050

Wed 06/26/2024 to Fri 10/11/2024  
2300 Continuous 1900

SCH - HQ - NY

FWD (Import)

REV (Export)

**1050 MW**

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-ALPS\_\_\_345\_393

Thu 06/27/2024 to Thu 06/27/2024  
0800 Continuous 0830  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

ARR: 78

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-ALPS\_\_\_345\_393

Thu 06/27/2024 to Thu 06/27/2024  
0800 Continuous 0830  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**900 MW**

500 MW

1400 MW

REV (Export)

**1550 MW**

50 MW

1600 MW

### BERKSHIR-ALPS\_\_\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Thu 06/27/2024 to Thu 06/27/2024  
0800 0830  
Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**900 MW**

500 MW

1400 MW

REV (Export)

**1100 MW**

500 MW

1600 MW

### BERKSHIR-NORTHFLD\_345\_312

Thu 06/27/2024 to Thu 06/27/2024  
0800 Continuous 1600  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-NORTHFLD\_345\_312

Thu 06/27/2024 to Thu 06/27/2024  
0800 Continuous 1600  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**900 MW**

500 MW

1400 MW

REV (Export)

### SCH-NYISO-NE\_LIMIT\_600

Thu 06/27/2024 to Thu 06/27/2024  
0800 Continuous 0830  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**800 MW**

800 MW

1600 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_900

Thu 06/27/2024 to Thu 06/27/2024  
0800 Continuous 1600  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

SCH - NE - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**1100 MW**

500 MW

1600 MW

### BERKSHIR-ALPS\_\_\_345\_393

Thu 06/27/2024 to Thu 06/27/2024  
1530 Continuous 1600  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

ARR: 78

SCH - NPX\_1385

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**100 MW**

**100 MW**

100 MW

100 MW

200 MW

200 MW

### BERKSHIR-ALPS\_\_\_345\_393

Thu 06/27/2024 to Thu 06/27/2024  
1530 Continuous 1600  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**900 MW**

**1550 MW**

500 MW

50 MW

1400 MW

1600 MW

### BERKSHIR-ALPS\_\_\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Thu 06/27/2024 to Thu 06/27/2024  
1530 Continuous 1600  
Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**900 MW**

**1100 MW**

500 MW

500 MW

1400 MW

1600 MW

### SCH-NYISO-NE\_LIMIT\_600

Thu 06/27/2024 to Thu 06/27/2024  
1530 Continuous 1600  
Work scheduled by: ISONE

UPDATED by ISONE 06/24/2024 15:49

SCH - NE - NY

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**800 MW**

800 MW

1600 MW

### CHASLAKE-PORTER\_\_230\_11

Mon 07/08/2024 to Fri 08/30/2024  
0700 Continuous 1900  
Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

REV (Export)

**2100 MW**

1050 MW

3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY__FRASANNX_345_UCC2-41</b>					FWD (Import)	REV (Export)
Mon 07/08/2024	to	Fri 07/19/2024	<u>UPDATED by NYPA 06/06/2024 13:49</u>	CENTRAL EAST - VC	<b>3225 MW</b>	
0700	Continuous	1730	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>NIAGARA_PACKARD_230_62</b>					FWD (Import)	REV (Export)
Mon 07/15/2024	to	Fri 07/19/2024		SCH - OH - NY	<b>1450 MW</b>	<b>1500 MW</b>
0700	Continuous	1700		Impacts Total Transfer Capability	550 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	2000 MW	1600 MW
<b>WATRCURE-OAKDALE_345_31</b>					FWD (Import)	REV (Export)
Tue 07/16/2024	to	Thu 07/18/2024		SCH - PJ - NY	<b>2050 MW</b>	
0700	Continuous	1600		Impacts Total Transfer Capability	150 MW	
Work scheduled by: NYSEG				TTC with All Lines In Service	2200 MW	
<b>NIAGARA_345_230_AT4</b>					FWD (Import)	REV (Export)
Sat 07/20/2024	to	Sat 07/20/2024		SCH - OH - NY		<b>1200 MW</b>
0500	Continuous	2300		Impacts Total Transfer Capability		400 MW
Work scheduled by: NYPA				TTC with All Lines In Service		1600 MW
<b>ROSETON_EFISHKIL_345_RFK305</b>					FWD (Import)	REV (Export)
Sat 07/20/2024	to	Sun 07/21/2024		UPNY CONED	<b>7215 MW</b>	
0700	Continuous	1600		Impacts Total Transfer Capability	835 MW	
Work scheduled by: CHGE				TTC with All Lines In Service	8050 MW	
<b>LEEDS__345_LEEDS SVC</b>					FWD (Import)	REV (Export)
Mon 07/22/2024	to	Thu 07/25/2024		CENTRAL EAST - VC	<b>3675 MW</b>	
0730	Continuous	1600		Impacts Total Transfer Capability	50 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_-MARCY\_345\_19

Mon 07/22/2024 to Sat 07/27/2024

0730 Continuous 1700

Work scheduled by: NGrid

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**4900 MW**

350 MW

5250 MW

### VOLNEY\_-MARCY\_345\_19

Mon 07/22/2024 to Sat 07/27/2024

0730 Continuous 1700

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**3525 MW**

200 MW

3725 MW

### FRASER\_345\_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024

0800 Continuous 1400

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**3655 MW**

70 MW

3725 MW

### EDIC\_-GORDONRD\_345\_14

Mon 08/19/2024 to Fri 08/30/2024

0630 Continuous 1800

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**2770 MW**

955 MW

3725 MW

### EDIC\_-PRINCTWN\_345\_351

Mon 08/19/2024 to Sat 08/24/2024

0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**3335 MW**

390 MW

3725 MW

### MARCY\_-EDIC\_345\_UE1-7

Sun 08/25/2024 to Fri 08/30/2024

0800 Continuous 1600

Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**5250 MW**

0 MW

5250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHASLAKE-PORTER\_\_230\_11

Tue 09/03/2024 to Fri 11/15/2024  
0530 Continuous 2000  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>2100 MW</b>	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

### EDIC\_\_GORDONRD\_345\_14

Tue 09/03/2024 to Mon 10/14/2024  
0600 Continuous 1800  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	<b>2770 MW</b>	
Impacts Total Transfer Capability	955 MW	
TTC with All Lines In Service	3725 MW	

### FITZPTRK-EDIC\_\_345\_FE-1

Thu 09/05/2024 to Thu 09/05/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:45

	FWD (Import)	REV (Export)
OSWEGO EXPORT	<b>4800 MW</b>	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

### FITZPTRK-EDIC\_\_345\_FE-1

Thu 09/05/2024 to Thu 09/05/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:45

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	<b>3520 MW</b>	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

### W49TH\_ST-E13THSTA\_345\_M54

Sun 09/08/2024 to Sun 09/08/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### W49TH\_ST-E13THSTA\_345\_M54

Sun 09/08/2024 to Sun 09/08/2024  
0330 Continuous 0400  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EDIC\_\_-PRINCTWN\_345\_351

Mon 09/09/2024 to Wed 09/11/2024  
0700 Continuous 1700  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3335 MW**  
Impacts Total Transfer Capability 390 MW  
TTC with All Lines In Service 3725 MW

### ROCHESTR-PANNELL\_345\_RP1

Mon 09/09/2024 to Fri 09/13/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 3200 MW

### W49TH\_ST\_345KV\_6

Thu 09/12/2024 to Thu 09/12/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Thu 09/12/2024 to Thu 09/12/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_6

Thu 09/12/2024 to Thu 09/12/2024  
0330 Continuous 0400  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Thu 09/12/2024 to Thu 09/12/2024  
0330 Continuous 0400  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_-EDIC\_\_345\_UE1-7

Thu 09/12/2024 to Sat 09/14/2024  
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**5250 MW**

0 MW

5250 MW

### W49TH\_ST\_345KV\_6

Thu 09/12/2024 to Thu 09/12/2024  
1700 Continuous 1730

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**300 MW**

360 MW

660 MW

### W49TH\_ST\_345KV\_8

Thu 09/12/2024 to Thu 09/12/2024  
1700 Continuous 1730

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**450 MW**

210 MW

660 MW

### MOTTHAVN-RAINEY\_\_345\_Q11

Sun 09/15/2024 to Sat 10/26/2024  
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**3800 MW**

800 MW

4600 MW

### W49TH\_ST\_345KV\_6

Sun 09/15/2024 to Sun 09/15/2024  
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**300 MW**

360 MW

660 MW

### W49TH\_ST\_345KV\_8

Sun 09/15/2024 to Sun 09/15/2024  
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**450 MW**

210 MW

660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_6

Mon 09/16/2024 to Mon 09/16/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Mon 09/16/2024 to Mon 09/16/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
450 MW  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

### DYSINGER-STA\_255\_345\_DH2

Mon 09/16/2024 to Mon 10/28/2024  
0500 Continuous 1900  
Work scheduled by: NYPA  
CANCELLED by TO 06/24/2024 09:20

DYSINGER EAST FWD (Import) REV (Export)  
2850 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### ROCHESTR-PANNELL\_345\_RP2

Mon 09/16/2024 to Fri 09/20/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)  
2300 MW  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 3200 MW

### STLAWRNC-MOSES\_230\_L34P

Mon 09/16/2024 to Fri 09/20/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### W49TH\_ST\_345KV\_6

Mon 09/16/2024 to Mon 09/16/2024  
1800 Continuous 1830  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_8

Mon 09/16/2024 to Mon 09/16/2024  
1800 Continuous 1830  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	<b>450 MW</b>	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

### E13THSTA-FARRAGUT\_345\_45

Tue 09/17/2024 to Tue 09/17/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### W49TH\_ST\_345KV\_6

Thu 09/19/2024 to Thu 09/19/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	<b>300 MW</b>	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

### W49TH\_ST\_345KV\_8

Thu 09/19/2024 to Thu 09/19/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	<b>450 MW</b>	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

### W49TH\_ST\_345KV\_6

Fri 09/20/2024 to Fri 09/20/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	<b>300 MW</b>	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

### W49TH\_ST\_345KV\_8

Fri 09/20/2024 to Fri 09/20/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	<b>450 MW</b>	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_45

Sun 09/22/2024 to Sun 09/22/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Sun 09/22/2024 to Sun 09/22/2024  
0900 Continuous 1000  
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

OSWEGO EXPORT FWD (Import) REV (Export)  
**4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Sun 09/22/2024 to Sun 09/22/2024  
0900 Continuous 1000  
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

CENTRAL EAST - VC FWD (Import) REV (Export)  
**3520 MW**  
Impacts Total Transfer Capability 205 MW  
TTC with All Lines In Service 3725 MW

### W49TH\_ST\_345KV\_6

Mon 09/23/2024 to Mon 09/23/2024  
0130 Continuous 0159  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
**300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Mon 09/23/2024 to Mon 09/23/2024  
0130 Continuous 0159  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
**450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_6

Mon 09/23/2024 to Tue 11/19/2024  
0201 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:03

SCH - PJM\_HTP FWD (Import) REV (Export)  
**300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST-E13THSTA\_345\_M55

Mon 09/23/2024 to Tue 11/19/2024  
0201 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:03

SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

### PANNELL\_-CLAY\_\_\_345\_1

Mon 09/23/2024 to Fri 09/27/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

### STLAWRNC-MOSES\_\_\_230\_L34P

Mon 09/23/2024 to Fri 09/27/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LADENTWN-LOVETT\_\_\_345\_Y66

Thu 09/26/2024 to Thu 10/31/2024  
0200 Continuous 2359  
Work scheduled by: ORU

UPNY CONED  
Impacts Total Transfer Capability 355 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### LOVETT\_-BUCHAN\_S\_345\_Y88

Thu 09/26/2024 to Thu 10/31/2024  
0200 Continuous 2359  
Work scheduled by: ORU

UPNY CONED  
Impacts Total Transfer Capability 355 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### STLAWRNC-MOSES\_\_\_230\_L34P

Mon 09/30/2024 to Fri 10/04/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FITZPTRK-EDIC\_345\_FE-1

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)  
4800 MW  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### FITZPTRK-EDIC\_345\_FE-1

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)  
3520 MW  
Impacts Total Transfer Capability 205 MW  
TTC with All Lines In Service 3725 MW

### BECK\_-NIAGARA\_345\_PA302

Mon 10/07/2024 to Fri 10/11/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)  
900 MW 850 MW  
Impacts Total Transfer Capability 1100 MW 750 MW  
TTC with All Lines In Service 2000 MW 1600 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1800  
Work scheduled by: LI

SCH - NPX\_CSC FWD (Import) REV (Export)  
0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### KNICRBKR-PLSNTVLY\_345\_Y57

Tue 10/08/2024 to Thu 10/10/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

ARR: 78

UPNY CONED FWD (Import) REV (Export)  
7885 MW  
Impacts Total Transfer Capability 165 MW  
TTC with All Lines In Service 8050 MW

### MARCY\_-N.SCTLND\_345\_18

Tue 10/15/2024 to Thu 10/17/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)  
2665 MW  
Impacts Total Transfer Capability 1060 MW  
TTC with All Lines In Service 3725 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_-NIAGARA\_230\_PA27

Fri 10/18/2024 to Fri 10/18/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
FWD (Import) 1900 MW  
REV (Export) 1650 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service -50 MW  
2000 MW 1600 MW

### MARCY\_\_-N.SCTLND\_345\_18

Mon 10/21/2024 to Fri 10/25/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
FWD (Import) 2665 MW  
REV (Export) 1060 MW  
Impacts Total Transfer Capability 3725 MW  
TTC with All Lines In Service

### EGRDNCTY\_345\_138\_AT1

Tue 10/22/2024 to Thu 10/24/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

CONED - LIPA  
FWD (Import) 1250 MW  
REV (Export) 250 MW  
Impacts Total Transfer Capability 1500 MW  
TTC with All Lines In Service

### EGRDNCTY\_345\_138\_AT2

Tue 10/22/2024 to Thu 10/24/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

CONED - LIPA  
FWD (Import) 1250 MW  
REV (Export) 250 MW  
Impacts Total Transfer Capability 1500 MW  
TTC with All Lines In Service

### SPRNBK\_-EGRDNCTR\_345\_Y49

Tue 10/22/2024 to Thu 10/24/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

CONED - LIPA  
FWD (Import) 775 MW  
REV (Export) 725 MW  
Impacts Total Transfer Capability 1500 MW  
TTC with All Lines In Service

### DYSINGER-STA\_255\_345\_DH2

Tue 10/29/2024 to Thu 10/31/2024  
0500 Continuous 2100  
Work scheduled by: NYPA

CANCELLED by TO 06/24/2024 09:20

DYSINGER EAST  
FWD (Import) 2850 MW  
REV (Export) 350 MW  
Impacts Total Transfer Capability 3200 MW  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DYSINGER-STA\_255\_345\_DH1

Mon 11/04/2024 to Sat 11/16/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### LONG\_MTN-CRICKVLY\_345\_398

Tue 11/05/2024 to Sat 11/30/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### LONG\_MTN-CRICKVLY\_345\_398

Tue 11/05/2024 to Sat 11/30/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>800 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	600 MW	600 MW
TTC with All Lines In Service	1400 MW	1800 MW

### LINDN\_CG-LNDVFT\_345\_V-3022

Tue 11/12/2024 to Tue 11/12/2024  
0800 Continuous 2359  
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

### OSWEGO\_-VOLNEY\_345\_12

Fri 11/15/2024 to Fri 12/13/2024  
0730 Continuous 1600  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	<b>5250 MW</b>	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHATGUAY-MASSENA\_\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1550 MW  
REV (Export) 1600 MW  
3150 MW

### CHATGUAY-MASSENA\_\_765\_7040 , MASSENA-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 2359  
Work scheduled by:

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 500 MW  
REV (Export) 2650 MW  
3150 MW

### MARCY\_\_765\_345\_AT1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1750 MW  
REV (Export) 1400 MW  
3150 MW

### MARCY\_\_765\_345\_AT2

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1700 MW  
REV (Export) 1450 MW  
3150 MW

### MASSENA-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 90 MW  
REV (Export) 189 MW  
279 MW

### MASSENA-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 475 MW  
REV (Export) 1000 MW  
1025 MW  
1500 MW  
1000 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MASSENA\_MARCY\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 500 MW  
REV (Export) 2650 MW  
3150 MW

### MASSENA\_MARCY\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2595 MW  
REV (Export) 1130 MW  
3725 MW

### MOSES\_MASSENA\_230\_MMS2, MOSES\_MASSENA\_230\_MMS1

Sat 11/16/2024 to Fri 11/29/2024  
0001 2359  
Work scheduled by:

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 90 MW  
REV (Export) 189 MW  
279 MW

### MOSES\_MASSENA\_230\_MMS2, MOSES\_MASSENA\_230\_MMS1

Sat 11/16/2024 to Fri 11/29/2024  
0001 2359  
Work scheduled by:

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 850 MW  
REV (Export) 0 MW  
650 MW  
1000 MW  
1500 MW  
1000 MW

### MILLWOOD-EASTVIEW\_345\_W99

Mon 11/18/2024 to Fri 11/22/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 7810 MW  
REV (Export) 240 MW  
8050 MW

### W49TH\_ST\_345KV\_6

Tue 11/19/2024 to Thu 12/12/2024  
0201 Continuous 0000  
Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:10

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 310 MW  
REV (Export) 350 MW  
660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST-E13THSTA\_345\_M55

Tue 11/19/2024 to Fri 12/13/2024  
0201 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:10

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

**3800 MW**

800 MW

4600 MW

REV (Export)

### LINDN\_CG-LNDVFT\_345\_V-3022

Fri 11/22/2024 to Fri 11/22/2024  
1500 Continuous 1800  
Work scheduled by: PJM

SCH - PJM\_VFT

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

**0 MW**

315 MW

315 MW

REV (Export)

**0 MW**

315 MW

315 MW

### ADIRNDCK-PORTER\_230\_12

Mon 12/02/2024 to Tue 12/24/2024  
0530 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

**2300 MW**

850 MW

3150 MW

REV (Export)

### W49TH\_ST\_345KV\_6

Thu 12/12/2024 to Fri 12/13/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

**310 MW**

350 MW

660 MW

REV (Export)

### W49TH\_ST\_345KV\_8

Thu 12/12/2024 to Fri 12/13/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

**310 MW**

350 MW

660 MW

REV (Export)

### SPRNBK\_-TREMONT\_345\_X28

Mon 12/16/2024 to Tue 12/17/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

EXTENDED by ConEd 06/05/2024 13:32

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)

**4200 MW**

400 MW

4600 MW

REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

Mon 12/16/2024 to Wed 12/18/2024  
0001 Continuous 0100  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	<b>300 MW</b>	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

### W49TH\_ST\_345KV\_7

Mon 12/16/2024 to Wed 12/18/2024  
0001 Continuous 0100  
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	<b>300 MW</b>	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

### E13THSTA-FARRAGUT\_345\_46

Wed 12/18/2024 to Fri 12/20/2024  
0201 Continuous 0300  
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### ADIRNDCK-PORTER\_230\_12

Thu 01/02/2025 to Sat 05/31/2025  
0530 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>2300 MW</b>	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

### OSWEGO\_-VOLNEY\_345\_11

Mon 01/06/2025 to Fri 01/24/2025  
0700 Continuous 1700  
Work scheduled by: NGrid

OSWEGO EXPORT	FWD (Import)	REV (Export)
	<b>5250 MW</b>	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

### E13THSTA-FARRAGUT\_345\_46

Fri 01/10/2025 to Wed 01/15/2025  
0001 Continuous 0300  
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### OSWEGO\_-ELBRIDGE\_345\_17

Mon 01/27/2025 to Fri 02/14/2025  
0630 Continuous 1730  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

5250 MW

0 MW

5250 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Wed 02/12/2025 to Fri 02/14/2025  
0700 Continuous 1730  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

5250 MW

0 MW

5250 MW

### GOETHALS\_345KV\_5

Mon 09/08/2025 to Mon 09/08/2025  
0301 Continuous 0330  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### GOETHALS\_345KV\_5

Tue 09/09/2025 to Tue 09/09/2025  
2330 Continuous 2359  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### GOETHALS\_345KV\_5

Mon 09/15/2025 to Mon 09/15/2025  
0230 Continuous 0300  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### GOETHALS\_345KV\_5

Mon 09/15/2025 to Mon 09/15/2025  
0301 Continuous 0330  
Work scheduled by: ConEd

CANCELLED by TO 06/21/2024 13:20

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Monday, June 24, 2024 to Tuesday, December 23, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ADIRNDCK-PORTER\_\_230\_12

Mon 09/15/2025 to Sun 10/12/2025  
0600 Continuous 1700  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>2100 MW</b>	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

### GOETHALS\_345KV\_5

Tue 09/16/2025 to Tue 09/16/2025  
2330 Continuous 2359  
Work scheduled by: ConEd  
CANCELLED by TO 06/21/2024 13:20

	FWD (Import)	REV (Export)
STATEN ISLAND		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

### GOETHALS\_345KV\_5

Fri 09/26/2025 to Fri 09/26/2025  
0230 Continuous 0300  
Work scheduled by: ConEd  
CANCELLED by TO 06/21/2024 13:20

	FWD (Import)	REV (Export)
STATEN ISLAND		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

### BECK\_\_-NIAGARA\_230\_PA27

Mon 09/29/2025 to Wed 11/26/2025  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1650 MW</b>
Impacts Total Transfer Capability	100 MW	-50 MW
TTC with All Lines In Service	2000 MW	1600 MW