

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2000 MW

1000 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

2200 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

MARCY_SO_SERIES_COMP_I/S

Fri 05/24/2024 to Sun 09/01/2024
1634 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3510 MW

Impacts Total Transfer Capability

215 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 1

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359

SCH - HQ - NY

FWD (Import)

REV (Export)

750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1400

Fri 08/02/2024 to Sun 08/04/2024
0000 Continuous 1300

SCH - HQ - NY

FWD (Import)

REV (Export)

1400 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

FRASER_345_FRASER SVC

Sat 08/03/2024 to Wed 08/07/2024
0000 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3655 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYSEG

ADIRNDCK-PORTER_230_12

Sat 08/03/2024 to Sun 08/04/2024
0630 Continuous 1630

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

LINDN_CG-LNDVFT_345_V-3022

Sun 08/04/2024 to Sun 08/04/2024
0500 Continuous 0700

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Mon 08/05/2024 to Fri 08/30/2024

0530 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGrid 07/31/2024 16:16

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

CHAT_DC_GC1

Mon 08/05/2024 to Mon 08/05/2024

0700 Continuous 1900

Work scheduled by: HQ

CANCELLED by TO 08/02/2024 15:28

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Mon 08/05/2024 to Mon 08/05/2024

0700 Continuous 1900

Work scheduled by: HQ

CANCELLED by TO 08/02/2024 15:28

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

500 MW

1000 MW

SCH-NYISO-HQ_LIMIT_300

Mon 08/05/2024 to Mon 08/05/2024

0700 Continuous 1900

Work scheduled by: HQ

CANCELLED by TO 08/02/2024 15:28

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

700 MW

1000 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

Tue 08/06/2024 to Thu 08/08/2024

0500 Continuous 1600

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

1200 MW

650 MW

400 MW

2000 MW

1600 MW

CHAT_DC_GC2

Tue 08/06/2024 to Tue 08/06/2024

0700 Continuous 1900

Work scheduled by: HQ

CANCELLED by TO 08/02/2024 15:30

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

300 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Tue 08/06/2024 to Tue 08/06/2024
0700 Continuous 1900

CANCELLED by TO 08/02/2024 15:30

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_300

Tue 08/06/2024 to Tue 08/06/2024
0700 Continuous 1900

CANCELLED by TO 08/02/2024 15:30

SCH - HQ - NY

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 08/06/2024 to Wed 08/07/2024
1530 Continuous 0230

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

OSWEGO_-ELBRIDGE_345_17

Tue 08/06/2024 to Tue 08/06/2024
1530 Continuous 1700

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

OSWEGO_-ELBRIDGE_345_17

Wed 08/07/2024 to Wed 08/07/2024
0100 Continuous 0230

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 08/07/2024 to Wed 08/07/2024
0700 Continuous 1600

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

80 MW

Impacts Total Transfer Capability

190 MW

TTC with All Lines In Service

270 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1050

Wed 08/07/2024 to Thu 08/08/2024
1300 Continuous 1900

UPDATED by HQ 07/31/2024 14:17

SCH - HQ - NY

FWD (Import)

REV (Export)

1050 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_500

Wed 08/07/2024 to Wed 08/07/2024
1300 Continuous 2200

UPDATED by HQ 07/31/2024 14:17

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1100

Mon 08/12/2024 to Fri 10/11/2024
0500 Continuous 1900

SCH - HQ - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Fri 10/11/2024
0500 Continuous 1900

SCH - HQ - NY

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

WATRCURE-OAKDALE_345_31

Mon 08/12/2024 to Fri 08/16/2024
0700 Continuous 1600

UPDATED by NYSEG 07/15/2024 10:06

SCH - PJ - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2200 MW

Work scheduled by: NYSEG

BECK__-NIAGARA_345_PA301

Wed 08/14/2024 to Thu 08/15/2024
0800 Continuous 1600

SCH - OH - NY

FWD (Import)

REV (Export)

900 MW

850 MW

Impacts Total Transfer Capability

1100 MW

750 MW

TTC with All Lines In Service

2000 MW

1600 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Thu 08/15/2024 to Thu 08/15/2024
0900 Continuous 1100
Work scheduled by: HQ

	FWD (Import)	REV (Export)
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC1

Thu 08/15/2024 to Thu 08/15/2024
0900 Continuous 1100
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Thu 08/15/2024 to Thu 08/15/2024
0900 1100
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	2550 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC1 , CHAT_DC_GC2

Thu 08/15/2024 to Thu 08/15/2024
0900 1100
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Thu 08/15/2024 to Thu 08/15/2024
0900 Continuous 1100
Work scheduled by: HQ

	FWD (Import)	REV (Export)
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Thu 08/15/2024 to Thu 08/15/2024
0900 Continuous 1100
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD (Import)	REV (Export)
Sun 08/18/2024	to	Sun 08/18/2024		SPR/DUN-SOUTH	3800 MW	
0100	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
SCH-NYISO-HQ_LIMIT_300					FWD (Import)	REV (Export)
Sun 08/18/2024	to	Tue 08/27/2024		SCH - HQ - NY	300 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	700 MW	
Work scheduled by: HQ				TTC with All Lines In Service	1000 MW	
EDIC___-GORDONRD_345_14					FWD (Import)	REV (Export)
Mon 08/19/2024	to	Fri 08/30/2024		CENTRAL EAST - VC	2770 MW	
0630	Continuous	1800		Impacts Total Transfer Capability	955 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
EDIC___-PRINCTWN_345_351					FWD (Import)	REV (Export)
Mon 08/19/2024	to	Sat 08/24/2024	<u>UPDATED by NGrid 02/02/2024 14:41</u>	CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
MARCY___-EDIC___345_UE1-7					FWD (Import)	REV (Export)
Sun 08/25/2024	to	Fri 08/30/2024		OSWEGO EXPORT	5250 MW	
0800	Continuous	1600	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
ELBRIDGE-LAFAYTTE_345_17-LE					FWD (Import)	REV (Export)
Tue 08/27/2024	to	Wed 08/28/2024		OSWEGO EXPORT	5250 MW	
0630	Continuous	1800	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ELBRIDGE_345_17

Tue 08/27/2024 to Tue 08/27/2024
0630 Continuous 0830

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

Work scheduled by: NGrid

OSWEGO__ELBRIDGE_345_17

Wed 08/28/2024 to Wed 08/28/2024
1600 Continuous 1800

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

Work scheduled by: NGrid

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000

UPDATED by NGrid 07/31/2024 16:16

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

Work scheduled by: NGrid

EDIC__GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024
0600 Continuous 1800

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2770 MW
955 MW
3725 MW

Work scheduled by: NGrid

FITZPTRK-EDIC__345_FE-1

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0100

UPDATED by NYPA 05/01/2024 14:45

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

Work scheduled by: NYPA

FITZPTRK-EDIC__345_FE-1

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0100

UPDATED by NYPA 05/01/2024 14:45

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0330 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EDIC__-PRINCTWN_345_351

Mon 09/09/2024 to Wed 09/11/2024
0700 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

ROTTTRDAM-EASTOVER_230_38

Mon 09/09/2024 to Mon 09/09/2024
0830 Continuous 1130
Work scheduled by: NGrid

ARR: 77

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MARCY__-EDIC__345_UE1-7

Thu 09/12/2024 to Sat 09/14/2024
0700 Continuous 1700
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
1700 Continuous 1730
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
1700 Continuous 1730
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

CANCELLED by TO 08/02/2024 13:50

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_6

Sun 09/15/2024 to Sun 09/15/2024

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_8

Sun 09/15/2024 to Sun 09/15/2024

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

450 MW

210 MW

660 MW

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by ConEd 06/26/2024 12:49

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by ConEd 06/26/2024 12:49

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

1200 MW

600 MW

400 MW

1400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Mon 09/16/2024		SCH - PJM_HTP	300 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Mon 09/16/2024		SCH - PJM_HTP	450 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
NEPTUNE_DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Wed 09/25/2024		SCH - PJM_NEPTUNE	0 MW	
0100	Continuous	0800		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Wed 09/25/2024		SCH - PJM_NEPTUNE	375 MW	
0100	Continuous	0800		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Wed 09/25/2024		SCH - PJM_NEPTUNE	375 MW	
0100	Continuous	0800		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Wed 09/25/2024		SCH - PJM_NEPTUNE	0 MW	
0100	Continuous	0800		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Mon 09/16/2024 to Sun 09/29/2024
0630 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 06/26/2024 12:49

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

700 MW

700 MW

1400 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

900 MW

3200 MW

STLAWRNC-MOSES_230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

450 MW

210 MW

660 MW

E13THSTA-FARRAGUT_345_45

Tue 09/17/2024 to Tue 09/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PRINCTWN-N.SCTLND_345_55

Tue 09/17/2024 to Tue 09/17/2024
1130 Continuous 1430
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3645 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	3725 MW	

W49TH_ST_345KV_6

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_6

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

E13THSTA-FARRAGUT_345_45

Sun 09/22/2024 to Sun 09/22/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1						FWD (Import)	REV (Export)
Sun 09/22/2024	to	Sun 09/22/2024			OSWEGO EXPORT	4800 MW	
0900	Continuous	1000	<u>UPDATED by NYPA 05/01/2024 14:42</u>		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC___345_FE-1						FWD (Import)	REV (Export)
Sun 09/22/2024	to	Sun 09/22/2024			CENTRAL EAST - VC	3520 MW	
0900	Continuous	1000	<u>UPDATED by NYPA 05/01/2024 14:42</u>		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
W49TH_ST_345KV_6						FWD (Import)	REV (Export)
Mon 09/23/2024	to	Mon 09/23/2024			SCH - PJM_HTP	300 MW	
0130	Continuous	0159			Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8						FWD (Import)	REV (Export)
Mon 09/23/2024	to	Mon 09/23/2024			SCH - PJM_HTP	450 MW	
0130	Continuous	0159			Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_6						FWD (Import)	REV (Export)
Mon 09/23/2024	to	Tue 11/19/2024			SCH - PJM_HTP	300 MW	
0201	Continuous	0200	<u>UPDATED by ConEd 06/18/2024 12:03</u>		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	
W49TH_ST-E13THSTA_345_M55						FWD (Import)	REV (Export)
Mon 09/23/2024	to	Tue 11/19/2024			SPR/DUN-SOUTH	3800 MW	
0201	Continuous	0200	<u>UPDATED by ConEd 06/18/2024 12:03</u>		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL-CLAY__345_1					FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
LADENTWN-LOVETT__345_Y66					FWD (Import)	REV (Export)
Thu 09/26/2024	to	Fri 11/01/2024		UPNY CONED	7695 MW	
0200	Continuous	0200		Impacts Total Transfer Capability	355 MW	
Work scheduled by: ORU				TTC with All Lines In Service	8050 MW	
LOVETT_-BUCHAN_S_345_Y88					FWD (Import)	REV (Export)
Thu 09/26/2024	to	Fri 11/01/2024		UPNY CONED	7695 MW	
0200	Continuous	0200		Impacts Total Transfer Capability	355 MW	
Work scheduled by: ORU				TTC with All Lines In Service	8050 MW	
STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
FROST_BR-LONG_MTN_345_352					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Thu 10/31/2024		SCH - NE - NY	1150 MW	
0830	Continuous	2359		Impacts Total Transfer Capability	250 MW	
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
REV (Export)
600 MW
1400 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
330 MW
330 MW

BECK_-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 900 MW
REV (Export) 850 MW
1100 MW
1600 MW

KNICRBKR-PLSNTVLY_345_Y57

Tue 10/08/2024 to Thu 10/10/2024
0001 Continuous 2200
Work scheduled by: ConEd

ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7885 MW
REV (Export)
165 MW
8050 MW

MARCY_-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2665 MW
REV (Export)
1060 MW
3725 MW

BECK_-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1900 MW
REV (Export) 1650 MW
100 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2665 MW**
Impacts Total Transfer Capability 1060 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

EGRDNCTY_345_138_AT1

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

EGRDNCTY_345_138_AT2

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

SPRNBKR-EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024
0001 Continuous 1200

Work scheduled by: ISONE

SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	600 MW
TTC with All Lines In Service	1400 MW	1800 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

OSWEGO_-VOLNEY_345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY **475 MW** **1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2595 MW**
1130 MW
3725 MW

MOSES_-MASSENA_230_MMS2, MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **90 MW**
189 MW
279 MW

MOSES_-MASSENA_230_MMS2, MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **850 MW**
650 MW
1500 MW
REV (Export) **0 MW**
1000 MW
1000 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

W49TH_ST_345KV_6

Tue 11/19/2024 to Thu 12/12/2024
0201 Continuous 0000
Work scheduled by: ConEd
UPDATED by ConEd 06/18/2024 12:10

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **310 MW**
350 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Fri 12/13/2024
0201 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 06/18/2024 12:10

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830

Work scheduled by: NGrid

ARR: 78

UPNY CONED

FWD (Import)

REV (Export)

7885 MW

Impacts Total Transfer Capability

165 MW

TTC with All Lines In Service

8050 MW

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

OSWEGO_-VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

W49TH_ST_345KV_6

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Fri 12/13/2024 to Sun 12/15/2024

0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

W49TH_ST_345KV_5

Mon 12/16/2024 to Wed 12/18/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_7

Mon 12/16/2024 to Wed 12/18/2024

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024

0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025

0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025

0530 Continuous 1830

Work scheduled by: NGrid

UPNY CONED

FWD (Import)

REV (Export)

7885 MW

Impacts Total Transfer Capability

165 MW

TTC with All Lines In Service

8050 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 01/05/2025 to Sun 01/05/2025
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025
0630 Continuous 1730

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830

Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)
900 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830

Work scheduled by: NGrid

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7475 MW	
Impacts Total Transfer Capability	575 MW	
TTC with All Lines In Service	8050 MW	

WOOD_ST-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7475 MW	
Impacts Total Transfer Capability	575 MW	
TTC with All Lines In Service	8050 MW	

E13THSTA-FARRAGUT_345_45

Mon 02/24/2025 to Mon 02/24/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

PANNELL-CLAY_345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

PANNELL-CLAY_345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
800 MW	1200 MW
600 MW	400 MW
1400 MW	1600 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

FWD (Import) REV (Export)
STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

PANNELL_-CLAY___345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2

Mon 10/06/2025 to Fri 10/10/2025

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025

0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025

0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025

0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025

0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW
1600 MW
3150 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
850 MW **0 MW**
650 MW 1000 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, August 3, 2024 to Monday, February 2, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1 ,
MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Mon 11/24/2025
0001 1730

Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MARION__-FARRAGUT_345_C3403

Wed 12/10/2025 to Mon 12/15/2025
0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Sat 01/17/2026 to Sat 01/17/2026
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)