

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2000 MW

1000 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

2200 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

MARCY_SO_SERIES_COMP_I/S

Fri 05/24/2024 to Sun 09/01/2024
1634 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3510 MW

Impacts Total Transfer Capability

215 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 1

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359

SCH - HQ - NY

FWD (Import)

REV (Export)

750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

CHASLAKE-PORTER_230_11

Mon 08/05/2024 to Fri 08/30/2024
0530 Continuous 1600

UPDATED by NGrid 07/31/2024 16:16

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1050

Wed 08/07/2024 to Fri 08/09/2024
1300 Continuous 0900

UPDATED by HQ 07/31/2024 14:17

SCH - HQ - NY

FWD (Import)

REV (Export)

1050 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

CHAT_DC_GC1

Fri 08/09/2024 to Fri 08/09/2024
0700 Continuous 2100

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

Fri 08/09/2024 to Fri 08/09/2024
0700 Continuous 2100

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Fri 08/09/2024 to Fri 08/09/2024
0700 Continuous 2100
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC2

Sat 08/10/2024 to Sat 08/10/2024
0700 Continuous 2100
Work scheduled by: HQ

FWD (Import) REV (Export)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 08/10/2024 to Sat 08/10/2024
0700 Continuous 2100
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_300

Sat 08/10/2024 to Sat 08/10/2024
0700 Continuous 2100
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1100

Mon 08/12/2024 to Fri 08/30/2024
0500 Continuous 1900
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **1100 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Mon 10/28/2024
0500 Continuous 2000
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31					FWD (Import)	REV (Export)
Mon 08/12/2024	to	Fri 08/16/2024				
0700	Continuous	1600	<u>UPDATED by NYSEG 07/15/2024 10:06</u>	SCH - PJ - NY	2050 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	150 MW	
				TTC with All Lines In Service	2200 MW	
BECK__-NIAGARA_345_PA301					FWD (Import)	REV (Export)
Wed 08/14/2024	to	Thu 08/15/2024				
0800	Continuous	1600		SCH - OH - NY	900 MW	850 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	1100 MW	750 MW
				TTC with All Lines In Service	2000 MW	1600 MW
CHAT_DC_GC1					FWD (Import)	REV (Export)
Thu 08/15/2024	to	Thu 08/15/2024				
0900	Continuous	1100		MOSES SOUTH	2850 MW	
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW	
				TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1					FWD (Import)	REV (Export)
Thu 08/15/2024	to	Thu 08/15/2024				
0900	Continuous	1100		SCH - HQ - NY		500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability		500 MW
				TTC with All Lines In Service		1000 MW
CHAT_DC_GC1 , CHAT_DC_GC2					FWD (Import)	REV (Export)
Thu 08/15/2024	to	Thu 08/15/2024				
0900		1100		MOSES SOUTH	2550 MW	
Work scheduled by:				Impacts Total Transfer Capability	600 MW	
				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 , CHAT_DC_GC2

Thu 08/15/2024 to Thu 08/15/2024
0900 1100

Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1370 MW	0 MW
130 MW	1000 MW
1500 MW	1000 MW

CHAT_DC_GC2

Thu 08/15/2024 to Thu 08/15/2024
0900 Continuous 1100

Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
300 MW	
3150 MW	

CHAT_DC_GC2

Thu 08/15/2024 to Thu 08/15/2024
0900 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	500 MW
	500 MW
	1000 MW

SCH-HQ-NYISO_LIMIT_600

Thu 08/15/2024 to Thu 08/15/2024
0900 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
600 MW	
900 MW	
1500 MW	

W49TH_ST_345KV_5

Sat 08/17/2024 to Sat 08/17/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

W49TH_ST_345KV_7

Sat 08/17/2024 to Sat 08/17/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
350 MW	
310 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sun 08/18/2024 to Sun 08/18/2024
0100 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-HQ_LIMIT_300

Sun 08/18/2024 to Tue 08/27/2024
0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

EDIC___-GORDONRD_345_14

Mon 08/19/2024 to Fri 08/30/2024
0630 Continuous 1800

Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
2770 MW
Impacts Total Transfer Capability 955 MW
TTC with All Lines In Service 3725 MW

EDIC___-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

W49TH_ST_345KV_5

Tue 08/20/2024 to Tue 08/20/2024
0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 08/20/2024 to Tue 08/20/2024
0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
350 MW
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7						FWD (Import)	REV (Export)
Sun 08/25/2024	to	Fri 08/30/2024			OSWEGO EXPORT	5250 MW	
0700	Continuous	1600		ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
ELBRIDGE-LAFAYTTE_345_17-LE						FWD (Import)	REV (Export)
Tue 08/27/2024	to	Wed 08/28/2024			OSWEGO EXPORT	5250 MW	
0630	Continuous	1800		ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
OSWEGO__-ELBRIDGE_345_17						FWD (Import)	REV (Export)
Tue 08/27/2024	to	Tue 08/27/2024			OSWEGO EXPORT	5250 MW	
0630	Continuous	0830		ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
OSWEGO__-ELBRIDGE_345_17						FWD (Import)	REV (Export)
Wed 08/28/2024	to	Wed 08/28/2024			OSWEGO EXPORT	5250 MW	
1600	Continuous	1800		ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
CHASLAKE-PORTER__230_11						FWD (Import)	REV (Export)
Tue 09/03/2024	to	Fri 11/15/2024			MOSES SOUTH	2100 MW	
0530	Continuous	2000		<u>UPDATED by NGrid 07/31/2024 16:16</u>	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	3150 MW	
EDIC__-GORDONRD_345_14						FWD (Import)	REV (Export)
Tue 09/03/2024	to	Mon 10/14/2024			CENTRAL EAST - VC	2770 MW	
0600	Continuous	1800			Impacts Total Transfer Capability	955 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1						FWD (Import)	REV (Export)
Thu 09/05/2024	to	Thu 09/05/2024			OSWEGO EXPORT	4800 MW	
0001	Continuous	0100	<u>UPDATED by NYPA 05/01/2024 14:45</u>		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC___345_FE-1						FWD (Import)	REV (Export)
Thu 09/05/2024	to	Thu 09/05/2024			CENTRAL EAST - VC	3520 MW	
0001	Continuous	0100	<u>UPDATED by NYPA 05/01/2024 14:45</u>		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
W49TH_ST-E13THSTA_345_M54						FWD (Import)	REV (Export)
Sun 09/08/2024	to	Sun 09/08/2024			SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030			Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M54						FWD (Import)	REV (Export)
Sun 09/08/2024	to	Sun 09/08/2024			SPR/DUN-SOUTH	3800 MW	
0330	Continuous	0400			Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
EDIC___-PRINCTWN_345_351						FWD (Import)	REV (Export)
Mon 09/09/2024	to	Wed 09/11/2024			CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700			Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
900 MW	
3200 MW	

ROTTDAM-EASTOVER_230_38

Mon 09/09/2024 to Mon 09/09/2024
0830 Continuous 1130
Work scheduled by: NGrid
ARR: 77

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
450 MW	
210 MW	
660 MW	

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
450 MW	
210 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Sat 09/14/2024		OSWEGO EXPORT	5250 MW	
0700	Continuous	1700	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	300 MW	
1700	Continuous	1730		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	450 MW	
1700	Continuous	1730		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Sun 09/15/2024	to	Sun 09/15/2024		SCH - PJM_HTP	300 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Sun 09/15/2024	to	Sun 09/15/2024		SCH - PJM_HTP	450 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
LONG_MTN-CRICKVLY_345_398					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Sun 09/29/2024	<u>UPDATED by ConEd 06/26/2024 12:49</u>	SCH - NPX_1385	100 MW	100 MW
0001	Continuous	2200		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ConEd				TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by ConEd 06/26/2024 12:49

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

800 MW

600 MW

1400 MW

REV (Export)

1200 MW

400 MW

1600 MW

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

300 MW

360 MW

660 MW

REV (Export)

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

450 MW

210 MW

660 MW

REV (Export)

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 09/16/2024 to Wed 09/25/2024

0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

660 MW

660 MW

REV (Export)

NEWBRDGE_345_138_BK_1

Mon 09/16/2024 to Wed 09/25/2024

0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

375 MW

285 MW

660 MW

REV (Export)

NEWBRDGE_345_138_BK_2

Mon 09/16/2024 to Wed 09/25/2024

0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

375 MW

285 MW

660 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SCH-NE-NYISO_LIMIT_500

Mon 09/16/2024 to Sun 09/29/2024
0630 Continuous 2200

Work scheduled by: ConEd

UPDATED by ConEd 06/26/2024 12:49

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1400 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

STLAWRNC-MOSES_230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Tue 09/17/2024 to Tue 09/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

PRINCTWN-N.SCTLND_345_55

Tue 09/17/2024 to Tue 09/17/2024
1130 Continuous 1430
Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3645 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	3725 MW	

W49TH_ST_345KV_6

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_6

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 09/22/2024 to Sun 09/22/2024
0130 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:42

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA
UPDATED by NYPA 05/01/2024 14:42

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 06/18/2024 12:03

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200

UPDATED by ConEd 06/18/2024 12:03

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

LADENTWN-LOVETT___345_Y66

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ORU

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ORU

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1150 MW

250 MW

1400 MW

REV (Export)

SCH-NE-NYISO_LIMIT_600

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

800 MW

600 MW

1400 MW

REV (Export)

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000

Work scheduled by: LI

SCH - NPX_CSC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

330 MW

330 MW

REV (Export)

0 MW

330 MW

330 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

900 MW

1100 MW

2000 MW

REV (Export)

850 MW

750 MW

1600 MW

KNICRBKR-PLSNTVLY_345_Y57

Tue 10/08/2024 to Thu 10/10/2024
0001 Continuous 2200

Work scheduled by: ConEd

ARR: 78

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

7885 MW

165 MW

8050 MW

REV (Export)

ALCOA_PA_115KV_R8105

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3100 MW

50 MW

3150 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100						FWD (Import)	REV (Export)
Mon 10/14/2024	to	Fri 10/18/2024			SCH - HQ_CEDARS	100 MW	
0630	Continuous	1800			Impacts Total Transfer Capability	170 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	270 MW	
MARCY__-N.SCTLND_345_18						FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024			CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530		ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
BECK__-NIAGARA_230_PA27						FWD (Import)	REV (Export)
Fri 10/18/2024	to	Fri 10/18/2024			SCH - OH - NY	1900 MW	1650 MW
0500	Continuous	1900			Impacts Total Transfer Capability	100 MW	-50 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2000 MW	1600 MW
MARCY__-N.SCTLND_345_18						FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024			CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530		ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
EGRDNCTY_345_138_AT1						FWD (Import)	REV (Export)
Tue 10/22/2024	to	Thu 10/24/2024			CONED - LIPA	1250 MW	
0001	Continuous	2200			Impacts Total Transfer Capability	250 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	1500 MW	
EGRDNCTY_345_138_AT2						FWD (Import)	REV (Export)
Tue 10/22/2024	to	Thu 10/24/2024			CONED - LIPA	1250 MW	
0001	Continuous	2200			Impacts Total Transfer Capability	250 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - HQ_CEDARS **100 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 270 MW

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024
0001 Continuous 1200
Work scheduled by: ISONE

FWD (Import) REV (Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1400 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY__345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
REV (Export) 1200 MW
600 MW 600 MW
1400 MW 1800 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
315 MW 315 MW
315 MW 315 MW

OSWEGO_-VOLNEY__345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
0 MW 5250 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export) 1600 MW
3150 MW

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export) 2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC 2595 MW
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

FWD (Import) REV (Export)

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

Work scheduled by:

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

FWD (Import) REV (Export)

SCH - HQ - NY **850 MW** **0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
0001 Continuous 2200

FWD (Import) REV (Export)

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

Tue 11/19/2024 to Thu 12/12/2024
0201 Continuous 0000

FWD (Import) REV (Export)

UPDATED by ConEd 06/18/2024 12:10

SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Fri 12/13/2024
0201 Continuous 0200

FWD (Import) REV (Export)

UPDATED by ConEd 06/18/2024 12:10

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800

FWD (Import) REV (Export)

SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830

ARR: 78

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7885 MW

165 MW

8050 MW

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

OSWEGO_-VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

W49TH_ST_345KV_6

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST_345KV_8

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

E13THSTA-FARRAGUT_345_46

Fri 12/13/2024 to Sun 12/15/2024
0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 12/16/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Mon 12/16/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

ADIRNDCK-PORTER_230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid

ARR: 78

UPNY CONED	FWD (Import)	REV (Export)
	7885 MW	
Impacts Total Transfer Capability	165 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 01/05/2025 to Sun 01/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)
900 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7475 MW**
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

WOOD_ST-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7475 MW**
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

E13THSTA-FARRAGUT_345_45

Mon 02/24/2025 to Mon 02/24/2025
0130 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL-CLAY_345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL-CLAY_345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
STATEN ISLAND		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1				FWD (Import)	REV (Export)
Tue 09/09/2025	to	Sun 10/12/2025	MOSES SOUTH	2100 MW	
0700	Continuous	1730	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Tue 09/09/2025	to	Tue 09/09/2025	STATEN ISLAND		
2330	Continuous	2359	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Mon 09/15/2025	STATEN ISLAND		
0230	Continuous	0300	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
ADIRNDCK-PORTER__230_12				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Sun 10/12/2025	MOSES SOUTH	2100 MW	
0600	Continuous	1700	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
DYSINGER-STA_255_345_DH2				FWD (Import)	REV (Export)
Tue 09/16/2025	to	Tue 10/28/2025	DYSINGER EAST	2850 MW	
0500	Continuous	1900	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	
PANNELL_-CLAY___345_1				FWD (Import)	REV (Export)
Mon 09/29/2025	to	Fri 10/03/2025	WEST CENTRAL	1300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2				FWD (Import)	REV (Export)
Mon 10/06/2025	to	Fri 10/10/2025	WEST CENTRAL	1300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW	
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1				FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2				FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501				FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
MOSES__-ADIRNDCK_230_MA2				FWD (Import)	REV (Export)
Mon 10/13/2025	to	Mon 11/24/2025	MOSES SOUTH	2100 MW	
0700	Continuous	1730	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, August 9, 2024 to Sunday, February 8, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW
1600 MW
3150 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
850 MW **0 MW**
650 MW 1000 MW
1500 MW 1000 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1 , MOSES_-ADIRNDCK_230_MA2

Sun 11/16/2025 to Mon 11/24/2025
0001 1730
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Friday, August 9, 2024 to Sunday, February 8, 2026
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.
CENTRAL EAST - VC	3725 MW	
TOTAL EAST	6150 MW	
UPNY CONED	8050 MW	
SPR/DUN-SOUTH	4600 MW	
DYSINGER EAST	3200 MW	
MOSES SOUTH	3150 MW	

MARION_-FARRAGUT_345_C3403				FWD (Import)	REV (Export)
Wed 12/10/2025	to	Mon 12/15/2025		SCH - PJ - NY	
0001	Continuous	0300		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Sat 01/17/2026	to	Sat 01/17/2026	UPDATED by ConEd 07/10/2024 16:09	STATEN ISLAND	
0301	Continuous	0330		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	