

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		SPR/DUN-SOUTH	4350 MW	
0000		0000		Impacts Total Transfer Capability	250 MW	
Work scheduled by:				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		UPNY CONED	7505 MW	
0000		0000		Impacts Total Transfer Capability	545 MW	
Work scheduled by:				TTC with All Lines In Service	8050 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403 , HUDSONP_- FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY	2000 MW	1000 MW
0001		2359		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	2200 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

MARCY_SO_SERIES_COMP_I/S

Fri 05/24/2024 to Sun 09/01/2024
1634 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3510 MW

Impacts Total Transfer Capability

215 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 1

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Tue 10/15/2024
2226 Continuous 2359

EXT FORCED by LI 06/25/2024 08:16

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359

SCH - HQ - NY

FWD (Import)

REV (Export)

750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

CHASLAKE-PORTER__230_11

Mon 08/05/2024 to Fri 08/30/2024
0530 Continuous 1600

UPDATED by NGrid 07/31/2024 16:16

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1100

Mon 08/12/2024 to Fri 08/30/2024
0500 Continuous 1900

SCH - HQ - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Mon 10/28/2024
0500 Continuous 2000

SCH - HQ - NY

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

WATRCURE-OAKDALE__345_31

Tue 08/13/2024 to Tue 08/20/2024
0700 Continuous 1600

UPDATED by NYSEG 07/15/2024 10:06

SCH - PJ - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2200 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Mon 08/19/2024 to Mon 08/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 08/16/2024 15:52

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Mon 08/19/2024 to Mon 08/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 08/16/2024 15:52

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

EDIC__GORDONRD_345_14

Mon 08/19/2024 to Fri 08/30/2024
0630 Continuous 1800
Work scheduled by: NGrid

UPDATED by NGrid 08/15/2024 16:48

CENTRAL EAST - VC **2770 MW**
Impacts Total Transfer Capability 955 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

EDIC__PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC **3335 MW**
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Tue 08/20/2024 to Tue 08/20/2024
0230 Continuous 0300
Work scheduled by: ConEd

CANCELLED by TO 08/17/2024 14:46

SCH - PJM_HTP **364 MW**
Impacts Total Transfer Capability 296 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Tue 08/20/2024 to Tue 08/20/2024
0230 Continuous 0300
Work scheduled by: ConEd

CANCELLED by TO 08/17/2024 14:46

SCH - PJM_HTP **364 MW**
Impacts Total Transfer Capability 296 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Tue 08/20/2024 to Tue 08/27/2024
0700 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

700 MW

1000 MW

DUNWODIE_345KV_6

Sun 08/25/2024 to Sun 08/25/2024
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_8

Sun 08/25/2024 to Sun 08/25/2024
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 08/25/2024 to Sun 08/25/2024
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7470 MW

580 MW

8050 MW

DUNWODIE_345KV_6

Sun 08/25/2024 to Sun 08/25/2024
0430 Continuous 0500

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_8

Sun 08/25/2024 to Sun 08/25/2024
0430 Continuous 0500

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Sun 08/25/2024 to Sun 08/25/2024
0430 Continuous 0500
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7470 MW**
580 MW
8050 MW

MARCY_-EDIC_345_UE1-7

Sun 08/25/2024 to Fri 08/30/2024
0700 Continuous 1600
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 08/27/2024 to Wed 08/28/2024
0630 Continuous 1800
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Tue 08/27/2024 to Tue 08/27/2024
0630 Continuous 0830
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Wed 08/28/2024 to Wed 08/28/2024
1600 Continuous 1800
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

CHASLAKE-PORTER_230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

UPDATED by NGrid 07/31/2024 16:16

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC___-GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024
0700 Continuous 1800

UPDATED by NGrid 08/19/2024 09:28

FWD (Import) REV (Export)

CENTRAL EAST - VC **2770 MW**
Impacts Total Transfer Capability 955 MW
TTC with All Lines In Service 3725 MW

Work scheduled by: NGrid

FITZPTRK-EDIC___345_FE-1

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0100

UPDATED by NYPA 05/01/2024 14:45

FWD (Import) REV (Export)

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0100

UPDATED by NYPA 05/01/2024 14:45

FWD (Import) REV (Export)

CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0001 Continuous 0030

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0330 Continuous 0400

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EDIC___-PRINCTWN_345_351

Mon 09/09/2024 to Wed 09/11/2024
0700 Continuous 1700

FWD (Import) REV (Export)

CENTRAL EAST - VC **3335 MW**
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
ROTTDAM-EASTOVER_230_38					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		SCH - NE - NY		
0830	Continuous	1130	ARR: 77	Impacts Total Transfer Capability		
Work scheduled by: NGrid				TTC with All Lines In Service		
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	300 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	450 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	300 MW	
0330	Continuous	0400		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	450 MW	
0330	Continuous	0400		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Sat 09/14/2024		OSWEGO EXPORT	5250 MW	
0700	Continuous	1700	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	300 MW	
1700	Continuous	1730		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Thu 09/12/2024		SCH - PJM_HTP	450 MW	
1700	Continuous	1730		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Sun 09/15/2024	to	Sun 09/15/2024		SCH - PJM_HTP	300 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Sun 09/15/2024	to	Sun 09/15/2024		SCH - PJM_HTP	450 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
LONG_MTN-CRICKVLY_345_398					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Sun 09/29/2024	<u>UPDATED by ConEd 06/26/2024 12:49</u>	SCH - NPX_1385	100 MW	100 MW
0001	Continuous	2200		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ConEd				TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024
0001 Continuous 2200

UPDATED by ConEd 06/26/2024 12:49

SCH - NE - NY

FWD (Import)

REV (Export)

800 MW

1200 MW

Impacts Total Transfer Capability

600 MW

400 MW

TTC with All Lines In Service

1400 MW

1600 MW

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_1

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SCH-NE-NYISO_LIMIT_500

Mon 09/16/2024 to Sun 09/29/2024
0630 Continuous 2200

Work scheduled by: ConEd

UPDATED by ConEd 06/26/2024 12:49

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1400 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

STLAWRNC-MOSES_230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Tue 09/17/2024 to Tue 09/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

PRINCTWN-N.SCTLND_345_55

Tue 09/17/2024 to Tue 09/17/2024
1130 Continuous 1430
Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3645 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	3725 MW	

W49TH_ST_345KV_6

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_6

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 09/22/2024 to Sun 09/22/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Sun 09/22/2024 to Sun 09/22/2024
0900 Continuous 1000
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:03

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200

UPDATED by ConEd 06/18/2024 12:03

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

LADENTWN-LOVETT___345_Y66

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ORU

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ORU

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1150 MW**
250 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **800 MW**
600 MW
1400 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
330 MW
330 MW
REV (Export) **0 MW**
330 MW
330 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **900 MW**
1100 MW
2000 MW
REV (Export) **850 MW**
750 MW
1600 MW

KNICRBKR-PLSNTVLY_345_Y57

Tue 10/08/2024 to Thu 10/10/2024
0001 Continuous 2200
Work scheduled by: ConEd

ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7885 MW**
165 MW
8050 MW
REV (Export)

ALCOA_PA_115KV_R8105

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3100 MW**
50 MW
3150 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	100 MW	
Impacts Total Transfer Capability	170 MW	
TTC with All Lines In Service	270 MW	

MARCY__-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2665 MW	
Impacts Total Transfer Capability	1060 MW	
TTC with All Lines In Service	3725 MW	

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1650 MW
Impacts Total Transfer Capability	100 MW	-50 MW
TTC with All Lines In Service	2000 MW	1600 MW

MARCY__-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2665 MW	
Impacts Total Transfer Capability	1060 MW	
TTC with All Lines In Service	3725 MW	

EGRDNCTY_345_138_AT1

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

EGRDNCTY_345_138_AT2

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024

0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

775 MW

725 MW

1500 MW

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024

0630 Continuous 1800

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3100 MW

50 MW

3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024

0630 Continuous 1800

Work scheduled by: NGrid

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

170 MW

270 MW

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024

0001 Continuous 1200

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1400 MW

0 MW

1400 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

200 MW

100 MW

100 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY__345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	600 MW
TTC with All Lines In Service	1400 MW	1800 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

OSWEGO_-VOLNEY__345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC 2595 MW
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024

0001 2359

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

189 MW

279 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024

0001 2359

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

850 MW

650 MW

1500 MW

0 MW

1000 MW

1000 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7810 MW

240 MW

8050 MW

W49TH_ST_345KV_6

Tue 11/19/2024 to Thu 12/12/2024

0201 Continuous 0000

Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:10

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Fri 12/13/2024

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:10

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830
Work scheduled by: NGrid
ARR: 78

	FWD (Import)	REV (Export)
UPNY CONED	7885 MW	
Impacts Total Transfer Capability	165 MW	
TTC with All Lines In Service	8050 MW	

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

OSWEGO_-VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

W49TH_ST_345KV_6

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Fri 12/13/2024 to Sun 12/15/2024
0201 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_5

Mon 12/16/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Mon 12/16/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

SPRNBK_-TREMONT_345_X28

Tue 12/17/2024 to Tue 12/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_-TREMONT_345_X28

Tue 12/17/2024 to Tue 12/17/2024
1730 Continuous 1800
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025

0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025

0530 Continuous 1830

Work scheduled by: NGrid

ARR: 78

UPNY CONED

FWD (Import)

REV (Export)

7885 MW

Impacts Total Transfer Capability

165 MW

TTC with All Lines In Service

8050 MW

E13THSTA-FARRAGUT_345_45

Sun 01/05/2025 to Sun 01/05/2025

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025

0630 Continuous 1730

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS_345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NE - NY	900 MW	
0530	Continuous	1830		Impacts Total Transfer Capability	500 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
KNICRBKR-ALPS_345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NPX_1385	100 MW	100 MW
0530	Continuous	1830		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD (Import)	REV (Export)
Wed 01/29/2025	to	Fri 01/31/2025		OSWEGO EXPORT	5250 MW	
0700	Continuous	1730	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
WOOD_ST-PLSNTVLE_345_Y86					FWD (Import)	REV (Export)
Mon 02/17/2025	to	Mon 02/17/2025		UPNY CONED	7475 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
WOOD_ST-PLSNTVLE_345_Y86					FWD (Import)	REV (Export)
Fri 02/21/2025	to	Fri 02/21/2025		UPNY CONED	7475 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
E13THSTA-FARRAGUT_345_45					FWD (Import)	REV (Export)
Mon 02/24/2025	to	Mon 02/24/2025		SPR/DUN-SOUTH	3800 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

PANNELL_-CLAY___345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

CLAY__-EDIC__345_2-15

Mon 09/08/2025 to Fri 09/12/2025
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

MOSES__-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

PANNELL_-CLAY___345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

PANNELL_-CLAY___345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
MOSES__-ADIRNDCK_230_MA2					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Mon 11/24/2025		MOSES SOUTH	2100 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MARION_-FARRAGUT_345_C3403					FWD (Import)	REV (Export)
Sat 11/01/2025	to	Mon 11/03/2025		SCH - PJ - NY		
0001	Continuous	0300		Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025		SCH - HQ - NY	0 MW	0 MW
0001	Continuous	2359		Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Mon 11/24/2025
0001 1730
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MARION_-FARRAGUT_345_C3403

Wed 12/10/2025 to Mon 12/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits Monday, August 19, 2024 to Wednesday, February 18, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 01/17/2026 to Sat 01/17/2026
0301 Continuous 0330
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)