

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		SPR/DUN-SOUTH	4350 MW	
0000		0000		Impacts Total Transfer Capability	250 MW	
Work scheduled by:				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		UPNY CONED	7505 MW	
0000		0000		Impacts Total Transfer Capability	545 MW	
Work scheduled by:				TTC with All Lines In Service	8050 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403 , HUDSONP_- FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY	2000 MW	1000 MW
0001		2359		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	2200 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/03/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

LOVETT__345_138_BK_192

Wed 04/17/2024 to Thu 10/31/2024
1121 Continuous 2359

EXT FORCED by ORU 05/07/2024 15:02

UPNY CONED

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ORU

MARCY_SO_SERIES_COMP_I/S

Fri 05/24/2024 to Thu 10/31/2024
1634 Continuous 2359

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3510 MW

Impacts Total Transfer Capability

215 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359

SCH - HQ - NY

FWD (Import)

REV (Export)

750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Mon 10/28/2024
0500 Continuous 2000

SCH - HQ - NY

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

LEEDS__345_LEEDS SVC

Sun 09/01/2024 to Wed 09/04/2024
0748 Continuous 1600

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3675 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024
0700 Continuous 1800
Work scheduled by: NGrid

UPDATED by NGrid 08/19/2024 09:28

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2770 MW
955 MW
3725 MW

FITZPTRK-EDIC__345_FE-1

Wed 09/04/2024 to Wed 09/04/2024
0001 Continuous 0100
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:45

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Wed 09/04/2024 to Wed 09/04/2024
0001 Continuous 0100
Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:45

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

W49TH_ST_345KV_5

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 08/29/2024 13:55

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

W49TH_ST_345KV_7

Thu 09/05/2024 to Thu 09/05/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 08/29/2024 13:55

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

W49TH_ST_345KV_5

Thu 09/05/2024 to Thu 09/05/2024
0430 Continuous 0500
Work scheduled by: ConEd

UPDATED by ConEd 08/29/2024 13:55

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Thu 09/05/2024 to Thu 09/05/2024
0430 Continuous 0500

UPDATED by ConEd 08/29/2024 13:55

SCH - PJM_HTP

FWD (Import)

REV (Export)

460 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SCH-HQ-NYISO_LIMIT_1100

Thu 09/05/2024 to Thu 09/05/2024
1200 Continuous 1800

UPDATED by HQ 07/31/2024 14:17

SCH - HQ - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0301 Continuous 0330

UPDATED by ConEd 08/29/2024 13:04

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

Sun 09/08/2024 to Sun 09/08/2024
0630 Continuous 0701

UPDATED by ConEd 08/29/2024 13:04

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 09/09/2024 to Mon 09/09/2024
0500 Continuous 1600

SCH - OH - NY

FWD (Import)

REV (Export)

1950 MW

1400 MW

Impacts Total Transfer Capability

50 MW

200 MW

TTC with All Lines In Service

2000 MW

1600 MW

Work scheduled by: NYPA

EDIC__-PRINCTWN_345_351

Mon 09/09/2024 to Wed 09/11/2024
0700 Continuous 1700

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3335 MW

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
900 MW	
3200 MW	

ROTTRDAM-EASTOVER_230_38

Mon 09/09/2024 to Mon 09/09/2024
0830 Continuous 1130
Work scheduled by: NGrid

ARR: 77

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-IMO_NIAGARA_CB_3108

Tue 09/10/2024 to Tue 09/10/2024
0500 Continuous 1100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	1400 MW
	200 MW
	1600 MW

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
450 MW	
210 MW	
660 MW	

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MARCY__-EDIC__345_UE1-7

Thu 09/12/2024 to Sat 09/14/2024
0700 Continuous 1700
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_6

Thu 09/12/2024 to Thu 09/12/2024
1700 Continuous 1730
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 09/12/2024 to Thu 09/12/2024
1700 Continuous 1730
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Thu 09/12/2024 to Thu 09/12/2024
1830 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

W49TH_ST_345KV_6

Sun 09/15/2024 to Sun 09/15/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sun 09/15/2024 to Sun 09/15/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP 450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by ISONE 09/03/2024 14:02

SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by ISONE 09/03/2024 14:02

SCH - NE - NY 800 MW 1200 MW
Impacts Total Transfer Capability 600 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP 450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 09/16/2024 to Wed 09/25/2024
0100 Continuous 0800

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

STLAWRNC-MOSES_230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

E13THSTA-FARRAGUT_345_45

Tue 09/17/2024 to Tue 09/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

PRINCTWN-N.SCTLND_345_55

Tue 09/17/2024 to Tue 09/17/2024
1130 Continuous 1430
Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3645 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	3725 MW	

W49TH_ST_345KV_6

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

ALCOA_PA_115KV_R8105

Thu 09/19/2024 to Thu 09/19/2024
0730 Daily 1630
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	3100 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

Thu 09/19/2024 to Thu 09/19/2024
0730 Daily 1630

Work scheduled by: NGrid

SCH - HQ_CEDARS **100 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 270 MW

W49TH_ST_345KV_6

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FITZPTRK-EDIC___345_FE-1

Sat 09/21/2024 to Sat 09/21/2024
0900 Continuous 1000

Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Sat 09/21/2024 to Sat 09/21/2024
0900 Continuous 1000

Work scheduled by: NYPA

UPDATED by NYPA 05/01/2024 14:42

CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

E13THSTA-FARRAGUT_345_45

Sun 09/22/2024 to Sun 09/22/2024
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_500

Sun 09/22/2024 to Thu 10/03/2024
0700 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1500 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:03

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST-E13THSTA_345_M55

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:03

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

PANNELL_-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

OSWEGO__ELBRIDGE_345_17

Mon 09/23/2024 to Mon 09/23/2024
0800 Continuous 0830
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

5250 MW
0 MW
5250 MW

LADENTWN-LOVETT__345_Y66

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7695 MW
355 MW
8050 MW

LOVETT__BUCHAN_S_345_Y88

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7695 MW
355 MW
8050 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 09/29/2024 to Fri 10/04/2024
0500 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1100 MW
400 MW
1500 MW

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1150 MW**
250 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **800 MW**
600 MW
1400 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
330 MW
330 MW
REV (Export) **0 MW**
330 MW
330 MW

BEAR SWP-EASTOVER_230_E205W

Mon 10/07/2024 to Tue 10/29/2024
0001 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
0 MW
0 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1000 MW**
1000 MW
2000 MW
REV (Export) **850 MW**
750 MW
1600 MW

HOMRC_NY-MAINS_NY_345_47

Mon 10/07/2024 to Fri 10/11/2024
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
0 MW
0 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Tue 10/08/2024 to Thu 10/10/2024
0001 Continuous 2200

ARR: 78

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7885 MW

165 MW

8050 MW

ALCOA_PA_115KV_R8105

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3100 MW

50 MW

3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800

Work scheduled by: NGrid

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

170 MW

270 MW

MARCY__-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2665 MW

1060 MW

3725 MW

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1900 MW

100 MW

2000 MW

1650 MW

-50 MW

1600 MW

MARCY__-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2665 MW

1060 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

EGRDNCTY_345_138_AT2

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

SPRNBK_-EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	775 MW	
Impacts Total Transfer Capability	725 MW	
TTC with All Lines In Service	1500 MW	

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	3100 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3150 MW	

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	100 MW	
Impacts Total Transfer Capability	170 MW	
TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Mon 10/28/2024 to Fri 11/01/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024
0001 Continuous 1200
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW
0 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 11/01/2024 to Fri 11/01/2024
0700 Continuous 1700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
800 MW
1800 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW **1200 MW**
600 MW 600 MW
1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DUNWODIE_345KV_6

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD (Import)	REV (Export)
Wed 11/13/2024	to	Wed 11/13/2024		SPR/DUN-SOUTH	3800 MW	
2130	Continuous	2200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
OSWEGO_-VOLNEY__345_12					FWD (Import)	REV (Export)
Fri 11/15/2024	to	Mon 11/25/2024		OSWEGO EXPORT	5250 MW	
0730	Continuous	1600		Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
CHATGUAY-MASSENA__765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	0 MW	0 MW
0001	Continuous	2359		Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA__765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	1550 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001		2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
MARCY__765_345_AT1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	1750 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2595 MW

Impacts Total Transfer Capability

1130 MW

TTC with All Lines In Service

3725 MW

MOSES___-MASSENA_230_MMS2 , MOSES___-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW	0 MW
0001		2359		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
MILLWOOD-EASTVIEW_345_W99					FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024		UPNY CONED	7810 MW	
0001	Continuous	2200		Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Tue 11/19/2024	to	Thu 12/12/2024	<u>UPDATED by ConEd 06/18/2024 12:10</u>	SCH - PJM_HTP	310 MW	
0201	Continuous	0000		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST-E13THSTA_345_M55					FWD (Import)	REV (Export)
Tue 11/19/2024	to	Fri 12/13/2024	<u>UPDATED by ConEd 06/18/2024 12:10</u>	SPR/DUN-SOUTH	3800 MW	
0201	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
LINDN_CG-LNDVFT__345_V-3022					FWD (Import)	REV (Export)
Fri 11/22/2024	to	Fri 11/22/2024		SCH - PJM_VFT	0 MW	0 MW
1500	Continuous	1800		Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM				TTC with All Lines In Service	315 MW	315 MW
E13THSTA-FARRAGUT_345_46					FWD (Import)	REV (Export)
Sun 11/24/2024	to	Thu 11/28/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830

ARR: 78

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7885 MW

165 MW

8050 MW

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

OSWEGO_-VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

W49TH_ST_345KV_6

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST_345KV_8

Thu 12/12/2024 to Fri 12/13/2024
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

E13THSTA-FARRAGUT_345_46

Fri 12/13/2024 to Sun 12/15/2024
0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
0001 Continuous 1800
Work scheduled by: ConEd

UPDATED by ConEd 08/30/2024 14:08

SPR/DUN-SOUTH
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Mon 12/16/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Mon 12/16/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

RAMAPO_-BUCHAN_N_345_Y94

Sat 12/21/2024 to Sat 12/21/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Tue 12/24/2024 to Tue 12/24/2024
2130 Continuous 2200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830

Work scheduled by: NGrid

ARR: 78

UPNY CONED
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_45

Sun 01/05/2025 to Sun 01/05/2025
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

OSWEGO_-ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025
0630 Continuous 1730

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS_345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NE - NY	900 MW	
0530	Continuous	1830		Impacts Total Transfer Capability	500 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
KNICRBKR-ALPS_345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NPX_1385	100 MW	100 MW
0530	Continuous	1830		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD (Import)	REV (Export)
Wed 01/29/2025	to	Fri 01/31/2025		OSWEGO EXPORT	5250 MW	
0700	Continuous	1730	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
WOOD_ST-PLSNTVLE_345_Y86					FWD (Import)	REV (Export)
Mon 02/17/2025	to	Mon 02/17/2025		UPNY CONED	7475 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
WOOD_ST-PLSNTVLE_345_Y86					FWD (Import)	REV (Export)
Fri 02/21/2025	to	Fri 02/21/2025		UPNY CONED	7475 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
E13THSTA-FARRAGUT_345_45					FWD (Import)	REV (Export)
Mon 02/24/2025	to	Mon 02/24/2025		SPR/DUN-SOUTH	3800 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY___345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY___345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY FWD (Import) REV (Export)
800 MW 1200 MW
Impacts Total Transfer Capability 600 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Tue 09/02/2025	to	Mon 09/15/2025		DYSINGER EAST	2850 MW	
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Mon 09/08/2025	to	Mon 09/08/2025		STATEN ISLAND		
0301	Continuous	0330		Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Mon 09/08/2025 to Fri 09/12/2025
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1					FWD (Import)	REV (Export)
Mon 09/29/2025	to	Fri 10/03/2025		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
PANNELL_-CLAY___345_2					FWD (Import)	REV (Export)
Mon 10/06/2025	to	Fri 10/10/2025		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 10/13/2025	to	Thu 10/16/2025		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
1500 MW	1000 MW
1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1550 MW	
1600 MW	
3150 MW	

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
90 MW	
189 MW	
279 MW	

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
850 MW	0 MW
650 MW	1000 MW
1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, September 4, 2024 to Tuesday, March 3, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1 ,
MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Mon 11/24/2025
0001 1730

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

189 MW

279 MW

MARION__-FARRAGUT_345_C3403

Wed 12/10/2025 to Mon 12/15/2025
0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

GOETHALS_345KV_5

Sat 01/17/2026 to Sat 01/17/2026
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Fri 03/13/2026
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW