

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2024
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2024
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2000 MW

1000 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

2200 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Fri 10/04/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Fri 10/04/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

LOVETT__345_138_BK_192

Wed 04/17/2024 to Thu 10/31/2024
1121 Continuous 2359

EXT FORCED by ORU 05/07/2024 15:02

UPNY CONED

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ORU

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK_1

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359

SCH - HQ - NY

FWD (Import)

REV (Export)

750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Mon 10/28/2024
0500 Continuous 2000

SCH - HQ - NY

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

EDIC__GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024
0700 Continuous 1800

UPDATED by NGrid 08/19/2024 09:28

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2770 MW

Impacts Total Transfer Capability

955 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

MARCY__EDIC__345_UE1-7

Thu 09/12/2024 to Sat 09/14/2024
0700 Continuous 1700

CANCELLED by TO 09/10/2024 15:44

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

ARR: 16 & 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 09/13/2024 to Mon 09/23/2024
0001 Continuous 0159
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	350 MW	
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Fri 09/13/2024 to Mon 09/23/2024
0001 Continuous 0159
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	350 MW	
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	660 MW	

SCH-NYISO-HQ_LIMIT_300

Fri 09/13/2024 to Sat 09/14/2024
2000 Daily 0800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

SCH-NYISO-HQ_LIMIT_300

Sat 09/14/2024 to Sun 09/15/2024
2000 Daily 0800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

W49TH_ST_345KV_6

Sun 09/15/2024 to Sun 09/15/2024
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

	FWD (Import)	REV (Export)
SCH - PJM_HTP	350 MW	
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Sun 09/15/2024 to Sun 09/15/2024
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

	FWD (Import)	REV (Export)
SCH - PJM_HTP	350 MW	
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Sun 09/15/2024 to Mon 09/16/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 700 MW
1000 MW

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024
0001 Continuous 2200
Work scheduled by: ConEd
CANCELLED by TO 09/11/2024 08:39

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

LONG_MTN-CRICKVLY_345_398

Mon 09/16/2024 to Sun 09/29/2024
0001 Continuous 2200
Work scheduled by: ConEd
CANCELLED by TO 09/11/2024 08:39

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
REV (Export) 1200 MW
600 MW
1400 MW

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030
Work scheduled by: ConEd
CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 350 MW
REV (Export) 310 MW
660 MW

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
0001 Continuous 0030
Work scheduled by: ConEd
CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 350 MW
REV (Export) 310 MW
660 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 900 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

350 MW
310 MW
660 MW

W49TH_ST_345KV_8

Mon 09/16/2024 to Mon 09/16/2024
1800 Continuous 1830
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

350 MW
310 MW
660 MW

SCH-NYISO-HQ_LIMIT_300

Mon 09/16/2024 to Tue 09/17/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
700 MW
1000 MW

E13THSTA-FARRAGUT_345_45

Tue 09/17/2024 to Tue 09/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 09/17/2024 to Thu 10/10/2024
0600 Continuous 1700
Work scheduled by: HQ

UPDATED by HQ 09/11/2024 15:32

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

80 MW
190 MW
270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Tue 09/17/2024 to Wed 09/18/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Wed 09/18/2024 to Fri 09/27/2024
0100 Continuous 0800
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Wed 09/18/2024 to Fri 09/27/2024
0100 Continuous 0800
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Wed 09/18/2024 to Fri 09/27/2024
0100 Continuous 0800
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 09/18/2024 to Fri 09/27/2024
0100 Continuous 0800
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

SCH-NYISO-HQ_LIMIT_300

Wed 09/18/2024 to Thu 09/19/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

350 MW
310 MW
660 MW

W49TH_ST_345KV_8

Thu 09/19/2024 to Thu 09/19/2024
0130 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

350 MW
310 MW
660 MW

ALCOA_PA_115KV_R8105

Thu 09/19/2024 to Thu 09/19/2024
0730 Daily 1630
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3100 MW
50 MW
3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Thu 09/19/2024 to Thu 09/19/2024
0730 Daily 1630
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

100 MW
170 MW
270 MW

SCH-NYISO-HQ_LIMIT_300

Thu 09/19/2024 to Fri 09/20/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
700 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200

CANCELLED by NYISO 09/11/2024 14:41

FWD (Import) REV (Export)

SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Fri 09/20/2024 to Fri 09/20/2024
0130 Continuous 0200

CANCELLED by NYISO 09/11/2024 14:41

FWD (Import) REV (Export)

SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_LIMIT_300

Fri 09/20/2024 to Sat 09/21/2024
2000 Daily 0800

FWD (Import) REV (Export)

SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

FITZPTRK-EDIC___345_FE-1

Sat 09/21/2024 to Sat 09/21/2024
0900 Continuous 1000

UPDATED by NYPA 05/01/2024 14:42

FWD (Import) REV (Export)

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

Sat 09/21/2024 to Sat 09/21/2024
0900 Continuous 1000

UPDATED by NYPA 05/01/2024 14:42

FWD (Import) REV (Export)

CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

Work scheduled by: NYPA

SCH-NYISO-HQ_LIMIT_300

Sat 09/21/2024 to Sun 09/22/2024
2000 Daily 0800

FWD (Import) REV (Export)

SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 09/22/2024 to Sun 09/22/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_500

Sun 09/22/2024 to Thu 10/03/2024
0700 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_300

Sun 09/22/2024 to Mon 09/23/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP FWD (Import) REV (Export)
350 MW
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 09/23/2024 to Mon 09/23/2024
0130 Continuous 0159
Work scheduled by: ConEd

CANCELLED by NYISO 09/11/2024 14:41

SCH - PJM_HTP FWD (Import) REV (Export)
350 MW
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/18/2024 12:03

SCH - PJM_HTP FWD (Import) REV (Export)
350 MW
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Mon 09/23/2024 to Tue 11/19/2024
0201 Continuous 0200

UPDATED by ConEd 06/18/2024 12:03

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DENNISON-ROSEMNTA_115_1/11

Mon 09/23/2024 to Mon 09/23/2024
0630 Daily 1630

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

95 MW

40 MW

Impacts Total Transfer Capability

175 MW

60 MW

TTC with All Lines In Service

270 MW

100 MW

Work scheduled by: NGrid

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

OSWEGO-ELBRIDGE_345_17

Mon 09/23/2024 to Mon 09/23/2024
0800 Continuous 0830

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

SCH-NYISO-HQ_LIMIT_300

Mon 09/23/2024 to Tue 09/24/2024
2000 Daily 0800

SCH - HQ - NY

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTB_115_2/22

Tue 09/24/2024 to Tue 09/24/2024
0630 Continuous 1630
Work scheduled by: NGrid

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	95 MW	40 MW
Impacts Total Transfer Capability	175 MW	60 MW
TTC with All Lines In Service	270 MW	100 MW

SCH-NYISO-HQ_LIMIT_300

Tue 09/24/2024 to Wed 09/25/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

SCH-NYISO-HQ_LIMIT_300

Wed 09/25/2024 to Thu 09/26/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

LADENTWN-LOVETT__345_Y66

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200
Work scheduled by: ORU

UPNY CONED	FWD (Import)	REV (Export)
	7695 MW	
Impacts Total Transfer Capability	355 MW	
TTC with All Lines In Service	8050 MW	

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200
Work scheduled by: ORU

UPNY CONED	FWD (Import)	REV (Export)
	7695 MW	
Impacts Total Transfer Capability	355 MW	
TTC with All Lines In Service	8050 MW	

SCH-NYISO-HQ_LIMIT_300

Thu 09/26/2024 to Fri 09/27/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Fri 09/27/2024 to Sat 09/28/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

SCH-NYISO-HQ_LIMIT_300

Sat 09/28/2024 to Sun 09/29/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 09/29/2024 to Fri 10/04/2024
0500 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
400 MW
1500 MW

SCH-NYISO-HQ_LIMIT_300

Sun 09/29/2024 to Mon 09/30/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

FROST_BR-LONG_MTN_345_352

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW
250 MW
1400 MW

PRINCTWN-N.SCTLND_345_55

Mon 09/30/2024 to Mon 09/30/2024
0830 Continuous 1130
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3645 MW
80 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Thu 10/31/2024		SCH - NE - NY	800 MW	
0830	Continuous	2359		Impacts Total Transfer Capability	600 MW	
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW	
SCH-NYISO-HQ_LIMIT_300					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Tue 10/01/2024		SCH - HQ - NY	300 MW	
2000	Daily	0800		Impacts Total Transfer Capability	700 MW	
Work scheduled by: HQ				TTC with All Lines In Service	1000 MW	
SCH-NYISO-HQ_LIMIT_300					FWD (Import)	REV (Export)
Tue 10/01/2024	to	Wed 10/02/2024		SCH - HQ - NY	300 MW	
2000	Daily	0800		Impacts Total Transfer Capability	700 MW	
Work scheduled by: HQ				TTC with All Lines In Service	1000 MW	
SCH-NYISO-HQ_LIMIT_300					FWD (Import)	REV (Export)
Wed 10/02/2024	to	Thu 10/03/2024		SCH - HQ - NY	300 MW	
2000	Daily	0800		Impacts Total Transfer Capability	700 MW	
Work scheduled by: HQ				TTC with All Lines In Service	1000 MW	
SCH-NYISO-HQ_LIMIT_300					FWD (Import)	REV (Export)
Thu 10/03/2024	to	Fri 10/04/2024		SCH - HQ - NY	300 MW	
2000	Daily	0800		Impacts Total Transfer Capability	700 MW	
Work scheduled by: HQ				TTC with All Lines In Service	1000 MW	
SCH-NYISO-HQ_LIMIT_300					FWD (Import)	REV (Export)
Fri 10/04/2024	to	Sat 10/05/2024		SCH - HQ - NY	300 MW	
2000	Daily	0800		Impacts Total Transfer Capability	700 MW	
Work scheduled by: HQ				TTC with All Lines In Service	1000 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Sat 10/05/2024 to Sun 10/06/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 700 MW
1000 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
330 MW
330 MW

SCH-NYISO-HQ_LIMIT_300

Sun 10/06/2024 to Mon 10/07/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 700 MW
1000 MW

BEAR SWP-EASTOVER_230_E205W

Mon 10/07/2024 to Tue 10/29/2024
0001 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

BECK_-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1000 MW
REV (Export) 850 MW
1000 MW
750 MW
2000 MW
1600 MW

HOMRC_NY-MAINS_NY_345_47

Mon 10/07/2024 to Fri 10/11/2024
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Mon 10/07/2024 to Tue 10/08/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

300 MW

KNICRBKR-PLSNTVLY_345_Y57

Tue 10/08/2024 to Thu 10/10/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by NGrid 09/11/2024 14:08

ARR: 78

UPNY CONED
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

7885 MW

SCH-NYISO-HQ_LIMIT_300

Tue 10/08/2024 to Wed 10/09/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

300 MW

ALCOA_PA_115KV_R8105

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

3100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

100 MW

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 1060 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

2665 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Wed 10/16/2024 to Wed 10/16/2024
0800 Continuous 1600
Work scheduled by: NT

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1900 MW 1650 MW
Impacts Total Transfer Capability 100 MW -50 MW
TTC with All Lines In Service 2000 MW 1600 MW

CEDARS_-ROSEMNTB_115_2/22

Mon 10/21/2024 to Mon 10/21/2024
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
95 MW 40 MW
Impacts Total Transfer Capability 175 MW 60 MW
TTC with All Lines In Service 270 MW 100 MW

DENNISON-ROSEMNTB_115_2/22

Mon 10/21/2024 to Mon 10/21/2024
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
95 MW 40 MW
Impacts Total Transfer Capability 175 MW 60 MW
TTC with All Lines In Service 270 MW 100 MW

MARCY_-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
2665 MW
Impacts Total Transfer Capability 1060 MW
TTC with All Lines In Service 3725 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 10/21/2024 to Mon 10/21/2024
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
80 MW
Impacts Total Transfer Capability 190 MW
TTC with All Lines In Service 270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

EGRDNCTY_345_138_AT2

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

SPRNBK_-EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	775 MW	
Impacts Total Transfer Capability	725 MW	
TTC with All Lines In Service	1500 MW	

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	3100 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3150 MW	

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	100 MW	
Impacts Total Transfer Capability	170 MW	
TTC with All Lines In Service	270 MW	

HOMR_NYW-PIERC_NY_345_48

Mon 10/28/2024 to Fri 11/01/2024
0800 Continuous 1600
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024
0001 Continuous 1200
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1400 MW
REV (Export) 0 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 11/01/2024 to Fri 11/01/2024
0700 Continuous 1700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1000 MW
REV (Export) 800 MW
1800 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
REV (Export) 1200 MW
600 MW
1400 MW
600 MW
1800 MW

DUNWODIE_345KV_6

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

DUNWODIE_345KV_8

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

DUNWODIE_345KV_6

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_8

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

OSWEGO__VOLNEY__345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGrid 09/10/2024 12:14

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

1500 MW

1000 MW

1500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 2359

Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **500 MW**
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2595 MW**
1130 MW
3725 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **90 MW**
189 MW
279 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **850 MW** **0 MW**
650 MW 1000 MW
1500 MW 1000 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

W49TH_ST_345KV_8

Mon 11/18/2024 to Mon 11/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **310 MW**
350 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 11/19/2024 to Thu 12/12/2024

0201 Continuous 0000

Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 12:44

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Fri 12/13/2024

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 12:44

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_8

Thu 11/21/2024 to Thu 11/21/2024

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024

1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

315 MW

315 MW

0 MW

315 MW

315 MW

E13THSTA-FARRAGUT_345_46

Sun 11/24/2024 to Sat 11/30/2024

0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED by ConEd 09/10/2024 14:08

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024

0530 Continuous 1830

Work scheduled by: NGrid

ARR: 78

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7885 MW

165 MW

8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

OSWEGO_-VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

W49TH_ST_345KV_6

Fri 12/13/2024 to Sat 12/14/2024
0201 Continuous 2359
Work scheduled by: ConEd

CANCELLED by TO 09/12/2024 10:52

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Fri 12/13/2024 to Sat 12/14/2024
0201 Continuous 2359
Work scheduled by: ConEd

CANCELLED by TO 09/12/2024 10:52

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

SPRNBK_-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
0001 Continuous 1800
Work scheduled by: ConEd

UPDATED by ConEd 08/30/2024 14:08

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_5

Mon 12/16/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Mon 12/16/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

RAMAPO_-_BUCHAN_N_345_Y94

Sat 12/21/2024 to Sat 12/21/2024
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 09/11/2024 08:18

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

W49TH_ST_345KV_5

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_7

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Tue 12/24/2024 to Tue 12/24/2024
2130 Continuous 2200

CANCELLED by TO 09/11/2024 08:18

UPNY CONED

FWD (Import)

REV (Export)

7755 MW

Impacts Total Transfer Capability

295 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

Fri 12/27/2024 to Sun 12/29/2024
0001 Continuous 0100

SCH - PJM_HTP

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

Fri 12/27/2024 to Sun 12/29/2024
0001 Continuous 0100

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Fri 12/27/2024 to Sun 12/29/2024
0001 Continuous 0100

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830

ARR: 78

UPNY CONED

FWD (Import)

REV (Export)

7885 MW

Impacts Total Transfer Capability

165 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 01/05/2025 to Sun 01/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 09/10/2024 07:38

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

OSWEGO_-ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
500 MW
1400 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

HOPATCON-RAMAPO___500_5018

Wed 01/29/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW **1200 MW**
1150 MW 1450 MW
2550 MW 2650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

UPNY CONED

FWD (Import)

REV (Export)

7795 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

8050 MW

HOPATCON-RAMAPO__500_5018

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

TOTAL EAST

FWD (Import)

REV (Export)

6800 MW

Impacts Total Transfer Capability

-650 MW

TTC with All Lines In Service

6150 MW

RAMAPO__345_345_PAR3500

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2650 MW

RAMAPO__345_345_PAR4500

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2650 MW

RAMAPO__500_345_BK 1500

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

1400 MW

1200 MW

Impacts Total Transfer Capability

1150 MW

1450 MW

TTC with All Lines In Service

2550 MW

2650 MW

RAMAPO__500_345_BK 1500

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

UPNY CONED

FWD (Import)

REV (Export)

7795 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
0001 Continuous 2200

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

WOOD_ST-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030

UPNY CONED

FWD (Import)

REV (Export)

7475 MW

Impacts Total Transfer Capability

575 MW

TTC with All Lines In Service

8050 MW

WOOD_ST-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7475 MW

Impacts Total Transfer Capability

575 MW

TTC with All Lines In Service

8050 MW

E13THSTA-FARRAGUT_345_45

Mon 02/24/2025 to Mon 02/24/2025
0130 Continuous 0200

CANCELLED by TO 09/10/2024 07:38

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

NIAGARA-ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2700 MW**
500 MW
3200 MW
REV (Export)

NIAGARA_DYSINGER_345_ND2

Mon 04/14/2025 to Thu 04/17/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2700 MW**
500 MW
3200 MW
REV (Export)

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

NIAGARA_PACKARD_230_61

Mon 04/21/2025 to Fri 04/25/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2200 MW**
250 MW
2450 MW
REV (Export) **1850 MW**
50 MW
1900 MW

PANNELL-CLAY_345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1300 MW**
950 MW
2250 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2

Mon 04/28/2025 to Fri 05/02/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	
950 MW	
2250 MW	

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SCH - NPX_1385
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
100 MW	100 MW
200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
800 MW	1200 MW
600 MW	400 MW
1400 MW	1600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330

Work scheduled by: ConEd

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

CLAY_-EDIC_345_2-15

Mon 09/08/2025 to Fri 09/12/2025
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

MOSES_-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW
350 MW
3200 MW

PANNELL_-CLAY___345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

PANNELL_-CLAY___345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830

Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

MARION__-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, September 14, 2024 to Friday, March 13, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
 0001 Continuous 2359
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
 0001 Continuous 2359
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
 0001 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
 0001 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Mon 11/24/2025
 0001 1730
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MARION_-FARRAGUT_345_C3403

Wed 12/10/2025 to Mon 12/15/2025
 0001 Continuous 0300
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Saturday, September 14, 2024 to Friday, March 13, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Sat 01/17/2026	to	Sat 01/17/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
0301	Continuous	0330		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
DYSINGER-STA_255_345_DH2				FWD (Import)	REV (Export)
Mon 03/02/2026	to	Fri 03/13/2026		DYSINGER EAST	2850 MW
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW