

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		SPR/DUN-SOUTH	4350 MW	
0000		0000		Impacts Total Transfer Capability	250 MW	
Work scheduled by:				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Fri 02/01/2030		UPNY CONED	7505 MW	
0000		0000		Impacts Total Transfer Capability	545 MW	
Work scheduled by:				TTC with All Lines In Service	8050 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 03/11/2024 11:26</u>	Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
MARION_-FARRAGUT_345_C3403 , HUDSONP_- FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Tue 12/31/2024		SCH - PJ - NY	2000 MW	1000 MW
0001		2359		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	2200 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Fri 10/04/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Fri 10/04/2024
0800 Continuous 1500

EXTENDED by HQ 04/23/2024 09:40

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

LOVETT__345_138_BK_192

Wed 04/17/2024 to Thu 10/31/2024
1121 Continuous 2359

EXT FORCED by ORU 05/07/2024 15:02

UPNY CONED

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ORU

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK_1

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Sat 10/19/2024
2226 Continuous 2359

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359

SCH - HQ - NY

FWD (Import)

REV (Export)

750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Mon 10/28/2024
0500 Continuous 2000

SCH - HQ - NY

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

EDIC__GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024
0700 Continuous 1800

UPDATED by NGrid 08/19/2024 09:28

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2770 MW

Impacts Total Transfer Capability

955 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

W49TH_ST_345KV_6

Fri 09/13/2024 to Wed 09/25/2024
0001 Continuous 0159

UPDATED by ConEd 09/19/2024 16:40

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 09/13/2024 to Wed 09/25/2024
0001 Continuous 0159

UPDATED by ConEd 09/19/2024 16:40

SCH - PJM_HTP

FWD (Import)

REV (Export)

350 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT_345_X28

Mon 09/16/2024 to Wed 09/25/2024
1510 Continuous 2359

EXT FORCED by ConEd 09/23/2024 10:45

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4200 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 09/17/2024 to Thu 10/10/2024
0600 Continuous 1700

UPDATED by HQ 09/11/2024 15:32

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

80 MW

Impacts Total Transfer Capability

190 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 09/18/2024 to Fri 09/27/2024
0100 Continuous 0800

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

Wed 09/18/2024 to Fri 09/27/2024
0100 Continuous 0800

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

BECK_-_NIAGARA_345_PA301

Thu 09/19/2024 to Wed 09/25/2024
1604 Continuous 2359

EXT FORCED by IESO 09/23/2024 15:43

SCH - OH - NY

FWD (Import)

REV (Export)

1000 MW

850 MW

Impacts Total Transfer Capability

1000 MW

750 MW

TTC with All Lines In Service

2000 MW

1600 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_500

Sun 09/22/2024 to Thu 10/03/2024
0700 Continuous 1900

UPDATED by HQ 09/23/2024 16:52

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_300

Sun 09/22/2024 to Mon 09/23/2024
2000 Daily 0800

SCH - HQ - NY

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

HOPATCON-RAMAPO__500_5018

Mon 09/23/2024 to Wed 09/25/2024
0001 Continuous 0200

FORCED by ConEd 09/20/2024 16:21

SCH - PJ - NY

FWD (Import)

REV (Export)

1100 MW

1000 MW

Impacts Total Transfer Capability

1100 MW

200 MW

TTC with All Lines In Service

2200 MW

1200 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO__500_5018

Mon 09/23/2024 to Wed 09/25/2024
0001 Continuous 0200

FORCED by ConEd 09/20/2024 16:21

UPNY CONED

FWD (Import)

REV (Export)

7795 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO__500_5018

Mon 09/23/2024 to Wed 09/25/2024
0001 Continuous 0200

FORCED by ConEd 09/20/2024 16:21

TOTAL EAST

FWD (Import)

REV (Export)

6800 MW

Impacts Total Transfer Capability

-650 MW

TTC with All Lines In Service

6150 MW

Work scheduled by: ConEd

RAMAPO__345_345_PAR3500

Mon 09/23/2024 to Wed 09/25/2024
0001 Continuous 0200

FORCED by ConEd 09/20/2024 16:21

SCH - PJ - NY

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

2200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR4500

Mon 09/23/2024 to Wed 09/25/2024
0001 Continuous 0200

FORCED by ConEd 09/20/2024 16:21

SCH - PJ - NY

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

2200 MW

Work scheduled by: ConEd

RAMAPO__500_345_BK 1500

Mon 09/23/2024 to Wed 09/25/2024
0001 Continuous 0200

FORCED by ConEd 09/20/2024 16:21

SCH - PJ - NY

FWD (Import)

REV (Export)

1100 MW

1000 MW

Impacts Total Transfer Capability

1100 MW

200 MW

TTC with All Lines In Service

2200 MW

1200 MW

Work scheduled by: ConEd

RAMAPO__500_345_BK 1500

Mon 09/23/2024 to Wed 09/25/2024
0001 Continuous 0200

FORCED by ConEd 09/20/2024 16:21

UPNY CONED

FWD (Import)

REV (Export)

7795 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

DENNISON-ROSEMNTA_115_1/11

Mon 09/23/2024 to Mon 09/23/2024
0630 Daily 1630

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

95 MW

40 MW

Impacts Total Transfer Capability

175 MW

60 MW

TTC with All Lines In Service

270 MW

100 MW

Work scheduled by: NGrid

PANNELL_-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1600

Mon 09/23/2024 to Mon 09/23/2024
0700 Continuous 1530

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1100

Mon 09/23/2024 to Mon 09/23/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 200 MW
1600 MW

STLAWRNC-MOSES_230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

OSWEGO_-ELBRIDGE_345_17

Mon 09/23/2024 to Mon 09/23/2024
0800 Continuous 0830
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

SCH-IMO-NYISO_LIMIT_1200

Mon 09/23/2024 to Fri 09/27/2024
0845 Continuous 1700
Work scheduled by: IESO

UPDATED by IESO 09/19/2024 08:30

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 500 MW
2000 MW

SCH-NYISO-IMO_LIMIT_800

Mon 09/23/2024 to Fri 09/27/2024
0845 Continuous 1700
Work scheduled by: IESO

UPDATED by IESO 09/19/2024 08:30

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 500 MW
1600 MW

SCH-NYISO-HQ_LIMIT_200

Mon 09/23/2024 to Tue 09/24/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 800 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Mon 09/23/2024 to Tue 09/24/2024
2000 Daily 0800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

DENNISON-ROSEMNTB_115_2/22

Tue 09/24/2024 to Tue 09/24/2024
0630 Continuous 1630
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	175 MW	60 MW
TTC with All Lines In Service	270 MW	100 MW

SCH-NYISO-HQ_LIMIT_200

Tue 09/24/2024 to Wed 09/25/2024
2000 Daily 0800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		200 MW
Impacts Total Transfer Capability		800 MW
TTC with All Lines In Service		1000 MW

SCH-NYISO-HQ_LIMIT_300

Tue 09/24/2024 to Wed 09/25/2024
2000 Daily 0800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

W49TH_ST_345KV_6

Wed 09/25/2024 to Sun 11/17/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/19/2024 16:36

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Wed 09/25/2024 to Sun 11/17/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/19/2024 16:36

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_200

Wed 09/25/2024 to Thu 09/26/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		800 MW
		1000 MW

SCH-NYISO-HQ_LIMIT_300

Wed 09/25/2024 to Thu 09/26/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		300 MW
TTC with All Lines In Service		700 MW
		1000 MW

LADENTWN-LOVETT__345_Y66

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200
Work scheduled by: ORU

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		7695 MW
TTC with All Lines In Service		355 MW
		8050 MW

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Fri 11/01/2024
0200 Continuous 0200
Work scheduled by: ORU

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		7695 MW
TTC with All Lines In Service		355 MW
		8050 MW

SCH-NYISO-HQ_LIMIT_300

Thu 09/26/2024 to Fri 09/27/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		300 MW
TTC with All Lines In Service		700 MW
		1000 MW

SCH-NYISO-HQ_LIMIT_300

Fri 09/27/2024 to Sat 09/28/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		300 MW
TTC with All Lines In Service		700 MW
		1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Sat 09/28/2024 to Sun 09/29/2024
2000 Daily 0800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 09/29/2024 to Fri 10/04/2024
0500 Continuous 1900
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		1100 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1500 MW

SCH-NYISO-HQ_LIMIT_300

Sun 09/29/2024 to Mon 09/30/2024
2000 Daily 0800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

FROST_BR-LONG_MTN_345_352

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY		1150 MW
Impacts Total Transfer Capability		250 MW
TTC with All Lines In Service		1400 MW

PRINCTWN-N.SCTLND_345_55

Mon 09/30/2024 to Mon 09/30/2024
0830 Continuous 1130
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC		3645 MW
Impacts Total Transfer Capability		80 MW
TTC with All Lines In Service		3725 MW

SCH-NE-NYISO_LIMIT_600

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY		800 MW
Impacts Total Transfer Capability		600 MW
TTC with All Lines In Service		1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Mon 09/30/2024 to Tue 10/01/2024
2000 Daily 0800
Work scheduled by: HQ

FWD (Import)	REV (Export)
SCH - HQ - NY	300 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1000 MW

SCH-NYISO-HQ_LIMIT_300

Tue 10/01/2024 to Wed 10/02/2024
2000 Daily 0800
Work scheduled by: HQ

FWD (Import)	REV (Export)
SCH - HQ - NY	300 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1000 MW

SCH-NYISO-HQ_LIMIT_300

Wed 10/02/2024 to Thu 10/03/2024
2000 Daily 0800
Work scheduled by: HQ

FWD (Import)	REV (Export)
SCH - HQ - NY	300 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1000 MW

SCH-NYISO-HQ_LIMIT_300

Thu 10/03/2024 to Fri 10/04/2024
2000 Daily 0800
Work scheduled by: HQ

FWD (Import)	REV (Export)
SCH - HQ - NY	300 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1000 MW

SCH-NYISO-HQ_LIMIT_300

Fri 10/04/2024 to Sat 10/05/2024
2000 Daily 0800
Work scheduled by: HQ

FWD (Import)	REV (Export)
SCH - HQ - NY	300 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1000 MW

SCH-NYISO-HQ_LIMIT_300

Sat 10/05/2024 to Sun 10/06/2024
2000 Daily 0800
Work scheduled by: HQ

FWD (Import)	REV (Export)
SCH - HQ - NY	300 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000

Work scheduled by: LI

SCH - NPX_CSC	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

SCH-NYISO-HQ_LIMIT_300

Sun 10/06/2024 to Mon 10/07/2024
2000 Daily 0800

Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		300 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1000 MW

BEAR SWP-EASTOVER_230_E205W

Mon 10/07/2024 to Tue 10/29/2024
0001 Continuous 1500

Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1000 MW	850 MW
Impacts Total Transfer Capability	1000 MW	750 MW
TTC with All Lines In Service	2000 MW	1600 MW

SCH-NYISO-HQ_LIMIT_500

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

HOMRC_NY-MAINS_NY_345_47

Mon 10/07/2024 to Fri 10/11/2024
0800 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Mon 10/07/2024 to Tue 10/08/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

KNICRBKR-PLSNTVLY_345_Y57

Tue 10/08/2024 to Thu 10/10/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by NGrid 09/11/2024 14:08
ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7885 MW
165 MW
8050 MW

SCH-NYISO-HQ_LIMIT_300

Tue 10/08/2024 to Wed 10/09/2024
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

SCH-HQ-NYISO_LIMIT_500

Thu 10/10/2024 to Sat 10/12/2024
0500 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
1000 MW
1500 MW

ALCOA_PA_115KV_R8105

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3100 MW
50 MW
3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW
170 MW
270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Wed 10/16/2024 to Wed 10/16/2024
0800 Continuous 1600
Work scheduled by: NT

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1900 MW	1650 MW
100 MW	-50 MW
2000 MW	1600 MW

MARCY__-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0500 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 09/23/2024 10:24
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2665 MW	
1060 MW	
3725 MW	

CEDARS_-ROSEMNTB_115_2/22

Mon 10/21/2024 to Mon 10/21/2024
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
95 MW	40 MW
175 MW	60 MW
270 MW	100 MW

DENNISON-ROSEMNTB_115_2/22

Mon 10/21/2024 to Mon 10/21/2024
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
95 MW	40 MW
175 MW	60 MW
270 MW	100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 10/21/2024 to Mon 10/21/2024
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
80 MW	
190 MW	
270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

EGRDNCTY_345_138_AT2

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

SPRNBK_-EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	775 MW	
Impacts Total Transfer Capability	725 MW	
TTC with All Lines In Service	1500 MW	

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	3100 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3150 MW	

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	100 MW	
Impacts Total Transfer Capability	170 MW	
TTC with All Lines In Service	270 MW	

HOMR_NYW-PIERC_NY_345_48

Mon 10/28/2024 to Fri 11/01/2024
0800 Continuous 1600
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024
0001 Continuous 1200
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 0 MW
1400 MW

FWD (Import) REV (Export)

SCH-NYISO-NE_LIMIT_800

Fri 11/01/2024 to Fri 11/01/2024
0700 Continuous 1700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 800 MW
1800 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Sat 11/02/2024 to Sat 11/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

UPNY CONED
Impacts Total Transfer Capability 7810 MW
TTC with All Lines In Service 240 MW
8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Sat 11/02/2024 to Sat 11/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
4600 MW

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW
200 MW
100 MW
200 MW

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 600 MW
1400 MW
1200 MW
600 MW
1800 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_6

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_8

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

FWD (Import) REV (Export)

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

OSWEGO_-VOLNEY__345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid
UPDATED by NGrid 09/10/2024 12:14

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Sun 11/17/2024 to Sat 11/30/2024
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Sun 11/17/2024 to Sun 12/15/2024
0201 Continuous 0000

Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M55

Sun 11/17/2024 to Sun 12/15/2024
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

E13THSTA-FARRAGUT_345_46

Sun 11/24/2024 to Sat 11/30/2024
0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED by ConEd 09/10/2024 14:08

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830

Work scheduled by: NGrid

ARR: 78

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7885 MW

165 MW

8050 MW

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

OSWEGO_-VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

SPRNBK_-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
0001 Continuous 1800

Work scheduled by: ConEd

UPDATED by ConEd 08/30/2024 14:08

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4200 MW

400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 12/16/2024 to Thu 12/19/2024
0001 Continuous 0200

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

Mon 12/16/2024 to Mon 12/23/2024
0001 Continuous 0200

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
UPNY CONED	7885 MW	
Impacts Total Transfer Capability	165 MW	
TTC with All Lines In Service	8050 MW	

OSWEGO_-ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

E13THSTA-FARRAGUT_345_46

Fri 01/10/2025 to Wed 01/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Wed 01/15/2025 to Sat 01/18/2025
0200 Continuous 0159
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

BUCHAN_S-MILLWOOD_345_W98

Sat 01/18/2025 to Tue 01/21/2025
0200 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS_345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NE - NY	900 MW	
0530	Continuous	1830		Impacts Total Transfer Capability	500 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
KNICRBKR-ALPS_345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NPX_1385	100 MW	100 MW
0530	Continuous	1830		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
MILLWOOD-EASTVIEW_345_W85					FWD (Import)	REV (Export)
Fri 01/24/2025	to	Fri 01/24/2025		UPNY CONED	7810 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
SPRNBKR_345KV_RNS3					FWD (Import)	REV (Export)
Fri 01/24/2025	to	Fri 01/24/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
MILLWOOD-EASTVIEW_345_W85					FWD (Import)	REV (Export)
Tue 01/28/2025	to	Tue 01/28/2025		UPNY CONED	7810 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
SPRNBKR_345KV_RNS3					FWD (Import)	REV (Export)
Tue 01/28/2025	to	Tue 01/28/2025		SPR/DUN-SOUTH	3800 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

1400 MW

1200 MW

Impacts Total Transfer Capability

1150 MW

1450 MW

TTC with All Lines In Service

2550 MW

2650 MW

HOPATCON-RAMAPO__500_5018

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

UPNY CONED

FWD (Import)

REV (Export)

7795 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

8050 MW

HOPATCON-RAMAPO__500_5018

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

TOTAL EAST

FWD (Import)

REV (Export)

6800 MW

Impacts Total Transfer Capability

-650 MW

TTC with All Lines In Service

6150 MW

RAMAPO__345_345_PAR3500

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2650 MW

RAMAPO__345_345_PAR4500

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

2650 MW

RAMAPO__500_345_BK 1500

Wed 01/29/2025 to Sat 02/01/2025

0001 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

1400 MW

1200 MW

Impacts Total Transfer Capability

1150 MW

1450 MW

TTC with All Lines In Service

2550 MW

2650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK_1500

Wed 01/29/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

FWD (Import) REV (Export)
UPNY CONED **7795 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 8050 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

WOOD_ST_-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7475 MW**
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7475 MW**
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

NIAGARA_ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Sat 04/05/2025 to Sun 04/13/2025
0101 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
0500 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/07/2025 to Sat 04/12/2025
0800 Continuous 1500
Work scheduled by: PJM

FWD (Import) REV (Export)
SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NIAGARA_-DYSINGER_345_ND2

Mon 04/14/2025 to Thu 04/17/2025
0500 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Thu 04/17/2025 to Thu 04/17/2025
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NIAGARA_PACKARD__230_61

Mon 04/21/2025 to Fri 04/25/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
2200 MW 1850 MW
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2450 MW 1900 MW

PANNELL-CLAY__345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL-CLAY__345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY FWD (Import) REV (Export)
800 MW 1200 MW
Impacts Total Transfer Capability 600 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: LI

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
 0500 Continuous 2100

FWD (Import) REV (Export)

DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
 0301 Continuous 0330

FWD (Import) REV (Export)

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Mon 09/08/2025 to Fri 09/12/2025
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-ST_A_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY___345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
1050 MW
3150 MW

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3335 MW**
390 MW
3725 MW

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
0 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
1500 MW
1500 MW
REV (Export) **0 MW**
1000 MW
1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1550 MW**
1600 MW
3150 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **90 MW**
189 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, September 23, 2024 to Sunday, March 22, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

Work scheduled by:

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Mon 11/24/2025
0001 1730

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

Work scheduled by:

MARION__FARRAGUT_345_C3403

Wed 12/10/2025 to Mon 12/15/2025
0001 Continuous 0300

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 01/17/2026 to Sat 01/17/2026
0301 Continuous 0330

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Fri 03/13/2026
0500 Continuous 1900

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS