





























# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EGRDNCTY\_345\_138\_AT1

Tue 10/22/2024 to Thu 10/24/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### EGRDNCTY\_345\_138\_AT2

Tue 10/22/2024 to Thu 10/24/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### SPRNBK\_-EGRDNCTR\_345\_Y49

Tue 10/22/2024 to Thu 10/24/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

### SCH-NE-NYISO\_LIMIT\_300

Tue 10/22/2024 to Wed 10/23/2024  
2300 Daily 0700  
Work scheduled by: ISONE

FWD (Import) REV (Export)  
SCH - NE - NY **500 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1400 MW

### BECK\_\_-PACKARD\_230\_BP76

Wed 10/23/2024 to Sun 10/27/2024  
0600 Continuous 1700  
Work scheduled by: IESO

FWD (Import) REV (Export)  
SCH - OH - NY **1600 MW** **1050 MW**  
Impacts Total Transfer Capability 400 MW 550 MW  
TTC with All Lines In Service 2000 MW 1600 MW

### BECK\_\_-PACKARD\_230\_BP76

Wed 10/23/2024 to Sun 10/27/2024  
0600 Continuous 1730  
Work scheduled by: NGrid

CANCELLED by TO 10/02/2024 11:35

FWD (Import) REV (Export)  
SCH - OH - NY **1600 MW** **1050 MW**  
Impacts Total Transfer Capability 400 MW 550 MW  
TTC with All Lines In Service 2000 MW 1600 MW

























# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_46

Tue 01/14/2025 to Sun 01/19/2025  
0001 Continuous 0300  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### BUCHAN\_S-MILLWOOD\_345\_W97

Wed 01/15/2025 to Sat 01/18/2025  
0200 Continuous 0159  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	<b>8015 MW</b>	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

### BUCHAN\_S-MILLWOOD\_345\_W98

Sat 01/18/2025 to Tue 01/21/2025  
0200 Continuous 0200  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	<b>8015 MW</b>	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

### KNICRBKR-ALPS\_\_\_345\_6

Mon 01/20/2025 to Tue 01/21/2025  
0530 Continuous 1830  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>900 MW</b>	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	1400 MW	

### KNICRBKR-ALPS\_\_\_345\_6

Mon 01/20/2025 to Tue 01/21/2025  
0530 Continuous 1830  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### E13THSTA-FARRAGUT\_345\_46

Tue 01/21/2025 to Thu 01/23/2025  
0001 Continuous 0100  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### RAMAPO\_\_BUCHAN\_N\_345\_Y94

Wed 01/22/2025 to Wed 01/22/2025  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
UPNY CONED **7755 MW**  
Impacts Total Transfer Capability 295 MW  
TTC with All Lines In Service 8050 MW

### RAMAPO\_\_BUCHAN\_N\_345\_Y94

Sat 01/25/2025 to Sat 01/25/2025  
2130 Continuous 2200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
UPNY CONED **7755 MW**  
Impacts Total Transfer Capability 295 MW  
TTC with All Lines In Service 8050 MW

### HOPATCON-RAMAPO\_\_500\_5018

Wed 01/29/2025 to Sat 02/01/2025  
0001 Continuous 0200  
Work scheduled by: PJM

FWD (Import) REV (Export)  
SCH - PJ - NY **1400 MW 1200 MW**  
Impacts Total Transfer Capability 1150 MW 1450 MW  
TTC with All Lines In Service 2550 MW 2650 MW

### HOPATCON-RAMAPO\_\_500\_5018

Wed 01/29/2025 to Sat 02/01/2025  
0001 Continuous 0200  
Work scheduled by: PJM

FWD (Import) REV (Export)  
UPNY CONED **7795 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 8050 MW

### HOPATCON-RAMAPO\_\_500\_5018

Wed 01/29/2025 to Sat 02/01/2025  
0001 Continuous 0200  
Work scheduled by: PJM

FWD (Import) REV (Export)  
TOTAL EAST **6800 MW**  
Impacts Total Transfer Capability -650 MW  
TTC with All Lines In Service 6150 MW

### RAMAPO\_\_345\_345\_PAR3500

Wed 01/29/2025 to Sat 02/01/2025  
0001 Continuous 0200  
Work scheduled by: PJM

FWD (Import) REV (Export)  
SCH - PJ - NY **1250 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 2650 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### RAMAPO\_\_345\_345\_PAR4500

Wed 01/29/2025 to Sat 02/01/2025  
0001 Continuous 0200  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability 1250 MW  
TTC with All Lines In Service 1400 MW  
2650 MW

### RAMAPO\_\_500\_345\_BK 1500

Wed 01/29/2025 to Sat 02/01/2025  
0001 Continuous 0200  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 1150 MW  
2550 MW  
1200 MW  
1450 MW  
2650 MW

### RAMAPO\_\_500\_345\_BK 1500

Wed 01/29/2025 to Sat 02/01/2025  
0001 Continuous 0200  
Work scheduled by: PJM

UPNY CONED  
Impacts Total Transfer Capability 7795 MW  
TTC with All Lines In Service 255 MW  
8050 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Wed 01/29/2025 to Fri 01/31/2025  
0700 Continuous 1730  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability 5250 MW  
TTC with All Lines In Service 0 MW  
5250 MW

### MILLWOOD-EASTVIEW\_345\_W82

Mon 02/10/2025 to Fri 02/14/2025  
0001 Continuous 2200  
Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability 7810 MW  
TTC with All Lines In Service 240 MW  
8050 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y86

Mon 02/17/2025 to Mon 02/17/2025  
0001 Continuous 0030  
Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability 7475 MW  
TTC with All Lines In Service 575 MW  
8050 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### WOOD\_ST\_PLSNTVLE\_345\_Y86

Fri 02/21/2025 to Fri 02/21/2025  
0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability 575 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

**7475 MW**

### MOTTHAVN-RAINEY\_\_345\_Q11

Mon 03/03/2025 to Sun 04/13/2025  
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

**3800 MW**

### NIAGARA\_ROBNSNRD\_230\_64

Fri 03/28/2025 to Fri 03/28/2025  
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

FWD (Import) REV (Export)

**1900 MW**

### NIAGARA\_DYSINGER\_345\_ND2

Mon 04/07/2025 to Fri 04/11/2025  
0500 Continuous 1730

Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

**2700 MW**

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 04/07/2025 to Sat 04/12/2025  
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT  
Impacts Total Transfer Capability 315 MW  
TTC with All Lines In Service 315 MW

FWD (Import) REV (Export)

**0 MW**

**0 MW**

### NIAGARA\_DYSINGER\_345\_ND2

Mon 04/14/2025 to Thu 04/17/2025  
0500 Continuous 1730

Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

**2700 MW**

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_45

Tue 04/15/2025 to Sun 04/20/2025  
0001 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA\_345\_M54

Tue 04/15/2025 to Sun 04/20/2025  
0001 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Thu 04/17/2025 to Thu 04/17/2025  
1500 Continuous 1800  
Work scheduled by: PJM

SCH - PJM\_VFT FWD (Import) REV (Export)  
**0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

### NIAGARA\_PACKARD\_230\_61

Mon 04/21/2025 to Fri 04/25/2025  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)  
**2200 MW 1850 MW**  
Impacts Total Transfer Capability 250 MW 50 MW  
TTC with All Lines In Service 2450 MW 1900 MW

### PANNELL-CLAY\_\_345\_1

Mon 04/21/2025 to Fri 04/25/2025  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)  
**1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### BUCHAN\_S-MILLWOOD\_345\_W97

Mon 04/28/2025 to Tue 04/29/2025  
0001 Continuous 0230  
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)  
**8015 MW**  
Impacts Total Transfer Capability 35 MW  
TTC with All Lines In Service 8050 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_345_2</b>					FWD (Import)	REV (Export)
Mon 04/28/2025	to	Fri 05/02/2025		WEST CENTRAL	<b>1300 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
<b>LONG_MTN-CRICKVLY_345_398</b>					FWD (Import)	REV (Export)
Tue 05/06/2025	to	Thu 05/29/2025		SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
0001	Continuous	2200		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ConEd				TTC with All Lines In Service	200 MW	200 MW
<b>LONG_MTN-CRICKVLY_345_398</b>					FWD (Import)	REV (Export)
Tue 05/06/2025	to	Thu 05/29/2025		SCH - NE - NY	<b>800 MW</b>	<b>1200 MW</b>
0001	Continuous	2200		Impacts Total Transfer Capability	600 MW	400 MW
Work scheduled by: ConEd				TTC with All Lines In Service	1400 MW	1600 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	<b>0 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
<b>NEWBRDGE_345_138_BK_1</b>					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	<b>375 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
<b>NEWBRDGE_345_138_BK_2</b>					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	<b>375 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/12/2025 to Fri 05/16/2025  
0600 Continuous 1600  
Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 0 MW  
REV (Export) 660 MW  
660 MW

### DYSINGER-STA\_255\_345\_DH1

Tue 09/02/2025 to Mon 09/15/2025  
0500 Continuous 2100  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2850 MW  
REV (Export) 350 MW  
3200 MW

### GOETHALS\_345KV\_5

Mon 09/08/2025 to Mon 09/08/2025  
0301 Continuous 0330  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import)  
REV (Export)

### CLAY\_\_-EDIC\_\_345\_2-15

Mon 09/08/2025 to Fri 09/12/2025  
0700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 4850 MW  
REV (Export) 400 MW  
5250 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Tue 09/09/2025 to Sun 10/12/2025  
0700 Continuous 1730  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2100 MW  
REV (Export) 1050 MW  
3150 MW

### GOETHALS\_345KV\_5

Tue 09/09/2025 to Tue 09/09/2025  
2330 Continuous 2359  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import)  
REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Mon 09/15/2025 to Mon 09/15/2025  
0230 Continuous 0300  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### ADIRNDCK-PORTER\_\_230\_12

Mon 09/15/2025 to Sun 10/12/2025  
0600 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2100 MW**  
1050 MW  
3150 MW

### DYSINGER-STA\_255\_345\_DH2

Tue 09/16/2025 to Tue 10/28/2025  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2850 MW**  
350 MW  
3200 MW

### PANNELL\_-CLAY\_\_\_345\_1

Mon 09/29/2025 to Fri 10/03/2025  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1300 MW**  
950 MW  
2250 MW

### PANNELL\_-CLAY\_\_\_345\_2

Mon 10/06/2025 to Fri 10/10/2025  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1300 MW**  
950 MW  
2250 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025  
0600 Continuous 1600  
Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW**  
660 MW  
660 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHATGUAY-MASSENA\_765\_7040

Sun 11/16/2025 to Sun 11/30/2025  
0001 Continuous 2359  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### CHATGUAY-MASSENA\_765\_7040

Sun 11/16/2025 to Sun 11/30/2025  
0001 Continuous 2359  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

### MOSES\_-MASSENA\_230\_MMS1 , MOSES\_-MASSENA\_230\_MMS2

Sun 11/16/2025 to Sun 11/30/2025  
0001 2359  
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

### MOSES\_-MASSENA\_230\_MMS1 , MOSES\_-MASSENA\_230\_MMS2

Sun 11/16/2025 to Sun 11/30/2025  
0001 2359  
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### MOSES\_-MASSENA\_230\_MMS1 , MOSES\_-MASSENA\_230\_MMS2 , MOSES\_-ADIRNDCK\_230\_MA2

Sun 11/16/2025 to Mon 11/24/2025  
0001 1730  
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Wednesday, October 2, 2024 to Wednesday, April 1, 2026

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARION\_\_FARRAGUT\_345\_C3403

Wed 12/10/2025 to Mon 12/15/2025  
0001 Continuous 0300  
Work scheduled by: ConEd

SCH - PJ - NY  
FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### GOETHALS\_345KV\_5

Sat 01/17/2026 to Sat 01/17/2026  
0301 Continuous 0330  
Work scheduled by: ConEd  
UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND  
FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### DYSINGER-STA\_255\_345\_DH2

Mon 03/02/2026 to Fri 03/13/2026  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
FWD (Import) REV (Export)  
Impacts Total Transfer Capability **2850 MW**  
TTC with All Lines In Service 350 MW  
3200 MW

### DYSINGER-STA\_255\_345\_DH1

Mon 03/16/2026 to Tue 04/07/2026  
0500 Continuous 2100  
Work scheduled by: NYPA

DYSINGER EAST  
FWD (Import) REV (Export)  
Impacts Total Transfer Capability **2850 MW**  
TTC with All Lines In Service 350 MW  
3200 MW