

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
4350 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

UPNY CONED FWD (Import) REV (Export)
7505 MW
Impacts Total Transfer Capability 545 MW
TTC with All Lines In Service 8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 2359
Work scheduled by:

SCH - PJ - NY FWD (Import) REV (Export)
2000 MW 1000 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 2200 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/31/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 04/23/2024 09:40

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
30 MW
270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/31/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 04/23/2024 09:40

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

LOVETT_345_138_BK_192

Wed 04/17/2024 to Fri 11/01/2024
1121 Continuous 0200
Work scheduled by: ORU

EXT FORCED by ORU 05/07/2024 15:02

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

MARCY_345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Mon 10/21/2024
2226 Continuous 2359
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK_1

Mon 06/17/2024 to Mon 10/21/2024
2226 Continuous 2359
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Mon 10/21/2024
2226 Continuous 2359
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
750 MW
250 MW
1000 MW

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Tue 12/17/2024
0500 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

EDIC__-GORDONRD_345_14

Tue 09/03/2024 to Mon 10/14/2024
0700 Continuous 1800
Work scheduled by: NGrid

UPDATED by NGrid 08/19/2024 09:28

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2770 MW
955 MW
3725 MW

LADENTWN-LOVETT__345_Y66

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 0259
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7695 MW
355 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 0259
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7695 MW**
355 MW
8050 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **300 MW**
360 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

FROST_BR-LONG_MTN_345_352

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1150 MW**
250 MW
1400 MW

SCH-NE-NYISO_LIMIT_800

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1000 MW**
400 MW
1400 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
330 MW
330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Mon 10/07/2024 to Tue 10/29/2024
0630 Continuous 1500
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_300

Fri 10/11/2024 to Sat 10/12/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 10/11/2024 to Sat 10/12/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1000 MW
600 MW
1600 MW

SCH-NYISO-HQ_LIMIT_550

Sat 10/12/2024 to Sat 10/12/2024
0800 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

550 MW
450 MW
1000 MW

SCH-NE-NYISO_LIMIT_300

Sat 10/12/2024 to Sun 10/13/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sat 10/12/2024 to Sun 10/13/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1000 MW
600 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Sun 10/13/2024 to Sun 10/13/2024
0001 Continuous 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

300 MW

SCH-NYISO-HQ_LIMIT_550

Sun 10/13/2024 to Sun 10/13/2024
0800 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

550 MW

SCH-NE-NYISO_LIMIT_300

Sun 10/13/2024 to Mon 10/14/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

500 MW

SCH-NYISO-NE_LIMIT_800

Sun 10/13/2024 to Mon 10/14/2024
2300 Continuous 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

FWD (Import) REV (Export)

1000 MW

UPDATED by ISONE 10/05/2024 15:31

ALCOA_PA_115KV_R8105

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

3100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/14/2024 to Fri 10/18/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

100 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Mon 10/14/2024 to Tue 10/15/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

500 MW

900 MW

1400 MW

REV (Export)

SCH-NYISO-NE_LIMIT_800

Mon 10/14/2024 to Tue 10/15/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1000 MW

600 MW

1600 MW

REV (Export)

CHAT_DC_GC1

Tue 10/15/2024 to Tue 10/15/2024
0600 Continuous 0800
Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2850 MW

300 MW

3150 MW

REV (Export)

CHAT_DC_GC1

Tue 10/15/2024 to Tue 10/15/2024
0600 Continuous 0800
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

500 MW

500 MW

1000 MW

REV (Export)

CHAT_DC_GC1 , CHAT_DC_GC2

Tue 10/15/2024 to Tue 10/15/2024
0600 0800
Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2550 MW

600 MW

3150 MW

REV (Export)

CHAT_DC_GC1 , CHAT_DC_GC2

Tue 10/15/2024 to Tue 10/15/2024
0600 0800
Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1370 MW

130 MW

1500 MW

REV (Export)

0 MW

1000 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Tue 10/15/2024 to Tue 10/15/2024
0600 Continuous 0800
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
300 MW
3150 MW

CHAT_DC_GC2

Tue 10/15/2024 to Tue 10/15/2024
0600 Continuous 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **500 MW**
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_600

Tue 10/15/2024 to Tue 10/15/2024
0600 Continuous 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **600 MW**
900 MW
1500 MW

SCH-NE-NYISO_LIMIT_300

Tue 10/15/2024 to Wed 10/16/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **500 MW**
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Tue 10/15/2024 to Wed 10/16/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1000 MW**
600 MW
1600 MW

DYSINGER-STA_255_345_DH2

Wed 10/16/2024 to Wed 10/16/2024
0800 Continuous 1600
Work scheduled by: NT

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Wed 10/16/2024 to Thu 10/17/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Wed 10/16/2024 to Thu 10/17/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

SCH-NE-NYISO_LIMIT_300

Thu 10/17/2024 to Fri 10/18/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Thu 10/17/2024 to Fri 10/18/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0700 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW 1600 MW
100 MW 0 MW
2000 MW 1600 MW

SCH-NE-NYISO_LIMIT_300

Fri 10/18/2024 to Sat 10/19/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

Fri 10/18/2024 to Sat 10/19/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

DUNWODIE_345KV_4

Sat 10/19/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_6

Sat 10/19/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SCH-NE-NYISO_LIMIT_300

Sat 10/19/2024 to Sun 10/20/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sat 10/19/2024 to Sun 10/20/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

SCH-NYISO-HQ_LIMIT_600

Sun 10/20/2024 to Sun 10/20/2024
0500 Continuous 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_600

Sun 10/20/2024 to Mon 10/21/2024
2000 Continuous 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

SCH-NE-NYISO_LIMIT_300

Sun 10/20/2024 to Mon 10/21/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sun 10/20/2024 to Mon 10/21/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0500 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 09/23/2024 10:24

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

SCH-NYISO-HQ_LIMIT_600

Mon 10/21/2024 to Tue 10/22/2024
2000 Continuous 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

SCH-NE-NYISO_LIMIT_300

Mon 10/21/2024 to Tue 10/22/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

Mon 10/21/2024 to Tue 10/22/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

DUNWODIE-SHORE_RD_345_Y50

Tue 10/22/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

DUNWODIE-SHORE_RD_345_Y50 , SPRNBRK_-EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 2200
Work scheduled by:

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
125 MW
1375 MW
1500 MW

EGRDNCTY_345_138_AT1

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 10/08/2024 13:43

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

EGRDNCTY_345_138_AT2

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 10/08/2024 13:43

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

SHORE_RD_345_138_BK 1

Tue 10/22/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Tue 10/22/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Tue 10/22/2024 to Thu 10/24/2024
0001 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 10/08/2024 13:43

FWD (Import) REV (Export)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_600

Tue 10/22/2024 to Wed 10/23/2024
2000 Continuous 0800
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **600 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1000 MW

SCH-NE-NYISO_LIMIT_300

Tue 10/22/2024 to Wed 10/23/2024
2300 Daily 0700
Work scheduled by: ISONE

FWD (Import) REV (Export)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Tue 10/22/2024 to Wed 10/23/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

FWD (Import) REV (Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

BECK_-PACKARD_230_BP76

Wed 10/23/2024 to Sun 10/27/2024
0600 Continuous 1700
Work scheduled by: IESO

CANCELLED by TO 10/09/2024 10:30

FWD (Import) REV (Export)
SCH - OH - NY **1600 MW** **1050 MW**
Impacts Total Transfer Capability 400 MW 550 MW
TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Saturday, October 12, 2024 to Saturday, April 11, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
SCH-NYISO-HQ_LIMIT_600				FWD (Import)	REV (Export)
Wed 10/23/2024	to	Thu 10/24/2024	SCH - HQ - NY		600 MW
2000	Continuous	0800	Impacts Total Transfer Capability		400 MW
Work scheduled by: HQ			TTC with All Lines In Service		1000 MW
SCH-NE-NYISO_LIMIT_300				FWD (Import)	REV (Export)
Wed 10/23/2024	to	Thu 10/24/2024	SCH - NE - NY		500 MW
2300	Daily	0700	Impacts Total Transfer Capability		900 MW
Work scheduled by: ISONE			TTC with All Lines In Service		1400 MW
SCH-NYISO-NE_LIMIT_800				FWD (Import)	REV (Export)
Wed 10/23/2024	to	Thu 10/24/2024	<u>UPDATED by ISONE 10/05/2024 15:31</u>	SCH - NE - NY	1000 MW
2300	Continuous	0700		Impacts Total Transfer Capability	600 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1600 MW
SCH-NE-NYISO_LIMIT_300				FWD (Import)	REV (Export)
Thu 10/24/2024	to	Fri 10/25/2024		SCH - NE - NY	500 MW
2300	Daily	0700		Impacts Total Transfer Capability	900 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_800				FWD (Import)	REV (Export)
Thu 10/24/2024	to	Fri 10/25/2024	<u>UPDATED by ISONE 10/05/2024 15:31</u>	SCH - NE - NY	1000 MW
2300	Continuous	0700		Impacts Total Transfer Capability	600 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1600 MW
SCH-NE-NYISO_LIMIT_300				FWD (Import)	REV (Export)
Fri 10/25/2024	to	Sat 10/26/2024		SCH - NE - NY	500 MW
2300	Daily	0700		Impacts Total Transfer Capability	900 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

Fri 10/25/2024 to Sat 10/26/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

SCH-NE-NYISO_LIMIT_300

Sat 10/26/2024 to Sun 10/27/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sat 10/26/2024 to Sun 10/27/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

SCH-NE-NYISO_LIMIT_300

Sun 10/27/2024 to Mon 10/28/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sun 10/27/2024 to Mon 10/28/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3100 MW
50 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS FWD (Import) REV (Export)
100 MW
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 270 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/28/2024 to Fri 11/01/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Mon 10/28/2024 to Tue 10/29/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/28/2024 to Tue 10/29/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY FWD (Import) REV (Export)
1000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

BECK__-NIAGARA_230_PA27

Tue 10/29/2024 to Wed 10/30/2024
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY FWD (Import) REV (Export)
1900 MW 1600 MW
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

SCH-NE-NYISO_LIMIT_300

Tue 10/29/2024 to Wed 10/30/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits				Saturday, October 12, 2024 to Saturday, April 11, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.					
CENTRAL EAST - VC	3725 MW						
TOTAL EAST	6150 MW						
UPNY CONED	8050 MW						
SPR/DUN-SOUTH	4600 MW						
DYSINGER EAST	3200 MW						
MOSES SOUTH	3150 MW						
SCH-NE-NYISO_LIMIT_300						FWD (Import)	REV (Export)
Wed 10/30/2024	to	Thu 10/31/2024		SCH - NE - NY		500 MW	
2300	Daily	0700		Impacts Total Transfer Capability		900 MW	
Work scheduled by: ISONE				TTC with All Lines In Service		1400 MW	
FROST_BR-LONG_MTN_345_352						FWD (Import)	REV (Export)
Fri 11/01/2024	to	Mon 11/04/2024		SCH - NE - NY		1400 MW	
0001	Continuous	1200		Impacts Total Transfer Capability		0 MW	
Work scheduled by: ISONE				TTC with All Lines In Service		1400 MW	
MILLWOOD-EASTVIEW_345_W82						FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024		UPNY CONED		7810 MW	
0001	Continuous	2200		Impacts Total Transfer Capability		240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service		8050 MW	
SPRNBK_345KV_RNS4						FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024		SPR/DUN-SOUTH		3200 MW	
0001	Continuous	0030		Impacts Total Transfer Capability		1400 MW	
Work scheduled by: ConEd				TTC with All Lines In Service		4600 MW	
SCH-NYISO-NE_LIMIT_800						FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024		SCH - NE - NY		1000 MW	
0700	Continuous	1700		Impacts Total Transfer Capability		800 MW	
Work scheduled by: ISONE				TTC with All Lines In Service		1800 MW	
SPRNBK_345KV_RNS4						FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024		SPR/DUN-SOUTH		3200 MW	
2130	Continuous	2200		Impacts Total Transfer Capability		1400 MW	
Work scheduled by: ConEd				TTC with All Lines In Service		4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Sat 11/02/2024 to Sat 11/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS3

Sat 11/02/2024 to Sat 11/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

CHAT_DC_GC1

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC1

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
400 MW
1500 MW

SCH-NYISO-HQ_LIMIT_300

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Mon 11/04/2024 to Sun 11/10/2024
0500 Continuous 2000
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7215 MW
835 MW
8050 MW

EGRDNCTY_345_138_AT1

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1250 MW
250 MW
1500 MW

EGRDNCTY_345_138_AT2

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1250 MW
250 MW
1500 MW

SPRNBK_EGRDNCTR_345_Y49

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 775 MW
725 MW
1500 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
100 MW
200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
600 MW
1400 MW

REV (Export) 1200 MW

600 MW

1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 1830
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W85

Wed 11/06/2024 to Wed 11/06/2024
1800 Continuous 1830
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

E13THSTA-FARRAGUT_345_46

Sat 11/09/2024 to Thu 11/14/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_6

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DUNWODIE_345KV_6

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO__VOLNEY__345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

UPDATED by NGrid 09/10/2024 12:14

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

LINDN_CG-LNDVFT__345_V-3022

Fri 11/15/2024 to Fri 11/15/2024
1200 Continuous 1600
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export) 1600 MW
3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export) 2650 MW
3150 MW

MARCY_765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
REV (Export) 1400 MW
3150 MW

MARCY_765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1700 MW
REV (Export) 1450 MW
3150 MW

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 90 MW
REV (Export) 189 MW
279 MW

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 475 MW
REV (Export) 1000 MW
1025 MW
1500 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2595 MW	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

MOSES_-MASSENA__230_MMS1 , MOSES_-MASSENA__230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES_-MASSENA__230_MMS1 , MOSES_-MASSENA__230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

W49TH_ST_345KV_8

Sun 11/17/2024 to Sat 11/30/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

MILLWOOD-EASTVIEW_345_W85

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
0201 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 11/18/2024 to Tue 11/26/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
3225 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

W49TH_ST_345KV_6

Tue 11/19/2024 to Tue 12/17/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Tue 12/17/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 2000
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830
Work scheduled by: NGrid

ARR: 78

UPNY CONED **7885 MW**
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

ADIRNDCK-PORTER_230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

OSWEGO_VOLNEY_345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

SPRNBKR-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
0001 Continuous 1800
Work scheduled by: ConEd

UPDATED by ConEd 08/30/2024 14:08

SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Tue 12/17/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Tue 12/17/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

W49TH_ST_345KV_5

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KNICRBKR-PLSNTVLV_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid

ARR: 78

UPNY CONED FWD (Import) REV (Export)
7885 MW
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Saturday, October 12, 2024 to Saturday, April 11, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
DUNWODIE_345KV_5				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_7				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
SPRNBK_345KV_RNS3				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
SPRNBK_-DUNWODIE_345_W75				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
OSWEGO_-ELBRIDGE_345_17				FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/31/2025	OSWEGO EXPORT	5250 MW	
0630	Continuous	1730	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	5250 MW	
E13THSTA-FARRAGUT_345_46				FWD (Import)	REV (Export)
Tue 01/14/2025	to	Sun 01/19/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0300	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Wed 01/15/2025 to Sat 01/18/2025
0200 Continuous 0159
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 8015 MW
REV (Export) 35 MW
8050 MW

BUCHAN_S-MILLWOOD_345_W98

Sat 01/18/2025 to Tue 01/21/2025
0200 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 8015 MW
REV (Export) 35 MW
8050 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 900 MW
REV (Export) 500 MW
1400 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

E13THSTA-FARRAGUT_345_46

Tue 01/21/2025 to Thu 01/23/2025
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Wed 01/22/2025 to Wed 01/22/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 7755 MW
REV (Export) 295 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Saturday, October 12, 2024 to Saturday, April 11, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
RAMAPO__BUCHAN_N_345_Y94				FWD (Import)	REV (Export)
Sat 01/25/2025	to	Sat 01/25/2025	UPNY CONED	7755 MW	
2130	Continuous	2200	Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY	1400 MW	1200 MW
0001	Continuous	0200	Impacts Total Transfer Capability	1150 MW	1450 MW
Work scheduled by: PJM			TTC with All Lines In Service	2550 MW	2650 MW
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	UPNY CONED	7795 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	255 MW	
Work scheduled by: PJM			TTC with All Lines In Service	8050 MW	
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	TOTAL EAST	6800 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	-650 MW	
Work scheduled by: PJM			TTC with All Lines In Service	6150 MW	
RAMAPO__345_345_PAR3500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1400 MW
Work scheduled by: PJM			TTC with All Lines In Service		2650 MW
RAMAPO__345_345_PAR4500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1400 MW
Work scheduled by: PJM			TTC with All Lines In Service		2650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
 0001 Continuous 0200
 Work scheduled by: PJM

SCH - PJ - NY
 FWD (Import) 1400 MW
 REV (Export) 1200 MW
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 2550 MW

RAMAPO_500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
 0001 Continuous 0200
 Work scheduled by: PJM

UPNY CONED
 FWD (Import) 7795 MW
 REV (Export)
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 8050 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
 0700 Continuous 1730
 Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
 FWD (Import) 5250 MW
 REV (Export)
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED
 FWD (Import) 7810 MW
 REV (Export)
 Impacts Total Transfer Capability 240 MW
 TTC with All Lines In Service 8050 MW

WOOD_ST_-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

UPNY CONED
 FWD (Import) 7475 MW
 REV (Export)
 Impacts Total Transfer Capability 575 MW
 TTC with All Lines In Service 8050 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
 0130 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 FWD (Import) 7475 MW
 REV (Export)
 Impacts Total Transfer Capability 575 MW
 TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Mon 03/03/2025 to Sun 04/13/2025
 0001 Continuous 0300
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1900 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

NIAGARA_DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
 0500 Continuous 1730
 Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2700 MW
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/07/2025 to Sat 04/12/2025
 0800 Continuous 1500
 Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

NIAGARA_DYSINGER_345_ND2

Mon 04/14/2025 to Thu 04/17/2025
 0500 Continuous 1730
 Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2700 MW
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_345_V-3022

Thu 04/17/2025 to Thu 04/17/2025
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NIAGARA_PACKARD_230_61

Mon 04/21/2025 to Fri 04/25/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
2200 MW 1850 MW
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2450 MW 1900 MW

PANNELL_CLAY_345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
8015 MW
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

PANNELL_CLAY_345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Saturday, October 12, 2024 to Saturday, April 11, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
LONG_MTN-CRICKVLY_345_398				FWD (Import)	REV (Export)
Tue 05/06/2025	to Thu 05/29/2025	SCH - NPX_1385		100 MW	100 MW
0001	Continuous 2200	Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: ConEd		TTC with All Lines In Service		200 MW	200 MW
LONG_MTN-CRICKVLY_345_398				FWD (Import)	REV (Export)
Tue 05/06/2025	to Thu 05/29/2025	SCH - NE - NY		800 MW	1200 MW
0001	Continuous 2200	Impacts Total Transfer Capability		600 MW	400 MW
Work scheduled by: ConEd		TTC with All Lines In Service		1400 MW	1600 MW
NEPTUNE-DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 05/12/2025	to Fri 05/16/2025	SCH - PJM_NEPTUNE		0 MW	
0600	Continuous 1600	Impacts Total Transfer Capability		660 MW	
Work scheduled by: LI		TTC with All Lines In Service		660 MW	
NEWBRDGE_345_138_BK_1				FWD (Import)	REV (Export)
Mon 05/12/2025	to Fri 05/16/2025	SCH - PJM_NEPTUNE		375 MW	
0600	Continuous 1600	Impacts Total Transfer Capability		285 MW	
Work scheduled by: LI		TTC with All Lines In Service		660 MW	
NEWBRDGE_345_138_BK_2				FWD (Import)	REV (Export)
Mon 05/12/2025	to Fri 05/16/2025	SCH - PJM_NEPTUNE		375 MW	
0600	Continuous 1600	Impacts Total Transfer Capability		285 MW	
Work scheduled by: LI		TTC with All Lines In Service		660 MW	
NEWBRDGE-DUFFYAVE_345_501				FWD (Import)	REV (Export)
Mon 05/12/2025	to Fri 05/16/2025	SCH - PJM_NEPTUNE		0 MW	
0600	Continuous 1600	Impacts Total Transfer Capability		660 MW	
Work scheduled by: LI		TTC with All Lines In Service		660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Saturday, October 12, 2024 to Saturday, April 11, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 07/08/2025	to	Tue 07/08/2025	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		400 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1600 MW
DYSINGER-STA_255_345_DH1				FWD (Import)	REV (Export)
Tue 09/02/2025	to	Mon 09/15/2025	DYSINGER EAST		2850 MW
0500	Continuous	2100	Impacts Total Transfer Capability		350 MW
Work scheduled by: NYPA			TTC with All Lines In Service		3200 MW
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Mon 09/08/2025	to	Mon 09/08/2025	STATEN ISLAND		
0301	Continuous	0330	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
CLAY__-EDIC__345_2-15				FWD (Import)	REV (Export)
Mon 09/08/2025	to	Fri 09/12/2025	OSWEGO EXPORT		4850 MW
0700	Continuous	1530	Impacts Total Transfer Capability		400 MW
Work scheduled by: NYPA			TTC with All Lines In Service		5250 MW
MOSES__-ADIRNDCK_230_MA1				FWD (Import)	REV (Export)
Tue 09/09/2025	to	Sun 10/12/2025	MOSES SOUTH		2100 MW
0700	Continuous	1730	Impacts Total Transfer Capability		1050 MW
Work scheduled by: NYPA			TTC with All Lines In Service		3150 MW
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Tue 09/09/2025	to	Tue 09/09/2025	STATEN ISLAND		
2330	Continuous	2359	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
 0230 Continuous 0300
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
 0600 Continuous 1700
 Work scheduled by: NGrid

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
 1050 MW
 3150 MW

DYSINGER-ST_A_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
 0500 Continuous 1900
 Work scheduled by: NYPA

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW
 350 MW
 3200 MW

PANNELL_-CLAY__345_1

Mon 09/29/2025 to Fri 10/03/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
 950 MW
 2250 MW

PANNELL_-CLAY__345_2

Mon 10/06/2025 to Fri 10/10/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
 950 MW
 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
 660 MW
 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 12, 2024 to Saturday, April 11, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Saturday, October 12, 2024 to Saturday, April 11, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ - NY	0 MW	0 MW
0001	Continuous	2359	Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA			TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	MOSES SOUTH	1550 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ_CEDARS	90 MW	
0001		2359	Impacts Total Transfer Capability	189 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ - NY	850 MW	0 MW
0001		2359	Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:			TTC with All Lines In Service	1500 MW	1000 MW
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 , MOSES__-ADIRNDCK_230_MA2				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Mon 11/24/2025	SCH - HQ_CEDARS	90 MW	
0001		1730	Impacts Total Transfer Capability	189 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Saturday, October 12, 2024 to Saturday, April 11, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
MARION_-FARRAGUT_345_C3403				FWD (Import)	REV (Export)
Wed 12/10/2025	to	Mon 12/15/2025		SCH - PJ - NY	
0001	Continuous	0300		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Sat 01/17/2026	to	Sat 01/17/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
0301	Continuous	0330		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
DYSINGER-STA_255_345_DH2				FWD (Import)	REV (Export)
Mon 03/02/2026	to	Fri 03/13/2026		DYSINGER EAST	2850 MW
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW
DYSINGER-STA_255_345_DH1				FWD (Import)	REV (Export)
Mon 03/16/2026	to	Tue 04/07/2026		DYSINGER EAST	2850 MW
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW
DYSINGER-STA_255_345_DH2				FWD (Import)	REV (Export)
Wed 04/08/2026	to	Mon 04/20/2026		DYSINGER EAST	2850 MW
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW