

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
4350 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

UPNY CONED FWD (Import) REV (Export)
7505 MW
Impacts Total Transfer Capability 545 MW
TTC with All Lines In Service 8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 2359
Work scheduled by:

SCH - PJ - NY FWD (Import) REV (Export)
2000 MW 1000 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 2200 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 10/31/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 04/23/2024 09:40

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
30 MW
270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 10/31/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 04/23/2024 09:40

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

LOVETT__345_138_BK_192

Wed 04/17/2024 to Fri 11/01/2024
1121 Continuous 0200
Work scheduled by: ORU

EXT FORCED by ORU 05/07/2024 15:02

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 06/17/2024 to Sat 10/26/2024
2226 Continuous 0200
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK_1

Mon 06/17/2024 to Sat 10/26/2024
2226 Continuous 0200
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 06/17/2024 to Sat 10/26/2024
2226 Continuous 0200
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SCH-NYISO-HQ_LIMIT_750

Fri 06/28/2024 to Tue 12/31/2024
0000 Continuous 2359
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
750 MW
250 MW
1000 MW

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Tue 12/17/2024
0500 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

LADENTWN-LOVETT__345_Y66

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 0259
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7695 MW
355 MW
8050 MW

LOVETT_-BUCHAN_S_345_Y88

Thu 09/26/2024 to Thu 10/31/2024
0200 Continuous 0259
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7695 MW
355 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

FROST_BR-LONG_MTN_345_352

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW
250 MW
1400 MW

SCH-NE-NYISO_LIMIT_800

Mon 09/30/2024 to Thu 10/31/2024
0830 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 10/06/2024 to Sat 10/19/2024
1700 Continuous 2000
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
330 MW 330 MW
330 MW 330 MW

BEAR SWP-EASTOVER_230_E205W

Mon 10/07/2024 to Tue 10/29/2024
0630 Continuous 1500
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA_PA_115KV_R8105

Mon 10/14/2024 to Thu 10/17/2024
0630 Continuous 0827
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
3100 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/14/2024 to Thu 10/17/2024
0630 Continuous 0901
Work scheduled by: NGrid

SCH - HQ_CEDARS FWD (Import) REV (Export)
100 MW
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 270 MW

MARCY___765_345_AT1

Mon 10/14/2024 to Fri 11/29/2024
2110 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

SCH-HQ-NYISO_LIMIT_1000

Wed 10/16/2024 to Fri 10/18/2024
0600 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
1000 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1500 MW

SCH-NE-NYISO_LIMIT_300

Wed 10/16/2024 to Thu 10/17/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Wed 10/16/2024 to Thu 10/17/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY FWD (Import) REV (Export)
1000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Thu 10/17/2024 to Fri 10/18/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

500 MW

SCH-NYISO-NE_LIMIT_800

Thu 10/17/2024 to Fri 10/18/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

FWD (Import) REV (Export)

1000 MW

DUNWODIE_345KV_4

Fri 10/18/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

DUNWODIE_345KV_4

Fri 10/18/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 10/16/2024 15:07

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

DUNWODIE_345KV_6

Fri 10/18/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: LI

EXT FORCED by LI 08/29/2024 16:17

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

DUNWODIE_345KV_6

Fri 10/18/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 10/16/2024 15:07

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352 , NRTH1385-NORHBR_138_602

Fri 10/18/2024 to Fri 10/18/2024
0600 1200
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
200 MW	200 MW
200 MW	200 MW

FROST_BR-SOUTHNGT_345_329 , NRTH1385-NORHBR_138_602

Fri 10/18/2024 to Fri 10/18/2024
0600 1200
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
200 MW	200 MW
200 MW	200 MW

NRTH1385-NOR HBR_138_602

Fri 10/18/2024 to Fri 10/18/2024
0600 Continuous 1200
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
100 MW	100 MW
200 MW	200 MW

BECK__-NIAGARA_230_PA27

Fri 10/18/2024 to Fri 10/18/2024
0700 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1900 MW	1600 MW
100 MW	0 MW
2000 MW	1600 MW

SCH-NE-NYISO_LIMIT_300

Fri 10/18/2024 to Sat 10/19/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	
900 MW	
1400 MW	

SCH-NYISO-NE_LIMIT_800

Fri 10/18/2024 to Sat 10/19/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	1000 MW
	600 MW
	1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Sat 10/19/2024 to Sun 10/20/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sat 10/19/2024 to Sun 10/20/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

SCH-NYISO-HQ_LIMIT_600

Sun 10/20/2024 to Sun 10/20/2024
0500 Continuous 0800
Work scheduled by: HQ

CANCELLED by TO 10/16/2024 08:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

SCH-NYISO-HQ_LIMIT_600

Sun 10/20/2024 to Mon 10/21/2024
2000 Continuous 0800
Work scheduled by: HQ

CANCELLED by TO 10/16/2024 08:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

SCH-NE-NYISO_LIMIT_300

Sun 10/20/2024 to Mon 10/21/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sun 10/20/2024 to Mon 10/21/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0500 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 09/23/2024 10:24

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

SCH-NYISO-HQ_LIMIT_600

Mon 10/21/2024 to Tue 10/22/2024
2000 Continuous 0800
Work scheduled by: HQ

CANCELLED by TO 10/16/2024 08:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

SCH-NE-NYISO_LIMIT_300

Mon 10/21/2024 to Tue 10/22/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/21/2024 to Tue 10/22/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

DUNWODIE-SHORE_RD_345_Y50

Tue 10/22/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 10/16/2024 15:07

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK 1

Tue 10/22/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 10/16/2024 15:07

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Tue 10/22/2024 to Sat 10/26/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 10/16/2024 15:07

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SCH-NYISO-HQ_LIMIT_600

Tue 10/22/2024 to Wed 10/23/2024
2000 Continuous 0800
Work scheduled by: HQ

CANCELLED by TO 10/16/2024 08:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

SCH-NE-NYISO_LIMIT_300

Tue 10/22/2024 to Wed 10/23/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Tue 10/22/2024 to Wed 10/23/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

SCH-NYISO-HQ_LIMIT_600

Wed 10/23/2024 to Thu 10/24/2024
2000 Continuous 0800
Work scheduled by: HQ

CANCELLED by TO 10/16/2024 08:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
400 MW
1000 MW

SCH-NE-NYISO_LIMIT_300

Wed 10/23/2024 to Thu 10/24/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

Wed 10/23/2024 to Thu 10/24/2024
 2300 Continuous 0700
 Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
 600 MW
 1600 MW

SCH-NE-NYISO_LIMIT_300

Thu 10/24/2024 to Fri 10/25/2024
 2300 Daily 0700
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
 900 MW
 1400 MW

SCH-NYISO-NE_LIMIT_800

Thu 10/24/2024 to Fri 10/25/2024
 2300 Continuous 0700
 Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
 600 MW
 1600 MW

SCH-NE-NYISO_LIMIT_300

Fri 10/25/2024 to Sat 10/26/2024
 2300 Daily 0700
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
 900 MW
 1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 10/25/2024 to Sat 10/26/2024
 2300 Continuous 0700
 Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
 600 MW
 1600 MW

SCH-NE-NYISO_LIMIT_300

Sat 10/26/2024 to Sun 10/27/2024
 2300 Daily 0700
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
 900 MW
 1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

Sat 10/26/2024 to Sun 10/27/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

SCH-NE-NYISO_LIMIT_300

Sun 10/27/2024 to Mon 10/28/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
900 MW
1400 MW

SCH-NYISO-NE_LIMIT_800

Sun 10/27/2024 to Mon 10/28/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
600 MW
1600 MW

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3100 MW
50 MW
3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW
170 MW
270 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/28/2024 to Fri 11/01/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Mon 10/28/2024 to Tue 10/29/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/28/2024 to Tue 10/29/2024
2300 Continuous 0700
Work scheduled by: ISONE

UPDATED by ISONE 10/05/2024 15:31

SCH - NE - NY

FWD (Import)

REV (Export)

1000 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1600 MW

BECK__-NIAGARA_230_PA27

Tue 10/29/2024 to Wed 10/30/2024
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

1600 MW

Impacts Total Transfer Capability

100 MW

0 MW

TTC with All Lines In Service

2000 MW

1600 MW

SCH-NE-NYISO_LIMIT_300

Tue 10/29/2024 to Wed 10/30/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_300

Wed 10/30/2024 to Thu 10/31/2024
2300 Daily 0700
Work scheduled by: ISONE

SCH - NE - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1400 MW

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024
0001 Continuous 1200
Work scheduled by: ISONE

SCH - NE - NY

FWD (Import)

REV (Export)

1400 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Fri 11/01/2024 to Fri 11/01/2024
 0001 Continuous 2200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK_345KV_RNS4

Fri 11/01/2024 to Fri 11/01/2024
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

CHAT_DC_GC1

Fri 11/01/2024 to Fri 11/01/2024
 0600 Continuous 0800
 Work scheduled by: HQ

	FWD (Import)	REV (Export)
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC1

Fri 11/01/2024 to Fri 11/01/2024
 0600 Continuous 0800
 Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY	500 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	1000 MW	

CHAT_DC_GC1 , CHAT_DC_GC2

Fri 11/01/2024 to Fri 11/01/2024
 0600 0800
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	2550 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC1 , CHAT_DC_GC2

Fri 11/01/2024 to Fri 11/01/2024
 0600 0800
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Thursday, October 17, 2024 to Thursday, April 16, 2026		
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
CHAT_DC_GC2				FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024	MOSES SOUTH	2850 MW	
0600	Continuous	0800	Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ			TTC with All Lines In Service	3150 MW	
CHAT_DC_GC2				FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024	SCH - HQ - NY	500 MW	
0600	Continuous	0800	Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ			TTC with All Lines In Service	1000 MW	
SCH-HQ-NYISO_LIMIT_700				FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024	SCH - HQ - NY	700 MW	
0600	Continuous	0800	Impacts Total Transfer Capability	800 MW	
Work scheduled by: HQ			TTC with All Lines In Service	1500 MW	
SCH-NYISO-NE_LIMIT_800				FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024	SCH - NE - NY	1000 MW	
0700	Continuous	1700	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ISONE			TTC with All Lines In Service	1800 MW	
SPRNBK_345KV_RNS4				FWD (Import)	REV (Export)
Fri 11/01/2024	to	Fri 11/01/2024	SPR/DUN-SOUTH	3200 MW	
2130	Continuous	2200	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
MILLWOOD-EASTVIEW_345_W85				FWD (Import)	REV (Export)
Sat 11/02/2024	to	Sat 11/02/2024	UPNY CONED	7810 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Sat 11/02/2024 to Sat 11/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

CHAT_DC_GC1

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC1

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
400 MW
1500 MW

SCH-NYISO-HQ_LIMIT_300

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

ROSETON_EFISHKIL_345_RFK305

Mon 11/04/2024 to Sun 11/10/2024
0500 Continuous 2000
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7215 MW
835 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

FWD (Import) REV (Export)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

FWD (Import) REV (Export)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

FWD (Import) REV (Export)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/05/2024 to Sat 11/30/2024
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NE - NY **800 MW** **1200 MW**
Impacts Total Transfer Capability 600 MW 600 MW
TTC with All Lines In Service 1400 MW 1800 MW

SPRNBK_345KV_RNS3

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 1830
Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Wed 11/06/2024 to Wed 11/06/2024
 1800 Continuous 1830
 Work scheduled by: ConEd

UPDATED by ConEd 09/23/2024 07:54

UPNY CONED **7810 MW**
 Impacts Total Transfer Capability 240 MW
 TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Sat 11/09/2024 to Thu 11/14/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
 0001 Continuous 0030
 Work scheduled by: ConEd

UPNY CONED **7810 MW**
 Impacts Total Transfer Capability 240 MW
 TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
 2130 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED **7810 MW**
 Impacts Total Transfer Capability 240 MW
 TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
 2130 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 11/12/2024 to Tue 11/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Tue 11/12/2024
0800 Continuous 2359
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE_345KV_6

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 11/13/2024 to Wed 11/13/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7810 MW	
240 MW	
8050 MW	

SPRNBK_345KV_RNS3

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

OSWEGO_VOLNEY_345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

UPDATED by NGrid 09/10/2024 12:14

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

LINDN_CG-LNDVFT_345_V-3022

Fri 11/15/2024 to Fri 11/15/2024
1200 Continuous 1600
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
1500 MW	1000 MW
1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1550 MW	
1600 MW	
3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Thursday, October 17, 2024 to Thursday, April 16, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
CHATGUAY-MASSENA_765_7040 , MASSENA_-MARCY___765_MSU1				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	MOSES SOUTH	500 MW	
0001		2359	Impacts Total Transfer Capability	2650 MW	
Work scheduled by:			TTC with All Lines In Service	3150 MW	
MARCY___765_345_AT2				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	MOSES SOUTH	1700 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	SCH - HQ_CEDARS	90 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	279 MW	
MASSENA_-MARCY___765_MSU1				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	SCH - HQ - NY	475 MW	1000 MW
0001	Continuous	2359	Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA			TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	MOSES SOUTH	500 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	CENTRAL EAST - VC	2595 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
 0001 2359
 Work scheduled by:

SCH - HQ_CEDARS
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
 189 MW
 279 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
 0001 2359
 Work scheduled by:

SCH - HQ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
850 MW **0 MW**
 650 MW 1000 MW
 1500 MW 1000 MW

W49TH_ST_345KV_8

Sun 11/17/2024 to Sat 11/30/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
310 MW
 350 MW
 660 MW

MILLWOOD-EASTVIEW_345_W85

Mon 11/18/2024 to Mon 11/18/2024
 0130 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
 240 MW
 8050 MW

SPRNBK_345KV_RNS3

Mon 11/18/2024 to Mon 11/18/2024
 0130 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
 0201 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
 240 MW
 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41						FWD (Import)	REV (Export)
Mon 11/18/2024	to	Tue 11/26/2024			CENTRAL EAST - VC	3225 MW	
0700	Continuous	1730		ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW	
W49TH_ST_345KV_6						FWD (Import)	REV (Export)
Tue 11/19/2024	to	Tue 12/17/2024			SCH - PJM_HTP	310 MW	
0201	Continuous	0200		<u>UPDATED by ConEd 09/18/2024 15:33</u>	Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	
W49TH_ST-E13THSTA_345_M55						FWD (Import)	REV (Export)
Tue 11/19/2024	to	Tue 12/17/2024			SPR/DUN-SOUTH	3800 MW	
0201	Continuous	0200		<u>UPDATED by ConEd 09/18/2024 15:33</u>	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
LINDN_CG-LNDVFT__345_V-3022						FWD (Import)	REV (Export)
Fri 11/22/2024	to	Fri 11/22/2024			SCH - PJM_VFT	0 MW	0 MW
1500	Continuous	2000			Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM					TTC with All Lines In Service	315 MW	315 MW
KNICRBKR-PLSNTVLY_345_Y57						FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sun 12/22/2024			UPNY CONED	7885 MW	
0530	Continuous	1830		ARR: 78	Impacts Total Transfer Capability	165 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	8050 MW	
ADIRNDCK-PORTER__230_12						FWD (Import)	REV (Export)
Mon 12/02/2024	to	Tue 12/24/2024			MOSES SOUTH	2300 MW	
0530	Continuous	1700			Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
 0700 Continuous 1700
 Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

SPRNBK_-TREMONT_345_X28

Mon 12/16/2024 to Tue 12/17/2024
 0001 Continuous 1800
 Work scheduled by: ConEd

UPDATED by ConEd 08/30/2024 14:08

SPR/DUN-SOUTH FWD (Import) REV (Export)
4200 MW
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Tue 12/17/2024 to Thu 12/19/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 12/17/2024 to Mon 12/23/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
 0201 Continuous 0300
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
 0001 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
 Impacts Total Transfer Capability 240 MW
 TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_7

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

ADIRNDCK-PORTER__230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid

ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7885 MW
165 MW
8050 MW

DUNWODIE_345KV_5

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_7

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Thursday, October 17, 2024 to Thursday, April 16, 2026				
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
SPRNBK_345KV_RNS3					FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
SPRNBK_DUNWODIE_345_W75					FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
OSWEGO_ELBRIDGE_345_17					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/31/2025		OSWEGO EXPORT	5250 MW	
0630	Continuous	1730	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
E13THSTA-FARRAGUT_345_46					FWD (Import)	REV (Export)
Tue 01/14/2025	to	Sun 01/19/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0300		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
BUCHAN_S-MILLWOOD_345_W97					FWD (Import)	REV (Export)
Wed 01/15/2025	to	Sat 01/18/2025		UPNY CONED	8015 MW	
0200	Continuous	0159		Impacts Total Transfer Capability	35 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
BUCHAN_S-MILLWOOD_345_W98					FWD (Import)	REV (Export)
Sat 01/18/2025	to	Tue 01/21/2025		UPNY CONED	8015 MW	
0200	Continuous	0200		Impacts Total Transfer Capability	35 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS__345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NE - NY	900 MW	
0530	Continuous	1830		Impacts Total Transfer Capability	500 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
KNICRBKR-ALPS__345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NPX_1385	100 MW	100 MW
0530	Continuous	1830		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
E13THSTA-FARRAGUT_345_46					FWD (Import)	REV (Export)
Tue 01/21/2025	to	Thu 01/23/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
RAMAPO_-BUCHAN_N_345_Y94					FWD (Import)	REV (Export)
Wed 01/22/2025	to	Wed 01/22/2025		UPNY CONED	7755 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
RAMAPO_-BUCHAN_N_345_Y94					FWD (Import)	REV (Export)
Sat 01/25/2025	to	Sat 01/25/2025		UPNY CONED	7755 MW	
2130	Continuous	2200		Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
HOPATCON-RAMAPO__500_5018					FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025		SCH - PJ - NY	1400 MW	1200 MW
0001	Continuous	0200		Impacts Total Transfer Capability	1150 MW	1450 MW
Work scheduled by: PJM				TTC with All Lines In Service	2550 MW	2650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Thursday, October 17, 2024 to Thursday, April 16, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	UPNY CONED	7795 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	255 MW	
Work scheduled by: PJM			TTC with All Lines In Service	8050 MW	
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	TOTAL EAST	6800 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	-650 MW	
Work scheduled by: PJM			TTC with All Lines In Service	6150 MW	
RAMAPO__345_345_PAR3500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1400 MW
Work scheduled by: PJM			TTC with All Lines In Service		2650 MW
RAMAPO__345_345_PAR4500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1400 MW
Work scheduled by: PJM			TTC with All Lines In Service		2650 MW
RAMAPO__500_345_BK 1500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY	1400 MW	1200 MW
0001	Continuous	0200	Impacts Total Transfer Capability	1150 MW	1450 MW
Work scheduled by: PJM			TTC with All Lines In Service	2550 MW	2650 MW
RAMAPO__500_345_BK 1500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	UPNY CONED	7795 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	255 MW	
Work scheduled by: PJM			TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

WOOD_ST-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7475 MW
575 MW
8050 MW

WOOD_ST-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7475 MW
575 MW
8050 MW

MOTTHAVN-RAINEY_345_Q11

Mon 03/03/2025 to Sun 04/13/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

STLAWRNC-MOSES_230_L33P

Mon 03/17/2025 to Fri 03/21/2025
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
0 MW
1900 MW

NIAGARA_DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2700 MW
500 MW
3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/07/2025 to Sat 04/12/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

NIAGARA_DYSINGER_345_ND2

Mon 04/14/2025 to Thu 04/17/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2700 MW
500 MW
3200 MW

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Tue 04/15/2025 to Tue 04/15/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

LINDN_CG-LNDVFT_345_V-3022

Thu 04/17/2025 to Thu 04/17/2025
 1500 Continuous 1800
 Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NIAGARA_-PACKARD_230_61

Mon 04/21/2025 to Fri 04/25/2025
 0500 Continuous 1900
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	2200 MW	1850 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2450 MW	1900 MW

PANNELL_-CLAY__345_1

Mon 04/21/2025 to Fri 04/25/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

MOSES__-ADIRNDCK_230_MA2

Tue 04/22/2025 to Tue 04/22/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
 0001 Continuous 0230
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_CLAY_345_2

Mon 04/28/2025 to Fri 05/02/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SCH - NE - NY FWD (Import) REV (Export)
800 MW 1200 MW
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1400 MW

WOOD_ST_PLSNTVLE_345_Y87

Wed 05/07/2025 to Fri 05/09/2025
 2200 Continuous 0259
 Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7470 MW
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 8050 MW

DUNWODIE_345KV_6

Fri 05/09/2025 to Fri 05/09/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 05/09/2025 to Fri 05/09/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Sun 05/11/2025 to Sun 05/11/2025
 1830 Continuous 1900
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 05/11/2025 to Sun 05/11/2025
 1830 Continuous 1900
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Thursday, October 17, 2024 to Thursday, April 16, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 07/08/2025	to	Tue 07/08/2025	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		400 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1600 MW
DYSINGER-STA_255_345_DH1				FWD (Import)	REV (Export)
Tue 09/02/2025	to	Mon 09/15/2025	DYSINGER EAST		2850 MW
0500	Continuous	2100	Impacts Total Transfer Capability		350 MW
Work scheduled by: NYPA			TTC with All Lines In Service		3200 MW
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Mon 09/08/2025	to	Mon 09/08/2025	STATEN ISLAND		
0301	Continuous	0330	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
CLAY__-EDIC__345_2-15				FWD (Import)	REV (Export)
Mon 09/08/2025	to	Fri 09/12/2025	OSWEGO EXPORT		4850 MW
0700	Continuous	1530	Impacts Total Transfer Capability		400 MW
Work scheduled by: NYPA			TTC with All Lines In Service		5250 MW
MOSES__-ADIRNDCK_230_MA1				FWD (Import)	REV (Export)
Tue 09/09/2025	to	Sun 10/12/2025	MOSES SOUTH		2100 MW
0700	Continuous	1730	Impacts Total Transfer Capability		1050 MW
Work scheduled by: NYPA			TTC with All Lines In Service		3150 MW
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Tue 09/09/2025	to	Tue 09/09/2025	STATEN ISLAND		
2330	Continuous	2359	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW
350 MW
3200 MW

PANNELL_-CLAY__345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

PANNELL_-CLAY__345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 17, 2024 to Thursday, April 16, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
 0001 Continuous 2359
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
 0001 Continuous 2359
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Sun 11/16/2025 to Sun 11/30/2025
 0001 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Sun 11/16/2025 to Sun 11/30/2025
 0001 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Mon 11/24/2025
 0001 1730
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Thursday, October 17, 2024 to Thursday, April 16, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
MARION_-FARRAGUT_345_C3403					
Wed 12/10/2025	to	Mon 12/15/2025		SCH - PJ - NY	FWD (Import) REV (Export)
0001	Continuous	0300		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
GOETHALS_345KV_5					
Sat 01/17/2026	to	Sat 01/17/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	FWD (Import) REV (Export)
0301	Continuous	0330		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
DYSINGER-STA_255_345_DH2					
Mon 03/02/2026	to	Fri 03/13/2026		DYSINGER EAST	FWD (Import) REV (Export)
0500	Continuous	1900		2850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	3200 MW
DYSINGER-STA_255_345_DH1					
Mon 03/16/2026	to	Tue 04/07/2026		DYSINGER EAST	FWD (Import) REV (Export)
0500	Continuous	2100		2850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	3200 MW
DYSINGER-STA_255_345_DH2					
Wed 04/08/2026	to	Mon 04/20/2026		DYSINGER EAST	FWD (Import) REV (Export)
0500	Continuous	2100		2850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	3200 MW