

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

SPR/DUN-SOUTH

FWD (Import) REV (Export)

4350 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

UPNY CONED

FWD (Import) REV (Export)

6220 MW
Impacts Total Transfer Capability 1830 MW
TTC with All Lines In Service 8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 2359
Work scheduled by:

SCH - PJ - NY

FWD (Import) REV (Export)

2400 MW 2400 MW
Impacts Total Transfer Capability 200 MW 300 MW
TTC with All Lines In Service 2600 MW 2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 12/05/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 10/28/2024 10:45

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
39 MW
279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 12/05/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 10/28/2024 10:45

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

SCH-NYISO-HQ_LIMIT_800

Mon 08/12/2024 to Tue 12/17/2024
0500 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Tue 11/19/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MARCY_765_345_AT1

Mon 10/14/2024 to Fri 11/29/2024
2110 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3100 MW
50 MW
3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW
179 MW
279 MW

FROST_BR-LONG_MTN_345_352

Fri 11/01/2024 to Mon 11/04/2024
0001 Continuous 1200
Work scheduled by: ISONE

UPDATED by ISONE 10/28/2024 11:58

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW
0 MW
1400 MW

SCH-IMO-NYISO_LIMIT_1900

Fri 11/01/2024 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
300 MW
2500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Fri 11/01/2024 to Sat 11/02/2024
2300 Continuous 0659
Work scheduled by: ISONE

UPDATED by ISONE 10/28/2024 11:58

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

MILLWOOD-EASTVIEW_345_W85

Sat 11/02/2024 to Sat 11/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 10/29/2024 08:30

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS3

Sat 11/02/2024 to Sat 11/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 10/29/2024 08:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SCH-NE-NYISO_LIMIT_1000

Sat 11/02/2024 to Sat 11/02/2024
0700 Continuous 2259
Work scheduled by: ISONE

UPDATED by ISONE 10/28/2024 11:58

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

SCH-IMO-NYISO_LIMIT_1200

Sat 11/02/2024 to Sat 11/02/2024
0815 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1500 MW
1000 MW
2500 MW

SCH-NYISO-IMO_LIMIT_1100

Sat 11/02/2024 to Sat 11/02/2024
0815 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW
450 MW
1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Sat 11/02/2024 to Sun 11/03/2024
2300 Continuous 0659
Work scheduled by: ISONE

UPDATED by ISONE 10/28/2024 11:58

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

CHAT_DC_GC1

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC1

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
400 MW
1500 MW

SCH-NYISO-HQ_LIMIT_300

Sun 11/03/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 10/09/2024 12:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
700 MW
1000 MW

SCH-NE-NYISO_LIMIT_1000

Sun 11/03/2024 to Sun 11/03/2024
0700 Continuous 2259
Work scheduled by: ISONE

UPDATED by ISONE 10/28/2024 11:58

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Sun 11/03/2024 to Mon 11/04/2024
2300 Continuous 0659
Work scheduled by: ISONE

UPDATED by ISONE 10/28/2024 11:58

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

ROSETON_EFISHKIL_345_RFK305

Mon 11/04/2024 to Sun 11/10/2024
0500 Continuous 2000
Work scheduled by: CHGE

UPDATED by CHGE 10/28/2024 14:55

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7215 MW
835 MW
8050 MW

EGRDNCTY_345_138_AT1

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

EGRDNCTY_345_138_AT2

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

SCH-NE-NYISO_LIMIT_1000

Mon 11/04/2024 to Mon 11/04/2024
0700 Continuous 1200
Work scheduled by: ISONE

UPDATED by ISONE 10/28/2024 11:58

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

SPRNBK_EGRDNCTR_345_Y49

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
775 MW
725 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 11/04/2024 to Wed 11/06/2024
0800 Continuous 1500
Work scheduled by: LI

CANCELLED by TO 10/31/2024 09:59

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 11/04/2024 to Wed 11/06/2024
0800 Continuous 1500
Work scheduled by: LI

CANCELLED by TO 10/31/2024 09:59

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 11/04/2024 to Wed 11/06/2024
0800 Continuous 1500
Work scheduled by: LI

CANCELLED by TO 10/31/2024 09:59

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/04/2024 to Wed 11/06/2024
0800 Continuous 1500
Work scheduled by: LI

CANCELLED by TO 10/31/2024 09:59

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

BECK__NIAGARA_345_PA302

Mon 11/04/2024 to Fri 12/06/2024
0945 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW **1000 MW**
1350 MW 850 MW
2500 MW 1850 MW

MILLWOOD-EASTVIEW_345_W85

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 10/29/2024 08:30

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 10/29/2024 08:30

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Sat 11/09/2024 to Thu 11/14/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 11/12/2024 to Sat 12/07/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Tue 11/12/2024 to Sat 12/07/2024
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	600 MW
TTC with All Lines In Service	1400 MW	1800 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/12/2024 to Fri 11/15/2024
0800 Continuous 1600
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

SCH-HQ-NYISO_LIMIT_500

Wed 11/13/2024 to Fri 11/15/2024
0600 Continuous 1800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY	500 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	1500 MW	

SCH-NYISO-HQ_LIMIT_500

Wed 11/13/2024 to Fri 11/15/2024
0600 Continuous 1800
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Saturday, November 2, 2024 to Friday, May 1, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
MILLWOOD-EASTVIEW_345_W85				FWD (Import)	REV (Export)
Thu 11/14/2024	to	Thu 11/14/2024	UPNY CONED	7810 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
SPRNBK_345KV_RNS3				FWD (Import)	REV (Export)
Thu 11/14/2024	to	Thu 11/14/2024	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
OSWEGO_-VOLNEY__345_12				FWD (Import)	REV (Export)
Fri 11/15/2024	to	Mon 11/25/2024	<u>UPDATED by NGrid 09/10/2024 12:14</u>	OSWEGO EXPORT	5250 MW
0730	Continuous	1600	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	5250 MW	
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	SCH - HQ - NY	0 MW	0 MW
0001	Continuous	2359	Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA			TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	MOSES SOUTH	1550 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040 , MASSENA_-MARCY__765_MSU1				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024	MOSES SOUTH	500 MW	
0001		2359	Impacts Total Transfer Capability	2650 MW	
Work scheduled by:			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

W49TH_ST_345KV_8

Sun 11/17/2024 to Sat 11/30/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
310 MW
350 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
0201 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 11/18/2024 to Fri 11/22/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 11/18/2024 to Fri 11/22/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 11/18/2024 to Fri 11/22/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 11/18/2024 to Fri 11/22/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 11/18/2024 to Tue 11/26/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import) REV (Export)

3225 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

W49TH_ST_345KV_6

Tue 11/19/2024 to Tue 12/17/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP

FWD (Import) REV (Export)

300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Tue 11/19/2024 to Tue 12/17/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SPR/DUN-SOUTH

FWD (Import) REV (Export)

3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 2000
Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import) REV (Export)

0 MW **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830
Work scheduled by: NGrid

UPDATED by NGrid 10/29/2024 11:28

ARR: 78

UPNY CONED

FWD (Import) REV (Export)

7885 MW
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

OSWEGO_-VOLNEY_345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 12/16/2024 to Sat 12/28/2024
0800 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Mon 12/16/2024 to Mon 12/16/2024
0800 Continuous 0900
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Tue 12/17/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 12/17/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Tue 12/17/2024 to Tue 12/31/2024
2001 Continuous 2359
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
REV (Export) 200 MW
1000 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7810 MW
REV (Export) 240 MW
8050 MW

W49TH_ST_345KV_5

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

W49TH_ST_345KV_7

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

OSWEGO_-ELBRIDGE_345_17

Sat 12/28/2024 to Sat 12/28/2024
1530 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Saturday, November 2, 2024 to Friday, May 1, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
HUDSONTP-W49TH_ST_345_Y56				FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025	SCH - PJM_HTP	0 MW	
0001	Continuous	0100	Impacts Total Transfer Capability	660 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_7				FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025	SCH - PJM_HTP	300 MW	
0001	Continuous	0100	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8				FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025	SCH - PJM_HTP	310 MW	
0001	Continuous	0100	Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
MILLWOOD-EASTVIEW_345_W85				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Thu 01/02/2025	UPNY CONED	7810 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
SPRNBK_345KV_RNS3				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Thu 01/02/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	1830	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
ADIRNDCK-PORTER__230_12				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Sat 05/31/2025	MOSES SOUTH	2300 MW	
0530	Continuous	1700	Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid

ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7885 MW
165 MW
8050 MW

MILLWOOD-EASTVIEW_345_W85

Thu 01/02/2025 to Thu 01/02/2025
1800 Continuous 1830
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

DUNWODIE_345KV_5

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_7

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBKR_345KV_RNS3

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBKR-DUNWODIE_345_W75

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

5250 MW
0 MW
5250 MW

E13THSTA-FARRAGUT_345_46

Tue 01/14/2025 to Sun 01/19/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

BUCHAN_S-MILLWOOD_345_W97

Wed 01/15/2025 to Sat 01/18/2025
0200 Continuous 0159
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

8015 MW
35 MW
8050 MW

BUCHAN_S-MILLWOOD_345_W98

Sat 01/18/2025 to Tue 01/21/2025
0200 Continuous 0200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

8015 MW
35 MW
8050 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

900 MW
500 MW
1400 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NPX_1385

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 01/21/2025 to Thu 01/23/2025
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Wed 01/22/2025 to Wed 01/22/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7755 MW
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 01/25/2025 to Sat 01/25/2025
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7755 MW
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

DUNWODIE_345KV_7

Mon 01/27/2025 to Sun 02/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 01/27/2025 to Sun 02/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Mon 01/27/2025 to Sun 02/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Saturday, November 2, 2024 to Friday, May 1, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY	1400 MW	1200 MW
0001	Continuous	0200	Impacts Total Transfer Capability	1200 MW	1500 MW
Work scheduled by: PJM			TTC with All Lines In Service	2600 MW	2700 MW
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	UPNY CONED	7795 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	255 MW	
Work scheduled by: PJM			TTC with All Lines In Service	8050 MW	
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	TOTAL EAST	6800 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	-650 MW	
Work scheduled by: PJM			TTC with All Lines In Service	6150 MW	
RAMAPO__345_345_PAR3500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1450 MW
Work scheduled by: PJM			TTC with All Lines In Service		2700 MW
RAMAPO__345_345_PAR4500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY	1250 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	1450 MW	
Work scheduled by: PJM			TTC with All Lines In Service	2700 MW	
RAMAPO__500_345_BK 1500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY	1400 MW	1200 MW
0001	Continuous	0200	Impacts Total Transfer Capability	1200 MW	1500 MW
Work scheduled by: PJM			TTC with All Lines In Service	2600 MW	2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7795 MW
REV (Export) 255 MW
8050 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
5250 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7810 MW
REV (Export) 240 MW
8050 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 02/10/2025 to Wed 02/12/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7215 MW
REV (Export) 835 MW
8050 MW

WOOD_ST_-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7475 MW
REV (Export) 575 MW
8050 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7475 MW
REV (Export) 575 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Mon 03/03/2025 to Sun 04/13/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 03/03/2025 to Sat 03/08/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7755 MW
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

STLAWRNC-MOSES__230_L33P

Mon 03/17/2025 to Fri 03/21/2025
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1900 MW
Impacts Total Transfer Capability -50 MW
TTC with All Lines In Service 1850 MW

NIAGARA_-DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2700 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/07/2025 to Sat 04/12/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__BUCHAN_N_345_Y94

Sat 04/12/2025 to Sat 04/19/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
7755 MW	
295 MW	
8050 MW	

NIAGARA_DYSINGER_345_ND2

Mon 04/14/2025 to Thu 04/17/2025
 0500 Continuous 1730
 Work scheduled by: NYPA

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
2700 MW	
500 MW	
3200 MW	

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

MOSES__ADIRNDCK_230_MA1

Tue 04/15/2025 to Tue 04/15/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
850 MW	
3150 MW	

LINDN_CG-LNDVFT__345_V-3022

Thu 04/17/2025 to Thu 04/17/2025
 1500 Continuous 1800
 Work scheduled by: PJM

SCH - PJM_VFT
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD_230_61

Mon 04/21/2025 to Fri 04/25/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2200 MW	1850 MW
300 MW	0 MW
2500 MW	1850 MW

PANNELL_CLAY_345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	
950 MW	
2250 MW	

MOSES_ADIRNDCK_230_MA2

Tue 04/22/2025 to Tue 04/22/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
850 MW	
3150 MW	

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
8015 MW	
35 MW	
8050 MW	

PANNELL_CLAY_345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	
950 MW	
2250 MW	

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
100 MW	100 MW
200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
FWD (Import) 800 MW
REV (Export) 1200 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW
400 MW
1600 MW

WOOD_ST-PLSNTVLE_345_Y87

Wed 05/07/2025 to Fri 05/09/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
FWD (Import) 7470 MW
REV (Export)
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

DUNWODIE_345KV_6

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
FWD (Import) 3800 MW
REV (Export)
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
FWD (Import) 3800 MW
REV (Export)
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH
FWD (Import) 3800 MW
REV (Export)
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH
FWD (Import) 3800 MW
REV (Export)
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/07/2025 to Fri 07/11/2025
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/07/2025 to Fri 07/11/2025
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3625 MW
100 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Tue 07/08/2025 to Tue 07/08/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

CLAY_-EDIC_345_2-15

Mon 09/08/2025 to Fri 09/12/2025
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SPRNBK_345KV_RNS4

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M52

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
460 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 660 MW

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

PANNELL-CLAY__345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Thu 10/02/2025 to Thu 10/02/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 460 MW
REV (Export) 200 MW
660 MW

PANNELL-CLAY_345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
REV (Export) 660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 375 MW
REV (Export) 285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 375 MW
REV (Export) 285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
REV (Export) 660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Saturday, November 2, 2024 to Friday, May 1, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
MOSES__-ADIRNDCK_230_MA2				FWD (Import)	REV (Export)
Mon 10/13/2025	to	Mon 11/24/2025	MOSES SOUTH	2100 MW	
0700	Continuous	1730	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
EDIC__-PRINCTWN_345_351				FWD (Import)	REV (Export)
Tue 10/14/2025	to	Fri 10/17/2025	CENTRAL EAST - VC	3335 MW	
0600	Continuous	1830	Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3725 MW	
MARION_-FARRAGUT_345_C3403				FWD (Import)	REV (Export)
Sat 11/01/2025	to	Mon 11/03/2025	SCH - PJ - NY		
0001	Continuous	0300	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ - NY	0 MW	0 MW
0001	Continuous	2359	Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA			TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	MOSES SOUTH	1550 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Saturday, November 2, 2024 to Friday, May 1, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
MOSES__-MASSENA_230_MMS2 , MOSES__-ADIRNDCK_230_MA2 ,				FWD (Import)	REV (Export)
MOSES__-MASSENA_230_MMS1					
Sun 11/16/2025	to	Mon 11/24/2025	SCH - HQ_CEDARS	90 MW	
0001		1730	Impacts Total Transfer Capability	189 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	
MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ_CEDARS	90 MW	
0001		2359	Impacts Total Transfer Capability	189 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	
MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ - NY	850 MW	0 MW
0001		2359	Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:			TTC with All Lines In Service	1500 MW	1000 MW
MARION__-FARRAGUT_345_C3403				FWD (Import)	REV (Export)
Wed 12/10/2025	to	Mon 12/15/2025	SCH - PJ - NY		
0001	Continuous	0300	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Sat 01/17/2026	to	Sat 01/17/2026	STATEN ISLAND		
0301	Continuous	0330	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
		<u>UPDATED by ConEd 07/10/2024 16:09</u>			

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, November 2, 2024 to Friday, May 1, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Fri 03/13/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

GOETHALS_345KV_5

Sat 04/25/2026 to Sat 04/25/2026
2330 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Mon 04/27/2026 to Mon 04/27/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service