

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

SPR/DUN-SOUTH

FWD (Import) REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS , SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

UPNY CONED

FWD (Import) REV (Export)

6220 MW

Impacts Total Transfer Capability

1830 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
0001 2359
Work scheduled by:

SCH - PJ - NY

FWD (Import) REV (Export)

2400 MW

2400 MW

Impacts Total Transfer Capability

200 MW

300 MW

TTC with All Lines In Service

2600 MW

2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 12/05/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 10/28/2024 10:45

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
39 MW
279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 12/05/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 10/28/2024 10:45

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Thu 12/05/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Thu 12/05/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 10/14/2024 to Fri 11/29/2024
2110 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
3100 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS FWD (Import) REV (Export)
100 MW
Impacts Total Transfer Capability 179 MW
TTC with All Lines In Service 279 MW

SCH-IMO-NYISO_LIMIT_1900

Fri 11/01/2024 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY FWD (Import) REV (Export)
2200 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2500 MW

CHAT_DC_GC1

Mon 11/04/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ, 11/03/2024 12:27

MOSES SOUTH FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 11/04/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ, 11/03/2024 12:27

SCH - HQ - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Mon 11/04/2024 to Sun 11/10/2024
0500 Continuous 2000
Work scheduled by: CHGE

UPDATED by CHGE 10/28/2024 14:55

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7215 MW
835 MW
8050 MW

SCH-HQ-NYISO_LIMIT_1100

Mon 11/04/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 11/03/2024 12:27

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
400 MW
1500 MW

EGRDNCTY_345_138_AT1

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

EGRDNCTY_345_138_AT2

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

SPRNBK_EGRDNCTR_345_Y49

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
775 MW
725 MW
1500 MW

BECK_-NIAGARA_345_PA302

Mon 11/04/2024 to Fri 12/06/2024
0945 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW 1000 MW
1350 MW 850 MW
2500 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 10/29/2024 08:30

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Wed 11/06/2024 to Wed 11/06/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 10/29/2024 08:30

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

LOVETT_345_138_BK_192

Wed 11/06/2024 to Sun 11/10/2024
1613 Continuous 2000
Work scheduled by: NYISO

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Sat 11/09/2024 to Thu 11/14/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Sat 11/09/2024 to Wed 12/04/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/03/2024 14:22

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Sat 11/09/2024 to Wed 12/04/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/03/2024 14:22

SCH - NE - NY **800 MW** **1200 MW**
Impacts Total Transfer Capability 600 MW 600 MW
TTC with All Lines In Service 1400 MW 1800 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/12/2024 to Fri 11/15/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCH-HQ-NYISO_LIMIT_500

Wed 11/13/2024 to Fri 11/15/2024
0600 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_500

Wed 11/13/2024 to Fri 11/15/2024
0600 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

ROSETON_EFISHKIL_345_RFK305

Thu 11/14/2024 to Sat 11/16/2024
0600 Continuous 1600
Work scheduled by: CHGE

UPDATED by CHGE 10/28/2024 14:55

UPNY CONED
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

OSWEGO_VOLNEY_345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

UPDATED by NGrid 09/10/2024 12:14

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
1500 MW	1000 MW
1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1550 MW	
1600 MW	
3150 MW	

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	
2650 MW	
3150 MW	

MARCY_765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1700 MW	
1450 MW	
3150 MW	

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
90 MW	
189 MW	
279 MW	

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
475 MW	1000 MW
1025 MW	0 MW
1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export) 2650 MW
3150 MW

MASSENA_MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2595 MW
REV (Export) 1130 MW
3725 MW

MILLWOOD-EASTVIEW_345_W85

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7810 MW
REV (Export) 240 MW
8050 MW

SPRNBK_345KV_RNS3

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2024 to Fri 11/22/2024
0201 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7810 MW
REV (Export) 240 MW
8050 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 11/18/2024 to Fri 11/22/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, November 6, 2024 to Tuesday, May 5, 2026				
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024			SCH - PJM_NEPTUNE	375 MW
0600	Continuous	1800			Impacts Total Transfer Capability	285 MW
Work scheduled by: LI					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024			SCH - PJM_NEPTUNE	375 MW
0600	Continuous	1800			Impacts Total Transfer Capability	285 MW
Work scheduled by: LI					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024			SCH - PJM_NEPTUNE	0 MW
0600	Continuous	1800			Impacts Total Transfer Capability	660 MW
Work scheduled by: LI					TTC with All Lines In Service	660 MW
MARCY__FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 11/18/2024	to	Tue 11/26/2024			CENTRAL EAST - VC	3225 MW
0700	Continuous	1730	ARR: 19		Impacts Total Transfer Capability	500 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3725 MW
LINDN_CG-LNDVFT__345_V-3022					FWD (Import)	REV (Export)
Fri 11/22/2024	to	Fri 11/22/2024			SCH - PJM_VFT	0 MW 0 MW
1500	Continuous	2000			Impacts Total Transfer Capability	315 MW 315 MW
Work scheduled by: PJM					TTC with All Lines In Service	315 MW 315 MW
KNICRBKR-PLSNTVLY_345_Y57					FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sun 12/22/2024	<u>UPDATED by NGrid 10/29/2024 11:28</u>		UPNY CONED	7885 MW
0530	Continuous	1830	ARR: 78		Impacts Total Transfer Capability	165 MW
Work scheduled by: NGrid					TTC with All Lines In Service	8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER_230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

OSWEGO-VOLNEY_345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_8

Thu 12/05/2024 to Wed 12/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Thu 12/05/2024 to Sun 01/05/2025
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Thu 12/05/2024 to Sun 01/05/2025
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 12/16/2024 to Sat 12/21/2024
0800 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Mon 12/16/2024 to Mon 12/16/2024
0800 Continuous 0900
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import) REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

W49TH_ST_345KV_5

Tue 12/17/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP

FWD (Import) REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_7

Tue 12/17/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP

FWD (Import) REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import) REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

FWD (Import) REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

OSWEGO_-ELBRIDGE_345_17

Sat 12/21/2024 to Sat 12/21/2024
1530 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import) REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, November 6, 2024 to Tuesday, May 5, 2026				
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
W49TH_ST_345KV_5					FWD (Import)	REV (Export)
Tue 12/24/2024	to	Tue 12/24/2024	<u>UPDATED by ConEd 09/09/2024 09:31</u>	SCH - PJM_HTP	300 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_7					FWD (Import)	REV (Export)
Tue 12/24/2024	to	Tue 12/24/2024	<u>UPDATED by ConEd 09/09/2024 09:31</u>	SCH - PJM_HTP	300 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
HUDSONTP-W49TH_ST_345_Y56					FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025		SCH - PJM_HTP	0 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	660 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_7					FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025		SCH - PJM_HTP	300 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025		SCH - PJM_HTP	310 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
MILLWOOD-EASTVIEW_345_W85					FWD (Import)	REV (Export)
Thu 01/02/2025	to	Thu 01/02/2025		UPNY CONED	7810 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBKR_345KV_RNS3

Thu 01/02/2025 to Thu 01/02/2025
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ADIRNDCK-PORTER_230_12

Thu 01/02/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid

ARR: 78

UPNY CONED FWD (Import) REV (Export)
7885 MW
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

MILLWOOD-EASTVIEW_345_W85

Thu 01/02/2025 to Thu 01/02/2025
1800 Continuous 1830
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

DUNWODIE_345KV_5

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_DUNWODIE_345_W75

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_ELBRIDGE_345_17

Mon 01/06/2025 to Fri 01/31/2025
0630 Continuous 1730
Work scheduled by: NGrid ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Tue 01/14/2025 to Sun 01/19/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_S-MILLWOOD_345_W97

Wed 01/15/2025 to Sat 01/18/2025
0200 Continuous 0159
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
8015 MW
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

BUCHAN_S-MILLWOOD_345_W98

Sat 01/18/2025 to Tue 01/21/2025
0200 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
8015 MW
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS___345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NE - NY	900 MW	
0530	Continuous	1830		Impacts Total Transfer Capability	500 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
KNICRBKR-ALPS___345_6					FWD (Import)	REV (Export)
Mon 01/20/2025	to	Tue 01/21/2025		SCH - NPX_1385	100 MW	100 MW
0530	Continuous	1830		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
E13THSTA-FARRAGUT_345_46					FWD (Import)	REV (Export)
Tue 01/21/2025	to	Thu 01/23/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
RAMAPO_-BUCHAN_N_345_Y94					FWD (Import)	REV (Export)
Wed 01/22/2025	to	Wed 01/22/2025		UPNY CONED	7755 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
RAMAPO_-BUCHAN_N_345_Y94					FWD (Import)	REV (Export)
Sat 01/25/2025	to	Sat 01/25/2025		UPNY CONED	7755 MW	
2130	Continuous	2200		Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
DUNWODIE_345KV_7					FWD (Import)	REV (Export)
Mon 01/27/2025	to	Sun 02/02/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	2200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Wednesday, November 6, 2024 to Tuesday, May 5, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
DUNWODIE_345KV_8				FWD (Import)	REV (Export)
Mon 01/27/2025	to	Sun 02/02/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	2200	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_72				FWD (Import)	REV (Export)
Mon 01/27/2025	to	Sun 02/02/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	2200	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY	1400 MW	1200 MW
0001	Continuous	0200	Impacts Total Transfer Capability	1200 MW	1500 MW
Work scheduled by: PJM			TTC with All Lines In Service	2600 MW	2700 MW
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	UPNY CONED	7795 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	255 MW	
Work scheduled by: PJM			TTC with All Lines In Service	8050 MW	
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	TOTAL EAST	6800 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	-650 MW	
Work scheduled by: PJM			TTC with All Lines In Service	6150 MW	
RAMAPO__345_345_PAR3500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1450 MW
Work scheduled by: PJM			TTC with All Lines In Service		2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR4500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
1450 MW
2700 MW

RAMAPO__500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW **1200 MW**
1200 MW 1500 MW
2600 MW 2700 MW

RAMAPO__500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7795 MW
255 MW
8050 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

PIERCBRK-FIVEMILE_345_37

Tue 02/04/2025 to Tue 02/04/2025
0900 Daily 1030
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Mon 02/10/2025 to Wed 02/12/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7215 MW
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

WOOD_ST_PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7475 MW
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

WOOD_ST_PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7475 MW
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

SPRNBK_TREMONT_345_X28

Sat 03/01/2025 to Tue 03/04/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

RAMAPO_BUCHAN_N_345_Y94

Mon 03/03/2025 to Sat 03/08/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7755 MW
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

MOTHAVN-RAINEY_345_Q11

Tue 03/04/2025 to Mon 04/14/2025
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L33P

Mon 03/17/2025 to Fri 03/21/2025
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NIAGARA_ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW

-50 MW

1850 MW

NIAGARA_DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2700 MW

500 MW

3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/07/2025 to Sat 04/12/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 04/12/2025 to Sat 04/19/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW

295 MW

8050 MW

SPRNBK_-TREMONT_345_X28

Mon 04/14/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

4200 MW

400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_DYSINGER_345_ND2

Mon 04/14/2025 to Thu 04/17/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2700 MW**
500 MW
3200 MW

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

MOSES__-ADIRNDCK_230_MA1

Tue 04/15/2025 to Tue 04/15/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
850 MW
3150 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 04/17/2025 to Thu 04/17/2025
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
315 MW
315 MW

NIAGARA_PACKARD_230_61

Mon 04/21/2025 to Fri 04/25/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2200 MW**
300 MW
2500 MW

REV (Export) **1850 MW**
0 MW
1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_CLAY_345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
950 MW
2250 MW

MOSES_ADIRNDCK_230_MA2

Tue 04/22/2025 to Tue 04/22/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
850 MW
3150 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 8015 MW
35 MW
8050 MW

PANNELL_CLAY_345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
950 MW
2250 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
100 MW
200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
600 MW
1400 MW

REV (Export) 1200 MW

400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Wed 05/07/2025 to Fri 05/09/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability **7470 MW** 580 MW
TTC with All Lines In Service 8050 MW

DUNWODIE_345KV_6

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
Impacts Total Transfer Capability **0 MW** 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/07/2025 to Fri 07/11/2025
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 07/07/2025 to Fri 07/11/2025
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3625 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 3725 MW

NIAGARA_345_230_AT4

Tue 07/08/2025 to Tue 07/08/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
 0500 Continuous 2100
 Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 3200 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
 0301 Continuous 0330
 Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
 Impacts Total Transfer Capability
 TTC with All Lines In Service

CLAY__-EDIC__345_2-15

Mon 09/08/2025 to Fri 09/12/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
 0700 Continuous 1730
 Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
 2330 Continuous 2359
 Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)
 Impacts Total Transfer Capability
 TTC with All Lines In Service

DUNWODIE_345KV_4

Mon 09/15/2025 to Tue 09/16/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SPRNBK_345KV_RNS4

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP **460 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 660 MW

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
 0230 Continuous 0300
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
 0600 Continuous 1700
 Work scheduled by: NGrid

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
 0500 Continuous 1900
 Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 3200 MW

PANNELL_-CLAY__345_1

Mon 09/29/2025 to Fri 10/03/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_5

Thu 10/02/2025 to Thu 10/02/2025
 0130 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP **460 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL-CLAY_345_2

Mon 10/06/2025 to Fri 10/10/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

MOSES-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
 0700 Continuous 1730
 Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, November 6, 2024 to Tuesday, May 5, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
EDIC__-PRINCTWN_345_351				FWD (Import)	REV (Export)
Tue 10/14/2025	to	Fri 10/17/2025	CENTRAL EAST - VC	3335 MW	
0600	Continuous	1830	Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3725 MW	
MARION_-FARRAGUT_345_C3403				FWD (Import)	REV (Export)
Sat 11/01/2025	to	Mon 11/03/2025	SCH - PJ - NY		
0001	Continuous	0300	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ - NY	0 MW	0 MW
0001	Continuous	2359	Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA			TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA_765_7040				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	MOSES SOUTH	1550 MW	
0001	Continuous	2359	Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
MOSES__-MASSENA_230_MMS2 , MOSES__-ADIRNDCK_230_MA2 , MOSES__-MASSENA_230_MMS1				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Mon 11/24/2025	SCH - HQ_CEDARS	90 MW	
0001		1730	Impacts Total Transfer Capability	189 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, November 6, 2024 to Tuesday, May 5, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 90 MW
REV (Export) 189 MW
279 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 850 MW
REV (Export) 0 MW
1000 MW
1000 MW

MARION_-FARRAGUT_345_C3403

Wed 12/10/2025 to Mon 12/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import)
REV (Export)

GOETHALS_345KV_5

Sat 01/17/2026 to Sat 01/17/2026
0301 Continuous 0330
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import)
REV (Export)

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Fri 03/13/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2850 MW
REV (Export) 350 MW
3200 MW

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2850 MW
REV (Export) 350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, November 6, 2024 to Tuesday, May 5, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
DYSINGER-STa_255_345_DH2				FWD (Import)	REV (Export)
Wed 04/08/2026	to	Mon 04/20/2026	DYSINGER EAST	2850 MW	
0500	Continuous	2100	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	
DYSINGER-STa_255_345_DH1				FWD (Import)	REV (Export)
Tue 04/21/2026	to	Fri 05/01/2026	DYSINGER EAST	2850 MW	
0500	Continuous	2100	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Sat 04/25/2026	to	Sat 04/25/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
2330	Continuous	2359	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Mon 04/27/2026	to	Mon 04/27/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
0001	Continuous	0030	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Tue 05/05/2026	to	Tue 05/05/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
0230	Continuous	0300	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		