

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
 SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
 0000 0000
 Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
4350 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_10_BYPASS , SPRNBRK_345KV_R5S3_BYPASS ,
 SPRNBRK_345KV_R4S3_BYPASS , DUNWODIE_345KV_9_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
 0000 0000
 Work scheduled by:

UPNY CONED FWD (Import) REV (Export)
6220 MW
 Impacts Total Transfer Capability 1830 MW
 TTC with All Lines In Service 8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY FWD (Import) REV (Export)
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 04/30/2025
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY FWD (Import) REV (Export)
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 04/30/2025
 0001 2359
 Work scheduled by:

SCH - PJ - NY FWD (Import) REV (Export)
2400 MW 2400 MW
 Impacts Total Transfer Capability 200 MW 300 MW
 TTC with All Lines In Service 2600 MW 2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 12/05/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 10/28/2024 10:45

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
39 MW
279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 12/05/2024
0800 Continuous 1900
Work scheduled by: HQ

EXTENDED by HQ, 10/28/2024 10:45

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

UPDATED by NGrid 08/29/2024 09:15

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Thu 12/05/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Thu 12/05/2024
0101 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 10/14/2024 to Fri 11/29/2024
2110 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ALCOA_PA_115KV_R8105

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
3100 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 10/28/2024 to Fri 11/15/2024
0630 Continuous 1800
Work scheduled by: NGrid

SCH - HQ_CEDARS FWD (Import) REV (Export)
100 MW
Impacts Total Transfer Capability 179 MW
TTC with All Lines In Service 279 MW

SCH-IMO-NYISO_LIMIT_1900

Fri 11/01/2024 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY FWD (Import) REV (Export)
2200 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2500 MW

CHAT_DC_GC1

Mon 11/04/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ, 11/03/2024 12:27

MOSES SOUTH FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 11/04/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ, 11/03/2024 12:27

SCH - HQ - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Mon 11/04/2024 to Sun 11/10/2024
0500 Continuous 2000
Work scheduled by: CHGE

UPDATED by CHGE 10/28/2024 14:55

UPNY CONED **7215 MW**
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SCH-HQ-NYISO_LIMIT_1100

Mon 11/04/2024 to Fri 11/29/2024
0500 Continuous 0600
Work scheduled by: HQ

UPDATED by HQ 11/03/2024 12:27

SCH - HQ - NY **1100 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

EGRDNCTY_345_138_AT1

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

EGRDNCTY_345_138_AT2

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

SPRNBK_EGRDNCTR_345_Y49

Mon 11/04/2024 to Fri 11/15/2024
0700 Continuous 1500
Work scheduled by: NYPA

CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

BECK_-NIAGARA_345_PA302

Mon 11/04/2024 to Fri 12/06/2024
0945 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY **1150 MW** **1000 MW**
Impacts Total Transfer Capability 1350 MW 850 MW
TTC with All Lines In Service 2500 MW 1850 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LOVETT__345_138_BK_192

Wed 11/06/2024 to Sun 11/10/2024
1613 Continuous 2000
Work scheduled by: NYISO

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Sat 11/09/2024 to Thu 11/14/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Sat 11/09/2024 to Wed 12/04/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/03/2024 14:22

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Sat 11/09/2024 to Wed 12/04/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/03/2024 14:22

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_100

Sat 11/09/2024 to Sun 11/10/2024
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS5

Mon 11/11/2024 to Mon 11/11/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_300

Mon 11/11/2024 to Tue 11/12/2024
2300 Continuous 0659
Work scheduled by: ISONE

UPDATED by ISONE 11/07/2024 16:03

SCH - NE - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/12/2024 to Fri 11/15/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCH-HQ-NYISO_LIMIT_500

Wed 11/13/2024 to Fri 11/15/2024
0600 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_500

Wed 11/13/2024 to Fri 11/15/2024
0600 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Thu 11/14/2024 to Thu 11/14/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

ROSETON_EFISHKIL_345_RFK305

Thu 11/14/2024 to Sat 11/16/2024
0600 Continuous 1600
Work scheduled by: CHGE

UPDATED by CHGE 10/28/2024 14:55

UPNY CONED
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

OSWEGO_VOLNEY_345_12

Fri 11/15/2024 to Mon 11/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

UPDATED by NGrid 09/10/2024 12:14

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2024 13:51

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2024 13:51

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW
1600 MW
3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MARCY_765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2024 13:51

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2024 13:51

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2024 13:51

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2024 13:51

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2024 13:51

CENTRAL EAST - VC **2595 MW**
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Mon 11/18/2024 to Mon 11/18/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Thursday, November 7, 2024 to Wednesday, May 6, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
MILLWOOD-EASTVIEW_345_W99				FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024	UPNY CONED	7810 MW	
0201	Continuous	2200	Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
NEPTUNE_DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1800	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1				FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1800	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2				FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1800	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501				FWD (Import)	REV (Export)
Mon 11/18/2024	to	Fri 11/22/2024	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1800	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
MARCY__FRASANNX_345_UCC2-41				FWD (Import)	REV (Export)
Mon 11/18/2024	to	Tue 11/26/2024	CENTRAL EAST - VC	3225 MW	
0700	Continuous	1730	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	
			ARR: 19		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Fri 11/22/2024 to Fri 11/22/2024
1500 Continuous 2000
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

KNICRBKR-PLSNTVLY_345_Y57

Sun 12/01/2024 to Sun 12/22/2024
0530 Continuous 1830
Work scheduled by: NGrid

UPDATED by NGrid 10/29/2024 11:28
ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7885 MW	
165 MW	
8050 MW	

ADIRNDCK-PORTER__230_12

Mon 12/02/2024 to Tue 12/24/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
850 MW	
3150 MW	

SHOR_NPX-SHOREHAM_138_CSC

Tue 12/03/2024 to Tue 12/03/2024
0001 Daily 2359
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
330 MW	330 MW
330 MW	330 MW

OSWEGO_-VOLNEY__345_11

Tue 12/03/2024 to Fri 12/13/2024
0700 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

W49TH_ST_345KV_8

Thu 12/05/2024 to Wed 12/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
310 MW	
350 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 12/05/2024 to Sun 01/05/2025
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Thu 12/05/2024 to Sun 01/05/2025
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2024 15:33

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 12/16/2024 to Sat 12/21/2024
0800 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Mon 12/16/2024 to Mon 12/16/2024
0800 Continuous 0900
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

W49TH_ST_345KV_5

Tue 12/17/2024 to Thu 12/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_7

Tue 12/17/2024 to Mon 12/23/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

OSWEGO__ELBRIDGE_345_17

Sat 12/21/2024 to Sat 12/21/2024
1530 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 12/24/2024 to Tue 12/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/09/2024 09:31

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 12/30/2024 to Wed 01/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Thursday, November 7, 2024 to Wednesday, May 6, 2026		
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
W49TH_ST_345KV_7				FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025	SCH - PJM_HTP	300 MW	
0001	Continuous	0100	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8				FWD (Import)	REV (Export)
Mon 12/30/2024	to	Wed 01/01/2025	SCH - PJM_HTP	310 MW	
0001	Continuous	0100	Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
MILLWOOD-EASTVIEW_345_W85				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Thu 01/02/2025	UPNY CONED	7810 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
SPRNBKR_345KV_RNS3				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Thu 01/02/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	1830	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
ADIRNDCK-PORTER__230_12				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Sat 05/31/2025	MOSES SOUTH	2300 MW	
0530	Continuous	1700	Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
KNICRBKR-PLSNTVLV_345_Y57				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Wed 01/15/2025	UPNY CONED	7885 MW	
0530	Continuous	1830	Impacts Total Transfer Capability	165 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	8050 MW	
			ARR: 78		

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Thursday, November 7, 2024 to Wednesday, May 6, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
MILLWOOD-EASTVIEW_345_W85				FWD (Import)	REV (Export)
Thu 01/02/2025	to	Thu 01/02/2025	UPNY CONED	7810 MW	
1800	Continuous	1830	Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
DUNWODIE_345KV_5				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_7				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
SPRNBK_345KV_RNS3				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
SPRNBK_DUNWODIE_345_W75				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
OSWEGO_ELBRIDGE_345_17				FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/31/2025	OSWEGO EXPORT	5250 MW	
0630	Continuous	1730	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	5250 MW	
ARR: 75					

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 01/14/2025 to Sun 01/19/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_S-MILLWOOD_345_W97

Wed 01/15/2025 to Sat 01/18/2025
0200 Continuous 0159
Work scheduled by: ConEd

UPNY CONED **8015 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

BUCHAN_S-MILLWOOD_345_W98

Sat 01/18/2025 to Tue 01/21/2025
0200 Continuous 0200
Work scheduled by: ConEd

UPNY CONED **8015 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

E13THSTA-FARRAGUT_345_46

Tue 01/21/2025 to Thu 01/23/2025
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__BUCHAN_N_345_Y94

Wed 01/22/2025 to Wed 01/22/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7755 MW
 Impacts Total Transfer Capability 295 MW
 TTC with All Lines In Service 8050 MW

RAMAPO__BUCHAN_N_345_Y94

Sat 01/25/2025 to Sat 01/25/2025
 2130 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7755 MW
 Impacts Total Transfer Capability 295 MW
 TTC with All Lines In Service 8050 MW

DUNWODIE_345KV_7

Mon 01/27/2025 to Sun 02/02/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 01/27/2025 to Sun 02/02/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Mon 01/27/2025 to Sun 02/02/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO__500_5018

Tue 01/28/2025 to Sat 02/01/2025
 0001 Continuous 0200
 Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)
1400 MW 1200 MW
 Impacts Total Transfer Capability 1200 MW 1500 MW
 TTC with All Lines In Service 2600 MW 2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Thursday, November 7, 2024 to Wednesday, May 6, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	UPNY CONED	7795 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	255 MW	
Work scheduled by: PJM			TTC with All Lines In Service	8050 MW	
HOPATCON-RAMAPO__500_5018				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	TOTAL EAST	6800 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	-650 MW	
Work scheduled by: PJM			TTC with All Lines In Service	6150 MW	
RAMAPO__345_345_PAR3500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1450 MW
Work scheduled by: PJM			TTC with All Lines In Service		2700 MW
RAMAPO__345_345_PAR4500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY		1250 MW
0001	Continuous	0200	Impacts Total Transfer Capability		1450 MW
Work scheduled by: PJM			TTC with All Lines In Service		2700 MW
RAMAPO__500_345_BK 1500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	SCH - PJ - NY	1400 MW	1200 MW
0001	Continuous	0200	Impacts Total Transfer Capability	1200 MW	1500 MW
Work scheduled by: PJM			TTC with All Lines In Service	2600 MW	2700 MW
RAMAPO__500_345_BK 1500				FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025	UPNY CONED	7795 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	255 MW	
Work scheduled by: PJM			TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 01/29/2025 to Fri 01/31/2025
0700 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

PIERCBRK-FIVEMILE_345_37

Tue 02/04/2025 to Tue 02/04/2025
0900 Daily 1030
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

ROSETON-EFISHKIL_345_RFK305

Mon 02/10/2025 to Wed 02/12/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7215 MW
835 MW
8050 MW

WOOD_ST-PLSNTVLE_345_Y86

Mon 02/17/2025 to Mon 02/17/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7475 MW
575 MW
8050 MW

WOOD_ST-PLSNTVLE_345_Y86

Fri 02/21/2025 to Fri 02/21/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7475 MW
575 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.
CENTRAL EAST - VC	3725 MW	
TOTAL EAST	6150 MW	
UPNY CONED	8050 MW	
SPR/DUN-SOUTH	4600 MW	
DYSINGER EAST	3200 MW	
MOSES SOUTH	3150 MW	

SPRNBK_-TREMONT_345_X28

Sat 03/01/2025toTue 03/04/2025

0001Continuous0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4200 MW

400 MW

4600 MW

REV (Export)

RAMAPO_-BUCHAN_N_345_Y94

Mon 03/03/2025toSat 03/08/2025

0001Continuous0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

7755 MW

295 MW

8050 MW

REV (Export)

MOTTHAVN-RAINEY__345_Q11

Tue 03/04/2025toMon 04/14/2025

0201Continuous0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

800 MW

4600 MW

REV (Export)

STLAWRNC-MOSES__230_L33P

Mon 03/17/2025toFri 03/21/2025

0700Continuous1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

ROCHESTR-PANNELL_345_RP1

Mon 03/24/2025toTue 03/25/2025

0730Continuous1500

Work scheduled by: NYSEG

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

900 MW

3200 MW

REV (Export)

ROCHESTR-PANNELL_345_RP2

Wed 03/26/2025toThu 03/27/2025

0730Continuous1500

Work scheduled by: NYSEG

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

900 MW

3200 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Thursday, November 7, 2024 to Wednesday, May 6, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
NIAGARA_ROBNSNRD_230_64				FWD (Import)	REV (Export)
Fri 03/28/2025	to	Fri 03/28/2025	SCH - OH - NY		1900 MW
0500	Continuous	1900	Impacts Total Transfer Capability		-50 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1850 MW
NIAGARA_DYSINGER_345_ND2				FWD (Import)	REV (Export)
Mon 04/07/2025	to	Fri 04/11/2025	DYSINGER EAST		2700 MW
0500	Continuous	1730	Impacts Total Transfer Capability		500 MW
Work scheduled by: NYPA			TTC with All Lines In Service		3200 MW
LINDN_CG-LNDVFT__345_V-3022				FWD (Import)	REV (Export)
Mon 04/07/2025	to	Sat 04/12/2025	SCH - PJM_VFT		0 MW
0800	Continuous	1500	Impacts Total Transfer Capability		315 MW
Work scheduled by: PJM			TTC with All Lines In Service		315 MW
RAMAPO__BUCHAN_N_345_Y94				FWD (Import)	REV (Export)
Sat 04/12/2025	to	Sat 04/19/2025	UPNY CONED		7755 MW
0001	Continuous	0200	Impacts Total Transfer Capability		295 MW
Work scheduled by: ConEd			TTC with All Lines In Service		8050 MW
SPRNBK_-TREMONT_345_X28				FWD (Import)	REV (Export)
Mon 04/14/2025	to	Sun 04/20/2025	SPR/DUN-SOUTH		4200 MW
0001	Continuous	0200	Impacts Total Transfer Capability		400 MW
Work scheduled by: ConEd			TTC with All Lines In Service		4600 MW
NIAGARA_DYSINGER_345_ND2				FWD (Import)	REV (Export)
Mon 04/14/2025	to	Thu 04/17/2025	DYSINGER EAST		2700 MW
0500	Continuous	1730	Impacts Total Transfer Capability		500 MW
Work scheduled by: NYPA			TTC with All Lines In Service		3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Thursday, November 7, 2024 to Wednesday, May 6, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
E13THSTA-FARRAGUT_345_45				FWD (Import)	REV (Export)
Tue 04/15/2025	to	Sun 04/20/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M54				FWD (Import)	REV (Export)
Tue 04/15/2025	to	Sun 04/20/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
MOSES__-ADIRNDCK_230_MA1				FWD (Import)	REV (Export)
Tue 04/15/2025	to	Tue 04/15/2025	MOSES SOUTH	2300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	850 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
LINDN_CG-LNDVFT__345_V-3022				FWD (Import)	REV (Export)
Thu 04/17/2025	to	Thu 04/17/2025	SCH - PJM_VFT	0 MW	0 MW
1500	Continuous	1800	Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM			TTC with All Lines In Service	315 MW	315 MW
NIAGARA_PACKARD_230_61				FWD (Import)	REV (Export)
Mon 04/21/2025	to	Fri 04/25/2025	SCH - OH - NY	2200 MW	1850 MW
0500	Continuous	1900	Impacts Total Transfer Capability	300 MW	0 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2500 MW	1850 MW
PANNELL_-CLAY__345_1				FWD (Import)	REV (Export)
Mon 04/21/2025	to	Fri 04/25/2025	WEST CENTRAL	1300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Tue 04/22/2025 to Tue 04/22/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
8015 MW
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

PANNELL_-CLAY___345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY FWD (Import) REV (Export)
800 MW 1200 MW
Impacts Total Transfer Capability 600 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 05/07/2025 to Fri 05/09/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7470 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/12/2025 to Fri 05/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/07/2025 to Fri 07/11/2025
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 07/07/2025 to Fri 07/11/2025
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3625 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 3725 MW

NIAGARA_345_230_AT4

Tue 07/08/2025 to Tue 07/08/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
 0301 Continuous 0330
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

CLAY__-EDIC__345_2-15

Mon 09/08/2025 to Fri 09/12/2025
 0700 Continuous 1530
 Work scheduled by: NYPA

OSWEGO EXPORT
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

4850 MW
 400 MW
 5250 MW

MOSES__-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
 0700 Continuous 1730
 Work scheduled by: NYPA

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
 1050 MW
 3150 MW

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
 2330 Continuous 2359
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_4

Mon 09/15/2025 to Tue 09/16/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
 800 MW
 4600 MW

DUNWODIE_345KV_6

Mon 09/15/2025 to Tue 09/16/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
 800 MW
 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 09/15/2025 to Tue 09/16/2025
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SPRNBK_345KV_RNS4

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK-W49TH_ST_345_M52

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **460 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

DYSINGER-ST_A_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW
350 MW
3200 MW

PANNELL_-CLAY__345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

W49TH_ST_345KV_5

Thu 10/02/2025 to Thu 10/02/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

460 MW
200 MW
660 MW

PANNELL_-CLAY__345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
 660 MW
 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
 285 MW
 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
 285 MW
 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
 660 MW
 660 MW

MOSES__ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
 0700 Continuous 1730
 Work scheduled by: NYPA

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
 1050 MW
 3150 MW

EDIC__PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
 0600 Continuous 1830
 Work scheduled by: NGrid

CENTRAL EAST - VC
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3335 MW
 390 MW
 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 7, 2024 to Wednesday, May 6, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1550 MW
1600 MW
3150 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

90 MW
189 MW
279 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

850 MW **0 MW**
650 MW 1000 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Thursday, November 7, 2024 to Wednesday, May 6, 2026				
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 , MOSES__-ADIRNDCK_230_MA2					FWD (Import)	REV (Export)
Sun 11/16/2025	to	Mon 11/24/2025		SCH - HQ_CEDARS	90 MW	
0001		1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MARION_-FARRAGUT_345_C3403					FWD (Import)	REV (Export)
Wed 12/10/2025	to	Mon 12/15/2025		SCH - PJ - NY		
0001	Continuous	0300		Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Sat 01/17/2026	to	Sat 01/17/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND		
0301	Continuous	0330		Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Mon 03/02/2026	to	Fri 03/13/2026		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Mon 03/16/2026	to	Tue 04/07/2026		DYSINGER EAST	2850 MW	
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Thursday, November 7, 2024 to Wednesday, May 6, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
DYSINGER-STa_255_345_DH2				FWD (Import)	REV (Export)
Wed 04/08/2026	to	Mon 04/20/2026	DYSINGER EAST	2850 MW	
0500	Continuous	2100	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	
DYSINGER-STa_255_345_DH1				FWD (Import)	REV (Export)
Tue 04/21/2026	to	Fri 05/01/2026	DYSINGER EAST	2850 MW	
0500	Continuous	2100	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Sat 04/25/2026	to	Sat 04/25/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
2330	Continuous	2359		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Mon 04/27/2026	to	Mon 04/27/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
0001	Continuous	0030		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Tue 05/05/2026	to	Tue 05/05/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
0230	Continuous	0300		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	