

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 05/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 05/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 05/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW 2400 MW
200 MW 300 MW
2600 MW 2700 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 12/19/2024
0800 Continuous 1800
Work scheduled by: HQ

EXTENDED by HQ 12/13/2024 08:27

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

W49TH_ST_345KV_6

Fri 09/27/2024 to Mon 12/30/2024
0101 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Mon 12/30/2024
0101 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

MARCY_765_345_AT1

Mon 10/14/2024 to Fri 01/24/2025
2110 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1750 MW
1400 MW
3150 MW

SCH-IMO-NYISO_LIMIT_1900

Fri 11/01/2024 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2200 MW
300 MW
2500 MW

S.RIPLEY-DUNKIRK_230_68

Fri 11/08/2024 to Fri 01/31/2025
1113 Continuous 1800
Work scheduled by: PJM

EXT FORCED by NGrid 11/13/2024 16:46

SCH - PJ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2200 MW
300 MW
2500 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Wed 12/18/2024
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2200 MW
300 MW
2500 MW

ADIRNDCK-PORTER_230_12

Mon 12/02/2024 to Fri 12/20/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2300 MW
850 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/02/2024 to Sun 12/22/2024
0530 Continuous 1830
Work scheduled by: NGrid

UPDATED by NGrid 11/14/2024 14:59

ARR: 78

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7885 MW
165 MW
8050 MW

SCH-HQ-NYISO_LIMIT_1100

Wed 12/04/2024 to Wed 03/19/2025
1801 Continuous 1600
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1100 MW
400 MW
1500 MW

SPRNBKR-W49TH_ST_345_M52

Thu 12/05/2024 to Tue 12/24/2024
0750 Continuous 2300
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

SCH-IMO-NYISO_LIMIT_1000

Sat 12/07/2024 to Thu 12/19/2024
0715 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
1200 MW
2500 MW

SCH-NYISO-IMO_LIMIT_1300

Sat 12/07/2024 to Thu 12/19/2024
0715 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1600 MW
250 MW
1850 MW

ALCOA_PA_115KV_R8105

Mon 12/09/2024 to Fri 12/20/2024
0530 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3100 MW
50 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 12/09/2024 to Fri 12/20/2024
0530 Continuous 1800
Work scheduled by: HQ

UPDATED by HQ, 12/04/2024 16:45

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW
179 MW
279 MW

DUNWODIE_345KV_3

Sun 12/15/2024 to Sun 12/15/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_4

Sun 12/15/2024 to Sun 12/15/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 12/16/2024 to Sat 12/21/2024
0800 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Mon 12/16/2024 to Mon 12/16/2024
0800 Continuous 0900
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

DUNWODIE_345KV_6

Tue 12/17/2024 to Tue 12/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Tue 12/17/2024 to Tue 12/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Tue 12/17/2024 to Thu 12/19/2024
0001 Continuous 0100 CANCELLED by TO 12/12/2024 11:58
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Tue 12/17/2024 to Thu 12/19/2024
0001 Continuous 0100 CANCELLED by TO 12/12/2024 11:58
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

WOOD_ST_PLSNTVLE_345_Y87

Tue 12/17/2024 to Tue 12/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_6

Tue 12/17/2024 to Tue 12/17/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_8

Tue 12/17/2024 to Tue 12/17/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y87

Tue 12/17/2024 to Tue 12/17/2024
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

7470 MW

E13THSTA-FARRAGUT_345_46

Wed 12/18/2024 to Fri 12/20/2024
0201 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2024 13:45

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

MOSES_-ADIRNCK_230_MA2

Wed 12/18/2024 to Wed 12/18/2024
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2300 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

7810 MW

MILLWOOD-EASTVIEW_345_W82

Sat 12/21/2024 to Sat 12/21/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

7810 MW

SPRNBK_345KV_RNS4

Sat 12/21/2024 to Sat 12/21/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Sat 12/21/2024 to Sat 12/21/2024
1530 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

5250 MW
0 MW
5250 MW

SPRNBK_345KV_RNS4

Sat 12/21/2024 to Sat 12/21/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_6

Tue 12/31/2024 to Sun 02/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/08/2024 14:37

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Tue 12/31/2024 to Sun 01/19/2025
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 12/08/2024 14:37

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

310 MW
350 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Tue 12/31/2024 to Sun 02/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/08/2024 14:37

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W85

Thu 01/02/2025 to Thu 01/02/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7810 MW
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Thu 01/02/2025 to Thu 01/02/2025
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid ARR: 78

UPNY CONED
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Thu 01/02/2025 to Thu 01/02/2025
1800 Continuous 1830
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_5

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_7

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Sunday, December 15, 2024 to Sunday, June 14, 2026				
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
SPRNBK_-DUNWODIE_345_W75					FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
ADIRNDCK-PORTER__230_12					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Sat 05/31/2025		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
ELBRIDGE-LAFAYTTE_345_17-LE					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Mon 01/06/2025		OSWEGO EXPORT	5250 MW	
0630	Continuous	0800	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
OSWEGO_-ELBRIDGE_345_17					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/31/2025		OSWEGO EXPORT	5250 MW	
0630	Continuous	1730	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
BECK__-NIAGARA_345_PA301					FWD (Import)	REV (Export)
Tue 01/07/2025	to	Tue 01/07/2025		SCH - OH - NY	1150 MW	1000 MW
0500	Continuous	2100		Impacts Total Transfer Capability	1350 MW	850 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2500 MW	1850 MW
MOSES__-ADIRNDCK_230_MA1					FWD (Import)	REV (Export)
Tue 01/07/2025	to	Tue 01/07/2025		MOSES SOUTH	2300 MW	
0600	Continuous	2230		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Thu 01/09/2025 to Tue 01/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 01/09/2025 to Tue 01/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 01/09/2025 to Tue 01/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability **7470 MW** 580 MW
TTC with All Lines In Service 8050 MW

BUCHAN_S-MILLWOOD_345_W97

Wed 01/15/2025 to Sat 01/18/2025
0200 Continuous 0159
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability **8015 MW** 35 MW
TTC with All Lines In Service 8050 MW

BUCHAN_S-MILLWOOD_345_W98

Sat 01/18/2025 to Tue 01/21/2025
0200 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability **8015 MW** 35 MW
TTC with All Lines In Service 8050 MW

E13THSTA-FARRAGUT_345_46

Mon 01/20/2025 to Sat 01/25/2025
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2024 13:45

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NE - NY	FWD (Import)	REV (Export)
	900 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	1400 MW	

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

RAMAPO_-BUCHAN_N_345_Y94

Wed 01/22/2025 to Wed 01/22/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7755 MW	
Impacts Total Transfer Capability	295 MW	
TTC with All Lines In Service	8050 MW	

RAMAPO_-BUCHAN_N_345_Y94

Sat 01/25/2025 to Sat 01/25/2025
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7755 MW	
Impacts Total Transfer Capability	295 MW	
TTC with All Lines In Service	8050 MW	

DUNWODIE_345KV_7

Sun 01/26/2025 to Sun 02/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/22/2024 08:59

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Sun 01/26/2025 to Sun 02/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/22/2024 08:59

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Sunday, December 15, 2024 to Sunday, June 14, 2026									
CENTRAL EAST	7550 MW	<div>The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.</div>									
CENTRAL EAST - VC	3725 MW										
TOTAL EAST	6150 MW										
UPNY CONED	8050 MW										
SPR/DUN-SOUTH	4600 MW										
DYSINGER EAST	3200 MW										
MOSES SOUTH	3150 MW										
DUNWODIE-MOTTHAVN_345_72										FWD (Import)	REV (Export)
Sun 01/26/2025	to	Sun 02/02/2025	UPDATED by ConEd 11/22/2024 08:59				SPR/DUN-SOUTH	3800 MW			
0001	Continuous	2200					Impacts Total Transfer Capability	800 MW			
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW			
ELBRIDGE-LAFAYTTE_345_17-LE										FWD (Import)	REV (Export)
Mon 01/27/2025	to	Fri 01/31/2025					OSWEGO EXPORT	5250 MW			
0700	Continuous	1730	ARR: 75				Impacts Total Transfer Capability	0 MW			
Work scheduled by: NGrid							TTC with All Lines In Service	5250 MW			
HOPATCON-RAMAPO__500_5018										FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025					SCH - PJ - NY	1400 MW	1200 MW		
0001	Continuous	0200					Impacts Total Transfer Capability	1200 MW	1500 MW		
Work scheduled by: PJM							TTC with All Lines In Service	2600 MW	2700 MW		
HOPATCON-RAMAPO__500_5018										FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025					UPNY CONED	7795 MW			
0001	Continuous	0200					Impacts Total Transfer Capability	255 MW			
Work scheduled by: PJM							TTC with All Lines In Service	8050 MW			
HOPATCON-RAMAPO__500_5018										FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025					TOTAL EAST	6800 MW			
0001	Continuous	0200					Impacts Total Transfer Capability	-650 MW			
Work scheduled by: PJM							TTC with All Lines In Service	6150 MW			
RAMAPO__345_345_PAR3500										FWD (Import)	REV (Export)
Tue 01/28/2025	to	Sat 02/01/2025					SCH - PJ - NY	2550 MW	1250 MW		
0001	Continuous	0200					Impacts Total Transfer Capability	50 MW	1450 MW		
Work scheduled by: PJM							TTC with All Lines In Service	2600 MW	2700 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR4500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1500 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	8050 MW	

PIERCBRK-FIVEMILE_345_37

Tue 02/04/2025 to Tue 02/04/2025
0900 Daily 1030
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

ROSETON_EFISHKIL_345_RFK305

Sun 02/09/2025 to Wed 02/12/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7215 MW	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

MILLWOOD-EASTVIEW_345_W82

Mon 02/10/2025 to Fri 02/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Sunday, December 15, 2024 to Sunday, June 14, 2026		
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.		
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
<hr/>				FWD (Import)	REV (Export)
FRASER__345_FRASER SVC					
Mon 02/10/2025	to	Fri 02/14/2025	CENTRAL EAST - VC	3655 MW	
0700	Continuous	1500	Impacts Total Transfer Capability	70 MW	
Work scheduled by: NYSEG			TTC with All Lines In Service	3725 MW	
<hr/>				FWD (Import)	REV (Export)
WOOD_ST_PLSNTVLE_345_Y86					
Mon 02/17/2025	to	Mon 02/17/2025	UPNY CONED	7475 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
<hr/>				FWD (Import)	REV (Export)
BECK__-PACKARD_230_BP76					
Thu 02/20/2025	to	Thu 02/20/2025	SCH - OH - NY	1800 MW	1300 MW
0730	Continuous	1630	Impacts Total Transfer Capability	700 MW	550 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2500 MW	1850 MW
<hr/>				FWD (Import)	REV (Export)
WOOD_ST_PLSNTVLE_345_Y86					
Fri 02/21/2025	to	Fri 02/21/2025	UPNY CONED	7475 MW	
0130	Continuous	0200	Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
<hr/>				FWD (Import)	REV (Export)
BERKSHIR-ALPS__345_393					
Mon 02/24/2025	to	Mon 02/24/2025	SCH - NPX_1385	100 MW	100 MW
0730	Continuous	1530	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid			TTC with All Lines In Service	200 MW	200 MW
			ARR: 78		
<hr/>				FWD (Import)	REV (Export)
BERKSHIR-ALPS__345_393					
Mon 02/24/2025	to	Mon 02/24/2025	SCH - NE - NY	1100 MW	1600 MW
0730	Continuous	1530	Impacts Total Transfer Capability	300 MW	200 MW
Work scheduled by: NGrid			TTC with All Lines In Service	1400 MW	1800 MW
			ARR: 78		

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Sunday, December 15, 2024 to Sunday, June 14, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
SPRNBK_-TREMONT_345_X28				FWD (Import)	REV (Export)
Sat 03/01/2025	to	Tue 03/04/2025	SPR/DUN-SOUTH	4200 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	400 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
RAMAPO_-BUCHAN_N_345_Y94				FWD (Import)	REV (Export)
Mon 03/03/2025	to	Sat 03/08/2025	UPNY CONED	7755 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
MOTHAVN-RAINEY_345_Q11				FWD (Import)	REV (Export)
Tue 03/04/2025	to	Mon 04/14/2025	SPR/DUN-SOUTH	3800 MW	
0201	Continuous	0300	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
MOSES_-ADIRNDCK_230_MA1				FWD (Import)	REV (Export)
Fri 03/14/2025	to	Sat 03/29/2025	MOSES SOUTH	2300 MW	
0700	Continuous	1730	Impacts Total Transfer Capability	850 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW	
STLAWRNC-MOSES_230_L33P				FWD (Import)	REV (Export)
Mon 03/17/2025	to	Fri 03/21/2025	SCH - OH - NY		
0700	Continuous	1530	Impacts Total Transfer Capability		
Work scheduled by: NYPA			TTC with All Lines In Service		
ROCHESTR-PANNELL_345_RP1				FWD (Import)	REV (Export)
Mon 03/24/2025	to	Tue 03/25/2025	DYSINGER EAST	2300 MW	
0730	Continuous	1500	Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYSEG			TTC with All Lines In Service	3200 MW	

UPDATED by RGE 11/08/2024 10:56

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP2

Wed 03/26/2025 to Thu 03/27/2025
0730 Continuous 1500
Work scheduled by: RGE

UPDATED by RGE 11/08/2024 10:51

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

NIAGARA_-ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NIAGARA_-DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2700 MW
500 MW
3200 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 04/07/2025 to Sat 04/12/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 04/12/2025 to Sat 04/19/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

SPRNBK_-TREMONT_345_X28

Mon 04/14/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4200 MW
400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 04/14/2025 to Thu 04/17/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2700 MW**
REV (Export) 500 MW
3200 MW

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export) 800 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export) 800 MW
4600 MW

MOSES__-ADIRNDCK_230_MA1

Tue 04/15/2025 to Tue 04/15/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
REV (Export) 850 MW
3150 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 04/17/2025 to Thu 04/17/2025
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
REV (Export) **0 MW**
315 MW 315 MW
315 MW 315 MW

NIAGARA_-PACKARD_230_61

Mon 04/21/2025 to Fri 04/25/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2450 MW**
REV (Export) **1800 MW**
50 MW 50 MW
2500 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL__CLAY__345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

1300 MW

MOSES__ADIRNDCK_230_MA2

Tue 04/22/2025 to Tue 04/22/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2300 MW

MARCY__765_345_AT1

Fri 04/25/2025 to Fri 04/25/2025
0500 Continuous 1730
Work scheduled by: NYPA ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1750 MW

MARCY__765_345_AT2

Sat 04/26/2025 to Sat 04/26/2025
0500 Continuous 1730
Work scheduled by: NYPA ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1700 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

8015 MW

PANNELL__CLAY__345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

1300 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 05/06/2025 to Sat 05/10/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

W49TH_ST_345KV_6

Tue 05/06/2025 to Tue 05/06/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Tue 05/06/2025 to Sat 05/10/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

WOOD_ST-PLSNTVLE_345_Y87

Wed 05/07/2025 to Fri 05/09/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7470 MW	
Impacts Total Transfer Capability	580 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Sunday, December 15, 2024 to Sunday, June 14, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
DUNWODIE_345KV_6				FWD (Import)	REV (Export)
Fri 05/09/2025	to	Fri 05/09/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8				FWD (Import)	REV (Export)
Fri 05/09/2025	to	Fri 05/09/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_6				FWD (Import)	REV (Export)
Sat 05/10/2025	to	Sat 05/10/2025	SCH - PJM_HTP	300 MW	
0130	Continuous	0200	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
DUNWODIE_345KV_6				FWD (Import)	REV (Export)
Sun 05/11/2025	to	Sun 05/11/2025	SPR/DUN-SOUTH	3800 MW	
1830	Continuous	1900	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8				FWD (Import)	REV (Export)
Sun 05/11/2025	to	Sun 05/11/2025	SPR/DUN-SOUTH	3800 MW	
1830	Continuous	1900	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
NEPTUNE_DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Sunday, December 15, 2024 to Sunday, June 14, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
NEWBRDGE_345_138_BK_1				FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2				FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501				FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
SAND_BAR-PLATSBRG_115_PV20				FWD (Import)	REV (Export)
Mon 07/07/2025	to	Fri 07/11/2025	SCH - NE - NY		
0700	Continuous	1530	Impacts Total Transfer Capability		
Work scheduled by: NYPA			TTC with All Lines In Service		
SAND_BAR-PLATSBRG_115_PV20				FWD (Import)	REV (Export)
Mon 07/07/2025	to	Fri 07/11/2025	CENTRAL EAST - VC	3625 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	100 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 07/08/2025	to	Tue 07/08/2025	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		400 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

CLAY__-EDIC__345_2-15

Mon 09/08/2025 to Fri 09/12/2025
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

MOSES__-ADIRNDCK_230_MA1

Tue 09/09/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Tue 09/09/2025 to Tue 09/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_4

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-SHORE_RD_345_Y50

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK 1

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SPRNBRK_345KV_RNS4

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBRK_W49TH_ST_345_M52

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

460 MW

200 MW

660 MW

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER_230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW

1050 MW

3150 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW

350 MW

3200 MW

MARCY__FRASANNX_345_UCC2-41

Mon 09/22/2025 to Mon 10/06/2025
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW

500 MW

3725 MW

PANNELL_-CLAY__345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW

950 MW

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Sunday, December 15, 2024 to Sunday, June 14, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
<hr/>					
W49TH_ST_345KV_5				FWD (Import)	REV (Export)
Thu 10/02/2025	to Thu 10/02/2025	SCH - PJM_HTP	460 MW		
0130	Continuous 0200	Impacts Total Transfer Capability	200 MW		
Work scheduled by: ConEd		TTC with All Lines In Service	660 MW		
<hr/>					
PANNELL_-CLAY___345_2				FWD (Import)	REV (Export)
Mon 10/06/2025	to Fri 10/10/2025	WEST CENTRAL	1300 MW		
0700	Continuous 1530	Impacts Total Transfer Capability	950 MW		
Work scheduled by: NYPA		TTC with All Lines In Service	2250 MW		
<hr/>					
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 10/13/2025	to Thu 10/16/2025	SCH - PJM_NEPTUNE	0 MW		
0600	Continuous 1600	Impacts Total Transfer Capability	660 MW		
Work scheduled by: LI		TTC with All Lines In Service	660 MW		
<hr/>					
NEWBRDGE_345_138_BK_1				FWD (Import)	REV (Export)
Mon 10/13/2025	to Thu 10/16/2025	SCH - PJM_NEPTUNE	375 MW		
0600	Continuous 1600	Impacts Total Transfer Capability	285 MW		
Work scheduled by: LI		TTC with All Lines In Service	660 MW		
<hr/>					
NEWBRDGE_345_138_BK_2				FWD (Import)	REV (Export)
Mon 10/13/2025	to Thu 10/16/2025	SCH - PJM_NEPTUNE	375 MW		
0600	Continuous 1600	Impacts Total Transfer Capability	285 MW		
Work scheduled by: LI		TTC with All Lines In Service	660 MW		
<hr/>					
NEWBRDGE-DUFFYAVE_345_501				FWD (Import)	REV (Export)
Mon 10/13/2025	to Thu 10/16/2025	SCH - PJM_NEPTUNE	0 MW		
0600	Continuous 1600	Impacts Total Transfer Capability	660 MW		
Work scheduled by: LI		TTC with All Lines In Service	660 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
REV (Export) 1050 MW
3150 MW

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3335 MW**
REV (Export) 390 MW
3725 MW

SPRNBK_-TREMONT_345_X28

Mon 10/27/2025 to Fri 10/31/2025
0001 Continuous 1800
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4200 MW**
REV (Export) 400 MW
4600 MW

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
REV (Export) 0 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
REV (Export) 1500 MW
1000 MW
1500 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1550 MW**
REV (Export) 1600 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2 , MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Mon 11/24/2025
0001 1730
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
850 MW 0 MW
650 MW 1000 MW
1500 MW 1000 MW

MOTTHAVN-RAINEY__345_Q11

Mon 12/01/2025 to Tue 12/02/2025
0001 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MARION_-FARRAGUT_345_C3403

Wed 12/10/2025 to Mon 12/15/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Sat 01/17/2026 to Sat 01/17/2026
0301 Continuous 0330
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, December 15, 2024 to Sunday, June 14, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Fri 03/13/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Sat 04/25/2026 to Sat 04/25/2026
2330 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 04/27/2026 to Mon 04/27/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Sunday, December 15, 2024 to Sunday, June 14, 2026				
CENTRAL EAST	7550 MW	<div>The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.</div>				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Tue 05/05/2026	to	Tue 05/05/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>		STATEN ISLAND	
0230	Continuous	0300			Impacts Total Transfer Capability	
Work scheduled by: ConEd					TTC with All Lines In Service	
NEPTUNE_DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					660 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			375 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					285 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			375 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					285 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					660 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	