

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 05/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 05/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 05/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2400 MW	2400 MW
200 MW	300 MW
2600 MW	2700 MW

MARCY__345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3650 MW	
75 MW	
3725 MW	

W49TH_ST_345KV_6

Fri 09/27/2024 to Mon 12/30/2024
0101 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

W49TH_ST-E13THSTA_345_M55

Fri 09/27/2024 to Mon 12/30/2024
0101 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 09/25/2024 08:24

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 10/14/2024 to Fri 01/24/2025
2110 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1900

Fri 11/01/2024 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY **2200 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2500 MW

S.RIPLEY-DUNKIRK_230_68

Fri 11/08/2024 to Fri 01/31/2025
1113 Continuous 1800
Work scheduled by: PJM

EXT FORCED by NGrid 11/13/2024 16:46

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMRC_NY-MAINS_NY_345_47

Wed 11/13/2024 to Thu 12/19/2024
0800 Continuous 1600
Work scheduled by: NYSEG

EXTENDED by NYSEG 12/18/2024 13:09

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ADIRNDCK-PORTER_230_12

Mon 12/02/2024 to Fri 12/20/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/02/2024 to Sun 12/22/2024
0530 Continuous 1830
Work scheduled by: NGrid

UPDATED by NGrid 11/14/2024 14:59

ARR: 78

UPNY CONED **7885 MW**
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
SCH-HQ-NYISO_LIMIT_1100				FWD (Import)	REV (Export)
Wed 12/04/2024	to	Wed 03/19/2025	SCH - HQ - NY	1100 MW	
1801	Continuous	1600	Impacts Total Transfer Capability	400 MW	
Work scheduled by: HQ			TTC with All Lines In Service	1500 MW	
SPRNBK_-W49TH_ST_345_M52				FWD (Import)	REV (Export)
Thu 12/05/2024	to	Tue 12/24/2024	SPR/DUN-SOUTH	3200 MW	
0750	Continuous	2300	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
SCH-IMO-NYISO_LIMIT_1000				FWD (Import)	REV (Export)
Sat 12/07/2024	to	Thu 12/19/2024	SCH - OH - NY	1300 MW	
0715	Continuous	1600	Impacts Total Transfer Capability	1200 MW	
Work scheduled by: IESO			TTC with All Lines In Service	2500 MW	
SCH-NYISO-IMO_LIMIT_1300				FWD (Import)	REV (Export)
Sat 12/07/2024	to	Thu 12/19/2024	SCH - OH - NY	1600 MW	
0715	Continuous	1600	Impacts Total Transfer Capability	250 MW	
Work scheduled by: IESO			TTC with All Lines In Service	1850 MW	
ALCOA_PA_115KV_R8105				FWD (Import)	REV (Export)
Mon 12/09/2024	to	Fri 12/20/2024	MOSES SOUTH	3100 MW	
0530	Continuous	1800	Impacts Total Transfer Capability	50 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_100				FWD (Import)	REV (Export)
Mon 12/09/2024	to	Fri 12/20/2024	SCH - HQ_CEDARS	100 MW	
0530	Continuous	1800	Impacts Total Transfer Capability	179 MW	
Work scheduled by: HQ			TTC with All Lines In Service	279 MW	

UPDATED by HQ, 12/04/2024 16:45

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 12/16/2024 to Sat 12/21/2024
0800 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

5250 MW
0 MW
5250 MW

W49TH_ST_345KV_5

Wed 12/18/2024 to Tue 12/24/2024
0401 Continuous 2300
Work scheduled by: ConEd

FORCED by ConEd 12/18/2024 15:34

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
360 MW
660 MW

MOSES_-_ADIRNDCK_230_MA2

Wed 12/18/2024 to Wed 12/18/2024
0600 Continuous 1800
Work scheduled by: NYPA

UPDATED by NYPA 12/16/2024 14:07

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2300 MW
850 MW
3150 MW

MILLWOOD-EASTVIEW_345_W99

Fri 12/20/2024 to Fri 12/20/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7810 MW
240 MW
8050 MW

MILLWOOD-EASTVIEW_345_W82

Sat 12/21/2024 to Sat 12/21/2024
0001 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 12/18/2024 15:50

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS4

Sat 12/21/2024 to Sat 12/21/2024
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 12/18/2024 15:50

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Sat 12/21/2024 to Sat 12/21/2024
1530 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

5250 MW
0 MW
5250 MW

SPRNBK_345KV_RNS4

Sat 12/21/2024 to Sat 12/21/2024
2130 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 12/18/2024 15:50

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_6

Tue 12/31/2024 to Sun 02/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/18/2024 15:15

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Tue 12/31/2024 to Sun 01/19/2025
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 12/18/2024 15:15

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

310 MW
350 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Tue 12/31/2024 to Sun 02/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/18/2024 15:15

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W85

Thu 01/02/2025 to Thu 01/02/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7810 MW
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Thu 01/02/2025 to Thu 01/02/2025
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

KNICRBKR-PLSNTVLY_345_Y57

Thu 01/02/2025 to Wed 01/15/2025
0530 Continuous 1830
Work scheduled by: NGrid
ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7885 MW**
165 MW
8050 MW
REV (Export)

MILLWOOD-EASTVIEW_345_W85

Thu 01/02/2025 to Thu 01/02/2025
1800 Continuous 1830
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW
REV (Export)

DUNWODIE_345KV_5

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

DUNWODIE_345KV_7

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

SPRNBK_345KV_RNS3

Sat 01/04/2025 to Sun 01/05/2025
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
SPRNBKR_DUNWODIE_345_W75				FWD (Import)	REV (Export)
Sat 01/04/2025	to	Sun 01/05/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0259	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
NRTH1385-NOR HBR_138_601				FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/10/2025	SCH - NPX_1385	100 MW	100 MW
0500	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_602				FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/10/2025	SCH - NPX_1385	100 MW	100 MW
0500	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_603				FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/10/2025	SCH - NPX_1385	100 MW	100 MW
0500	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602				FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/10/2025	SCH - NPX_1385	0 MW	0 MW
0500		1500	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603				FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/10/2025	SCH - NPX_1385	0 MW	0 MW
0500		1500	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/10/2025		SCH - NPX_1385	0 MW	0 MW
0500		1500		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NRTHPORT_138_NNC					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/10/2025		SCH - NPX_1385	0 MW	0 MW
0500	Continuous	1500		Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by: LI				TTC with All Lines In Service	200 MW	200 MW
ADIRNDCK-PORTER_230_12					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Sat 05/31/2025		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
ELBRIDGE-LAFAYTTE_345_17-LE					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Mon 01/06/2025		OSWEGO EXPORT	5250 MW	
0630	Continuous	0800	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
OSWEGO_-ELBRIDGE_345_17					FWD (Import)	REV (Export)
Mon 01/06/2025	to	Fri 01/31/2025		OSWEGO EXPORT	5250 MW	
0630	Continuous	1730	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
MOSES_-ADIRNDCK_230_MA1					FWD (Import)	REV (Export)
Tue 01/07/2025	to	Tue 01/07/2025		MOSES SOUTH	2300 MW	
0600	Continuous	2230		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Thu 01/09/2025 to Tue 01/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Thu 01/09/2025 to Tue 01/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 01/09/2025 to Tue 01/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
580 MW
8050 MW

BUCHAN_S-MILLWOOD_345_W97

Wed 01/15/2025 to Sat 01/18/2025
0200 Continuous 0159
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
35 MW
8050 MW

BUCHAN_S-MILLWOOD_345_W98

Sat 01/18/2025 to Tue 01/21/2025
0200 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
35 MW
8050 MW

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
500 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-ALPS___345_6

Mon 01/20/2025 to Tue 01/21/2025
0530 Continuous 1830
Work scheduled by: NGrid

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

E13THSTA-FARRAGUT_345_46

Tue 01/21/2025 to Thu 01/23/2025
0001 Continuous 0100
Work scheduled by: ConEd

CANCELLED by TO 12/18/2024 16:32

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Wed 01/22/2025 to Wed 01/22/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW

295 MW

8050 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 01/25/2025 to Sat 01/25/2025
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW

295 MW

8050 MW

DUNWODIE_345KV_7

Sun 01/26/2025 to Sun 02/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/22/2024 08:59

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_8

Sun 01/26/2025 to Sun 02/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/22/2024 08:59

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026									
CENTRAL EAST	7550 MW	<div>The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.</div>									
CENTRAL EAST - VC	3725 MW										
TOTAL EAST	6150 MW										
UPNY CONED	8050 MW										
SPR/DUN-SOUTH	4600 MW										
DYSINGER EAST	3200 MW										
MOSES SOUTH	3150 MW										
DUNWODIE-MOTTHAVN_345_72											
Sun 01/26/2025	to	Sun 02/02/2025	UPDATED by ConEd 11/22/2024 08:59				SPR/DUN-SOUTH	FWD (Import)	REV (Export)		
0001	Continuous	2200					Impacts Total Transfer Capability	800 MW			
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW			
ELBRIDGE-LAFAYTTE_345_17-LE											
Mon 01/27/2025	to	Fri 01/31/2025	ARR: 75				OSWEGO EXPORT	FWD (Import)	REV (Export)		
0700	Continuous	1730					Impacts Total Transfer Capability	0 MW			
Work scheduled by: NGrid							TTC with All Lines In Service	5250 MW			
HOPATCON-RAMAPO__500_5018											
Tue 01/28/2025	to	Sat 02/01/2025					SCH - PJ - NY	FWD (Import)	REV (Export)		
0001	Continuous	0200					Impacts Total Transfer Capability	1200 MW	1500 MW		
Work scheduled by: PJM							TTC with All Lines In Service	2600 MW	2700 MW		
HOPATCON-RAMAPO__500_5018											
Tue 01/28/2025	to	Sat 02/01/2025					UPNY CONED	FWD (Import)	REV (Export)		
0001	Continuous	0200					Impacts Total Transfer Capability	255 MW			
Work scheduled by: PJM							TTC with All Lines In Service	8050 MW			
HOPATCON-RAMAPO__500_5018											
Tue 01/28/2025	to	Sat 02/01/2025					TOTAL EAST	FWD (Import)	REV (Export)		
0001	Continuous	0200					Impacts Total Transfer Capability	-650 MW			
Work scheduled by: PJM							TTC with All Lines In Service	6150 MW			
RAMAPO__345_345_PAR3500											
Tue 01/28/2025	to	Sat 02/01/2025					SCH - PJ - NY	FWD (Import)	REV (Export)		
0001	Continuous	0200					Impacts Total Transfer Capability	50 MW	1450 MW		
Work scheduled by: PJM							TTC with All Lines In Service	2600 MW	2700 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR4500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1500 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Tue 01/28/2025 to Sat 02/01/2025
0001 Continuous 0200
Work scheduled by: PJM

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	8050 MW	

BECK__-NIAGARA_345_PA301

Tue 02/04/2025 to Tue 02/04/2025
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

PIERCBRK-FIVEMILE_345_37

Tue 02/04/2025 to Tue 02/04/2025
0900 Daily 1030
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

ROSETON_EFISHKIL_345_RFK305

Sun 02/09/2025 to Wed 02/12/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7215 MW	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026					
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.					
CENTRAL EAST - VC	3725 MW						
TOTAL EAST	6150 MW						
UPNY CONED	8050 MW						
SPR/DUN-SOUTH	4600 MW						
DYSINGER EAST	3200 MW						
MOSES SOUTH	3150 MW						
MILLWOOD-EASTVIEW_345_W82						FWD (Import)	REV (Export)
Mon 02/10/2025	to	Fri 02/14/2025			UPNY CONED	7810 MW	
0001	Continuous	2200			Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	8050 MW	
FRASER_345_FRASER SVC						FWD (Import)	REV (Export)
Mon 02/10/2025	to	Fri 02/14/2025			CENTRAL EAST - VC	3655 MW	
0700	Continuous	1500			Impacts Total Transfer Capability	70 MW	
Work scheduled by: NYSEG					TTC with All Lines In Service	3725 MW	
WOOD_ST_PLSNTVLE_345_Y86						FWD (Import)	REV (Export)
Mon 02/17/2025	to	Mon 02/17/2025			UPNY CONED	7475 MW	
0001	Continuous	0030			Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	8050 MW	
BECK__PACKARD_230_BP76						FWD (Import)	REV (Export)
Thu 02/20/2025	to	Thu 02/20/2025			SCH - OH - NY	1800 MW	1300 MW
0730	Continuous	1630			Impacts Total Transfer Capability	700 MW	550 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2500 MW	1850 MW
WOOD_ST_PLSNTVLE_345_Y86						FWD (Import)	REV (Export)
Fri 02/21/2025	to	Fri 02/21/2025			UPNY CONED	7475 MW	
0130	Continuous	0200			Impacts Total Transfer Capability	575 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	8050 MW	
BERKSHIR-ALPS_345_393						FWD (Import)	REV (Export)
Mon 02/24/2025	to	Mon 02/24/2025			SCH - NPX_1385	100 MW	100 MW
0730	Continuous	1530	ARR: 78		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026					
CENTRAL EAST	7550 MW	<div>The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.</div>					
CENTRAL EAST - VC	3725 MW						
TOTAL EAST	6150 MW						
UPNY CONED	8050 MW						
SPR/DUN-SOUTH	4600 MW						
DYSINGER EAST	3200 MW						
MOSES SOUTH	3150 MW						
BERKSHIR-ALPS___345_393						FWD (Import)	REV (Export)
Mon 02/24/2025	to	Mon 02/24/2025			SCH - NE - NY	1100 MW	1600 MW
0730	Continuous	1530	ARR: 78		Impacts Total Transfer Capability	300 MW	200 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	1800 MW	
SPRNBK_-TREMONT_345_X28						FWD (Import)	REV (Export)
Sat 03/01/2025	to	Tue 03/04/2025			SPR/DUN-SOUTH	4200 MW	
0001	Continuous	0200			Impacts Total Transfer Capability	400 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW		
RAMAPO_-BUCHAN_N_345_Y94						FWD (Import)	REV (Export)
Mon 03/03/2025	to	Sat 03/08/2025			UPNY CONED	7755 MW	
0001	Continuous	0200			Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW		
MOTTHAVN-RAINEY___345_Q11						FWD (Import)	REV (Export)
Tue 03/04/2025	to	Mon 04/14/2025			SPR/DUN-SOUTH	3800 MW	
0201	Continuous	0300			Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW		
MOSES___ADIRNDCK_230_MA1						FWD (Import)	REV (Export)
Fri 03/14/2025	to	Sat 03/29/2025			MOSES SOUTH	2300 MW	
0700	Continuous	1730			Impacts Total Transfer Capability	850 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW		
NINEMILE-CLAY___345_8						FWD (Import)	REV (Export)
Mon 03/17/2025	to	Mon 03/17/2025			OSWEGO EXPORT	5150 MW	
0001	Continuous	0100			Impacts Total Transfer Capability	100 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026				
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
SCRIBA__VOLNEY__345_20					FWD (Import)	REV (Export)
Mon 03/17/2025	to	Mon 03/17/2025		OSWEGO EXPORT	5250 MW	
0700	Daily	1900		Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
STLAWRNC-MOSES__230_L33P					FWD (Import)	REV (Export)
Mon 03/17/2025	to	Fri 03/21/2025		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
NINEMILE-CLAY__345_8					FWD (Import)	REV (Export)
Mon 03/17/2025	to	Tue 03/18/2025		OSWEGO EXPORT	5150 MW	
2130	Continuous	2300		Impacts Total Transfer Capability	100 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
ROCHESTR-PANNELL__345_RP1					FWD (Import)	REV (Export)
Mon 03/24/2025	to	Tue 03/25/2025	UPDATED by RGE 11/08/2024 10:56	DYSINGER EAST	2300 MW	
0730	Continuous	1500		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYSEG				TTC with All Lines In Service	3200 MW	
NINEMILE-CLAY__345_8					FWD (Import)	REV (Export)
Tue 03/25/2025	to	Tue 03/25/2025		OSWEGO EXPORT	5150 MW	
0200	Continuous	0300		Impacts Total Transfer Capability	100 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
ROCHESTR-PANNELL__345_RP2					FWD (Import)	REV (Export)
Wed 03/26/2025	to	Thu 03/27/2025	UPDATED by RGE 11/08/2024 10:51	DYSINGER EAST	2300 MW	
0730	Continuous	1500		Impacts Total Transfer Capability	900 MW	
Work scheduled by: RGE				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NINEMILE-CLAY___345_8

Wed 04/02/2025 to Wed 04/02/2025
1900 Continuous 2000
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NIAGARA_-DYSINGER_345_ND2

Mon 04/07/2025 to Fri 04/11/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Mon 04/07/2025 to Sat 04/12/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

RAMAPO_-BUCHAN_N_345_Y94

Sat 04/12/2025 to Sat 04/19/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SPRNBK_-TREMONT__345_X28

Mon 04/14/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026				
CENTRAL EAST	7550 MW	<div>The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.</div>				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
NIAGARA_-DYSINGER_345_ND2					FWD (Import)	REV (Export)
Mon 04/14/2025	to	Thu 04/17/2025	DYSINGER EAST	2700 MW		
0500	Continuous	1730	Impacts Total Transfer Capability	500 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW		
E13THSTA-FARRAGUT_345_45					FWD (Import)	REV (Export)
Tue 04/15/2025	to	Sun 04/20/2025	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	0200	Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW		
W49TH_ST-E13THSTA_345_M54					FWD (Import)	REV (Export)
Tue 04/15/2025	to	Sun 04/20/2025	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	0200	Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW		
MOSES__-ADIRNDCK_230_MA1					FWD (Import)	REV (Export)
Tue 04/15/2025	to	Tue 04/15/2025	MOSES SOUTH	2300 MW		
0700	Continuous	1530	Impacts Total Transfer Capability	850 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW		
LINDN_CG-LNDVFT__345_V-3022					FWD (Import)	REV (Export)
Thu 04/17/2025	to	Thu 04/17/2025	SCH - PJM_VFT	0 MW	0 MW	
1500	Continuous	1800	Impacts Total Transfer Capability	315 MW	315 MW	
Work scheduled by: PJM			TTC with All Lines In Service	315 MW	315 MW	
NIAGARA_-PACKARD_230_61					FWD (Import)	REV (Export)
Mon 04/21/2025	to	Fri 04/25/2025	SCH - OH - NY	2450 MW	1800 MW	
0500	Continuous	1900	Impacts Total Transfer Capability	50 MW	50 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2500 MW	1850 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL__CLAY__345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

1300 MW

MOSES__ADIRNDCK_230_MA2

Tue 04/22/2025 to Tue 04/22/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2300 MW

MARCY__765_345_AT1

Fri 04/25/2025 to Fri 04/25/2025
0500 Continuous 1730
Work scheduled by: NYPA ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1750 MW

MARCY__765_345_AT2

Sat 04/26/2025 to Sat 04/26/2025
0500 Continuous 1730
Work scheduled by: NYPA ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1700 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

8015 MW

PANNELL__CLAY__345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

1300 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 05/06/2025 to Sat 05/10/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Tue 05/06/2025 to Thu 05/29/2025
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

W49TH_ST_345KV_6

Tue 05/06/2025 to Tue 05/06/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Tue 05/06/2025 to Sat 05/10/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

WOOD_ST-PLSNTVLE_345_Y87

Wed 05/07/2025 to Fri 05/09/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7470 MW	
Impacts Total Transfer Capability	580 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
<hr/>					
DUNWODIE_345KV_6				FWD (Import)	REV (Export)
Fri 05/09/2025	to	Fri 05/09/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
<hr/>					
DUNWODIE_345KV_8				FWD (Import)	REV (Export)
Fri 05/09/2025	to	Fri 05/09/2025	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
<hr/>					
W49TH_ST_345KV_6				FWD (Import)	REV (Export)
Sat 05/10/2025	to	Sat 05/10/2025	SCH - PJM_HTP	300 MW	
0130	Continuous	0200	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
<hr/>					
DUNWODIE_345KV_6				FWD (Import)	REV (Export)
Sun 05/11/2025	to	Sun 05/11/2025	SPR/DUN-SOUTH	3800 MW	
1830	Continuous	1900	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
<hr/>					
DUNWODIE_345KV_8				FWD (Import)	REV (Export)
Sun 05/11/2025	to	Sun 05/11/2025	SPR/DUN-SOUTH	3800 MW	
1830	Continuous	1900	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
<hr/>					
NEPTUNE_DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 05/12/2025	to	Fri 05/16/2025		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
SAND_BAR-PLATSBRG_115_PV20					FWD (Import)	REV (Export)
Mon 07/07/2025	to	Fri 07/11/2025		SCH - NE - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
SAND_BAR-PLATSBRG_115_PV20					FWD (Import)	REV (Export)
Mon 07/07/2025	to	Fri 07/11/2025		CENTRAL EAST - VC	3625 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	100 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
NIAGARA_345_230_AT4					FWD (Import)	REV (Export)
Tue 07/08/2025	to	Tue 07/08/2025		SCH - OH - NY	1200 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	1600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits			Wednesday, December 18, 2024 to Wednesday, June 17, 2026			
CENTRAL EAST	7550 MW		The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Tue 09/02/2025	to	Mon 09/15/2025	DYSINGER EAST	2850 MW		
0500	Continuous	2100	Impacts Total Transfer Capability	350 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW		
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Mon 09/08/2025	to	Mon 09/08/2025	STATEN ISLAND			
0301	Continuous	0330	Impacts Total Transfer Capability			
Work scheduled by: ConEd			TTC with All Lines In Service			
CLAY__-EDIC__345_2-15					FWD (Import)	REV (Export)
Mon 09/08/2025	to	Fri 09/12/2025	OSWEGO EXPORT	4850 MW		
0700	Continuous	1530	Impacts Total Transfer Capability	400 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW		
MOSES__-ADIRNDCK_230_MA1					FWD (Import)	REV (Export)
Tue 09/09/2025	to	Sun 10/12/2025	MOSES SOUTH	2100 MW		
0700	Continuous	1730	Impacts Total Transfer Capability	1050 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW		
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Tue 09/09/2025	to	Tue 09/09/2025	STATEN ISLAND			
2330	Continuous	2359	Impacts Total Transfer Capability			
Work scheduled by: ConEd			TTC with All Lines In Service			
DUNWODIE_345KV_4					FWD (Import)	REV (Export)
Sat 09/13/2025	to	Sun 09/14/2025	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	2200	Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-SHORE_RD_345_Y50

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK 1

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Sat 09/13/2025 to Sun 09/14/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 11/08/2024 12:36

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SPRNBRK_345KV_RNS4

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBRK_-W49TH_ST_345_M52

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026				
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
W49TH_ST_345KV_5					FWD (Import)	REV (Export)
Mon 09/15/2025	to	Mon 09/15/2025	SCH - PJM_HTP	460 MW		
0001	Continuous	0030	Impacts Total Transfer Capability	200 MW		
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW		
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Mon 09/15/2025	to	Mon 09/15/2025	STATEN ISLAND			
0230	Continuous	0300	Impacts Total Transfer Capability			
Work scheduled by: ConEd			TTC with All Lines In Service			
ADIRNDCK-PORTER__230_12					FWD (Import)	REV (Export)
Mon 09/15/2025	to	Sun 10/12/2025	MOSES SOUTH	2100 MW		
0600	Continuous	1700	Impacts Total Transfer Capability	1050 MW		
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW		
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Tue 09/16/2025	to	Tue 10/28/2025	DYSINGER EAST	2850 MW		
0500	Continuous	1900	Impacts Total Transfer Capability	350 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW		
MARCY__FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 09/22/2025	to	Mon 10/06/2025	CENTRAL EAST - VC	3225 MW		
0700	Continuous	1730	Impacts Total Transfer Capability	500 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW		
PANNELL_-CLAY__345_1					FWD (Import)	REV (Export)
Mon 09/29/2025	to	Fri 10/03/2025	WEST CENTRAL	1300 MW		
0700	Continuous	1530	Impacts Total Transfer Capability	950 MW		
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Thu 10/02/2025 to Thu 10/02/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

PANNELL-CLAY___345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1300 MW

950 MW

2250 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
REV (Export) 1050 MW
3150 MW

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3335 MW**
REV (Export) 390 MW
3725 MW

SPRNBK_-TREMONT_345_X28

Mon 10/27/2025 to Fri 10/31/2025
0001 Continuous 1800
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4200 MW**
REV (Export) 400 MW
4600 MW

MARION_-FARRAGUT_345_C3403

Sat 11/01/2025 to Mon 11/03/2025
0001 Continuous 0300
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
REV (Export) 0 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
REV (Export) 0 MW
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1550 MW**
REV (Export) 1600 MW
3150 MW

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5				FWD (Import)	REV (Export)
Sat 01/17/2026	to	Sat 01/17/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>	STATEN ISLAND	
0301	Continuous	0330		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, December 18, 2024 to Wednesday, June 17, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Fri 03/13/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

GOETHALS_345KV_5

Sat 04/25/2026 to Sat 04/25/2026
2330 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

GOETHALS_345KV_5

Mon 04/27/2026 to Mon 04/27/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 07/10/2024 16:09

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Wednesday, December 18, 2024 to Wednesday, June 17, 2026				
CENTRAL EAST	7550 MW	<div>The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.</div>				
CENTRAL EAST - VC	3725 MW					
TOTAL EAST	6150 MW					
UPNY CONED	8050 MW					
SPR/DUN-SOUTH	4600 MW					
DYSINGER EAST	3200 MW					
MOSES SOUTH	3150 MW					
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Tue 05/05/2026	to	Tue 05/05/2026	<u>UPDATED by ConEd 07/10/2024 16:09</u>		STATEN ISLAND	
0230	Continuous	0300			Impacts Total Transfer Capability	
Work scheduled by: ConEd					TTC with All Lines In Service	
NEPTUNE_DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					660 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			375 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					285 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			375 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					285 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026			SCH - PJM_NEPTUNE	
0600	Continuous	1600			0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	
					660 MW	
Work scheduled by: LI					TTC with All Lines In Service	
					660 MW	