

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Monday, February 3, 2025 to Sunday, August 2, 2026			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	6150 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
NEWBRDGE-DUFFYAVE_345_501					FWD (Import) REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
DYSINGER-STA_255_345_DH1					FWD (Import) REV (Export)
Tue 05/12/2026	to	Mon 05/25/2026	DYSINGER EAST	2850 MW	
0500	Continuous	2100	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	