

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 05/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 05/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 05/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW 2400 MW
200 MW 300 MW
2600 MW 2700 MW

MARCY___345KV_CSC

Sat 06/15/2024 to Sat 05/24/2025
0001 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 06/11/2024 15:44

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

MARCY___765_345_AT1

Mon 10/14/2024 to Sat 03/01/2025
2110 Continuous 2359
Work scheduled by: NYPA

EXT FORCED by NYPA 02/07/2025 13:20

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

SCH-IMO-NYISO_LIMIT_1900

Fri 11/01/2024 to Wed 04/30/2025
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
300 MW
2500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Fri 11/08/2024 to Thu 02/13/2025
1113 Continuous 0800
Work scheduled by: PJM

UPDATED by NGrid 02/12/2025 14:44

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Fri 01/03/2025 to Tue 02/18/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 02/11/2025 09:35

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
360 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Fri 01/03/2025 to Tue 02/18/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 02/11/2025 09:35

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 01/22/2025 to Sat 03/15/2025
0721 Continuous 2359
Work scheduled by: ConEd

EXTENDED by ConEd 01/22/2025 15:57

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK 1

Wed 01/22/2025 to Sat 03/15/2025
0721 Continuous 2359
Work scheduled by: ConEd

EXTENDED by ConEd 01/22/2025 15:57

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1350 MW
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Wed 01/22/2025 to Sat 03/15/2025
0721 Continuous 2359
Work scheduled by: ConEd

EXTENDED by ConEd 01/22/2025 15:57

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Thu 01/23/2025 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 01/17/2025 09:10

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

OSWEGO_COMPLEX_AVR_O/S

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3640 MW
85 MW
3725 MW

ROSETON_EFISHKIL_345_RFK305

Sun 02/09/2025 to Wed 02/12/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7215 MW
835 MW
8050 MW

FRASER__345_FRASER SVC

Mon 02/10/2025 to Fri 02/14/2025
0700 Continuous 1500
Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3655 MW
70 MW
3725 MW

MOSES__ADIRNDCK_230_MA2

Wed 02/12/2025 to Wed 02/12/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

BERKSHIR-ALPS__345_393

Wed 02/12/2025 to Wed 02/12/2025
0730 Continuous 1530
Work scheduled by: NGrid

UPDATED by ISONE 02/07/2025 15:20

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
60 MW 60 MW
100 MW 100 MW
160 MW 160 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NPX_1385_LIMIT_50

Wed 02/12/2025 to Wed 02/12/2025
 0730 Continuous 1530
 Work scheduled by: NGrid

UPDATED by ISONE 02/07/2025 15:20

SCH - NPX_1385
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
50 MW
 110 MW
 160 MW

S.RIPLEY-DUNKIRK_230_68

Thu 02/13/2025 to Fri 02/14/2025
 0801 Continuous 1800
 Work scheduled by: NGrid

UPDATED by NGrid 02/12/2025 14:50

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_6

Sat 02/15/2025 to Sat 02/15/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

DUNWODIE_345KV_8

Sat 02/15/2025 to Sat 02/15/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

WOOD_ST_PLSNTVLE_345_Y87

Sat 02/15/2025 to Sat 02/15/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
 580 MW
 8050 MW

DUNWODIE_345KV_6

Sat 02/15/2025 to Sat 02/15/2025
 2130 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 02/24/2025 to Tue 02/25/2025
0530 Continuous 1630
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **100 MW**
179 MW
279 MW

WOOD_ST_PLSNTVLE_345_Y87

Tue 02/25/2025 to Thu 02/27/2025
0001 Continuous 1700
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7470 MW**
580 MW
8050 MW

BECK__-NIAGARA_230_PA27

Wed 02/26/2025 to Thu 02/27/2025
0800 Continuous 1430
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2050 MW**
450 MW
2500 MW

SPRNBK_-TREMONT_345_X28

Fri 02/28/2025 to Tue 03/04/2025
0001 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 12/24/2024 09:22

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4200 MW**
400 MW
4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 03/03/2025 to Sat 03/08/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7755 MW**
295 MW
8050 MW

ALCOA_PA_115KV_R8105

Mon 03/03/2025 to Fri 03/07/2025
0500 Continuous 1800
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3100 MW**
50 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1

Mon 03/24/2025 to Tue 03/25/2025
0730 Continuous 1500
Work scheduled by: NYSEG

UPDATED by RGE 11/08/2024 10:56

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

ROCHESTR-PANNELL_345_RP2

Wed 03/26/2025 to Thu 03/27/2025
0730 Continuous 1500
Work scheduled by: RGE

UPDATED by RGE 11/08/2024 10:51

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

NIAGARA -ROBNSNRD_230_64

Fri 03/28/2025 to Fri 03/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY_-N.SCTLND_345_18

Mon 03/31/2025 to Sun 04/06/2025
0600 Continuous 2000
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

BERKSHIR-ALPS_345_393

Mon 03/31/2025 to Mon 03/31/2025
0700 Continuous 1600
Work scheduled by: NGrid

UPDATED by ISONE 01/23/2025 14:29

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
60 MW **60 MW**
100 MW 100 MW
160 MW 160 MW

BERKSHIR-ALPS_345_393

Mon 03/31/2025 to Mon 03/31/2025
0700 Continuous 1600
Work scheduled by: NGrid

UPDATED by ISONE 01/23/2025 14:29

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW **1600 MW**
400 MW 200 MW
1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 04/14/2025 to Fri 04/18/2025
0500 Continuous 1730
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2700 MW	
500 MW	
3200 MW	

LINDN_CG-LNDVFT__345_V-3022

Mon 04/14/2025 to Sat 04/19/2025
0800 Continuous 1500
Work scheduled by: PJM

UPDATED by PJM 01/28/2025 14:45

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

E13THSTA-FARRAGUT_345_45

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

W49TH_ST-E13THSTA_345_M54

Tue 04/15/2025 to Sun 04/20/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

MOSES__-ADIRNDCK_230_MA1

Tue 04/15/2025 to Tue 04/15/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
850 MW	
3150 MW	

NIAGARA_-PACKARD_230_61

Mon 04/21/2025 to Fri 04/25/2025
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2450 MW	1800 MW
50 MW	50 MW
2500 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC___GORDONRD_345_14

Mon 04/21/2025 to Fri 05/16/2025
0700 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2770 MW**
REV (Export) 955 MW
3725 MW

PANNELL_-CLAY___345_1

Mon 04/21/2025 to Fri 04/25/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1300 MW**
REV (Export) 950 MW
2250 MW

PRINCTWN-N.SCTLND_345_362

Mon 04/21/2025 to Mon 04/21/2025
0830 Continuous 1100
Work scheduled by: NGrid
UPDATED by NGrid 02/11/2025 15:56

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3640 MW**
REV (Export) 85 MW
3725 MW

PRINCTWN-N.SCTLND_345_361

Mon 04/21/2025 to Mon 04/21/2025
1200 Continuous 1430
Work scheduled by: NGrid
UPDATED by NGrid 02/11/2025 15:56

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3640 MW**
REV (Export) 85 MW
3725 MW

CEDARS_-ROSEMNTA_115_1/11

Tue 04/22/2025 to Thu 04/24/2025
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **95 MW**
REV (Export) **100 MW**
184 MW 0 MW
279 MW 100 MW

DENNISON-ROSEMNTA_115_1/11

Tue 04/22/2025 to Thu 04/24/2025
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **95 MW**
REV (Export) **100 MW**
184 MW 0 MW
279 MW 100 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Tue 04/22/2025 to Tue 04/22/2025
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
850 MW
3150 MW
REV (Export)

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 04/22/2025 to Thu 04/24/2025
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **80 MW**
199 MW
279 MW
REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Thu 04/24/2025 to Thu 04/24/2025
1500 Continuous 1800
Work scheduled by: PJM
UPDATED by PJM 01/28/2025 14:45

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
315 MW
315 MW
REV (Export) **0 MW**
315 MW

BECK__-NIAGARA_345_PA302

Fri 04/25/2025 to Fri 04/25/2025
0500 Continuous 1700
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1150 MW**
1350 MW
2500 MW
REV (Export) **1000 MW**
850 MW
1850 MW

MARCY__765_345_AT1

Fri 04/25/2025 to Fri 04/25/2025
0500 Continuous 1730
Work scheduled by: NYPA
ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1750 MW**
1400 MW
3150 MW
REV (Export)

MARCY__765_345_AT2

Sat 04/26/2025 to Sat 04/26/2025
0500 Continuous 1730
Work scheduled by: NYPA
ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1700 MW**
1450 MW
3150 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Mon 04/28/2025 to Tue 04/29/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

CEDARS_-ROSEMNTA_115_1/11

Mon 04/28/2025 to Tue 04/29/2025
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	95 MW	100 MW
Impacts Total Transfer Capability	184 MW	0 MW
TTC with All Lines In Service	279 MW	100 MW

DENNISON-ROSEMNTA_115_1/11

Mon 04/28/2025 to Tue 04/29/2025
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	95 MW	100 MW
Impacts Total Transfer Capability	184 MW	0 MW
TTC with All Lines In Service	279 MW	100 MW

PANNELL_-CLAY___345_2

Mon 04/28/2025 to Fri 05/02/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 04/28/2025 to Tue 04/29/2025
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	80 MW	
Impacts Total Transfer Capability	199 MW	
TTC with All Lines In Service	279 MW	

BECK_-PACKARD_230_BP76

Tue 04/29/2025 to Tue 04/29/2025
0800 Continuous 1530
Work scheduled by: NGrid

SCH - OH - NY	FWD (Import)	REV (Export)
	1800 MW	1300 MW
Impacts Total Transfer Capability	700 MW	550 MW
TTC with All Lines In Service	2500 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CEDARS_-ROSEMNTB_115_2/22

Wed 04/30/2025 to Thu 05/01/2025
0700 Continuous 1600
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	184 MW	0 MW
TTC with All Lines In Service	279 MW	100 MW

DENNISON-ROSEMNTB_115_2/22

Wed 04/30/2025 to Thu 05/01/2025
0700 Continuous 1600
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	184 MW	0 MW
TTC with All Lines In Service	279 MW	100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 04/30/2025 to Thu 05/01/2025
0700 Continuous 1600
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	80 MW	
Impacts Total Transfer Capability	199 MW	
TTC with All Lines In Service	279 MW	

NIAGARA_-PACKARD_230_62

Wed 04/30/2025 to Wed 04/30/2025
0800 Continuous 1530
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	2000 MW	1800 MW
Impacts Total Transfer Capability	500 MW	50 MW
TTC with All Lines In Service	2500 MW	1850 MW

SHOR_NPX-SHOREHAM_138_CSC

Sat 05/03/2025 to Fri 05/09/2025
0700 Continuous 1900
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

DUNWODIE_345KV_5

Sun 05/04/2025 to Mon 05/05/2025
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y87

Wed 05/07/2025 to Fri 05/09/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_6

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_8

Fri 05/09/2025 to Fri 05/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Sat 05/10/2025 to Sat 05/10/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_6

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_8

Sun 05/11/2025 to Sun 05/11/2025
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, February 12, 2025 to Tuesday, August 11, 2026

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
Impacts Total Transfer Capability 375 MW
TTC with All Lines In Service 285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
Impacts Total Transfer Capability 375 MW
TTC with All Lines In Service 285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Mon 11/24/2025
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 3335 MW
TTC with All Lines In Service 390 MW
3725 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 10/24/2025 to Fri 10/24/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability 7755 MW
TTC with All Lines In Service 295 MW
8050 MW

