

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

OSWEGO_COMPLEX_AVR_O/S

FWD (Import) REV (Export)

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

3640 MW
85 MW
3725 MW

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Sun 11/23/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Sun 11/23/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER___345_398

Wed 02/12/2025 to Sun 11/23/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER___345_398

Wed 02/12/2025 to Sun 11/23/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-HQ_CEDARS_LIMIT_40

Tue 06/03/2025 to Fri 08/01/2025
0001 Continuous 0000
Work scheduled by: HQ

FORCED by HQ 06/02/2025 15:40

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

40 MW
60 MW
100 MW

SCH-NYISO-HQ_LIMIT_700

Sat 06/28/2025 to Thu 07/10/2025
0001 Continuous 2359
Work scheduled by: HQ

FORCED by HQ 06/27/2025 15:36

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

700 MW
300 MW
1000 MW

SPRNBK_-TREMONT_345_X28

Thu 07/03/2025 to Sun 07/06/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

4200 MW
400 MW
4600 MW

S.RIPLEY-DUNKIRK_230_68

Wed 07/09/2025 to Fri 07/11/2025
0700 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Wed 07/09/2025 to Sun 07/13/2025
0700 Continuous 1700
Work scheduled by: NYPA

EXTENDED by NYPA 05/21/2025 13:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Wed 07/09/2025 to Sun 07/13/2025
0700 Continuous 1700
Work scheduled by: NYPA

EXTENDED by NYPA 05/21/2025 13:11

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

HOMRC_NY-MAINS_NY_345_47

Wed 07/09/2025 to Fri 07/11/2025
0900 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

CHAT_DC_GC1

Thu 07/10/2025 to Thu 07/10/2025
0400 Continuous 0500
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW
300 MW
3150 MW

CHAT_DC_GC1

Thu 07/10/2025 to Thu 07/10/2025
0400 Continuous 0500
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW
500 MW
1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Thu 07/10/2025 to Thu 07/10/2025
0400 0500
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2550 MW
600 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 , CHAT_DC_GC2

Thu 07/10/2025 to Thu 07/10/2025
0400 0500
Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Thu 07/10/2025 to Thu 07/10/2025
0400 Continuous 0500
Work scheduled by: HQ

MOSES SOUTH	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Thu 07/10/2025 to Thu 07/10/2025
0400 Continuous 0500
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

SCH-HQ-NYISO_LIMIT_1200

Thu 07/10/2025 to Thu 07/10/2025
0400 Continuous 0500
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
	1200 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	1500 MW	

HOMRC_NY-MAINS_NY_345_47

Mon 07/14/2025 to Fri 07/18/2025
0800 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DYSINGER-STA_255_345_DH2

Tue 07/15/2025 to Mon 08/04/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Mon 07/21/2025 to Fri 07/25/2025
0800 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-HQ_LIMIT_0

Fri 07/25/2025 to Fri 07/25/2025
0500 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
1000 MW
1000 MW

HOMRC_NY-MAINS_NY_345_47

Mon 07/28/2025 to Fri 08/01/2025
0800 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 08/04/2025 to Fri 08/08/2025
0700 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYPA 03/13/2025 13:53

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 08/04/2025 to Fri 08/08/2025
0700 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYPA 03/13/2025 13:53

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

HOMRC_NY-MAINS_NY_345_47

Mon 08/04/2025 to Fri 08/08/2025
0800 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA301

Tue 08/05/2025 to Fri 08/08/2025
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1000 MW	850 MW
1000 MW	750 MW
2000 MW	1600 MW

EDIC__-FRASER_345_EF24-40

Mon 08/11/2025 to Fri 08/15/2025
0830 Continuous 1400
Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3225 MW	
500 MW	
3725 MW	

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

MOSES__-ADIRNDCK_230_MA1

Tue 09/02/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2025 13:57

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

MARCY__-N.SCTLND_345_18

Wed 09/03/2025 to Wed 09/03/2025
0830 Continuous 1130
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2665 MW	
1060 MW	
3725 MW	

W49TH_ST_345KV_6

Fri 09/05/2025 to Fri 09/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 09/05/2025 to Fri 09/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

310 MW

660 MW

W49TH_ST_345KV_6

Fri 09/05/2025 to Fri 09/05/2025
2130 Continuous 2200
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST_345KV_8

Fri 09/05/2025 to Fri 09/05/2025
2130 Continuous 2200
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

310 MW

660 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMRC_NY-MAINS_NY_345_47

Mon 09/08/2025 to Mon 10/06/2025
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

GORDONRD-ROTTRDAM_230_30

Tue 09/09/2025 to Wed 09/10/2025
0830 Continuous 1430
Work scheduled by: NGrid

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

3690 MW

35 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Fri 09/12/2025 to Fri 09/12/2025
0800 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_1000

Fri 09/12/2025 to Sat 09/13/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Sat 09/13/2025 to Sat 09/13/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_1000

Sat 09/13/2025 to Sun 09/14/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Sun 09/14/2025 to Sun 09/14/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_1000

Sun 09/14/2025 to Mon 09/15/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Mon 09/15/2025 to Mon 09/15/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/15/2025 to Wed 09/17/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

UPDATED by ConEd 06/18/2025 12:30

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
 295 MW
 8050 MW

SPRNBK_345KV_RNS4

Mon 09/15/2025 to Thu 10/02/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
 1400 MW
 4600 MW

SPRNBK_-W49TH_ST_345_M52

Mon 09/15/2025 to Thu 10/02/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
 1400 MW
 4600 MW

W49TH_ST_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
 200 MW
 660 MW

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
 0230 Continuous 0300
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

MARCY__345KV_CSC

Mon 09/15/2025 to Wed 09/24/2025
0600 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR__138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385		
0700		1500	Impacts Total Transfer Capability		
Work scheduled by:			TTC with All Lines In Service		
LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR__138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385		
0700		1500	Impacts Total Transfer Capability		
Work scheduled by:			TTC with All Lines In Service		
NRTH1385-NOR HBR__138_601				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NOR HBR__138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NOR HBR__138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NORHBR__138_601 , NRTH1385-NORHBR__138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	0 MW	0 MW
0700		1500	Impacts Total Transfer Capability	125 MW	125 MW
Work scheduled by:			TTC with All Lines In Service	125 MW	125 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NRTHPORT_138_NNC

Mon 09/15/2025 to Fri 10/10/2025
0700 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

SCH-NE-NYISO_LIMIT_900

Mon 09/15/2025 to Mon 09/15/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
	1100 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_1000

Mon 09/15/2025 to Tue 09/16/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
	1200 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	1400 MW	

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Tue 09/16/2025 to Tue 09/16/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_1000

Tue 09/16/2025 to Wed 09/17/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 09/17/2025 to Wed 09/17/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_1000

Wed 09/17/2025 to Thu 09/18/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

RAMAPO_-BUCHAN_N_345_Y94

Thu 09/18/2025 to Sat 09/20/2025
0001 Continuous 0259
Work scheduled by: ConEd

EXTENDED by ConEd 06/12/2025 10:19

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

SCH-NE-NYISO_LIMIT_900

Thu 09/18/2025 to Thu 09/18/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Thu 09/18/2025 to Fri 09/19/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Fri 09/19/2025 to Fri 09/19/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_1000

Fri 09/19/2025 to Sat 09/20/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Sat 09/20/2025 to Sat 09/20/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_1000

Sat 09/20/2025 to Sun 09/21/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Sun 09/21/2025 to Sun 09/21/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Sun 09/21/2025 to Mon 09/22/2025
 2300 Daily 0659
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
 200 MW
 1400 MW

WOOD_ST_PLSNTVLE_345_Y86

Mon 09/22/2025 to Fri 09/26/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
7475 MW
 575 MW
 8050 MW

SCH-NE-NYISO_LIMIT_900

Mon 09/22/2025 to Mon 09/22/2025
 0700 Daily 2259
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
 300 MW
 1400 MW

SCH-NE-NYISO_LIMIT_1000

Mon 09/22/2025 to Tue 09/23/2025
 2300 Daily 0659
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
 200 MW
 1400 MW

SCH-NE-NYISO_LIMIT_900

Tue 09/23/2025 to Tue 09/23/2025
 0700 Daily 2259
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
 300 MW
 1400 MW

SCH-NE-NYISO_LIMIT_1000

Tue 09/23/2025 to Wed 09/24/2025
 2300 Daily 0659
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
 200 MW
 1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Wed 09/24/2025 to Wed 09/24/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_1000

Wed 09/24/2025 to Thu 09/25/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

MARCY_-FRASANNX_345_UCC2-41

Thu 09/25/2025 to Sat 10/11/2025
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

SCH-NE-NYISO_LIMIT_900

Thu 09/25/2025 to Thu 09/25/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_1000

Thu 09/25/2025 to Fri 09/26/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Fri 09/26/2025 to Fri 09/26/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Fri 09/26/2025 to Sat 09/27/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Sat 09/27/2025 to Sat 09/27/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Sat 09/27/2025 to Sun 09/28/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Sun 09/28/2025 to Sun 09/28/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Sun 09/28/2025 to Mon 09/29/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

PANNELL_CLAY_345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Mon 09/29/2025 to Mon 09/29/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Mon 09/29/2025 to Tue 09/30/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Tue 09/30/2025 to Tue 09/30/2025
0700 Daily 0800
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

DUNWODIE_345KV_6

Wed 10/01/2025 to Sat 10/04/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Wed 10/01/2025 to Sat 10/04/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST_345KV_5

Thu 10/02/2025 to Thu 10/02/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL__CLAY__345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1300 MW**
950 MW
2250 MW

ROCHESTR-PANNELL_345_RP2

Mon 10/06/2025 to Wed 10/08/2025
0730 Continuous 1500
Work scheduled by: RGE

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
900 MW
3200 MW

MILLWOOD-EASTVIEW_345_W85

Fri 10/10/2025 to Sun 10/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

SPRNBK_345KV_RNS3

Fri 10/10/2025 to Fri 10/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

DUNWODIE_345KV_3

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

DUNWODIE_345KV_5

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Mon 10/13/2025 to Tue 10/14/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

MOSES__ADIRNDCK_230_MA2

Mon 10/13/2025 to Sat 11/15/2025
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:57

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_5

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

MARCY__765_345_AT2

Wed 10/15/2025 to Wed 10/15/2025
0500 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 04/22/2025 12:32

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Sun 10/19/2025 to Sun 10/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Wed 10/22/2025 to Thu 10/23/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
 0001 0200
 Work scheduled by:

SCH - PJ - NY	FWD (Import)	REV (Export)
	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	2200 MW	1200 MW

LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
 0001 Continuous 0200 EXTENDED by ConEd 05/27/2025 11:13
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
 0001 0200
 Work scheduled by:

SCH - PJ - NY	FWD (Import)	REV (Export)
	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	2200 MW	1200 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
 0001 0200
 Work scheduled by:

SCH - PJ - NY	FWD (Import)	REV (Export)
	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	2200 MW	1200 MW

LONG_MTN-CRICKVLY_345_398

Thu 10/23/2025 to Fri 11/21/2025
 0001 Continuous 2300 RETURNED by NYISO 05/30/2025 15:28
 Work scheduled by: ConEd

SCH - NPX_1385	FWD (Import)	REV (Export)
	25 MW	25 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	125 MW	125 MW

LONG_MTN-CRICKVLY_345_398

Thu 10/23/2025 to Fri 11/21/2025
 0001 Continuous 2300 RETURNED by NYISO 05/30/2025 15:28
 Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	800 MW	1200 MW
Impacts Total Transfer Capability	600 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__BUCHAN_N_345_Y94

Fri 10/24/2025 to Fri 10/24/2025
 0001 Continuous 0030
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability 7755 MW
 TTC with All Lines In Service 295 MW
 8050 MW

FWD (Import) REV (Export)

SPRNBK_-TREMONT_345_X28

Sat 10/25/2025 to Sun 10/26/2025
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 4200 MW
 TTC with All Lines In Service 400 MW
 4600 MW

FWD (Import) REV (Export)

RAMAPO__BUCHAN_N_345_Y94

Sat 10/25/2025 to Sat 10/25/2025
 0130 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability 7755 MW
 TTC with All Lines In Service 295 MW
 8050 MW

FWD (Import) REV (Export)

SPRNBK_-TREMONT_345_X28

Mon 10/27/2025 to Fri 10/31/2025
 0001 Continuous 1800
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 4200 MW
 TTC with All Lines In Service 400 MW
 4600 MW

FWD (Import) REV (Export)

BECK__-NIAGARA_345_PA302

Tue 10/28/2025 to Tue 10/28/2025
 0800 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 850 MW
 1000 MW
 750 MW
 2000 MW
 1600 MW

FWD (Import) REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Mon 11/03/2025 to Thu 11/06/2025
 0800 Continuous 1500
 Work scheduled by: PJM

SCH - PJM_VFT
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 315 MW
 315 MW
 315 MW
 315 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Wed 11/05/2025 to Tue 12/16/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

E13THSTA-FARRAGUT_345_45

Wed 11/05/2025 to Wed 11/05/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LINDN_CG-LNDVFT__345_V-3022

Thu 11/13/2025 to Thu 11/13/2025
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA_-MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	90 MW	
TTC with All Lines In Service	189 MW	
	279 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	850 MW	0 MW
TTC with All Lines In Service	650 MW	1000 MW
	1500 MW	1000 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 11/17/2025 to Mon 11/17/2025
0201 Continuous 0230
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	7755 MW	
TTC with All Lines In Service	295 MW	
	8050 MW	

RAMAPO_-BUCHAN_N_345_Y94

Tue 11/18/2025 to Tue 11/18/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	7755 MW	
TTC with All Lines In Service	295 MW	
	8050 MW	

MILLWOOD-EASTVIEW_345_W82

Wed 12/10/2025 to Fri 12/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	7810 MW	
TTC with All Lines In Service	240 MW	
	8050 MW	

SPRNBK_345KV_RNS4

Wed 12/10/2025 to Wed 12/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3200 MW	
TTC with All Lines In Service	1400 MW	
	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Fri 12/19/2025 to Fri 12/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Wed 01/07/2026 to Fri 01/09/2026
0301 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

UNIONDHB_345_138_AT1

Thu 01/22/2026 to Sun 01/25/2026
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

UNIONDHB_345_138_AT2

Thu 01/22/2026 to Sun 01/25/2026
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

E13THSTA-FARRAGUT_345_46

Sat 01/31/2026 to Thu 02/05/2026
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY__N.SCTLND_345_18

Mon 02/09/2026 to Fri 02/13/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
2665 MW
Impacts Total Transfer Capability 1060 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Thu 02/12/2026 to Thu 02/12/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2700 MW**
REV (Export) 500 MW
3200 MW

DUNWODIE_345KV_7

Sun 03/01/2026 to Sun 03/01/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export) 800 MW
4600 MW

DUNWODIE_345KV_8

Sun 03/01/2026 to Sun 03/01/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export) 800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_72

Sun 03/01/2026 to Mon 04/13/2026
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export) 800 MW
4600 MW

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Sun 03/15/2026
0500 Continuous 1900
Work scheduled by: NYPA
EXTENDED by NYPA 06/17/2025 15:09

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
REV (Export) 350 MW
3200 MW

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
REV (Export) 350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

DUNWODIE_345KV_7

Mon 04/13/2026 to Mon 04/13/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Mon 04/13/2026 to Mon 04/13/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

ROSETON_EFISHKIL_345_RFK305

Mon 04/13/2026 to Fri 04/24/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7215 MW
835 MW
8050 MW

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

GOETHALS_345KV_5

Fri 05/01/2026 to Thu 05/07/2026
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 03/04/2025 07:30

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Sat 05/02/2026 to Mon 05/11/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

INGHAM_C_115_115_PAR 2

Mon 05/04/2026 to Fri 05/22/2026
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3605 MW	
120 MW	
3725 MW	

MARCY_-FRASANNX_345_UCC2-41

Mon 05/04/2026 to Fri 05/08/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3225 MW	
500 MW	
3725 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Mon 05/25/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

400 MW

1600 MW

MARCY__345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MOTTHAVN-RAINEY__345_Q12

Tue 09/15/2026 to Sun 10/25/2026
0201 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MARCY___FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

PANNELL_-CLAY___345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

PANNELL_-CLAY___345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 3, 2025 to Saturday, January 2, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

EDIC__FRASER_345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW