

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

OSWEGO_COMPLEX_AVR_O/S

FWD (Import) REV (Export)

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

3640 MW
85 MW
3725 MW

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Sun 11/23/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Sun 11/23/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER___345_398

Wed 02/12/2025 to Sun 11/23/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER___345_398

Wed 02/12/2025 to Sun 11/23/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 05/27/2025 11:59

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-HQ_CEDARS_LIMIT_40

Tue 06/03/2025 to Fri 08/01/2025
0001 Continuous 0000
Work scheduled by: HQ

FORCED by HQ 06/02/2025 15:40

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

40 MW
60 MW
100 MW

SCH-NYISO-HQ_LIMIT_700

Sat 06/28/2025 to Thu 07/10/2025
0001 Continuous 2359
Work scheduled by: HQ

FORCED by HQ 06/27/2025 15:36

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

700 MW
300 MW
1000 MW

SAND_BAR-PLATSBRG_115_PV20

Wed 07/09/2025 to Mon 07/14/2025
0700 Continuous 1700
Work scheduled by: NYPA

EXTENDED by NYPA 05/21/2025 13:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Wed 07/09/2025 to Mon 07/14/2025
0700 Continuous 1700
Work scheduled by: NYPA

EXTENDED by NYPA 05/21/2025 13:11

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Monday, July 7, 2025 to Wednesday, January 6, 2027			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	7550 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
CHAT_DC_GC1				FWD (Import)	REV (Export)
Thu 07/10/2025	to	Thu 07/10/2025	MOSES SOUTH	2850 MW	
0400	Continuous	0500	Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ			TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1				FWD (Import)	REV (Export)
Thu 07/10/2025	to	Thu 07/10/2025	SCH - HQ - NY	500 MW	
0400	Continuous	0500	Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ			TTC with All Lines In Service	1000 MW	
CHAT_DC_GC1 , CHAT_DC_GC2				FWD (Import)	REV (Export)
Thu 07/10/2025	to	Thu 07/10/2025	MOSES SOUTH	2550 MW	
0400		0500	Impacts Total Transfer Capability	600 MW	
Work scheduled by:			TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1 , CHAT_DC_GC2				FWD (Import)	REV (Export)
Thu 07/10/2025	to	Thu 07/10/2025	SCH - HQ - NY	1370 MW	0 MW
0400		0500	Impacts Total Transfer Capability	130 MW	1000 MW
Work scheduled by:			TTC with All Lines In Service	1500 MW	1000 MW
CHAT_DC_GC2				FWD (Import)	REV (Export)
Thu 07/10/2025	to	Thu 07/10/2025	MOSES SOUTH	2850 MW	
0400	Continuous	0500	Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ			TTC with All Lines In Service	3150 MW	
CHAT_DC_GC2				FWD (Import)	REV (Export)
Thu 07/10/2025	to	Thu 07/10/2025	SCH - HQ - NY	500 MW	
0400	Continuous	0500	Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ			TTC with All Lines In Service	1000 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1200

Thu 07/10/2025 to Thu 07/10/2025
0400 Continuous 0500
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1200 MW
REV (Export) 300 MW
1500 MW

S.RIPLEY-DUNKIRK_230_68

Thu 07/10/2025 to Sat 07/12/2025
0700 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import)
REV (Export)

HOMRC_NY-MAINS_NY_345_47

Thu 07/10/2025 to Fri 07/11/2025
0900 Continuous 1600
Work scheduled by: NYSEG
UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import)
REV (Export)

HOMRC_NY-MAINS_NY_345_47

Mon 07/14/2025 to Fri 07/18/2025
0800 Continuous 1600
Work scheduled by: NYSEG
UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import)
REV (Export)

DYSINGER-STA_255_345_DH2

Tue 07/15/2025 to Mon 08/04/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2850 MW
REV (Export) 350 MW
3200 MW

HOMRC_NY-MAINS_NY_345_47

Mon 07/21/2025 to Fri 07/25/2025
0800 Continuous 1600
Work scheduled by: NYSEG
UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import)
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_0

Fri 07/25/2025 to Fri 07/25/2025
0500 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1000 MW

1000 MW

HOMRC_NY-MAINS_NY_345_47

Mon 07/28/2025 to Fri 08/01/2025
0800 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 08/04/2025 to Fri 08/08/2025
0700 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYPA 03/13/2025 13:53

SCH - NE - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 08/04/2025 to Fri 08/08/2025
0700 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYPA 03/13/2025 13:53

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

3625 MW

100 MW

3725 MW

HOMRC_NY-MAINS_NY_345_47

Mon 08/04/2025 to Fri 08/08/2025
0800 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 06/30/2025 14:23

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK__-NIAGARA_345_PA301

Tue 08/05/2025 to Fri 08/08/2025
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

1000 MW

1000 MW

2000 MW

850 MW

750 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-FRASER_345_EF24-40

Mon 08/11/2025 to Fri 08/15/2025
0830 Continuous 1400
Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

DYSINGER-STA_255_345_DH1

Tue 09/02/2025 to Mon 09/15/2025
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

MOSES__-ADIRNDCK_230_MA1

Tue 09/02/2025 to Sun 10/12/2025
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2025 13:57

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

MARCY__-N.SCTLND_345_18

Wed 09/03/2025 to Wed 09/03/2025
0830 Continuous 1130
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

W49TH_ST_345KV_6

Fri 09/05/2025 to Fri 09/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Fri 09/05/2025 to Fri 09/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
350 MW
310 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 09/05/2025 to Fri 09/05/2025
2130 Continuous 2200
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST_345KV_8

Fri 09/05/2025 to Fri 09/05/2025
2130 Continuous 2200
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

310 MW

660 MW

GOETHALS_345KV_5

Mon 09/08/2025 to Mon 09/08/2025
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMRC_NY-MAINS_NY_345_47

Mon 09/08/2025 to Mon 10/06/2025
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

GORDONRD-ROTTDAM_230_30

Tue 09/09/2025 to Wed 09/10/2025
0830 Continuous 1430
Work scheduled by: NGrid

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

3690 MW

35 MW

3725 MW

SCH-NE-NYISO_LIMIT_900

Fri 09/12/2025 to Fri 09/12/2025
0800 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

1100 MW

300 MW

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Fri 09/12/2025 to Sat 09/13/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1200 MW 200 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Sat 09/13/2025 to Sat 09/13/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1100 MW 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_1000

Sat 09/13/2025 to Sun 09/14/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1200 MW 200 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_900

Sun 09/14/2025 to Sun 09/14/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1100 MW 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_1000

Sun 09/14/2025 to Mon 09/15/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1200 MW 200 MW
TTC with All Lines In Service 1400 MW

E13THSTA-FARRAGUT_345_45

Mon 09/15/2025 to Mon 09/15/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability 3800 MW 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/15/2025 to Wed 09/17/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 06/18/2025 12:30

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS4

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBK_-W49TH_ST_345_M52

Mon 09/15/2025 to Thu 10/02/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 09/15/2025 to Mon 09/15/2025
0230 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER_230_12

Mon 09/15/2025 to Sun 10/12/2025
0600 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 09/15/2025 to Wed 09/24/2025
0600 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC **3650 MW**
Impacts Total Transfer Capability 75 MW
TTC with All Lines In Service 3725 MW

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR_138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385		
0700		1500	Impacts Total Transfer Capability		
Work scheduled by:			TTC with All Lines In Service		
NRTH1385-NOR HBR_138_601				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NOR HBR_138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NOR HBR_138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	0 MW	0 MW
0700		1500	Impacts Total Transfer Capability	125 MW	125 MW
Work scheduled by:			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	0 MW	0 MW
0700		1500	Impacts Total Transfer Capability	125 MW	125 MW
Work scheduled by:			TTC with All Lines In Service	125 MW	125 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NRTHPORT_138_NNC

Mon 09/15/2025 to Fri 10/10/2025
0700 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

SCH-NE-NYISO_LIMIT_900

Mon 09/15/2025 to Mon 09/15/2025
0700 Daily 2259
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	1100 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_1000

Mon 09/15/2025 to Tue 09/16/2025
2300 Daily 0659
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	1200 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	1400 MW	

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

SCH-NE-NYISO_LIMIT_900

Tue 09/16/2025 to Tue 09/16/2025
0700 Daily 2259
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	1100 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Tue 09/16/2025 to Wed 09/17/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 09/17/2025 to Wed 09/17/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_1000

Wed 09/17/2025 to Thu 09/18/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

RAMAPO_-BUCHAN_N_345_Y94

Thu 09/18/2025 to Sat 09/20/2025
0001 Continuous 0259
Work scheduled by: ConEd

EXTENDED by ConEd 06/12/2025 10:19

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

SCH-NE-NYISO_LIMIT_900

Thu 09/18/2025 to Thu 09/18/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_1000

Thu 09/18/2025 to Fri 09/19/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Monday, July 7, 2025 to Wednesday, January 6, 2027			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	7550 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
SCH-NE-NYISO_LIMIT_900				FWD (Import)	REV (Export)
Fri 09/19/2025	to	Fri 09/19/2025	SCH - NE - NY	1100 MW	
0700	Daily	2259	Impacts Total Transfer Capability	300 MW	
Work scheduled by: ISONE			TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_1000				FWD (Import)	REV (Export)
Fri 09/19/2025	to	Sat 09/20/2025	SCH - NE - NY	1200 MW	
2300	Daily	0659	Impacts Total Transfer Capability	200 MW	
Work scheduled by: ISONE			TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_900				FWD (Import)	REV (Export)
Sat 09/20/2025	to	Sat 09/20/2025	SCH - NE - NY	1100 MW	
0700	Daily	2259	Impacts Total Transfer Capability	300 MW	
Work scheduled by: ISONE			TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_1000				FWD (Import)	REV (Export)
Sat 09/20/2025	to	Sun 09/21/2025	SCH - NE - NY	1200 MW	
2300	Daily	0659	Impacts Total Transfer Capability	200 MW	
Work scheduled by: ISONE			TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_900				FWD (Import)	REV (Export)
Sun 09/21/2025	to	Sun 09/21/2025	SCH - NE - NY	1100 MW	
0700	Daily	2259	Impacts Total Transfer Capability	300 MW	
Work scheduled by: ISONE			TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_1000				FWD (Import)	REV (Export)
Sun 09/21/2025	to	Mon 09/22/2025	SCH - NE - NY	1200 MW	
2300	Daily	0659	Impacts Total Transfer Capability	200 MW	
Work scheduled by: ISONE			TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y86

Mon 09/22/2025 to Fri 09/26/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_900

Mon 09/22/2025 to Mon 09/22/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_1000

Mon 09/22/2025 to Tue 09/23/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_900

Tue 09/23/2025 to Tue 09/23/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_1000

Tue 09/23/2025 to Wed 09/24/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_900

Wed 09/24/2025 to Wed 09/24/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Wed 09/24/2025 to Thu 09/25/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

MARCY__FRASANNX_345_UCC2-41

Thu 09/25/2025 to Sat 10/11/2025
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

SCH-NE-NYISO_LIMIT_900

Thu 09/25/2025 to Thu 09/25/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_1000

Thu 09/25/2025 to Fri 09/26/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
200 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Fri 09/26/2025 to Fri 09/26/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Fri 09/26/2025 to Sat 09/27/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Sat 09/27/2025 to Sat 09/27/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Sat 09/27/2025 to Sun 09/28/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Sun 09/28/2025 to Sun 09/28/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NE-NYISO_LIMIT_600

Sun 09/28/2025 to Mon 09/29/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

PANNELL_-CLAY___345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

SCH-NE-NYISO_LIMIT_900

Mon 09/29/2025 to Mon 09/29/2025
0700 Daily 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Mon 09/29/2025 to Tue 09/30/2025
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

800 MW

SCH-NE-NYISO_LIMIT_900

Tue 09/30/2025 to Tue 09/30/2025
0700 Daily 0800
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

1100 MW

DUNWODIE_345KV_6

Wed 10/01/2025 to Sat 10/04/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

DUNWODIE_345KV_8

Wed 10/01/2025 to Sat 10/04/2025
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

W49TH_ST_345KV_5

Thu 10/02/2025 to Thu 10/02/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

460 MW

PANNELL_CLAY_345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

1300 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP2

Mon 10/06/2025 to Wed 10/08/2025
0730 Continuous 1500
Work scheduled by: RGE

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

MILLWOOD-EASTVIEW_345_W85

Fri 10/10/2025 to Sun 10/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS3

Fri 10/10/2025 to Fri 10/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_3

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_5

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_71

Mon 10/13/2025 to Tue 10/14/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Thu 10/16/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

MOSES__ADIRNDCK_230_MA2

Mon 10/13/2025 to Sat 11/15/2025
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:57

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

DUNWODIE_345KV_3

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

EDIC__-PRINCTWN_345_351

Tue 10/14/2025 to Fri 10/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

MARCY__765_345_AT2

Wed 10/15/2025 to Wed 10/15/2025
0500 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 04/22/2025 12:32

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Sun 10/19/2025 to Sun 10/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Wed 10/22/2025 to Thu 10/23/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
0001
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 2200 MW 1200 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2000 MW **1000 MW**
200 MW 200 MW
2200 MW 1200 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Wed 10/22/2025 to Thu 10/23/2025
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2000 MW **1000 MW**
200 MW 200 MW
2200 MW 1200 MW

LONG_MTN-CRICKVLY_345_398

Thu 10/23/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd

RETURNED by NYISO 05/30/2025 15:28

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

25 MW **25 MW**
100 MW 100 MW
125 MW 125 MW

LONG_MTN-CRICKVLY_345_398

Thu 10/23/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd

RETURNED by NYISO 05/30/2025 15:28

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

800 MW **1200 MW**
600 MW 400 MW
1400 MW 1600 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 10/24/2025 to Fri 10/24/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW
295 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

Sat 10/25/2025 to Sun 10/26/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4200 MW	
400 MW	
4600 MW	

RAMAPO_-BUCHAN_N_345_Y94

Sat 10/25/2025 to Sat 10/25/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7755 MW	
295 MW	
8050 MW	

SPRNBK_-TREMONT_345_X28

Mon 10/27/2025 to Fri 10/31/2025
0001 Continuous 1800
Work scheduled by: ConEd

UPDATED by ConEd 04/09/2025 09:25

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4200 MW	
400 MW	
4600 MW	

BECK_-NIAGARA_345_PA302

Tue 10/28/2025 to Tue 10/28/2025
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1000 MW	850 MW
1000 MW	750 MW
2000 MW	1600 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/03/2025 to Thu 11/06/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

MOTTHAVN-RAINEY_345_Q11

Wed 11/05/2025 to Tue 12/16/2025
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT__345_45

Wed 11/05/2025 to Wed 11/05/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 11/13/2025 to Thu 11/13/2025
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

FWD (Import) REV (Export)

0 MW

0 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

0 MW

0 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1550 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

500 MW

MARCY__765_345_AT1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1750 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 7550 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46
ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 11/17/2025 to Mon 11/17/2025
0201 Continuous 0230
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7755 MW	
Impacts Total Transfer Capability	295 MW	
TTC with All Lines In Service	8050 MW	

RAMAPO_-BUCHAN_N_345_Y94

Tue 11/18/2025 to Tue 11/18/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7755 MW	
Impacts Total Transfer Capability	295 MW	
TTC with All Lines In Service	8050 MW	

MILLWOOD-EASTVIEW_345_W82

Wed 12/10/2025 to Fri 12/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

SPRNBRK_345KV_RNS4

Wed 12/10/2025 to Wed 12/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBRK_345KV_RNS4

Fri 12/19/2025 to Fri 12/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Wed 01/07/2026 to Fri 01/09/2026
0301 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

UNIONDHB_345_138_AT1

Thu 01/22/2026 to Sun 01/25/2026
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 07/07/2025 14:35

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

UNIONDHB_345_138_AT2

Thu 01/22/2026 to Sun 01/25/2026
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 07/07/2025 14:35

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Sat 01/31/2026 to Thu 02/05/2026
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MARCY__N.SCTLND_345_18

Mon 02/09/2026 to Fri 02/13/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 1060 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

NIAGARA_-DYSINGER_345_ND1

Thu 02/12/2026 to Thu 02/12/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sun 03/01/2026 to Sun 03/01/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 03/01/2026 to Sun 03/01/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sun 03/01/2026 to Mon 04/13/2026
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **3800 MW** 800 MW
TTC with All Lines In Service 4600 MW

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Sun 03/15/2026
0500 Continuous 1900
Work scheduled by: NYPA EXTENDED by NYPA 06/17/2025 15:09

DYSINGER EAST FWD (Import) REV (Export)
Impacts Total Transfer Capability **2850 MW** 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
Impacts Total Transfer Capability **2850 MW** 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
Impacts Total Transfer Capability **2850 MW** 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Mon 04/13/2026 to Mon 04/13/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 04/13/2026 to Mon 04/13/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ROSETON_EFISHKIL_345_RFK305

Mon 04/13/2026 to Fri 04/24/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED FWD (Import) REV (Export)
7215 MW
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

GOETHALS_345KV_5

Fri 05/01/2026 to Thu 05/07/2026
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 03/04/2025 07:30

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

DYSINGER-STA_255_345_DH2

Sat 05/02/2026 to Mon 05/11/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

INGHAM_C_115_115_PAR 2

Mon 05/04/2026 to Fri 05/22/2026
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3605 MW
120 MW
3725 MW

MARCY_-_FRASANNX_345_UCC2-41

Mon 05/04/2026 to Fri 05/08/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Mon 05/25/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
460 MW
200 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

400 MW

1600 MW

MARCY__345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

MARCY__765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1750 MW

1400 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1700 MW
1450 MW
3150 MW

MOTTHAVN-RAINEY___345_Q12

Tue 09/15/2026 to Sun 10/25/2026
0201 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

MARCY___FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW
500 MW
3725 MW

PANNELL_-CLAY___345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

PANNELL_-CLAY___345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, July 7, 2025 to Wednesday, January 6, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

EDIC__-FRASER__345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	