

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 11/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW 1050 MW
200 MW 150 MW
2200 MW 1200 MW

OSWEGO_COMPLEX_AVR_O/S

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3640 MW
85 MW
3725 MW

DOVER_-CRICKVLY_345_Y17

Wed 02/12/2025 to Fri 11/21/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DOVER_-CRICKVLY_345_Y17

Wed 02/12/2025 to Fri 11/21/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER__345_398

Wed 02/12/2025 to Fri 11/21/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER__345_398

Wed 02/12/2025 to Fri 11/21/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-IMO_NIAGARA_CB_3102

Sun 08/31/2025 to Sun 10/12/2025
1109 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 08/31/2025 15:01

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW **1400 MW**
50 MW 200 MW
2000 MW 1600 MW

CEDARS_-ROSEMNTB_115_2/22

Tue 09/02/2025 to Tue 10/14/2025
0700 Continuous 1830
Work scheduled by: HQ

EXTENDED by HQ 09/12/2025 09:55

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
95 MW **40 MW**
175 MW 60 MW
270 MW 100 MW

DENNISON-ROSEMNTB_115_2/22

Tue 09/02/2025 to Tue 10/14/2025
0700 Continuous 1830
Work scheduled by: HQ

EXTENDED by HQ 09/12/2025 09:55

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
95 MW **40 MW**
175 MW 60 MW
270 MW 100 MW

MOSES__ADIRNDCK_230_MA1

Tue 09/02/2025 to Wed 12/31/2025
0700 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2025 13:57

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 09/02/2025 to Tue 10/14/2025
0700 Continuous 1830
Work scheduled by: HQ

EXTENDED by HQ, 09/12/2025 09:55

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
80 MW
190 MW
270 MW

HOMRC-NY-MAINS_NY_345_47

Mon 09/08/2025 to Mon 10/06/2025
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

ADIRNDCK-PORTER_230_12

Mon 09/15/2025 to Wed 12/31/2025
0600 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 09/15/2025 09:36

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER___345_398 , NRTH1385-NORHBR__138_601				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385		
0700		1500	Impacts Total Transfer Capability		
Work scheduled by:			TTC with All Lines In Service		
LONG_MTN-DOVER___345_398 , NRTH1385-NORHBR__138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385		
0700		1500	Impacts Total Transfer Capability		
Work scheduled by:			TTC with All Lines In Service		
LONG_MTN-DOVER___345_398 , NRTH1385-NORHBR__138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385		
0700		1500	Impacts Total Transfer Capability		
Work scheduled by:			TTC with All Lines In Service		
NRTH1385-NOR HBR__138_601				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NOR HBR__138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NOR HBR__138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	25 MW	25 MW
0700	Continuous	1500	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	0 MW	0 MW
0700		1500	Impacts Total Transfer Capability	125 MW	125 MW
Work scheduled by:			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	0 MW	0 MW
0700		1500	Impacts Total Transfer Capability	125 MW	125 MW
Work scheduled by:			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	0 MW	0 MW
0700		1500	Impacts Total Transfer Capability	125 MW	125 MW
Work scheduled by:			TTC with All Lines In Service	125 MW	125 MW
NRTH1385-NRTHPORT_138_NNC				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Fri 10/10/2025	SCH - NPX_1385	0 MW	0 MW
0700	Continuous	1500	Impacts Total Transfer Capability	125 MW	125 MW
Work scheduled by: LI			TTC with All Lines In Service	125 MW	125 MW
SCH-HQ_CEDARS-NYISO_LIMIT_220				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Thu 10/09/2025	SCH - HQ_CEDARS	220 MW	
0700	Continuous	2000	Impacts Total Transfer Capability	50 MW	
Work scheduled by: HQ			TTC with All Lines In Service	270 MW	
SCH-NYISO-HQ_CEDARS_LIMIT_0				FWD (Import)	REV (Export)
Mon 09/15/2025	to	Thu 10/09/2025	SCH - HQ_CEDARS		0 MW
0700	Continuous	2000	Impacts Total Transfer Capability		100 MW
Work scheduled by: HQ			TTC with All Lines In Service		100 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

SCH-NYISO-HQ_LIMIT_900

Mon 09/22/2025 to Tue 09/23/2025
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	900 MW
	100 MW
	1000 MW

SCH-NE-NYISO_LIMIT_500

Mon 09/22/2025 to Tue 09/23/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
700 MW	
700 MW	
1400 MW	

WOOD_ST_PLSNTVLE_345_Y86

Tue 09/23/2025 to Sat 09/27/2025
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/19/2025 10:31

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7475 MW	
575 MW	
8050 MW	

SCH-NE-NYISO_LIMIT_800

Tue 09/23/2025 to Tue 09/23/2025
0700 Daily 2259
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1000 MW	
400 MW	
1400 MW	

SCH-NYISO-NE_LIMIT_1000

Tue 09/23/2025 to Tue 09/23/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	1200 MW
	400 MW
	1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Tue 09/23/2025 to Tue 09/23/2025
0901 Continuous 1959
Work scheduled by: HQ

UPDATED by HQ, 09/11/2025 13:29

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Tue 09/23/2025 to Tue 09/23/2025
0901 Continuous 1959
Work scheduled by: HQ

UPDATED by HQ, 09/11/2025 13:29

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW
1600 MW
3150 MW

CHAT_DC_GC1

Tue 09/23/2025 to Tue 09/23/2025
1301 Continuous 1359
Work scheduled by: HQ

UPDATED by HQ, 08/21/2025 15:12

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC1

Tue 09/23/2025 to Tue 09/23/2025
1301 Continuous 1359
Work scheduled by: HQ

UPDATED by HQ, 08/21/2025 15:12

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Tue 09/23/2025 to Tue 09/23/2025
1301 1359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2550 MW
600 MW
3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Tue 09/23/2025 to Tue 09/23/2025
1301 1359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1370 MW **0 MW**
130 MW 1000 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Tue 09/23/2025 to Tue 09/23/2025
1301 Continuous 1359
Work scheduled by: HQ

UPDATED by HQ, 08/21/2025 15:12

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC2

Tue 09/23/2025 to Tue 09/23/2025
1301 Continuous 1359
Work scheduled by: HQ

UPDATED by HQ, 08/21/2025 15:12

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1200

Tue 09/23/2025 to Tue 09/23/2025
1301 Continuous 1359
Work scheduled by: HQ

UPDATED by HQ, 08/21/2025 15:12

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
300 MW
1500 MW

SCH-NYISO-HQ_LIMIT_900

Tue 09/23/2025 to Wed 09/24/2025
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NE-NYISO_LIMIT_500

Tue 09/23/2025 to Wed 09/24/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

SCH-NE-NYISO_LIMIT_800

Wed 09/24/2025 to Wed 09/24/2025
0700 Daily 2259
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Wed 09/24/2025 to Wed 09/24/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Wed 09/24/2025 to Thu 09/25/2025
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NE-NYISO_LIMIT_500

Wed 09/24/2025 to Thu 09/25/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

E13THSTA-FARRAGUT_345_45

Thu 09/25/2025 to Thu 09/25/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MARCY__FRASANNX_345_UCC2-41

Thu 09/25/2025 to Fri 10/17/2025
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

SCH-NE-NYISO_LIMIT_800

Thu 09/25/2025 to Thu 09/25/2025
0700 Daily 2259
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Thu 09/25/2025 to Thu 09/25/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Thu 09/25/2025 to Fri 09/26/2025
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NE-NYISO_LIMIT_500

Thu 09/25/2025 to Fri 09/26/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

W49TH_ST_345KV_5

Fri 09/26/2025 to Sat 09/27/2025
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

GOETHALS_345KV_5

Fri 09/26/2025 to Fri 09/26/2025
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 09/19/2025 10:18

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SCH-NE-NYISO_LIMIT_800

Fri 09/26/2025 to Fri 09/26/2025
0700 Daily 2259
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Fri 09/26/2025 to Fri 09/26/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Fri 09/26/2025 to Sat 09/27/2025
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NE-NYISO_LIMIT_500

Fri 09/26/2025 to Sat 09/27/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

BUCHAN_S-MILLWOOD_345_W98

Sat 09/27/2025 to Sun 09/28/2025
0301 Continuous 2230
Work scheduled by: ConEd

UPDATED by ConEd 09/19/2025 10:25

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
35 MW
8050 MW

SCH-NE-NYISO_LIMIT_800

Sat 09/27/2025 to Sat 09/27/2025
0700 Daily 2259
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

SCH-NYISO-NE_LIMIT_1000

Sat 09/27/2025 to Sat 09/27/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_900

Sat 09/27/2025 to Sun 09/28/2025
2000 Daily 0800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NE-NYISO_LIMIT_500

Sat 09/27/2025 to Sun 09/28/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

NIAGARA_345_230_AT4

Sun 09/28/2025 to Sun 09/28/2025
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW 1200 MW
100 MW 400 MW
2000 MW 1600 MW

SCH-NE-NYISO_LIMIT_800

Sun 09/28/2025 to Sun 09/28/2025
0700 Daily 2259
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

SCH-NYISO-NE_LIMIT_1000

Sun 09/28/2025 to Sun 09/28/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Sun 09/28/2025 to Mon 09/29/2025
2000 Daily 0700
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Sun 09/28/2025 to Mon 09/29/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

PANNELL-CLAY_345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 09/15/2025 13:21

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

SCH-NE-NYISO_LIMIT_800

Mon 09/29/2025 to Mon 09/29/2025
0700 Daily 2259
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

SCH-NYISO-HQ_LIMIT_200

Mon 09/29/2025 to Mon 09/29/2025
0700 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
200 MW
800 MW
1000 MW

SCH-NYISO-NE_LIMIT_1000

Mon 09/29/2025 to Mon 09/29/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Mon 09/29/2025 to Tue 09/30/2025
2000 Daily 0800
Work scheduled by: HQ

UPDATED by HQ 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Mon 09/29/2025 to Tue 09/30/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

SCH-NE-NYISO_LIMIT_800

Tue 09/30/2025 to Tue 09/30/2025
0700 Daily 0800
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 09/30/2025 to Tue 09/30/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Tue 09/30/2025 to Wed 10/01/2025
2000 Daily 0800
Work scheduled by: HQ

UPDATED by HQ 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

DUNWODIE_345KV_6

Wed 10/01/2025 to Thu 10/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 09/23/2025 14:03

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Wed 10/01/2025 to Thu 10/02/2025
0001 Continuous 2200
Work scheduled by: ConEd

CANCELLED by TO 09/23/2025 14:03

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Wed 10/01/2025 to Wed 10/01/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Wed 10/01/2025 to Thu 10/02/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

W49TH_ST_345KV_6

Thu 10/02/2025 to Thu 10/02/2025
0201 Continuous 0231
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Thu 10/02/2025 to Thu 10/02/2025
0201 Continuous 0231
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
350 MW
310 MW
660 MW

SCH-NYISO-NE_LIMIT_1000

Thu 10/02/2025 to Thu 10/02/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Thu 10/02/2025 to Fri 10/03/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Fri 10/03/2025 to Fri 10/03/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Fri 10/03/2025 to Sat 10/04/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

WOOD_ST_PLSNTVLE_345_Y87

Fri 10/03/2025 to Sun 10/05/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
580 MW
8050 MW

SCH-NYISO-NE_LIMIT_1000

Sat 10/04/2025 to Sat 10/04/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Sat 10/04/2025 to Sun 10/05/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NYISO-NE_LIMIT_1000

Sun 10/05/2025 to Sun 10/05/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_900

Sun 10/05/2025 to Mon 10/06/2025
2000 Daily 0600
Work scheduled by: HQ

UPDATED by HQ 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

W49TH_ST_345KV_6

Mon 10/06/2025 to Mon 10/06/2025
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Mon 10/06/2025 to Mon 10/06/2025
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
350 MW
310 MW
660 MW

PANNELL_-CLAY___345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 09/15/2025 13:38

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

SCH-NYISO-NE_LIMIT_1000

Mon 10/06/2025 to Mon 10/06/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

ROCHESTR-PANNELL_345_RP2

Mon 10/06/2025 to Wed 10/08/2025
0730 Continuous 1500
Work scheduled by: RGE

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Tue 10/07/2025 to Tue 10/07/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-NE_LIMIT_1000

Wed 10/08/2025 to Wed 10/08/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-NE_LIMIT_1000

Thu 10/09/2025 to Thu 10/09/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Thu 10/09/2025 to Sun 10/19/2025
2001 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 09/12/2025 08:39

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

MILLWOOD-EASTVIEW_345_W85

Fri 10/10/2025 to Sun 10/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBRK_345KV_RNS3

Fri 10/10/2025 to Fri 10/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Fri 10/10/2025 to Fri 10/10/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-NE_LIMIT_1000

Sat 10/11/2025 to Sat 10/11/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

NIAGARA_345_230_AT4

Sun 10/12/2025 to Sun 10/12/2025
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW **1200 MW**
100 MW 400 MW
2000 MW 1600 MW

SCH-NYISO-NE_LIMIT_1000

Sun 10/12/2025 to Sun 10/12/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

DUNWODIE_345KV_3

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_5

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Mon 10/13/2025 to Tue 10/14/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

UNIONDHB_345_138_AT1

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 2359
Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1250 MW**
250 MW
1500 MW

W49TH_ST_345KV_5

Mon 10/13/2025 to Tue 10/14/2025
0001 Continuous 1800
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **300 MW**
360 MW
660 MW

W49TH_ST_345KV_7

Mon 10/13/2025 to Sat 10/18/2025
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **460 MW**
200 MW
660 MW

ADIRNDCK-CHASLAKE_230_13

Mon 10/13/2025 to Wed 12/31/2025
0530 Continuous 2359
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
1050 MW
3150 MW

ADIRNDCK-PORTER_230_12 , ADIRNDCK-CHASLAKE_230_13

Mon 10/13/2025 to Wed 12/31/2025
0530 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **140 MW**
130 MW
270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12 , ADIRNDCK-CHASLAKE_230_13

Mon 10/13/2025 to Wed 12/31/2025
0530 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11

Mon 10/13/2025 to Wed 12/31/2025
0530 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	140 MW	
Impacts Total Transfer Capability	130 MW	
TTC with All Lines In Service	270 MW	

ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11

Mon 10/13/2025 to Wed 12/31/2025
0530 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

CHASLAKE-PORTER__230_11

Mon 10/13/2025 to Wed 12/31/2025
0530 Continuous 2359
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

Impacts Total Transfer Capability

375 MW

TTC with All Lines In Service

285 MW

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

660 MW

660 MW

MOSES__-ADIRNDCK_230_MA1 , MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Wed 12/31/2025
0700 2359
Work scheduled by:

MOSES SOUTH

FWD (Import) REV (Export)

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

2650 MW

3150 MW

MOSES__-ADIRNDCK_230_MA1 , MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Wed 12/31/2025
0700 2359
Work scheduled by:

SCH - HQ_CEDARS

FWD (Import) REV (Export)

Impacts Total Transfer Capability

140 MW

TTC with All Lines In Service

130 MW

270 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Wed 12/31/2025
0700 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:57

MOSES SOUTH

FWD (Import) REV (Export)

Impacts Total Transfer Capability

2100 MW

TTC with All Lines In Service

1050 MW

3150 MW

SCH-NYISO-NE_LIMIT_1000

Mon 10/13/2025 to Mon 10/13/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

1200 MW

TTC with All Lines In Service

400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE_345_31

Mon 10/13/2025 to Fri 10/24/2025
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
	2000 MW	1050 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

DUNWODIE_345KV_3

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_5

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SCH-NYISO-NE_LIMIT_1000

Tue 10/14/2025 to Tue 10/14/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
		1200 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1600 MW

MARCY___765_345_AT2

Wed 10/15/2025 to Wed 10/15/2025 UPDATED by NYPA 04/22/2025 12:32
0500 Continuous 1730
Work scheduled by: NYPA ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

SCH-NYISO-NE_LIMIT_1000

Wed 10/15/2025 to Wed 10/15/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
		1200 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Thu 10/16/2025 to Thu 10/16/2025
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SCH-NYISO-NE_LIMIT_1000

Thu 10/16/2025 to Thu 10/16/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-NE_LIMIT_1000

Fri 10/17/2025 to Fri 10/17/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

W49TH_ST_345KV_5

Sat 10/18/2025 to Sat 10/18/2025
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SCH-NYISO-NE_LIMIT_1000

Sat 10/18/2025 to Sat 10/18/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-NE_LIMIT_1000

Sun 10/19/2025 to Sun 10/19/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Sun 10/19/2025 to Sun 10/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

E13THSTA-FARRAGUT_345_45

Mon 10/20/2025 to Mon 10/20/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 10/20/2025 to Wed 10/22/2025
0500 Continuous 1800
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1950 MW	1400 MW
Impacts Total Transfer Capability	50 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

FRASER__345_FRASER SVC

Mon 10/20/2025 to Thu 10/23/2025
0700 Continuous 1500
Work scheduled by: NYSEG

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3655 MW	
Impacts Total Transfer Capability	70 MW	
TTC with All Lines In Service	3725 MW	

SCH-NYISO-NE_LIMIT_1000

Mon 10/20/2025 to Mon 10/20/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
		1200 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1600 MW

EDIC__-PRINCTWN_345_351

Tue 10/21/2025 to Thu 10/23/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3335 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Tue 10/21/2025 to Tue 10/21/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 07/23/2025 12:25

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
25 MW **25 MW**
100 MW 100 MW
125 MW 125 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 07/23/2025 12:25

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW **1200 MW**
600 MW 400 MW
1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_500

Wed 10/22/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 07/23/2025 12:25

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

SPRNBK-TREMONT_345_X28

Sat 10/25/2025 to Sun 10/26/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4200 MW
400 MW
4600 MW

E13THSTA-FARRAGUT_345_45

Sat 10/25/2025 to Sat 10/25/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 10/27/2025 to Tue 10/28/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

SPRNBK_-TREMONT_345_X28

Mon 10/27/2025 to Fri 10/31/2025
0001 Continuous 1800
Work scheduled by: ConEd

UPDATED by ConEd 04/09/2025 09:25

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

4200 MW
400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Mon 10/27/2025 to Thu 10/30/2025
0601 Continuous 1559
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

FROST_BR-LONG_MTN_345_352

Mon 10/27/2025 to Wed 10/29/2025
0830 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

250 MW

1400 MW

EDIC__-GORDONRD_345_14

Tue 10/28/2025 to Tue 10/28/2025
0800 Daily 0900
Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2770 MW

955 MW

3725 MW

BECK__-NIAGARA_345_PA302

Tue 10/28/2025 to Tue 10/28/2025
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1000 MW

850 MW

1000 MW

750 MW

2000 MW

1600 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/03/2025 to Thu 11/06/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

MOTHAVN-RAINEY__345_Q11

Wed 11/05/2025 to Wed 12/17/2025
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 11/05/2025	to	Thu 11/13/2025		CENTRAL EAST - VC	3225 MW	
0600	Continuous	2000	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
W49TH_ST_345KV_5					FWD (Import)	REV (Export)
Fri 11/07/2025	to	Sun 11/09/2025		SCH - PJM_HTP	300 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_7					FWD (Import)	REV (Export)
Fri 11/07/2025	to	Sun 11/09/2025		SCH - PJM_HTP	300 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD (Import)	REV (Export)
Fri 11/07/2025	to	Sat 11/22/2025		SCH - NPX_CSC	0 MW	0 MW
0830	Continuous	1600		Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: ISONE				TTC with All Lines In Service	330 MW	330 MW
WATRCURE-OAKDALE_345_31					FWD (Import)	REV (Export)
Mon 11/10/2025	to	Fri 11/14/2025		SCH - PJ - NY		
0800	Continuous	1500		Impacts Total Transfer Capability		
Work scheduled by: NYSEG				TTC with All Lines In Service		
LINDN_CG-LNDVFT__345_V-3022					FWD (Import)	REV (Export)
Thu 11/13/2025	to	Thu 11/13/2025		SCH - PJM_VFT	0 MW	0 MW
1500	Continuous	1800		Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM				TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 11/15/2025 to Sat 11/15/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

0 MW

0 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1550 MW

MARCY_765_345_AT1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1750 MW

MARCY_765_345_AT2

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1700 MW

MASSENA-MARCY_765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

90 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

475 MW 1000 MW

1025 MW 0 MW

1500 MW 1000 MW

MASSENA_MARCY__765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW

2650 MW

3150 MW

MASSENA_MARCY__765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2595 MW

1130 MW

3725 MW

MASSENA_MARCY__765_MSU1 , ADIRNDCK-CHASLAKE_230_13

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

90 MW

189 MW

279 MW

MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

90 MW

189 MW

279 MW

MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , ADIRNDCK-CHASLAKE_230_13

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW

279 MW

279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , ADIRNDCK-CHASLAKE_230_13

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	100 MW	
Impacts Total Transfer Capability	3050 MW	
TTC with All Lines In Service	3150 MW	

MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	0 MW	
Impacts Total Transfer Capability	279 MW	
TTC with All Lines In Service	279 MW	

MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	100 MW	
Impacts Total Transfer Capability	3050 MW	
TTC with All Lines In Service	3150 MW	

MASSENA_MARCY__765_MSU1 , CHASLAKE-PORTER__230_11

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MASSENA_MARCY__765_MSU1 , MOSES__-ADIRNDCK_230_MA1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY___765_MSU1 , MOSES___-ADIRNDCK_230_MA1 , MOSES___-ADIRNDCK_230_MA2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
279 MW
279 MW

MASSENA_MARCY___765_MSU1 , MOSES___-ADIRNDCK_230_MA1 , MOSES___-ADIRNDCK_230_MA2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW
3050 MW
3150 MW

MASSENA_MARCY___765_MSU1 , MOSES___-ADIRNDCK_230_MA2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

BECK___-NIAGARA_230_PA27

Thu 11/20/2025 to Thu 11/20/2025
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
450 MW
2500 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/10/2025 to Fri 12/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS4

Wed 12/10/2025 to Wed 12/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Fri 12/19/2025 to Fri 12/19/2025
 2130 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) 3200 MW
 REV (Export) 1400 MW
 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 12/22/2025 to Mon 12/22/2025
 0001 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) 7810 MW
 REV (Export) 240 MW
 8050 MW

E13THSTA-FARRAGUT_345_46

Wed 01/07/2026 to Fri 01/09/2026
 0301 Continuous 0300
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) 3800 MW
 REV (Export) 800 MW
 4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Sun 01/18/2026 to Sun 01/18/2026
 0201 Continuous 0230
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) 7755 MW
 REV (Export) 295 MW
 8050 MW

E13THSTA-FARRAGUT_345_45

Mon 01/19/2026 to Sat 01/24/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) 3800 MW
 REV (Export) 800 MW
 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/19/2026 to Sat 01/24/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) 3800 MW
 REV (Export) 800 MW
 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__BUCHAN_N_345_Y94

Mon 01/19/2026 to Mon 01/19/2026
0130 Continuous 0159
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Sat 01/31/2026 to Thu 02/05/2026
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MARCY__N.SCTLND_345_18

Mon 02/09/2026 to Fri 02/13/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 1060 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

NIAGARA_-DYSINGER_345_ND1

Thu 02/12/2026 to Thu 02/12/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

RAMAPO__BUCHAN_N_345_Y94

Mon 02/16/2026 to Mon 02/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

RAMAPO__BUCHAN_N_345_Y94

Fri 02/20/2026 to Fri 02/20/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
 0001 Continuous 2159
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1500 MW
TTC with All Lines In Service	2600 MW	2700 MW

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
 0001 Continuous 2159
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	8050 MW	

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
 0001 Continuous 2159
 Work scheduled by: ConEd

TOTAL EAST	FWD (Import)	REV (Export)
	6800 MW	
Impacts Total Transfer Capability	750 MW	
TTC with All Lines In Service	7550 MW	

RAMAPO__345_345_PAR3500

Mon 02/23/2026 to Wed 02/25/2026
 0001 Continuous 2159
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__345_345_PAR4500

Mon 02/23/2026 to Wed 02/25/2026
 0001 Continuous 2159
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
 0001 Continuous 2159
 Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1500 MW
TTC with All Lines In Service	2600 MW	2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

7795 MW

DUNWODIE_345KV_7

Sun 03/01/2026 to Sun 03/01/2026
0001 Continuous 0030 CANCELLED by TO 09/23/2025 14:19
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

DUNWODIE_345KV_8

Sun 03/01/2026 to Sun 03/01/2026
0001 Continuous 0030 CANCELLED by TO 09/23/2025 14:19
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

DUNWODIE-MOTTHAVN_345_72

Sun 03/01/2026 to Mon 04/13/2026
0001 Continuous 0259 CANCELLED by TO 09/23/2025 14:19
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Sun 03/15/2026
0500 Continuous 1900 EXTENDED by NYPA 06/17/2025 15:09
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

2850 MW

NRTH1385-NOR HBR_138_601

Mon 03/02/2026 to Fri 05/22/2026
0600 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 160 MW 160 MW

FWD (Import) REV (Export)

60 MW

60 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602

Mon 03/02/2026 to Fri 05/22/2026
0600 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	60 MW	60 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NOR HBR_138_603

Mon 03/02/2026 to Fri 05/22/2026
0600 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	60 MW	60 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Mon 03/02/2026 to Fri 05/22/2026
0600 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 03/02/2026 to Fri 05/22/2026
0600 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 03/02/2026 to Fri 05/22/2026
0600 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NRTHPORT_138_NNC

Mon 03/02/2026 to Fri 05/22/2026
0600 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

BECK__-NIAGARA_345_PA302

Mon 03/16/2026 to Fri 03/20/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

DUNWODIE_345KV_7

Mon 04/13/2026 to Mon 04/13/2026
0230 Continuous 0259
Work scheduled by: ConEd
CANCELLED by TO 09/23/2025 14:19

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Mon 04/13/2026 to Mon 04/13/2026
0230 Continuous 0259
Work scheduled by: ConEd
CANCELLED by TO 09/23/2025 14:19

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

ROSETON_EFISHKIL_345_RFK305

Mon 04/13/2026 to Fri 04/24/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED	FWD (Import)	REV (Export)
	7215 MW	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Thu 04/16/2026 to Thu 04/16/2026
1200 Continuous 1500
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

BECK__-NIAGARA_345_PA301

Mon 04/27/2026 to Fri 05/01/2026
0630 Continuous 1600
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

GOETHALS_345KV_5

Fri 05/01/2026 to Thu 05/07/2026
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 03/04/2025 07:30

	FWD (Import)	REV (Export)
STATEN ISLAND		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DYSINGER-STA_255_345_DH2

Sat 05/02/2026 to Mon 05/11/2026
0500 Continuous 2100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

INGHAM_C_115_115_PAR 2

Mon 05/04/2026 to Fri 05/22/2026
0600 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3605 MW	
Impacts Total Transfer Capability	120 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANRX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 05/06/2026	to	Fri 05/22/2026		CENTRAL EAST - VC	3225 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
NEPTUNE_DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
BECK__PACKARD_230_BP76					FWD (Import)	REV (Export)
Mon 05/11/2026	to	Fri 05/15/2026		SCH - OH - NY	1600 MW	1050 MW
0630	Continuous	1600		Impacts Total Transfer Capability	400 MW	550 MW
Work scheduled by: IESO				TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Mon 05/25/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
460 MW	
200 MW	
660 MW	

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
460 MW	
200 MW	
660 MW	

MILLWOOD-EASTVIEW_345_W99

Sat 05/16/2026 to Mon 05/18/2026
0001 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7810 MW	
240 MW	
8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Sat 05/16/2026 to Mon 05/18/2026
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

FWD (Import) REV (Export)

1200 MW

400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3650 MW	
TTC with All Lines In Service	75 MW	
	3725 MW	

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3625 MW	
TTC with All Lines In Service	100 MW	
	3725 MW	

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3625 MW	
TTC with All Lines In Service	100 MW	
	3725 MW	

MARCY___765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1750 MW	
TTC with All Lines In Service	1400 MW	
	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1700 MW
1450 MW
3150 MW

STLAWRNC-MOSES___230_L33P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MOTTHAVN-RAINEY___345_Q12

Tue 09/15/2026 to Sun 10/25/2026
0201 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

MARCY___FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW
500 MW
3725 MW

PANNELL_-CLAY___345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

PANNELL_-CLAY___345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD (Import) REV (Export)

90 MW
Impacts Total Transfer Capability 180 MW
TTC with All Lines In Service 270 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import) REV (Export)

475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

STLAWRNC-MOSES___230_L34P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

EDIC___FRASER___345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 23, 2025 to Monday, March 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/11/2027 to Sun 03/14/2027
0001 0100
Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	