

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

OSWEGO_COMPLEX_AVR_O/S

FWD (Import) REV (Export)

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

3640 MW
85 MW
3725 MW

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Fri 11/21/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Fri 11/21/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER__345_398

Wed 02/12/2025 to Fri 11/21/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER__345_398

Wed 02/12/2025 to Fri 11/21/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-IMO_NIAGARA_CB_3102

Sun 08/31/2025 to Sun 10/12/2025
1109 Continuous 2359
Work scheduled by: NYPA

FORCED by NYPA 08/31/2025 15:01

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW 1400 MW
50 MW 200 MW
2000 MW 1600 MW

MOSES__ADIRNDCK_230_MA1

Tue 09/02/2025 to Wed 12/31/2025
0700 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 05/20/2025 13:57

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

HOMRC_NY-MAINS_NY_345_47

Mon 09/08/2025 to Mon 10/06/2025
0800 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW 1050 MW
200 MW 150 MW
2200 MW 1200 MW

ADIRNDCK-PORTER__230_12

Mon 09/15/2025 to Wed 12/31/2025
0600 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 09/15/2025 09:36

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DOVER__CRICKVLY_345_Y17 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER__345_398 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_601

Mon 09/15/2025 to Fri 10/10/2025
0700 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	25 MW	25 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NOR HBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	25 MW	25 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NOR HBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	25 MW	25 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 09/15/2025 to Fri 10/10/2025
0700 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Mon 09/15/2025 to Fri 10/10/2025
0700 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385

FWD (Import) REV (Export)

	0 MW	0 MW
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

SCH-HQ_CEDARS-NYISO_LIMIT_220

Mon 09/15/2025 to Thu 10/09/2025
0700 Continuous 2000
Work scheduled by: HQ

SCH - HQ_CEDARS

FWD (Import) REV (Export)

	220 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	270 MW	

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/15/2025 to Thu 10/09/2025
0700 Continuous 2000
Work scheduled by: HQ

SCH - HQ_CEDARS

FWD (Import) REV (Export)

		0 MW
Impacts Total Transfer Capability		100 MW
TTC with All Lines In Service		100 MW

DYSINGER-STA_255_345_DH2

Tue 09/16/2025 to Tue 10/28/2025
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST

FWD (Import) REV (Export)

	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MARCY__FRASANNX_345_UCC2-41

Thu 09/25/2025 to Fri 10/17/2025
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import) REV (Export)

	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

MILLWOOD-EASTVIEW_345_W99

Sun 09/28/2025 to Tue 09/30/2025
2203 Continuous 2359
Work scheduled by: ConEd

FORCED by ConEd 09/29/2025 16:00

UPNY CONED

FWD (Import) REV (Export)

	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL -CLAY___345_1

Mon 09/29/2025 to Fri 10/03/2025
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 09/15/2025 13:21

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

SCH-NYISO-HQ_LIMIT_900

Mon 09/29/2025 to Tue 09/30/2025
2000 Daily 0800
Work scheduled by: HQ

UPDATED by HQ 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NE-NYISO_LIMIT_500

Mon 09/29/2025 to Tue 09/30/2025
2300 Daily 0659
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

SCH-NE-NYISO_LIMIT_800

Tue 09/30/2025 to Tue 09/30/2025
0700 Daily 0800
Work scheduled by: ISONE

UPDATED by ISONE 09/11/2025 11:59

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 09/30/2025 to Tue 09/30/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Tue 09/30/2025 to Wed 10/01/2025
2000 Daily 0800
Work scheduled by: HQ

UPDATED by HQ 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Wed 10/01/2025 to Wed 10/01/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Wed 10/01/2025 to Thu 10/02/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

W49TH_ST_345KV_6

Thu 10/02/2025 to Thu 10/02/2025
0201 Continuous 0231
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Thu 10/02/2025 to Thu 10/02/2025
0201 Continuous 0231
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
350 MW
310 MW
660 MW

SCH-NYISO-NE_LIMIT_1000

Thu 10/02/2025 to Thu 10/02/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Thu 10/02/2025 to Fri 10/03/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Fri 10/03/2025 to Fri 10/03/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Fri 10/03/2025 to Sat 10/04/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

WOOD_ST_PLSNTVLE_345_Y87

Fri 10/03/2025 to Sun 10/05/2025
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
580 MW
8050 MW

SCH-NYISO-NE_LIMIT_1000

Sat 10/04/2025 to Sat 10/04/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_900

Sat 10/04/2025 to Sun 10/05/2025
2000 Daily 0800
Work scheduled by: HQ
UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NYISO-NE_LIMIT_1000

Sun 10/05/2025 to Sun 10/05/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_900

Sun 10/05/2025 to Mon 10/06/2025
2000 Daily 0600
Work scheduled by: HQ

UPDATED by HQ, 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

W49TH_ST_345KV_6

Mon 10/06/2025 to Mon 10/06/2025
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Mon 10/06/2025 to Mon 10/06/2025
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
350 MW
310 MW
660 MW

SCH-NYISO-HQ_LIMIT_200

Mon 10/06/2025 to Mon 10/06/2025
0600 Continuous 1300
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
200 MW
800 MW
1000 MW

SCH-IMO-NYISO_LIMIT_800

Mon 10/06/2025 to Fri 10/10/2025
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
900 MW
2000 MW

SCH-NYISO-IMO_LIMIT_900

Mon 10/06/2025 to Fri 10/10/2025
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL-CLAY_345_2

Mon 10/06/2025 to Fri 10/10/2025
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 09/15/2025 13:38

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

SCH-NYISO-NE_LIMIT_1000

Mon 10/06/2025 to Mon 10/06/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

ROCHESTR-PANNELL_345_RP2

Mon 10/06/2025 to Wed 10/08/2025
0730 Continuous 1500
Work scheduled by: RGE

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

SCH-NYISO-HQ_LIMIT_900

Mon 10/06/2025 to Tue 10/07/2025
2000 Daily 0800
Work scheduled by: HQ

UPDATED by HQ 09/19/2025 10:58

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
100 MW
1000 MW

SCH-NYISO-NE_LIMIT_1000

Tue 10/07/2025 to Tue 10/07/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
400 MW
1600 MW

SCH-NYISO-HQ_LIMIT_200

Tue 10/07/2025 to Tue 10/07/2025
1100 Continuous 1200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
200 MW
800 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Wed 10/08/2025 to Wed 10/08/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		1200 MW
TTC with All Lines In Service		400 MW
		1600 MW

SCH-NYISO-NE_LIMIT_1000

Thu 10/09/2025 to Thu 10/09/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		1200 MW
TTC with All Lines In Service		400 MW
		1600 MW

MILLWOOD-EASTVIEW_345_W85

Fri 10/10/2025 to Sun 10/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		7810 MW
TTC with All Lines In Service		240 MW
		8050 MW

SPRNBK_345KV_RNS3

Fri 10/10/2025 to Fri 10/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		3800 MW
TTC with All Lines In Service		800 MW
		4600 MW

SCH-NYISO-NE_LIMIT_1000

Fri 10/10/2025 to Fri 10/10/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		1200 MW
TTC with All Lines In Service		400 MW
		1600 MW

SCH-NYISO-NE_LIMIT_1000

Sat 10/11/2025 to Sat 10/11/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		1200 MW
TTC with All Lines In Service		400 MW
		1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Sun 10/12/2025 to Sun 10/12/2025
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1900 MW	1200 MW
Impacts Total Transfer Capability	100 MW	400 MW
TTC with All Lines In Service	2000 MW	1600 MW

SCH-NYISO-NE_LIMIT_1000

Sun 10/12/2025 to Sun 10/12/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
		1200 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1600 MW

DUNWODIE_345KV_3

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_5

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE-MOTTHAVN_345_71

Mon 10/13/2025 to Tue 10/14/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

UNIONDHB_345_138_AT1

Mon 10/13/2025 to Mon 10/13/2025
0001 Continuous 2359
Work scheduled by: LI

CONED - LIPA	FWD (Import)	REV (Export)
	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 10/13/2025 to Tue 10/14/2025
0001 Continuous 1800
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST_345KV_7

Mon 10/13/2025 to Sat 10/18/2025
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

460 MW

TTC with All Lines In Service

200 MW

660 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

660 MW

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

Impacts Total Transfer Capability

375 MW

TTC with All Lines In Service

285 MW

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

Impacts Total Transfer Capability

375 MW

TTC with All Lines In Service

285 MW

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/13/2025 to Fri 10/17/2025
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import) REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

660 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1 , MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Wed 12/31/2025
0700 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MOSES__-ADIRNDCK_230_MA1 , MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Wed 12/31/2025
0700 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	140 MW	
Impacts Total Transfer Capability	130 MW	
TTC with All Lines In Service	270 MW	

MOSES__-ADIRNDCK_230_MA2

Mon 10/13/2025 to Wed 12/31/2025
0700 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:57

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

SCH-NYISO-NE_LIMIT_1000

Mon 10/13/2025 to Mon 10/13/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
		1200 MW
Impacts Total Transfer Capability		400 MW
TTC with All Lines In Service		1600 MW

WATRCURE-OAKDALE_345_31

Mon 10/13/2025 to Fri 10/24/2025
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
	2000 MW	1050 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

DUNWODIE_345KV_3

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Tue 10/14/2025 to Tue 10/14/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

SCH-NYISO-NE_LIMIT_1000

Tue 10/14/2025 to Tue 10/14/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

FWD (Import) REV (Export)

1200 MW

MARCY_765_345_AT2

Wed 10/15/2025 to Wed 10/15/2025
0500 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 04/22/2025 12:32

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1700 MW

DENNISON-ROSEMNTA_115_1/11

Wed 10/15/2025 to Mon 11/17/2025
0600 Continuous 1830
Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability 175 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

95 MW

40 MW

SCH-NYISO-HQ_LIMIT_500

Wed 10/15/2025 to Wed 10/15/2025
0600 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

500 MW

SCH-NYISO-NE_LIMIT_1000

Wed 10/15/2025 to Wed 10/15/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

FWD (Import) REV (Export)

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Thu 10/16/2025 to Thu 10/16/2025
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

SCH-NYISO-NE_LIMIT_1000

Thu 10/16/2025 to Thu 10/16/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

400 MW

1600 MW

SCH-NYISO-NE_LIMIT_1000

Fri 10/17/2025 to Fri 10/17/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

400 MW

1600 MW

W49TH_ST_345KV_5

Sat 10/18/2025 to Sat 10/18/2025
0130 Continuous 0159
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

SCH-NYISO-NE_LIMIT_1000

Sat 10/18/2025 to Sat 10/18/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

400 MW

1600 MW

SCH-NYISO-NE_LIMIT_1000

Sun 10/19/2025 to Sun 10/19/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Sun 10/19/2025 to Sun 10/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

E13THSTA-FARRAGUT_345_45

Mon 10/20/2025 to Mon 10/20/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 09/29/2025 13:43

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 10/20/2025 to Wed 10/22/2025
0500 Continuous 1800
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW 1400 MW
50 MW 200 MW
2000 MW 1600 MW

ADIRNDCK-CHASLAKE_230_13

Mon 10/20/2025 to Wed 12/31/2025
0530 Continuous 2359
Work scheduled by: NGrid

UPDATED by NYPA 09/29/2025 10:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

ADIRNDCK-PORTER_230_12 , ADIRNDCK-CHASLAKE_230_13

Mon 10/20/2025 to Wed 12/31/2025
0530 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
140 MW
130 MW
270 MW

ADIRNDCK-PORTER_230_12 , ADIRNDCK-CHASLAKE_230_13

Mon 10/20/2025 to Wed 12/31/2025
0530 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC

Mon 10/20/2025 to Thu 10/23/2025
0700 Continuous 1500
Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3655 MW**
70 MW
3725 MW
REV (Export)

SCH-NYISO-NE_LIMIT_1000

Mon 10/20/2025 to Mon 10/20/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1200 MW**
400 MW
1600 MW
REV (Export)

EDIC__-PRINCTWN_345_351

Tue 10/21/2025 to Thu 10/23/2025
0600 Continuous 1830
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3335 MW**
390 MW
3725 MW
REV (Export)

SCH-NYISO-NE_LIMIT_1000

Tue 10/21/2025 to Tue 10/21/2025
0700 Continuous 2259
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1200 MW**
400 MW
1600 MW
REV (Export)

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd
UPDATED by ConEd 07/23/2025 12:25

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **25 MW**
100 MW
125 MW
REV (Export) **25 MW**
100 MW
125 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd
UPDATED by ConEd 07/23/2025 12:25

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **800 MW**
600 MW
1400 MW
REV (Export) **1200 MW**
400 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Wed 10/22/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 07/23/2025 12:25

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

SCH-NYISO-HQ_LIMIT_450

Wed 10/22/2025 to Wed 10/22/2025
0600 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
450 MW
550 MW
1000 MW

SPRNBK_-TREMONT_345_X28

Sat 10/25/2025 to Sun 10/26/2025
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4200 MW
400 MW
4600 MW

E13THSTA-FARRAGUT_345_45

Sat 10/25/2025 to Sat 10/25/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 09/29/2025 13:43

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

GOETHALS_345KV_5

Mon 10/27/2025 to Tue 10/28/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW
200 MW
2200 MW

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 Continuous 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW 1050 MW
200 MW 150 MW
2200 MW 1200 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Tue 10/28/2025
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW 1050 MW
200 MW 150 MW
2200 MW 1200 MW

SPRNBK_-TREMONT_345_X28

Mon 10/27/2025 to Fri 10/31/2025
0001 Continuous 1800
Work scheduled by: ConEd

UPDATED by ConEd 04/09/2025 09:25

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4200 MW
400 MW
4600 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 10/27/2025 to Thu 10/30/2025
0601 Continuous 1559
Work scheduled by: ConEd

SCH - PJM-HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

FROST_BR-LONG_MTN_345_352

Mon 10/27/2025 to Wed 10/29/2025
0830 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW
250 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-GORDONRD_345_14					FWD (Import)	REV (Export)
Tue 10/28/2025	to	Tue 10/28/2025		CENTRAL EAST - VC	2770 MW	
0800	Daily	0900		Impacts Total Transfer Capability	955 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
BECK__-NIAGARA_345_PA302					FWD (Import)	REV (Export)
Tue 10/28/2025	to	Tue 10/28/2025		SCH - OH - NY	1000 MW	850 MW
0900	Continuous	1700		Impacts Total Transfer Capability	1000 MW	750 MW
Work scheduled by: IESO				TTC with All Lines In Service	2000 MW	1600 MW
ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Wed 10/29/2025	to	Wed 12/31/2025		SCH - HQ_CEDARS	140 MW	
0530		2359		Impacts Total Transfer Capability	130 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	
ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Wed 10/29/2025	to	Wed 12/31/2025		MOSES SOUTH	500 MW	
0530		2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Wed 10/29/2025	to	Wed 12/31/2025	<u>UPDATED by NYPA 09/29/2025 10:44</u>	MOSES SOUTH	2100 MW	
0530	Continuous	2359		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_40					FWD (Import)	REV (Export)
Mon 11/03/2025	to	Thu 11/06/2025		SCH - HQ_CEDARS	40 MW	
0600	Continuous	1800		Impacts Total Transfer Capability	239 MW	
Work scheduled by: HQ				TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 11/03/2025 to Thu 11/06/2025
0600 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS

FWD (Import) REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

100 MW

100 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/03/2025 to Thu 11/06/2025
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import) REV (Export)

Impacts Total Transfer Capability

0 MW

0 MW

TTC with All Lines In Service

315 MW

315 MW

315 MW

315 MW

MOTHAVN-RAINEY__345_Q11

Wed 11/05/2025 to Wed 12/17/2025
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 09/29/2025 09:49

SPR/DUN-SOUTH

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

MARCY__FRASANNX_345_UCC2-41

Wed 11/05/2025 to Thu 11/13/2025
0600 Continuous 2000
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3225 MW

TTC with All Lines In Service

500 MW

3725 MW

W49TH_ST_345KV_5

Fri 11/07/2025 to Sun 11/09/2025
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST_345KV_7

Fri 11/07/2025 to Sun 11/09/2025
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Fri 11/07/2025 to Sat 11/22/2025
0800 Continuous 1600
Work scheduled by: ISONE

UPDATED by ISONE 09/30/2025 16:48

SCH - NPX_CSC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW **0 MW**

330 MW 330 MW

330 MW 330 MW

WATRCURE-OAKDALE_345_31

Mon 11/10/2025 to Fri 11/14/2025
0800 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW **0 MW**

330 MW 330 MW

330 MW 330 MW

LINDN_CG-LNDVFT_345_V-3022

Thu 11/13/2025 to Thu 11/13/2025
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW **0 MW**

315 MW 315 MW

315 MW 315 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW **0 MW**

1500 MW 1000 MW

1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1550 MW

1600 MW

3150 MW

MARCY_765_345_AT1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1750 MW

1400 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46
ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

MASSENA_MARCY___765_MSU1 , ADIRNDCK-CHASLAKE_230_13

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ_CEDARS	90 MW	
0001		2359	Impacts Total Transfer Capability	189 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	
MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , ADIRNDCK-CHASLAKE_230_13				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ_CEDARS	0 MW	
0001		2359	Impacts Total Transfer Capability	279 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	
MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , ADIRNDCK-CHASLAKE_230_13				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	MOSES SOUTH	100 MW	
0001		2359	Impacts Total Transfer Capability	3050 MW	
Work scheduled by:			TTC with All Lines In Service	3150 MW	
MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ_CEDARS	0 MW	
0001		2359	Impacts Total Transfer Capability	279 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	
MASSENA_MARCY__765_MSU1 , ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	MOSES SOUTH	100 MW	
0001		2359	Impacts Total Transfer Capability	3050 MW	
Work scheduled by:			TTC with All Lines In Service	3150 MW	
MASSENA_MARCY__765_MSU1 , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sun 11/16/2025	to	Sun 11/30/2025	SCH - HQ_CEDARS	90 MW	
0001		2359	Impacts Total Transfer Capability	189 MW	
Work scheduled by:			TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MASSENA_MARCY__765_MSU1 , MOSES__-ADIRNDCK_230_MA1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MASSENA_MARCY__765_MSU1 , MOSES__-ADIRNDCK_230_MA1 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	279 MW	
TTC with All Lines In Service	279 MW	

MASSENA_MARCY__765_MSU1 , MOSES__-ADIRNDCK_230_MA1 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	100 MW	
Impacts Total Transfer Capability	3050 MW	
TTC with All Lines In Service	3150 MW	

MASSENA_MARCY__765_MSU1 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

E13THSTA-FARRAGUT_345_45

Sun 11/16/2025 to Sun 11/16/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Thu 11/20/2025 to Thu 11/20/2025
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
450 MW
2500 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/10/2025 to Fri 12/19/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS4

Wed 12/10/2025 to Wed 12/10/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_345KV_RNS4

Fri 12/19/2025 to Fri 12/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 12/22/2025 to Mon 12/22/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

E13THSTA-FARRAGUT_345_46

Wed 01/07/2026 to Fri 01/09/2026
0301 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Sun 01/18/2026 to Sun 01/18/2026
0201 Continuous 0230
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_45

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

RAMAPO_-BUCHAN_N_345_Y94

Mon 01/19/2026 to Mon 01/19/2026
0130 Continuous 0159
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Sat 01/31/2026 to Thu 02/05/2026
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MARCY_-N.SCTLND_345_18

Mon 02/09/2026 to Fri 02/13/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 1060 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Thu 02/12/2026 to Thu 02/12/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2700 MW	
500 MW	
3200 MW	

RAMAPO_-BUCHAN_N_345_Y94

Mon 02/16/2026 to Mon 02/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7755 MW	
295 MW	
8050 MW	

RAMAPO_-BUCHAN_N_345_Y94

Fri 02/20/2026 to Fri 02/20/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7755 MW	
295 MW	
8050 MW	

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1400 MW	1200 MW
1200 MW	1500 MW
2600 MW	2700 MW

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7795 MW	
255 MW	
8050 MW	

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

TOTAL EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
6800 MW	
750 MW	
7550 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR3500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__345_345_PAR4500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1500 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	8050 MW	

NRTH1385-NOR HBR_138_601

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385	FWD (Import)	REV (Export)
	60 MW	60 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NOR HBR_138_602

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385	FWD (Import)	REV (Export)
	60 MW	60 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	160 MW	160 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_603					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	60 MW	60 MW
0600	Continuous	1500		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600		1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by:				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600		1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by:				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600		1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by:				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NRTHPORT_138_NNC					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600	Continuous	1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by: LI				TTC with All Lines In Service	160 MW	160 MW
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Mon 03/02/2026	to	Sun 03/15/2026	<u>EXTENDED by NYPA 06/17/2025 15:09</u>	DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

BECK__-NIAGARA_345_PA302

Mon 03/16/2026 to Fri 03/20/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

ROSETON_EFISHKIL_345_RFK305

Mon 04/13/2026 to Fri 04/24/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED	FWD (Import)	REV (Export)
	7215 MW	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

LINDN_CG-LNDVFT__345_V-3022

Thu 04/16/2026 to Thu 04/16/2026
1200 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA301

Mon 04/27/2026 to Fri 05/01/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1150 MW 1000 MW

1350 MW 850 MW

2500 MW 1850 MW

GOETHALS_345KV_5

Fri 05/01/2026 to Thu 05/07/2026
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 03/04/2025 07:30

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH2

Sat 05/02/2026 to Mon 05/11/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW

350 MW

3200 MW

INGHAM_C_115_115_PAR 2

Mon 05/04/2026 to Fri 05/22/2026
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3605 MW

120 MW

3725 MW

MARCY__FRASANNX_345_UCC2-41

Wed 05/06/2026 to Fri 05/22/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW

500 MW

3725 MW

FIVEMILE-ESTOLERD_345_29

Mon 05/11/2026 to Sat 05/23/2026
0500 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2000 MW 1050 MW

200 MW 150 MW

2200 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

BECK__PACKARD_230_BP76

Mon 05/11/2026 to Fri 05/15/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1600 MW	1050 MW
400 MW	550 MW
2000 MW	1600 MW

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Mon 05/25/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

460 MW

TTC with All Lines In Service

200 MW

660 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import) REV (Export)

Impacts Total Transfer Capability

460 MW

TTC with All Lines In Service

200 MW

660 MW

MILLWOOD-EASTVIEW_345_W99

Sat 05/16/2026 to Mon 05/18/2026
0001 Continuous 0259
Work scheduled by: ConEd

UPNY CONED

FWD (Import) REV (Export)

Impacts Total Transfer Capability

7810 MW

TTC with All Lines In Service

240 MW

8050 MW

SPRNBK_345KV_RNS5

Sat 05/16/2026 to Mon 05/18/2026
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3200 MW

TTC with All Lines In Service

1400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

460 MW

200 MW

660 MW

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1900 MW

1200 MW

100 MW

400 MW

2000 MW

1600 MW

MARCY__345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

MARCY___765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1700 MW
1450 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L33P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MOTTHAVN-RAINEY__345_Q12

Tue 09/15/2026 to Sun 10/25/2026
0201 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY__FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PANNELL_-CLAY__345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PANNELL_-CLAY__345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

MASSENA_-MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

MASSENA_-MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, September 30, 2025 to Monday, March 29, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2595 MW	
1130 MW	
3725 MW	

STLAWRNC-MOSES___230_L34P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

EDIC___FRASER_345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3225 MW	
500 MW	
3725 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

SPRNBK_W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Tuesday, September 30, 2025 to Monday, March 29, 2027			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	7550 MW				
UPNY CONED	8050 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3150 MW				
BUCHAN_S-MILLWOOD_345_W97				FWD (Import)	REV (Export)
Mon 03/01/2027	to	Wed 03/03/2027	UPNY CONED	8015 MW	
0001	Continuous	0200	Impacts Total Transfer Capability	35 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	
SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4				FWD (Import)	REV (Export)
Thu 03/11/2027	to	Sun 03/14/2027	SPR/DUN-SOUTH	3800 MW	
0001		0100	Impacts Total Transfer Capability	800 MW	
Work scheduled by:			TTC with All Lines In Service	4600 MW	
SPRNBK_345KV_RNS5				FWD (Import)	REV (Export)
Sun 03/14/2027	to	Wed 03/17/2027	SPR/DUN-SOUTH	3200 MW	
0101	Continuous	0200	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
SPRNBK_W49TH_ST_345_M51				FWD (Import)	REV (Export)
Sun 03/14/2027	to	Wed 03/17/2027	SPR/DUN-SOUTH	3200 MW	
0101	Continuous	0200	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	