

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 11/01/2025
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

2000 MW **1050 MW**
200 MW 150 MW
2200 MW 1200 MW

OSWEGO_COMPLEX_AVR_O/S

FWD (Import) REV (Export)

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

3640 MW
85 MW
3725 MW

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Fri 11/21/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DOVER_-CRICKVLY_345_Y17

FWD (Import) REV (Export)

Wed 02/12/2025 to Fri 11/21/2025
1220 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-DOVER__345_398

Wed 02/12/2025 to Fri 11/21/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-DOVER__345_398

Wed 02/12/2025 to Fri 11/21/2025
1221 Continuous 2300
Work scheduled by: NYISO

UPDATED by NYISO 09/09/2025 10:11

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

EDIC__-AUSTINRD_345_11

Tue 08/19/2025 to Fri 10/31/2025
1121 Continuous 2359
Work scheduled by: NYPA

EXT FORCED by NYPA 10/20/2025 16:25

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

HAVERSTK-ADIRNDCK_345_HA1

Tue 08/19/2025 to Mon 05/25/2026
1128 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 08/20/2025 09:16

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

HAVERSTK-ADIRNDCK_345_HA2

Tue 08/19/2025 to Fri 10/31/2025
1128 Continuous 2359
Work scheduled by: NYPA

EXTENDED by NYPA 10/20/2025 16:11

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2100 MW
1050 MW
3150 MW

HAVERSTK-ADIRNDCK_345_HA2 , HAVERSTK-ADIRNDCK_345_HA1

Tue 08/19/2025 to Fri 10/31/2025
1128 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

140 MW
130 MW
270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HAVERSTK-ADIRNDCK_345_HA2 , HAVERSTK-ADIRNDCK_345_HA1

Tue 08/19/2025 to Fri 10/31/2025
 1128 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

AUSTINRD-ADIRNDCK_345_13

Tue 08/19/2025 to Fri 10/31/2025
 1129 Continuous 2359
 Work scheduled by: NYPA

EXT FORCED by NYPA 10/20/2025 16:20

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

AUSTINRD-ADIRNDCK_345_13 , MARCY__-ADIRNDCK_345_12

Tue 08/19/2025 to Fri 10/31/2025
 1129 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

AUSTINRD-ADIRNDCK_345_13 , MARCY__-ADIRNDCK_345_12

Tue 08/19/2025 to Fri 10/31/2025
 1129 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	140 MW	
Impacts Total Transfer Capability	130 MW	
TTC with All Lines In Service	270 MW	

AUSTINRD-ADIRNDCK_345_13 , MARCY__-ADIRNDCK_345_12

Tue 08/19/2025 to Fri 10/31/2025
 1129 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	2150 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	3150 MW	

EDIC__-AUSTINRD_345_11 , MARCY__-ADIRNDCK_345_12

Tue 08/19/2025 to Fri 10/31/2025
 1129 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-AUSTINRD_345_11 , MARCY__-ADIRNDCK_345_12					FWD (Import)	REV (Export)
Tue 08/19/2025	to	Fri 10/31/2025		MOSES SOUTH	2150 MW	
1129		2359		Impacts Total Transfer Capability	1000 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
EDIC__-AUSTINRD_345_11 , MARCY__-ADIRNDCK_345_12					FWD (Import)	REV (Export)
Tue 08/19/2025	to	Fri 10/31/2025		SCH - HQ_CEDARS	140 MW	
1129		2359		Impacts Total Transfer Capability	130 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	
MARCY__-ADIRNDCK_345_12					FWD (Import)	REV (Export)
Tue 08/19/2025	to	Sat 11/15/2025		MOSES SOUTH	2100 MW	
1129	Continuous	2359		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_220					FWD (Import)	REV (Export)
Mon 09/15/2025	to	Thu 10/23/2025	<u>EXTENDED by HQ, 10/10/2025 11:03</u>	SCH - HQ_CEDARS	220 MW	
0700	Continuous	2359		Impacts Total Transfer Capability	50 MW	
Work scheduled by: HQ				TTC with All Lines In Service	270 MW	
SCH-NYISO-HQ_CEDARS_LIMIT_0					FWD (Import)	REV (Export)
Mon 09/15/2025	to	Thu 10/23/2025	<u>EXTENDED by HQ, 10/10/2025 11:03</u>	SCH - HQ_CEDARS	0 MW	
0700	Continuous	2359		Impacts Total Transfer Capability	100 MW	
Work scheduled by: HQ				TTC with All Lines In Service	100 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Tue 09/16/2025	to	Sun 11/02/2025		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41

Tue 10/14/2025 to Mon 10/27/2025
1601 Continuous 0759
Work scheduled by: NYISO

EXTENDED by NYISO 10/21/2025 09:54

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

SCH-HQ_CEDARS-NYISO_LIMIT_90

Thu 10/16/2025 to Tue 12/09/2025
0001 Continuous 2359
Work scheduled by: NYISO

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

SPRNBK_-TREMONT_345_X28

Mon 10/20/2025 to Fri 10/24/2025
0001 Continuous 1800
Work scheduled by: ConEd

CANCELLED by NYISO 10/19/2025 16:01

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4200 MW
400 MW
4600 MW

SCH-NYISO-IMO_LIMIT_1100

Tue 10/21/2025 to Sat 10/25/2025
1601 Continuous 1730
Work scheduled by: IESO

UPDATED by IESO 10/10/2025 12:02

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW
200 MW
1600 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Thu 12/31/2026
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
25 MW **25 MW**
100 MW 100 MW
125 MW 125 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Thu 12/31/2026
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW **1200 MW**
600 MW 400 MW
1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Wed 10/22/2025 to Fri 10/31/2025
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

CEDARS__ROSEMNTA_115_1/11

Wed 10/22/2025 to Thu 10/23/2025
0700 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
95 MW 40 MW
175 MW 60 MW
270 MW 100 MW

W49TH_ST_345KV_5

Thu 10/23/2025 to Thu 10/23/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 10/21/2025 10:02

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_7

Thu 10/23/2025 to Thu 10/23/2025
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 10/21/2025 10:02

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SCH-NYISO-HQ_LIMIT_800

Fri 10/24/2025 to Fri 10/24/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

SCH-NYISO-HQ_LIMIT_800

Sat 10/25/2025 to Sat 10/25/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Sun 10/26/2025 to Sun 10/26/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

200 MW

1000 MW

SCH-NYISO-HQ_LIMIT_800

Mon 10/27/2025 to Mon 10/27/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

200 MW

1000 MW

GOETHALS_345KV_5

Mon 10/27/2025 to Wed 10/29/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

STATEN ISLAND

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_FARRAGUT_345_B3402 , LINDEN_GOETHALS_230_A2253

Mon 10/27/2025 to Wed 10/29/2025
0001 0200
Work scheduled by:

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

2000 MW

1050 MW

200 MW

150 MW

2200 MW

1200 MW

LINDEN_GOETHALS_230_A2253

Mon 10/27/2025 to Wed 10/29/2025
0001 Continuous 0200
Work scheduled by: ConEd

EXTENDED by ConEd 05/27/2025 11:13

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_FARRAGUT_345_C3403 , HUDSONP_FARRAGUT_345_B3402 , LINDEN_GOETHALS_230_A2253

Mon 10/27/2025 to Wed 10/29/2025
0001 0200
Work scheduled by:

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

2000 MW

1050 MW

200 MW

150 MW

2200 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Mon 10/27/2025 to Wed 10/29/2025
0001 0200
Work scheduled by:

SCH - PJ - NY	FWD (Import)	REV (Export)
	2000 MW	1050 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

SPRNBK_-TREMONT_345_X28

Mon 10/27/2025 to Fri 10/31/2025
0001 Continuous 1800
Work scheduled by: ConEd
UPDATED by ConEd 04/09/2025 09:25

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

UNIONDHB_345_138_AT1

Mon 10/27/2025 to Tue 10/28/2025
0001 Continuous 2000
Work scheduled by: LI
UPDATED by NYPA 10/21/2025 15:39

CONED - LIPA	FWD (Import)	REV (Export)
	1250 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 10/27/2025 to Wed 11/26/2025
0500 Continuous 1800
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1950 MW	1400 MW
Impacts Total Transfer Capability	50 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 10/27/2025 to Thu 10/30/2025
0601 Continuous 1559
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 10/27/2025 to Tue 11/11/2025
0700 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	80 MW	
Impacts Total Transfer Capability	190 MW	
TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE_345_31

Mon 10/27/2025 to Fri 11/21/2025
0700 Continuous 1500
Work scheduled by: NYSEG

EXTENDED by NYSEG 10/17/2025 15:03

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2000 MW 1050 MW
200 MW 150 MW
2200 MW 1200 MW

FROST_BR-LONG_MTN_345_352

Mon 10/27/2025 to Wed 10/29/2025
0830 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW
250 MW
1400 MW

SCH-NYISO-HQ_LIMIT_800

Tue 10/28/2025 to Tue 10/28/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

EDIC__GORDONRD_345_14

Tue 10/28/2025 to Tue 10/28/2025
0800 Daily 0900
Work scheduled by: NGrid

UPDATED by NGrid 10/06/2025 15:01

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2770 MW
955 MW
3725 MW

SCH-NYISO-HQ_LIMIT_800

Wed 10/29/2025 to Wed 10/29/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

SCH-NYISO-HQ_LIMIT_800

Thu 10/30/2025 to Thu 10/30/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Fri 10/31/2025 to Fri 10/31/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

SCH-NYISO-HQ_LIMIT_800

Sat 11/01/2025 to Sat 11/01/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

SCH-NE-NYISO_LIMIT_500

Sat 11/01/2025 to Fri 11/21/2025
0001 Continuous 2300
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
700 MW
1400 MW

SCH-NYISO-HQ_LIMIT_800

Sun 11/02/2025 to Sun 11/02/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

DENNISON-ROSEMNTA_115_1/11

Sun 11/02/2025 to Thu 11/06/2025
0600 Continuous 1930
Work scheduled by: NGrid

CANCELLED by TO 10/22/2025 09:43

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
95 MW **100 MW**
184 MW 0 MW
279 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Sun 11/02/2025 to Thu 11/06/2025
0600 Continuous 1930
Work scheduled by: NGrid

CANCELLED by TO 10/22/2025 09:43

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
80 MW
199 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Mon 11/03/2025 to Mon 11/03/2025
 0000 Daily 0600
 Work scheduled by: HQ

SCH - HQ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

200 MW

1000 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 11/03/2025 to Fri 11/14/2025
 0600 Continuous 1800
 Work scheduled by: ISONE

SCH - NE - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 11/03/2025 to Fri 11/14/2025
 0600 Continuous 1800
 Work scheduled by: ISONE

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

3625 MW

100 MW

3725 MW

SCH-HQ_CEDARS-NYISO_LIMIT_40

Mon 11/03/2025 to Thu 11/06/2025
 0600 Continuous 1800
 Work scheduled by: HQ

SCH - HQ_CEDARS

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

40 MW

239 MW

279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 11/03/2025 to Thu 11/06/2025
 0600 Continuous 1800
 Work scheduled by: HQ

SCH - HQ_CEDARS

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

0 MW

100 MW

100 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/03/2025 to Thu 11/06/2025
 0800 Continuous 1500
 Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import) REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

0 MW

315 MW

315 MW

0 MW

315 MW

315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Tue 11/04/2025 to Tue 11/04/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

200 MW

1000 MW

SCH-NYISO-HQ_LIMIT_800

Wed 11/05/2025 to Wed 11/05/2025
0000 Daily 0600
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

200 MW

1000 MW

MOTHAVN-RAINEY_345_Q11

Wed 11/05/2025 to Wed 12/17/2025
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 09/29/2025 09:49

SPR/DUN-SOUTH

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

MARCY_-FRASANNX_345_UCC2-41

Wed 11/05/2025 to Thu 11/13/2025
0600 Continuous 2000
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3225 MW

TTC with All Lines In Service

500 MW

3725 MW

CEDARS_-ROSEMNTA_115_1/11

Thu 11/06/2025 to Thu 11/06/2025
0600 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS

FWD (Import) REV (Export)

Impacts Total Transfer Capability

95 MW

100 MW

TTC with All Lines In Service

184 MW

0 MW

279 MW

100 MW

DENNISON-ROSEMNTA_115_1/11

Thu 11/06/2025 to Thu 11/06/2025
0600 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS

FWD (Import) REV (Export)

Impacts Total Transfer Capability

95 MW

100 MW

TTC with All Lines In Service

184 MW

0 MW

279 MW

100 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Fri 11/07/2025 to Sat 11/22/2025
 0800 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 09/30/2025 16:48

SCH - NPX_CSC

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
330 MW	330 MW
330 MW	330 MW

SCH-NYISO-HQ_LIMIT_0

Mon 11/10/2025 to Fri 11/14/2025
 0600 Continuous 1800
 Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
	0 MW
	1000 MW
	1000 MW

BECK__-NIAGARA_345_PA302

Tue 11/11/2025 to Tue 11/11/2025
 0800 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1150 MW	1000 MW
1350 MW	850 MW
2500 MW	1850 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 11/13/2025 to Thu 11/13/2025
 1500 Continuous 1800
 Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

ADIRNDCK-PORTER__230_12 , MASSENA_-MARCY__765_MSU1 , ADIRNDCK-CHASLAKE_230_13

Sun 11/16/2025 to Sun 11/30/2025
 0001 2359
 Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	
3050 MW	
3150 MW	

ADIRNDCK-PORTER__230_12 , MASSENA_-MARCY__765_MSU1 , CHASLAKE-PORTER__230_11

Sun 11/16/2025 to Sun 11/30/2025
 0001 2359
 Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	
3050 MW	
3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Sun 11/16/2025 to Sun 11/30/2025 UPDATED by NYPA 02/21/2025 15:46
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Sun 11/16/2025 to Sun 11/30/2025 UPDATED by NYPA 02/21/2025 15:46
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Sun 11/16/2025 to Sun 11/30/2025 UPDATED by NYPA 02/21/2025 15:46
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW
2650 MW
3150 MW

MASSENA_MARCY___765_MSU1

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 02/21/2025 15:46

CENTRAL EAST - VC

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2595 MW
1130 MW
3725 MW

MASSENA_MARCY___765_MSU1 , HAVERSTK-WILLISNX_345_HW1

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

190 MW
89 MW
279 MW

MOSES__-ADIRNDCK_230_MA1 , MASSENA_MARCY___765_MSU1 , MOSES__-ADIRNDCK_230_MA2

Sun 11/16/2025 to Sun 11/30/2025
0001 2359
Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

100 MW
3050 MW
3150 MW

E13THSTA-FARRAGUT_345_45

Sun 11/16/2025 to Sun 11/16/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

FRASER__345_FRASER SVC

Mon 11/17/2025 to Fri 11/21/2025
0700 Continuous 1500
Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3655 MW
70 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_0

Thu 11/20/2025 to Thu 11/20/2025
0600 Daily 0759
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1000 MW

1000 MW

BECK___-NIAGARA_230_PA27

Thu 11/20/2025 to Thu 11/20/2025
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

2050 MW

TTC with All Lines In Service

450 MW

2500 MW

SCH-NYISO-HQ_LIMIT_300

Thu 11/20/2025 to Thu 11/20/2025
0800 Daily 1959
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

700 MW

1000 MW

SCH-NYISO-HQ_LIMIT_0

Thu 11/20/2025 to Fri 11/21/2025
2000 Daily 0759
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1000 MW

1000 MW

SCH-NYISO-HQ_LIMIT_300

Fri 11/21/2025 to Fri 11/21/2025
0800 Daily 1959
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

700 MW

1000 MW

SCH-NYISO-HQ_LIMIT_0

Fri 11/21/2025 to Sat 11/22/2025
2000 Daily 0759
Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1000 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_300

Sat 11/22/2025 to Sat 11/22/2025
0800 Daily 1959
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

700 MW

1000 MW

SCH-NYISO-HQ_LIMIT_0

Sat 11/22/2025 to Sun 11/23/2025
2000 Daily 0759
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

1000 MW

1000 MW

SCH-NYISO-HQ_LIMIT_300

Sun 11/23/2025 to Sun 11/23/2025
0800 Daily 1959
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

700 MW

1000 MW

CEDARS_-ROSEMNTB_115_2/22

Mon 11/24/2025 to Tue 11/25/2025
0700 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

95 MW

100 MW

184 MW

0 MW

279 MW

100 MW

DENNISON-ROSEMNTB_115_2/22

Mon 11/24/2025 to Tue 11/25/2025
0700 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

95 MW

100 MW

184 MW

0 MW

279 MW

100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 11/24/2025 to Tue 11/25/2025
0700 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

80 MW

199 MW

279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Fri 11/28/2025 to Fri 11/28/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/30/2025 to Sun 11/30/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Fri 12/05/2025 to Thu 01/01/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Fri 12/05/2025 to Fri 12/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Fri 12/05/2025 to Thu 01/01/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/08/2025 to Sat 12/13/2025
0700 Continuous 1800
Work scheduled by: NGrid

ARR: 78

UPNY CONED FWD (Import) REV (Export)
7885 MW
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Tue 12/09/2025 to Tue 12/09/2025
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 12/09/2025 to Tue 12/09/2025
2330 Continuous 2359
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/10/2025 to Fri 12/19/2025
0201 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS4

Wed 12/10/2025 to Wed 12/10/2025
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_345KV_RNS4

Fri 12/19/2025 to Fri 12/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 12/22/2025 to Mon 12/22/2025
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 01/01/2026 to Thu 01/01/2026
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_6

Fri 01/02/2026 to Fri 01/02/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 01/05/2026 to Tue 01/06/2026
0001 Continuous 1700
Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

60 MW

60 MW

100 MW

100 MW

160 MW

160 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 01/05/2026 to Tue 01/06/2026
0001 Continuous 1700
Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

750 MW

650 MW

1400 MW

E13THSTA-FARRAGUT_345_46

Wed 01/07/2026 to Fri 01/09/2026
0301 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

S.RIPLEY-DUNKIRK_230_68

Thu 01/08/2026 to Thu 01/08/2026
0730 Daily(No Weekends) 1600
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 01/09/2026 to Fri 01/09/2026
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

RAMAPO_-BUCHAN_N_345_Y94

Sun 01/18/2026 to Sun 01/18/2026
0201 Continuous 0230
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW

295 MW

8050 MW

E13THSTA-FARRAGUT_345_45

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 01/19/2026 to Mon 01/19/2026
0130 Continuous 0159
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW

295 MW

8050 MW

E13THSTA-FARRAGUT_345_46

Sat 01/31/2026 to Thu 02/05/2026
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18

Mon 02/09/2026 to Fri 02/13/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

NIAGARA_-DYSINGER_345_ND1

Thu 02/12/2026 to Thu 02/12/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2700 MW
500 MW
3200 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 02/16/2026 to Mon 02/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 02/20/2026 to Fri 02/20/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

SPRNBK_345KV_RNS5

Sat 02/21/2026 to Sat 02/21/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M51

Sat 02/21/2026 to Sat 03/07/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1500 MW
TTC with All Lines In Service	2600 MW	2700 MW

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	8050 MW	

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

TOTAL EAST	FWD (Import)	REV (Export)
	6800 MW	
Impacts Total Transfer Capability	750 MW	
TTC with All Lines In Service	7550 MW	

RAMAPO__345_345_PAR3500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__345_345_PAR4500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	50 MW	1450 MW
TTC with All Lines In Service	2600 MW	2700 MW

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1500 MW
TTC with All Lines In Service	2600 MW	2700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	8050 MW	

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_601

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_602

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_603

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NOR HBR_138_601

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385	FWD (Import)	REV (Export)
	60 MW	60 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NOR HBR_138_602

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385	FWD (Import)	REV (Export)
	60 MW	60 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	160 MW	160 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_603					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	60 MW	60 MW
0600	Continuous	1500		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600		1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by:				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600		1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by:				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600		1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by:				TTC with All Lines In Service	160 MW	160 MW
NRTH1385-NRTHPORT_138_NNC					FWD (Import)	REV (Export)
Mon 02/23/2026	to	Fri 05/15/2026		SCH - NPX_1385	0 MW	0 MW
0600	Continuous	1500		Impacts Total Transfer Capability	160 MW	160 MW
Work scheduled by: LI				TTC with All Lines In Service	160 MW	160 MW
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Mon 03/02/2026	to	Sun 03/15/2026	<u>EXTENDED by NYPA 06/17/2025 15:09</u>	DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Sat 03/07/2026 to Sat 03/07/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW
350 MW
3200 MW

BECK__-NIAGARA_345_PA302

Mon 03/16/2026 to Fri 03/20/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1150 MW 1000 MW
1350 MW 850 MW
2500 MW 1850 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 04/06/2026 to Sat 04/11/2026
0800 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_VFT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW 0 MW
315 MW 315 MW
315 MW 315 MW

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW
350 MW
3200 MW

ROSETON_EFISHKIL_345_RFK305

Mon 04/13/2026 to Fri 04/24/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7215 MW
835 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA_345_PA301

Tue 04/14/2026 to Tue 04/14/2026
0900 Continuous 1700
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

BECK___-NIAGARA_345_PA302

Thu 04/16/2026 to Thu 04/16/2026
0900 Continuous 1700
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 04/16/2026 to Thu 04/16/2026
1200 Continuous 1500
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PIERCBRK-FIVEMILE_345_37

Mon 04/20/2026 to Fri 05/01/2026
0800 Continuous 1600
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

BECK___-NIAGARA_230_PA27

Thu 04/23/2026 to Thu 04/23/2026
0900 Continuous 1700
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2050 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	2500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA301

Mon 04/27/2026 to Fri 05/01/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1150 MW	1000 MW
1350 MW	850 MW
2500 MW	1850 MW

GOETHALS_345KV_5

Fri 05/01/2026 to Thu 05/07/2026
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 03/04/2025 07:30

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

DYSINGER-STA_255_345_DH2

Sat 05/02/2026 to Mon 05/11/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

INGHAM_C_115_115_PAR 2

Mon 05/04/2026 to Fri 05/22/2026
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3605 MW	
120 MW	
3725 MW	

BECK__-NIAGARA_230_PA27

Mon 05/04/2026 to Fri 05/08/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1900 MW	1650 MW
100 MW	-50 MW
2000 MW	1600 MW

MARCY__FRASANNX_345_UCC2-41

Wed 05/06/2026 to Fri 05/22/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3225 MW	
500 MW	
3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-ESTOLERD_345_29

Mon 05/11/2026 to Thu 06/04/2026
0500 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
	2000 MW	1050 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

BECK__PACKARD_230_BP76

Mon 05/11/2026 to Fri 05/15/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1600 MW	1050 MW
Impacts Total Transfer Capability	400 MW	550 MW
TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Mon 05/25/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SPRNBK_345KV_RNS5

Fri 05/15/2026 to Fri 05/15/2026
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Fri 05/15/2026 to Mon 06/01/2026
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

MILLWOOD-EASTVIEW_345_W99

Sat 05/16/2026 to Mon 05/18/2026
0001 Continuous 0259
Work scheduled by: ConEd

CANCELLED by TO 10/22/2025 16:52

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

7810 MW

240 MW

8050 MW

SPRNBK_345KV_RNS5

Sat 05/16/2026 to Mon 05/18/2026
0001 Continuous 0259
Work scheduled by: ConEd

CANCELLED by TO 10/22/2025 16:52

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW

1400 MW

4600 MW

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW

1200 MW

100 MW

400 MW

2000 MW

1600 MW

SPRNBK_345KV_RNS5

Mon 06/01/2026 to Mon 06/01/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW

1400 MW

4600 MW

MARCY__345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3650 MW

75 MW

3725 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW

100 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

MARCY___765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1700 MW
1450 MW
3150 MW

STLAWRNC-MOSES___230_L33P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY___FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW
500 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY___345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

STLAWRNC-MOSES___230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

STLAWRNC-MOSES___230_L34P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-FRASER__345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK__345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK__345KV_RS3 , SPRNBK__345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK__345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK__W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, October 23, 2025 to Thursday, April 22, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
35 MW
8050 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/11/2027 to Sun 03/14/2027
0001 0100
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
35 MW
8050 MW