

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 02/01/2026
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 02/01/2026
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 02/01/2026
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|----------------|
| FWD (Import) | REV (Export) |
| 2400 MW | 2400 MW |
| 100 MW | 250 MW |
| 2500 MW | 2650 MW |

OSWEGO_COMPLEX_AVR_O/S

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 3640 MW | |
| 85 MW | |
| 3725 MW | |

HAVERSTK-ADIRNDCK_345_HA1

Tue 08/19/2025 to Mon 05/25/2026
1128 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 08/20/2025 09:16

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 2300 MW | |
| 850 MW | |
| 3150 MW | |

MARCY_-ADIRNDCK_345_12

Tue 08/19/2025 to Sun 03/01/2026
1129 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/04/2025 10:05

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 2300 MW | |
| 850 MW | |
| 3150 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_90

Thu 10/16/2025 to Tue 12/09/2025
0001 Continuous 2359
Work scheduled by: NYISO

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Thu 12/31/2026
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Thu 12/31/2026
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 10/27/2025 to Wed 11/26/2025
0500 Continuous 1800
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW **1750 MW**
200 MW 100 MW
2500 MW 1850 MW

SCH-IMO-NYISO_LIMIT_1900

Sat 11/01/2025 to Thu 04/30/2026
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
300 MW
2500 MW

MOTTHAVN-RAINEY__345_Q11

Wed 11/05/2025 to Thu 12/18/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 09/29/2025 09:49

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Thu 11/13/2025 to Thu 11/27/2025
1448 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 11/17/2025 15:20

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/17/2025 12:22

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/17/2025 12:22

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

CHAT_DC_GC1

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2300
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3000 MW
150 MW
3150 MW

CHAT_DC_GC1

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 2000
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2600 MW
550 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 2000
Work scheduled by:

| | | |
|-----------------------------------|----------------|--------------|
| SCH - HQ - NY | FWD (Import) | REV (Export) |
| | 1370 MW | 0 MW |
| Impacts Total Transfer Capability | 130 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2000
Work scheduled by: HQ

| | | |
|-----------------------------------|----------------|--------------|
| MOSES SOUTH | FWD (Import) | REV (Export) |
| | 3000 MW | |
| Impacts Total Transfer Capability | 150 MW | |
| TTC with All Lines In Service | 3150 MW | |

CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2000
Work scheduled by: HQ

| | | |
|-----------------------------------|--------------|---------------|
| SCH - HQ - NY | FWD (Import) | REV (Export) |
| | | 500 MW |
| Impacts Total Transfer Capability | | 500 MW |
| TTC with All Lines In Service | | 1000 MW |

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/19/2025 to Wed 11/26/2025
0001 2359
Work scheduled by:

| | | |
|-----------------------------------|---------------|--------------|
| MOSES SOUTH | FWD (Import) | REV (Export) |
| | 500 MW | |
| Impacts Total Transfer Capability | 2650 MW | |
| TTC with All Lines In Service | 3150 MW | |

MARCY__765_345_AT1

Wed 11/19/2025 to Wed 11/26/2025 UPDATED by NYPA 11/17/2025 09:39
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

| | | |
|-----------------------------------|----------------|--------------|
| MOSES SOUTH | FWD (Import) | REV (Export) |
| | 1750 MW | |
| Impacts Total Transfer Capability | 1400 MW | |
| TTC with All Lines In Service | 3150 MW | |

MARCY__765_345_AT2

Wed 11/19/2025 to Wed 11/26/2025 UPDATED by NYPA 11/17/2025 09:39
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

| | | |
|-----------------------------------|----------------|--------------|
| MOSES SOUTH | FWD (Import) | REV (Export) |
| | 1700 MW | |
| Impacts Total Transfer Capability | 1450 MW | |
| TTC with All Lines In Service | 3150 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Wed 11/19/2025 to Wed 11/26/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/17/2025 09:39

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

475 MW 1000 MW

1025 MW 0 MW

1500 MW 1000 MW

MASSENA_MARCY__765_MSU1

Wed 11/19/2025 to Wed 11/26/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/17/2025 09:39

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW

2650 MW

3150 MW

MASSENA_MARCY__765_MSU1

Wed 11/19/2025 to Wed 11/26/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/17/2025 09:39

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2595 MW

1130 MW

3725 MW

MASSENA_MARCY__765_MSU1 , HAVERSTK-WILLISNX_345_HW1

Wed 11/19/2025 to Wed 11/26/2025
0001 2359
Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

190 MW

89 MW

279 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Thu 11/20/2025 to Fri 12/19/2025
0700 Continuous 1600
Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

80 MW

199 MW

279 MW

SCH-IMO-NYISO_LIMIT_1300

Mon 11/24/2025 to Fri 11/28/2025
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1600 MW

900 MW

2500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_800

Mon 11/24/2025 to Fri 11/28/2025
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

750 MW

1850 MW

DENNISON-ROSEMNTB_115_2/22

Mon 11/24/2025 to Thu 11/27/2025
0700 Continuous 1700
Work scheduled by: NGrid

SCH - HQ_CEDARS

FWD (Import) REV (Export)

Impacts Total Transfer Capability

95 MW

100 MW

TTC with All Lines In Service

184 MW

0 MW

279 MW

100 MW

W49TH_ST-E13THSTA_345_M54

Fri 11/28/2025 to Fri 11/28/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/30/2025 to Sun 11/30/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

VOLNEY_-MARCY___345_19

Mon 12/01/2025 to Mon 12/01/2025
0830 Daily(No Weekends) 1500
Work scheduled by: NGrid

ARR: 19

OSWEGO EXPORT

FWD (Import) REV (Export)

Impacts Total Transfer Capability

5250 MW

TTC with All Lines In Service

0 MW

5250 MW

VOLNEY_-MARCY___345_19

Mon 12/01/2025 to Mon 12/01/2025
0830 Daily(No Weekends) 1500
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability

3525 MW

TTC with All Lines In Service

200 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Mon 12/01/2025 to Mon 12/01/2025
0900 Continuous 1600
Work scheduled by: IESO

UPDATED by ISONE 11/04/2025 14:30

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
450 MW
2500 MW

SHORE_RD_345_138_BK 1

Wed 12/03/2025 to Wed 12/03/2025
0100 Continuous 2359
Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

E13THSTA-FARRAGUT_345_46

Fri 12/05/2025 to Thu 01/01/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST_345KV_6

Fri 12/05/2025 to Fri 12/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Fri 12/05/2025 to Thu 01/01/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST_345KV_6

Mon 12/08/2025 to Mon 12/08/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/08/2025 to Sat 12/13/2025
0700 Continuous 1800
Work scheduled by: NGrid

ARR: 78

UPNY CONED
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

7885 MW

ALCOA_PA_115KV_R8105

Mon 12/08/2025 to Mon 12/08/2025
1130 Daily(No Weekends) 1330
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability -50 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

3200 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/10/2025 to Fri 12/19/2025
0201 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

7810 MW

SPRNBKR_345KV_RNS4

Wed 12/10/2025 to Wed 12/10/2025
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3200 MW

W49TH_ST_345KV_6

Thu 12/11/2025 to Thu 12/11/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

300 MW

SPRNBKR_345KV_RNS4

Fri 12/19/2025 to Fri 12/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 01/01/2026 to Thu 01/01/2026
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_6

Fri 01/02/2026 to Fri 01/02/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

E13THSTA-FARRAGUT_345_46

Fri 01/02/2026 to Mon 01/05/2026
0301 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 01/05/2026 to Tue 01/06/2026
0001 Continuous 1700
Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

60 MW

100 MW

160 MW

60 MW

100 MW

160 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 01/05/2026 to Tue 01/06/2026
0001 Continuous 1700
Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

200 MW

1400 MW

S.RIPLEY-DUNKIRK_230_68

Thu 01/08/2026 to Thu 01/08/2026
0730 Daily(No Weekends) 1600
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 01/09/2026 to Fri 01/09/2026
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

E13THSTA-FARRAGUT_345_45

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

FIVEMILE-ESTOLERD_345_29

Mon 01/19/2026 to Fri 02/06/2026
0700 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2600 MW

50 MW

2650 MW

WATRCURE-OAKDALE_345_31

Mon 01/19/2026 to Fri 01/23/2026
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_46

Mon 02/02/2026 to Mon 02/02/2026
0001 Continuous 1530
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 02/03/2026 to Sun 02/08/2026
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export) 800 MW
4600 MW

MARCY_-N.SCTLND_345_18

Mon 02/09/2026 to Fri 02/13/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2665 MW**
REV (Export) 1060 MW
3725 MW

NIAGARA_-DYSINGER_345_ND1

Thu 02/12/2026 to Thu 02/12/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2700 MW**
REV (Export) 500 MW
3200 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 02/16/2026 to Mon 02/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7755 MW**
REV (Export) 295 MW
8050 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 02/20/2026 to Fri 02/20/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7755 MW**
REV (Export) 295 MW
8050 MW

SPRNBK_345KV_RNS5

Sat 02/21/2026 to Sat 02/21/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3200 MW**
REV (Export) 1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Sat 02/21/2026 to Sat 03/07/2026
0001 Continuous 0200
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | FWD (Import) | REV (Export) |
| | 3200 MW | |
| Impacts Total Transfer Capability | 1400 MW | |
| TTC with All Lines In Service | 4600 MW | |

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|----------------|
| SCH - PJ - NY | FWD (Import) | REV (Export) |
| | 1400 MW | 1200 MW |
| Impacts Total Transfer Capability | 1100 MW | 1450 MW |
| TTC with All Lines In Service | 2500 MW | 2650 MW |

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| UPNY CONED | FWD (Import) | REV (Export) |
| | 7795 MW | |
| Impacts Total Transfer Capability | 255 MW | |
| TTC with All Lines In Service | 8050 MW | |

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| TOTAL EAST | FWD (Import) | REV (Export) |
| | 6800 MW | |
| Impacts Total Transfer Capability | 750 MW | |
| TTC with All Lines In Service | 7550 MW | |

RAMAPO__345_345_PAR3500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|----------------|
| SCH - PJ - NY | FWD (Import) | REV (Export) |
| | 2550 MW | 1250 MW |
| Impacts Total Transfer Capability | -50 MW | 1400 MW |
| TTC with All Lines In Service | 2500 MW | 2650 MW |

RAMAPO__345_345_PAR4500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|----------------|
| SCH - PJ - NY | FWD (Import) | REV (Export) |
| | 2550 MW | 1250 MW |
| Impacts Total Transfer Capability | -50 MW | 1400 MW |
| TTC with All Lines In Service | 2500 MW | 2650 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|----------------|
| SCH - PJ - NY | FWD (Import) | REV (Export) |
| | 1400 MW | 1200 MW |
| Impacts Total Transfer Capability | 1100 MW | 1450 MW |
| TTC with All Lines In Service | 2500 MW | 2650 MW |

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| UPNY CONED | FWD (Import) | REV (Export) |
| | 7795 MW | |
| Impacts Total Transfer Capability | 255 MW | |
| TTC with All Lines In Service | 8050 MW | |

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_601

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

| | | |
|-----------------------------------|--------------|--------------|
| SCH - NPX_1385 | FWD (Import) | REV (Export) |
| | | |
| Impacts Total Transfer Capability | | |
| TTC with All Lines In Service | | |

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_602

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

| | | |
|-----------------------------------|--------------|--------------|
| SCH - NPX_1385 | FWD (Import) | REV (Export) |
| | | |
| Impacts Total Transfer Capability | | |
| TTC with All Lines In Service | | |

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_603

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

| | | |
|-----------------------------------|--------------|--------------|
| SCH - NPX_1385 | FWD (Import) | REV (Export) |
| | | |
| Impacts Total Transfer Capability | | |
| TTC with All Lines In Service | | |

NRTH1385-NOR HBR_138_601

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

| | | |
|-----------------------------------|--------------|--------------|
| SCH - NPX_1385 | FWD (Import) | REV (Export) |
| | 60 MW | 60 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 160 MW | 160 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--|------------|----------------|--|-----------------------------------|--------------|--------------|
| NRTH1385-NOR HBR_138_602 | | | | | FWD (Import) | REV (Export) |
| Mon 02/23/2026 | to | Fri 05/15/2026 | | SCH - NPX_1385 | 60 MW | 60 MW |
| 0600 | Continuous | 1500 | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| Work scheduled by: LI | | | | TTC with All Lines In Service | 160 MW | 160 MW |
| NRTH1385-NOR HBR_138_603 | | | | | FWD (Import) | REV (Export) |
| Mon 02/23/2026 | to | Fri 05/15/2026 | | SCH - NPX_1385 | 60 MW | 60 MW |
| 0600 | Continuous | 1500 | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| Work scheduled by: LI | | | | TTC with All Lines In Service | 160 MW | 160 MW |
| NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602 | | | | | FWD (Import) | REV (Export) |
| Mon 02/23/2026 | to | Fri 05/15/2026 | | SCH - NPX_1385 | 0 MW | 0 MW |
| 0600 | | 1500 | | Impacts Total Transfer Capability | 160 MW | 160 MW |
| Work scheduled by: | | | | TTC with All Lines In Service | 160 MW | 160 MW |
| NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603 | | | | | FWD (Import) | REV (Export) |
| Mon 02/23/2026 | to | Fri 05/15/2026 | | SCH - NPX_1385 | 0 MW | 0 MW |
| 0600 | | 1500 | | Impacts Total Transfer Capability | 160 MW | 160 MW |
| Work scheduled by: | | | | TTC with All Lines In Service | 160 MW | 160 MW |
| NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603 | | | | | FWD (Import) | REV (Export) |
| Mon 02/23/2026 | to | Fri 05/15/2026 | | SCH - NPX_1385 | 0 MW | 0 MW |
| 0600 | | 1500 | | Impacts Total Transfer Capability | 160 MW | 160 MW |
| Work scheduled by: | | | | TTC with All Lines In Service | 160 MW | 160 MW |
| NRTH1385-NRTHPORT_138_NNC | | | | | FWD (Import) | REV (Export) |
| Mon 02/23/2026 | to | Fri 05/15/2026 | | SCH - NPX_1385 | 0 MW | 0 MW |
| 0600 | Continuous | 1500 | | Impacts Total Transfer Capability | 160 MW | 160 MW |
| Work scheduled by: LI | | | | TTC with All Lines In Service | 160 MW | 160 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Thu 02/26/2026 to Fri 02/27/2026
0001 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 11/19/2025 13:32

UPNY CONED
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Mon 03/02/2026 to Mon 03/02/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_4

Mon 03/02/2026 to Mon 03/02/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Sun 03/15/2026
0500 Continuous 1900
Work scheduled by: NYPA

EXTENDED by NYPA 06/17/2025 15:09

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

WOOD_ST_PLSNTVLE_345_Y86

Tue 03/03/2026 to Fri 03/13/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Sat 03/07/2026 to Sat 03/07/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| DYSINGER EAST | 2850 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 3200 MW | |

BECK__-NIAGARA_345_PA302

Mon 03/16/2026 to Fri 03/20/2026
0630 Continuous 1600
Work scheduled by: IESO

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|----------------|
| SCH - OH - NY | 1150 MW | 1000 MW |
| Impacts Total Transfer Capability | 1350 MW | 850 MW |
| TTC with All Lines In Service | 2500 MW | 1850 MW |

DUNWODIE_345KV_3

Wed 03/25/2026 to Sat 03/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

DUNWODIE_345KV_4

Wed 03/25/2026 to Sat 03/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

WOOD_ST_PLSNTVLE_345_Y86

Wed 03/25/2026 to Sat 03/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| UPNY CONED | 7475 MW | |
| Impacts Total Transfer Capability | 575 MW | |
| TTC with All Lines In Service | 8050 MW | |

LINDN_CG-LNDVFT__345_V-3022

Mon 04/06/2026 to Sat 04/11/2026
0800 Continuous 1500
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|--------------|--------------|
| SCH - PJM_VFT | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 315 MW | 315 MW |
| TTC with All Lines In Service | 315 MW | 315 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROSETON_EFISHKIL_345_RFK305

Mon 04/13/2026 to Fri 04/24/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED **7215 MW**
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

BECK__-NIAGARA_345_PA301

Tue 04/14/2026 to Tue 04/14/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY **1150 MW** **1000 MW**
Impacts Total Transfer Capability 1350 MW 850 MW
TTC with All Lines In Service 2500 MW 1850 MW

BECK__-NIAGARA_345_PA302

Thu 04/16/2026 to Thu 04/16/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY **1150 MW** **1000 MW**
Impacts Total Transfer Capability 1350 MW 850 MW
TTC with All Lines In Service 2500 MW 1850 MW

LINDN_CG-LNDVFT_345_V-3022

Thu 04/16/2026 to Thu 04/16/2026
1200 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PIERCBRK-FIVEMILE_345_37

Mon 04/20/2026 to Fri 05/01/2026
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 2850 MW | |
| 350 MW | |
| 3200 MW | |

MILLWOOD-EASTVIEW_345_W85

Thu 04/23/2026 to Thu 04/23/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 7810 MW | |
| 240 MW | |
| 8050 MW | |

SPRNBK_345KV_RNS3

Thu 04/23/2026 to Thu 04/23/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 3800 MW | |
| 800 MW | |
| 4600 MW | |

SPRNBK_-UNIONHBS_345_Y49

Thu 04/23/2026 to Thu 04/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|---------------|--------------|
| FWD (Import) | REV (Export) |
| 775 MW | |
| 725 MW | |
| 1500 MW | |

BECK_-NIAGARA_230_PA27

Thu 04/23/2026 to Thu 04/23/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 2050 MW | |
| 450 MW | |
| 2500 MW | |

UNIONDHB_345_138_AT1

Fri 04/24/2026 to Fri 04/24/2026
0001 Continuous 2330
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|----------------|--------------|
| FWD (Import) | REV (Export) |
| 1250 MW | |
| 250 MW | |
| 1500 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

UNIONDHB_345_138_AT2

Fri 04/24/2026 to Fri 04/24/2026
0001 Continuous 2330
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1250 MW**
250 MW
1500 MW

MILLWOOD-EASTVIEW_345_W85

Fri 04/24/2026 to Fri 04/24/2026
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

SPRNBK_345KV_RNS3

Fri 04/24/2026 to Fri 04/24/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

BECK__-NIAGARA_345_PA301

Mon 04/27/2026 to Fri 05/01/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1150 MW** **1000 MW**
1350 MW 850 MW
2500 MW 1850 MW

GOETHALS_345KV_5

Fri 05/01/2026 to Thu 05/07/2026
0001 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 03/04/2025 07:30

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1150 MW** **1000 MW**
1350 MW 850 MW
2500 MW 1850 MW

DYSINGER-STA_255_345_DH2

Sat 05/02/2026 to Mon 05/11/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

INGHAM_C_115_115_PAR 2

Mon 05/04/2026 to Fri 05/22/2026
0600 Continuous 1600
Work scheduled by: NGrid

| | | |
|-----------------------------------|----------------|--------------|
| CENTRAL EAST - VC | FWD (Import) | REV (Export) |
| | 3605 MW | |
| Impacts Total Transfer Capability | 120 MW | |
| TTC with All Lines In Service | 3725 MW | |

BECK___-NIAGARA_230_PA27

Mon 05/04/2026 to Fri 05/08/2026
0900 Continuous 1700
Work scheduled by: IESO

| | | |
|-----------------------------------|----------------|----------------|
| SCH - OH - NY | FWD (Import) | REV (Export) |
| | 1900 MW | 1650 MW |
| Impacts Total Transfer Capability | 100 MW | -50 MW |
| TTC with All Lines In Service | 2000 MW | 1600 MW |

MARCY___FRASANNX_345_UCC2-41

Wed 05/06/2026 to Fri 05/29/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

| | | |
|-----------------------------------|----------------|--------------|
| CENTRAL EAST - VC | FWD (Import) | REV (Export) |
| | 3225 MW | |
| Impacts Total Transfer Capability | 500 MW | |
| TTC with All Lines In Service | 3725 MW | |

FIVEMILE-ESTOLERD_345_29

Mon 05/11/2026 to Thu 06/04/2026
0500 Continuous 1800
Work scheduled by: NGrid

| | | |
|-----------------------------------|----------------|----------------|
| SCH - PJ - NY | FWD (Import) | REV (Export) |
| | 2000 MW | 1050 MW |
| Impacts Total Transfer Capability | 200 MW | 150 MW |
| TTC with All Lines In Service | 2200 MW | 1200 MW |

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|--------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 0 MW | |
| Impacts Total Transfer Capability | 660 MW | |
| TTC with All Lines In Service | 660 MW | |

NEWBRDGE_345_138_BK_1

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 375 MW | |
| Impacts Total Transfer Capability | 285 MW | |
| TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 375 MW | |
| Impacts Total Transfer Capability | 285 MW | |
| TTC with All Lines In Service | 660 MW | |

NEWBRDGE-DUFFYAVE_345_501

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|--------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 0 MW | |
| Impacts Total Transfer Capability | 660 MW | |
| TTC with All Lines In Service | 660 MW | |

BECK__-PACKARD_230_BP76

Mon 05/11/2026 to Fri 05/15/2026
0630 Continuous 1600
Work scheduled by: IESO

| | | |
|-----------------------------------|----------------|----------------|
| SCH - OH - NY | FWD (Import) | REV (Export) |
| | 1600 MW | 1050 MW |
| Impacts Total Transfer Capability | 400 MW | 550 MW |
| TTC with All Lines In Service | 2000 MW | 1600 MW |

MILLWOOD-EASTVIEW_345_W99

Fri 05/15/2026 to Sat 05/16/2026
0001 Continuous 2200
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| UPNY CONED | FWD (Import) | REV (Export) |
| | 7810 MW | |
| Impacts Total Transfer Capability | 240 MW | |
| TTC with All Lines In Service | 8050 MW | |

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_HTP | FWD (Import) | REV (Export) |
| | 300 MW | |
| Impacts Total Transfer Capability | 360 MW | |
| TTC with All Lines In Service | 660 MW | |

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_HTP | FWD (Import) | REV (Export) |
| | 300 MW | |
| Impacts Total Transfer Capability | 360 MW | |
| TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 05/15/2026 to Fri 05/15/2026
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3200 MW

SPRNBK_W49TH_ST_345_M51

Fri 05/15/2026 to Mon 06/01/2026
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3200 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

300 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

300 MW

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

300 MW

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

300 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1900 MW

1200 MW

100 MW

400 MW

2000 MW

1600 MW

SPRNBK_345KV_RNS5

Mon 06/01/2026 to Mon 06/01/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

MARCY__345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3625 MW
100 MW
3725 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3625 MW
100 MW
3725 MW

MARION_-FARRAGUT_345_C3403

Sat 09/05/2026 to Sat 09/05/2026
0201 Continuous 2359
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY___765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

E13THSTA-FARRAGUT_345_45

Fri 09/11/2026 to Fri 09/11/2026
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Fri 09/11/2026 to Fri 09/11/2026
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MARCY_765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES_230_L33P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_7

Tue 09/15/2026 to Tue 09/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_8

Tue 09/15/2026 to Tue 09/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE-MOTTHAVN_345_72

Tue 09/15/2026 to Wed 10/28/2026
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--------------------------------------|------------|----------------|---------|-----------------------------------|----------------|--------------|
| MARCY__FRASANNX_345_UCC2-41 | | | | | FWD (Import) | REV (Export) |
| Tue 09/15/2026 | to | Tue 09/29/2026 | | CENTRAL EAST - VC | 3225 MW | |
| 0700 | Continuous | 1530 | ARR: 19 | Impacts Total Transfer Capability | 500 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3725 MW | |
| DYSINGER-STA_255_345_DH1 | | | | | FWD (Import) | REV (Export) |
| Wed 09/16/2026 | to | Sat 10/10/2026 | | DYSINGER EAST | 2850 MW | |
| 0500 | Continuous | 2100 | | Impacts Total Transfer Capability | 350 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3200 MW | |
| GOETHALS_345KV_5 | | | | | FWD (Import) | REV (Export) |
| Mon 09/28/2026 | to | Sat 10/03/2026 | | STATEN ISLAND | | |
| 0001 | Continuous | 0300 | | Impacts Total Transfer Capability | | |
| Work scheduled by: ConEd | | | | TTC with All Lines In Service | | |
| PANNELL_-CLAY__345_1 | | | | | FWD (Import) | REV (Export) |
| Mon 09/28/2026 | to | Fri 10/02/2026 | | WEST CENTRAL | 1300 MW | |
| 0700 | Continuous | 1530 | | Impacts Total Transfer Capability | 950 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 2250 MW | |
| PANNELL_-CLAY__345_2 | | | | | FWD (Import) | REV (Export) |
| Mon 10/05/2026 | to | Fri 10/09/2026 | | WEST CENTRAL | 1300 MW | |
| 0700 | Continuous | 1530 | | Impacts Total Transfer Capability | 950 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 2250 MW | |
| NEPTUNE_-DUFFYAVE_345_NEPTUNE | | | | | FWD (Import) | REV (Export) |
| Mon 10/12/2026 | to | Thu 10/15/2026 | | SCH - PJM_NEPTUNE | 0 MW | |
| 0600 | Continuous | 1600 | | Impacts Total Transfer Capability | 660 MW | |
| Work scheduled by: LI | | | | TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_1

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 375 MW | |
| Impacts Total Transfer Capability | 285 MW | |
| TTC with All Lines In Service | 660 MW | |

NEWBRIDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 375 MW | |
| Impacts Total Transfer Capability | 285 MW | |
| TTC with All Lines In Service | 660 MW | |

NEWBRIDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|--------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 0 MW | |
| Impacts Total Transfer Capability | 660 MW | |
| TTC with All Lines In Service | 660 MW | |

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

| | | |
|-----------------------------------|--------------|--------------|
| SCH - HQ - NY | FWD (Import) | REV (Export) |
| | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| MOSES SOUTH | FWD (Import) | REV (Export) |
| | 1750 MW | |
| Impacts Total Transfer Capability | 1400 MW | |
| TTC with All Lines In Service | 3150 MW | |

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

| | | |
|-----------------------------------|---------------|--------------|
| MOSES SOUTH | FWD (Import) | REV (Export) |
| | 500 MW | |
| Impacts Total Transfer Capability | 2650 MW | |
| TTC with All Lines In Service | 3150 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1750 MW

1400 MW

3150 MW

MARCY___765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1700 MW

1450 MW

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

475 MW

1000 MW

1025 MW

0 MW

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

2650 MW

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2595 MW

1130 MW

3725 MW

DUNWODIE_345KV_7

Wed 10/28/2026 to Wed 10/28/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Wed 10/28/2026 to Wed 10/28/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES__230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES__230_L34P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BECK__-NIAGARA_230_PA27

Mon 11/23/2026 to Fri 11/27/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2500 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-FRASER__345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| CENTRAL EAST - VC | 3225 MW | |
| Impacts Total Transfer Capability | 500 MW | |
| TTC with All Lines In Service | 3725 MW | |

DUNWODIE_345KV_3

Fri 12/04/2026 to Fri 12/04/2026
0001 Continuous 0030
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

DUNWODIE_345KV_5

Fri 12/04/2026 to Fri 12/04/2026
0001 Continuous 0030
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

DUNWODIE-MOTTHAVN_345_71

Fri 12/04/2026 to Sat 12/12/2026
0001 Continuous 0259
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

DUNWODIE_345KV_3

Sat 12/12/2026 to Sat 12/12/2026
0230 Continuous 0259
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

DUNWODIE_345KV_5

Sat 12/12/2026 to Sat 12/12/2026
0230 Continuous 0259
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
8015 MW
35 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 25, 2025 to Monday, May 24, 2027

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 7550 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/11/2027 to Sun 03/14/2027
0001 0100
Work scheduled by:

| | | |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | FWD (Import) | REV (Export) |
| | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | FWD (Import) | REV (Export) |
| | 3200 MW | |
| Impacts Total Transfer Capability | 1400 MW | |
| TTC with All Lines In Service | 4600 MW | |

SPRNBK_-W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | FWD (Import) | REV (Export) |
| | 3200 MW | |
| Impacts Total Transfer Capability | 1400 MW | |
| TTC with All Lines In Service | 4600 MW | |

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
0201 Continuous 0200
Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|--------------|
| UPNY CONED | FWD (Import) | REV (Export) |
| | 8015 MW | |
| Impacts Total Transfer Capability | 35 MW | |
| TTC with All Lines In Service | 8050 MW | |

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|--------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 0 MW | |
| Impacts Total Transfer Capability | 660 MW | |
| TTC with All Lines In Service | 660 MW | |

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_NEPTUNE | FWD (Import) | REV (Export) |
| | 375 MW | |
| Impacts Total Transfer Capability | 285 MW | |
| TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

| Seasonal Limits | | Tuesday, November 25, 2025 to Monday, May 24, 2027 | | | |
|----------------------------------|------------|--|-----------------------------------|---------------|--------------|
| CENTRAL EAST | 7550 MW | The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations. | | | |
| CENTRAL EAST - VC | 3725 MW | | | | |
| TOTAL EAST | 7550 MW | | | | |
| UPNY CONED | 8050 MW | | | | |
| SPR/DUN-SOUTH | 4600 MW | | | | |
| DYSINGER EAST | 3200 MW | | | | |
| MOSES SOUTH | 3150 MW | | | | |
| <hr/> | | | | | |
| NEWBRDGE_345_138_BK_2 | | | | FWD (Import) | REV (Export) |
| Mon 05/10/2027 | to | Fri 05/14/2027 | SCH - PJM_NEPTUNE | 375 MW | |
| 0600 | Continuous | 1600 | Impacts Total Transfer Capability | 285 MW | |
| Work scheduled by: LI | | | TTC with All Lines In Service | 660 MW | |
| <hr/> | | | | | |
| NEWBRDGE-DUFFYAVE_345_501 | | | | FWD (Import) | REV (Export) |
| Mon 05/10/2027 | to | Fri 05/14/2027 | SCH - PJM_NEPTUNE | 0 MW | |
| 0600 | Continuous | 1600 | Impacts Total Transfer Capability | 660 MW | |
| Work scheduled by: LI | | | TTC with All Lines In Service | 660 MW | |