

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 02/01/2026
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 02/01/2026
0001 Continuous 0100
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 02/01/2026
0001 0100
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2400 MW**
100 MW 250 MW
2500 MW 2650 MW

OSWEGO_COMPLEX_AVR_O/S

Wed 01/29/2025 to Sun 09/13/2026
0001 Continuous 2359
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3640 MW
85 MW
3725 MW

HAVERSTK-ADIRNDCK_345_HA1

Tue 08/19/2025 to Mon 05/25/2026
1128 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 08/20/2025 09:16

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

MARCY_-ADIRNDCK_345_12

Tue 08/19/2025 to Sun 03/01/2026
1129 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/04/2025 10:05

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_90

Thu 10/16/2025 to Tue 12/16/2025
0001 Continuous 2359
Work scheduled by: NYISO

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Thu 12/31/2026
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LONG_MTN-CRICKVLY_345_398

Wed 10/22/2025 to Thu 12/31/2026
0001 Continuous 2359
Work scheduled by: ConEd

UPDATED by ISONE 10/20/2025 12:48

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Sat 11/01/2025 to Thu 04/30/2026
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
300 MW
2500 MW

MOTTHAVN-RAINEY__345_Q11

Wed 11/05/2025 to Thu 12/18/2025
0001 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 09/29/2025 09:49

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST-E13THSTA_345_M55

Thu 11/13/2025 to Tue 12/02/2025
1448 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 11/17/2025 15:20

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/17/2025 12:22

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

REV (Export)

0 MW

1500 MW

1000 MW

1500 MW

1000 MW

CHATGUAY-MASSENA_765_7040

Sun 11/16/2025 to Sun 11/30/2025
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYPA 11/17/2025 12:22

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1750 MW

REV (Export)

1400 MW

3150 MW

CHAT_DC_GC1

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2300
Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3000 MW

REV (Export)

150 MW

3150 MW

CHAT_DC_GC1

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 2000
Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2600 MW

REV (Export)

550 MW

3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 2000
Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1370 MW

REV (Export)

0 MW

130 MW

1000 MW

1500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2000
Work scheduled by: HQ

MOSES SOUTH	FWD (Import)	REV (Export)
	3000 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Sun 11/16/2025 to Sat 11/29/2025
0600 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Thu 11/20/2025 to Fri 12/19/2025
0700 Continuous 1700
Work scheduled by: HQ

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	80 MW	
Impacts Total Transfer Capability	199 MW	
TTC with All Lines In Service	279 MW	

SCH-IMO-NYISO_LIMIT_1300

Mon 11/24/2025 to Fri 11/28/2025
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1600 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	2500 MW	

SCH-NYISO-IMO_LIMIT_800

Mon 11/24/2025 to Fri 11/28/2025
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
		1100 MW
Impacts Total Transfer Capability		750 MW
TTC with All Lines In Service		1850 MW

DENNISON-ROSEMNTB_115_2/22

Mon 11/24/2025 to Fri 12/19/2025
0700 Continuous 1700
Work scheduled by: NGrid

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	95 MW	100 MW
Impacts Total Transfer Capability	184 MW	0 MW
TTC with All Lines In Service	279 MW	100 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY___345_19

Mon 12/01/2025 to Mon 12/01/2025
0830 Daily(No Weekends) 1500
Work scheduled by: NGrid

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

VOLNEY_-MARCY___345_19

Mon 12/01/2025 to Mon 12/01/2025
0830 Daily(No Weekends) 1500
Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3525 MW

200 MW

3725 MW

BECK_-NIAGARA_230_PA27

Mon 12/01/2025 to Mon 12/01/2025
0900 Continuous 1600
Work scheduled by: IESO

UPDATED by ISONE 11/04/2025 14:30

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2050 MW

450 MW

2500 MW

SHORE_RD_345_138_BK 1

Wed 12/03/2025 to Wed 12/03/2025
0100 Continuous 2359
Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

E13THSTA-FARRAGUT_345_46

Fri 12/05/2025 to Thu 01/01/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_6

Fri 12/05/2025 to Fri 12/05/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Fri 12/05/2025 to Thu 01/01/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Mon 12/08/2025 to Mon 12/08/2025
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Mon 12/08/2025 to Mon 12/08/2025
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/08/2025 to Sat 12/13/2025
0700 Continuous 1800
Work scheduled by: NGrid ARR: 78

UPNY CONED
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

ALCOA_PA_115KV_R8105

Mon 12/08/2025 to Mon 12/08/2025
1130 Daily(No Weekends) 1330
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability -50 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Wed 12/10/2025 to Wed 12/10/2025
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Wed 12/10/2025 to Fri 12/19/2025
0201 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS4

Wed 12/10/2025 to Wed 12/10/2025
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_6

Thu 12/11/2025 to Thu 12/11/2025
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SPRNBK_345KV_RNS4

Fri 12/19/2025 to Fri 12/19/2025
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

STLAWRNC-MOSES_230_L34P

Thu 12/25/2025 to Thu 12/25/2025
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

W49TH_ST_345KV_6

Thu 01/01/2026 to Thu 01/01/2026
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 01/02/2026 to Fri 01/02/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

E13THSTA-FARRAGUT_345_46

Fri 01/02/2026 to Mon 01/05/2026
0301 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 01/05/2026 to Tue 01/06/2026
0001 Continuous 1700
Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

60 MW

100 MW

160 MW

60 MW

100 MW

160 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 01/05/2026 to Tue 01/06/2026
0001 Continuous 1700
Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1200 MW

200 MW

1400 MW

S.RIPLEY-DUNKIRK_230_68

Thu 01/08/2026 to Thu 01/08/2026
0730 Daily(No Weekends) 1600
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Fri 01/09/2026 to Fri 01/09/2026
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/19/2026 to Sat 01/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FIVEMILE-ESTOLERD_345_29

Mon 01/19/2026 to Fri 02/06/2026
0700 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY **2600 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2650 MW

WATRCURE-OAKDALE_345_31

Mon 01/19/2026 to Fri 01/23/2026
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY **2600 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2650 MW

E13THSTA-FARRAGUT_345_46

Mon 02/02/2026 to Mon 02/02/2026
0001 Continuous 1530
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Tue 02/03/2026 to Sun 02/08/2026
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18

Mon 02/09/2026 to Fri 02/13/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2665 MW
1060 MW
3725 MW

NIAGARA_-DYSINGER_345_ND1

Thu 02/12/2026 to Thu 02/12/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2700 MW
500 MW
3200 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 02/16/2026 to Mon 02/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW
295 MW
8050 MW

RAMAPO_-BUCHAN_N_345_Y94

Fri 02/20/2026 to Fri 02/20/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7755 MW
295 MW
8050 MW

SPRNBK_345KV_RNS5

Sat 02/21/2026 to Sat 02/21/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M51

Sat 02/21/2026 to Sat 03/07/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1100 MW	1450 MW
TTC with All Lines In Service	2500 MW	2650 MW

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	8050 MW	

HOPATCON-RAMAPO__500_5018

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

TOTAL EAST	FWD (Import)	REV (Export)
	6800 MW	
Impacts Total Transfer Capability	750 MW	
TTC with All Lines In Service	7550 MW	

RAMAPO__345_345_PAR3500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	-50 MW	1400 MW
TTC with All Lines In Service	2500 MW	2650 MW

RAMAPO__345_345_PAR4500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	2550 MW	1250 MW
Impacts Total Transfer Capability	-50 MW	1400 MW
TTC with All Lines In Service	2500 MW	2650 MW

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1200 MW
Impacts Total Transfer Capability	1100 MW	1450 MW
TTC with All Lines In Service	2500 MW	2650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500

Mon 02/23/2026 to Wed 02/25/2026
0001 Continuous 2159
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 7795 MW
TTC with All Lines In Service 255 MW
8050 MW

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_601

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_602

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_603

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

NRTH1385-NOR HBR_138_601

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability 60 MW 60 MW
TTC with All Lines In Service 100 MW 100 MW
160 MW 160 MW

NRTH1385-NOR HBR_138_602

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability 60 MW 60 MW
TTC with All Lines In Service 100 MW 100 MW
160 MW 160 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_603

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	60 MW	60 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 02/23/2026 to Fri 05/15/2026
0600 1500
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NRTHPORT_138_NNC

Mon 02/23/2026 to Fri 05/15/2026
0600 Continuous 1500
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

RAMAPO_-BUCHAN_N_345_Y94

Thu 02/26/2026 to Fri 02/27/2026
0001 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 11/19/2025 13:32

	FWD (Import)	REV (Export)
UPNY CONED	7755 MW	
Impacts Total Transfer Capability	295 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 03/02/2026 to Mon 03/02/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_4

Mon 03/02/2026 to Mon 03/02/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Sun 03/15/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

WOOD_ST_PLSNTVLE_345_Y86

Tue 03/03/2026 to Fri 03/13/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 575 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Sat 03/07/2026 to Sat 03/07/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Mon 03/16/2026 to Tue 04/07/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA302

Mon 03/16/2026 to Fri 03/20/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

DUNWODIE_345KV_3

Wed 03/25/2026 to Sat 03/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_4

Wed 03/25/2026 to Sat 03/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

WOOD_ST_-PLSNTVLE_345_Y86

Wed 03/25/2026 to Sat 03/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7475 MW	
Impacts Total Transfer Capability	575 MW	
TTC with All Lines In Service	8050 MW	

LINDN_CG-LNDVFT__345_V-3022

Mon 04/06/2026 to Sat 04/11/2026
0800 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

DYSINGER-STA_255_345_DH2

Wed 04/08/2026 to Mon 04/20/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Mon 04/13/2026 to Fri 04/24/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED	FWD (Import)	REV (Export)
	7215 MW	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

BECK__-NIAGARA_345_PA301

Tue 04/14/2026 to Tue 04/14/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

BECK__-NIAGARA_345_PA302

Thu 04/16/2026 to Thu 04/16/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 04/16/2026 to Thu 04/16/2026
1200 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PIERCBRK-FIVEMILE_345_37

Mon 04/20/2026 to Fri 05/01/2026
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DYSINGER-STA_255_345_DH1

Tue 04/21/2026 to Fri 05/01/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Thu 04/23/2026 to Thu 04/23/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability **7810 MW**
TTC with All Lines In Service 240 MW
8050 MW

SPRNBK_345KV_RNS3

Thu 04/23/2026 to Thu 04/23/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability **3800 MW**
TTC with All Lines In Service 800 MW
4600 MW

SPRNBK_-UNIONHBS_345_Y49

Thu 04/23/2026 to Thu 04/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability **775 MW**
TTC with All Lines In Service 725 MW
1500 MW

UNIONDHB_345_138_AT1

Thu 04/23/2026 to Thu 04/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability **1250 MW**
TTC with All Lines In Service 250 MW
1500 MW

UNIONDHB_345_138_AT2

Thu 04/23/2026 to Thu 04/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability **1250 MW**
TTC with All Lines In Service 250 MW
1500 MW

BECK_-NIAGARA_230_PA27

Thu 04/23/2026 to Thu 04/23/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability **2050 MW**
TTC with All Lines In Service 450 MW
2500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

UNIONDHB_345_138_AT1

Fri 04/24/2026 to Fri 04/24/2026
0001 Continuous 2330
Work scheduled by: ConEd

CANCELLED by NYISO 11/26/2025 13:18

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

UNIONDHB_345_138_AT2

Fri 04/24/2026 to Fri 04/24/2026
0001 Continuous 2330
Work scheduled by: ConEd

CANCELLED by NYISO 11/26/2025 13:18

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

MILLWOOD-EASTVIEW_345_W85

Fri 04/24/2026 to Fri 04/24/2026
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS3

Fri 04/24/2026 to Fri 04/24/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

BECK__-NIAGARA_345_PA301

Mon 04/27/2026 to Fri 05/01/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW 1000 MW
1350 MW 850 MW
2500 MW 1850 MW

GOETHALS_345KV_5

Fri 05/01/2026 to Thu 05/07/2026
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 03/04/2025 07:30

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Sat 05/02/2026 to Mon 05/11/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
350 MW
3200 MW

INGHAM_C_115_115_PAR 2

Mon 05/04/2026 to Fri 05/22/2026
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3605 MW**
120 MW
3725 MW

BECK__-NIAGARA_230_PA27

Mon 05/04/2026 to Fri 05/08/2026
0900 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1900 MW**
100 MW
2000 MW
REV (Export) **1650 MW**
-50 MW
1600 MW

MARCY__FRASANNX_345_UCC2-41

Wed 05/06/2026 to Fri 05/29/2026
0700 Continuous 1530
Work scheduled by: NYPA
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3225 MW**
500 MW
3725 MW

FIVEMILE-ESTOLERD_345_29

Mon 05/11/2026 to Thu 06/04/2026
0500 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2000 MW**
200 MW
2200 MW
REV (Export) **1050 MW**
150 MW
1200 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
660 MW
660 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/11/2026 to Fri 05/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

BECK__PACKARD_230_BP76

Mon 05/11/2026 to Fri 05/15/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY **1600 MW** **1050 MW**
Impacts Total Transfer Capability 400 MW 550 MW
TTC with All Lines In Service 2000 MW 1600 MW

MILLWOOD-EASTVIEW_345_W99

Fri 05/15/2026 to Sat 05/16/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SPRNBK_345KV_RNS5

Fri 05/15/2026 to Fri 05/15/2026
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK-W49TH_ST_345_M51

Fri 05/15/2026 to Mon 06/01/2026
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_5

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_7

Fri 05/15/2026 to Fri 05/15/2026
1430 Continuous 1500
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
0030 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1900 MW

1200 MW

100 MW

400 MW

2000 MW

1600 MW

SPRNBRK_345KV_RNS5

Mon 06/01/2026 to Mon 06/01/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

MARCY_345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

MARION_-FARRAGUT_345_C3403

Sat 09/05/2026 to Sat 09/05/2026
0201 Continuous 2359
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY___765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1750 MW
1400 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Fri 09/11/2026 to Fri 09/11/2026
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Fri 09/11/2026 to Fri 09/11/2026
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY__765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

MOSES SOUTH FWD (Import) REV (Export)
1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L33P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE_345KV_7

Tue 09/15/2026 to Tue 09/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 09/15/2026 to Tue 09/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Tue 09/15/2026 to Wed 10/28/2026
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MARCY__FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Wed 09/16/2026 to Sat 10/10/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 09/28/2026 to Sat 10/03/2026
0001 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PANNELL_-CLAY__345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

PANNELL_-CLAY__345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2595 MW	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Wed 10/28/2026 to Wed 10/28/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_8

Wed 10/28/2026 to Wed 10/28/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES_230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SPRNBRK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES_230_L34P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Mon 11/23/2026 to Fri 11/27/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
450 MW
2500 MW

EDIC__-FRASER_345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

DUNWODIE_345KV_3

Fri 12/04/2026 to Fri 12/04/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_5

Fri 12/04/2026 to Fri 12/04/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_71

Fri 12/04/2026 to Sat 12/12/2026
0001 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_3

Sat 12/12/2026 to Sat 12/12/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Sat 12/12/2026 to Sat 12/12/2026
0230 Continuous 0259
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export)
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
REV (Export)
240 MW
8050 MW

SPRNBK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3200 MW**
REV (Export)
1400 MW
4600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
REV (Export)
800 MW
4600 MW

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3200 MW**
REV (Export)
1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3200 MW**
REV (Export)
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/11/2027 to Sun 03/14/2027
0001 0100
Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8015 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, November 28, 2025 to Thursday, May 27, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1750 MW

1400 MW

3150 MW

MARCY___765_345_AT2

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1700 MW

1450 MW

3150 MW

MASSENA_-MARCY___765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

475 MW

1000 MW

1025 MW

0 MW

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW

2650 MW

3150 MW

MASSENA_-MARCY___765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2595 MW

1130 MW

3725 MW