

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 08/01/2026
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 08/01/2026
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sat 08/01/2026
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

DYSINGER-GRAHAM__345_DG1

FWD (Import) REV (Export)

Tue 02/10/2026 to Sun 05/31/2026
1122 Continuous 2100
Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

GRAHAM_-STA_255_345_GH1-43

FWD (Import) REV (Export)

Tue 02/10/2026 to Sun 05/31/2026
1122 Continuous 2100
Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

NRTH1385-NOR HBR_138_601

FWD (Import) REV (Export)

Thu 02/26/2026 to Tue 05/19/2026
0600 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602

Thu 02/26/2026 to Tue 05/19/2026
 0600 Continuous 2359
 Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603

Thu 02/26/2026 to Tue 05/19/2026
 0600 Continuous 2359
 Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Thu 02/26/2026 to Tue 05/19/2026
 0600 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Thu 02/26/2026 to Tue 05/19/2026
 0600 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Thu 02/26/2026 to Tue 05/19/2026
 0600 2359
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Thu 02/26/2026 to Tue 05/19/2026
 0600 Continuous 2359
 Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y86

Mon 03/30/2026 to Sun 05/24/2026
0001 Continuous 0200
Work scheduled by: ConEd

EXT FORCED by ConEd 05/04/2026 14:23

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7820 MW
390 MW
8210 MW

OSWEGO_COMPLEX_AVR_O/S

Sat 04/04/2026 to Sun 09/13/2026
0800 Continuous 0000
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3640 MW
85 MW
3725 MW

WATRCURE-OAKDALE_345_31

Wed 04/15/2026 to Wed 05/13/2026
0700 Continuous 1053
Work scheduled by: NYSEG

EXTENDED by NYSEG 04/09/2026 10:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW 1050 MW
150 MW 150 MW
2100 MW 1200 MW

SCH-PJM-NYISO_LIMIT_1500

Fri 04/17/2026 to Wed 05/13/2026
0001 Continuous 1053
Work scheduled by: NYSEG

EXTENDED by NYSEG 04/09/2026 10:23

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1800 MW
300 MW
2100 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 04/17/2026 to Sat 05/30/2026
1900 Continuous 1700
Work scheduled by: HQ

EXT FORCED by HQ 04/22/2026 14:24

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_220

Tue 04/21/2026 to Sat 05/30/2026
1900 Continuous 1700
Work scheduled by: HQ

EXT FORCED by HQ 04/22/2026 14:24

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
220 MW
50 MW
270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 05/01/2026 to Sun 06/28/2026
0554 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 05/03/2026 11:29

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Fri 05/01/2026 to Sun 06/28/2026
0554 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 05/03/2026 11:29

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 05/03/2026 to Fri 05/15/2026
0700 Continuous 2359
Work scheduled by: ISONE

UPDATED by ISONE 02/18/2026 11:51

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
330 MW 330 MW
330 MW 330 MW

MARCY__FRASANNX_345_UCC2-41

Fri 05/08/2026 to Sun 05/31/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

NIAGARA_345_230_AT4

Mon 05/11/2026 to Sat 05/30/2026
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW **1200 MW**
100 MW 400 MW
2000 MW 1600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Tue 05/12/2026 to Sun 05/17/2026
0054 2359
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Sun 05/31/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

RAMAPO_-BUCHAN_N_345_Y94

Thu 05/14/2026 to Thu 05/14/2026
0330 Continuous 0400
Work scheduled by: ConEd

UPDATED by ConEd 05/10/2026 11:51

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7795 MW	
415 MW	
8210 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 05/15/2026 to Sat 05/16/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
8015 MW	
195 MW	
8210 MW	

SPRNBK_-W49TH_ST_345_M51

Fri 05/15/2026 to Mon 06/01/2026
0201 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 05/11/2026 15:35

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

DUNWODIE_345KV_4

Sat 05/16/2026 to Thu 05/28/2026
0201 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 05/13/2026 08:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

DUNWODIE_345KV_6

Sat 05/16/2026 to Thu 05/28/2026
0201 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 05/13/2026 08:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Sat 05/16/2026 to Thu 05/28/2026
0201 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 05/13/2026 08:56

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK 1

Sat 05/16/2026 to Thu 05/28/2026
0201 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 05/13/2026 08:56

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Sat 05/16/2026 to Thu 05/28/2026
0201 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 05/13/2026 08:56

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

HOPATCON-RAMAPO__500_5018

Mon 05/18/2026 to Wed 05/20/2026
0001 Continuous 1800
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW **1050 MW**
1300 MW 150 MW
2100 MW 1200 MW

HOPATCON-RAMAPO__500_5018

Mon 05/18/2026 to Wed 05/20/2026
0001 Continuous 1800
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

HOPATCON-RAMAPO__500_5018

Mon 05/18/2026 to Wed 05/20/2026
0001 Continuous 1800
Work scheduled by: ConEd

TOTAL EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
6800 MW
750 MW
7550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR3500					FWD (Import)	REV (Export)
Mon 05/18/2026	to	Wed 05/20/2026		SCH - PJ - NY	1300 MW	1050 MW
0001	Continuous	1800		Impacts Total Transfer Capability	800 MW	150 MW
Work scheduled by: ConEd				TTC with All Lines In Service	2100 MW	1200 MW
RAMAPO__345_345_PAR4500					FWD (Import)	REV (Export)
Mon 05/18/2026	to	Wed 05/20/2026		SCH - PJ - NY	1300 MW	1050 MW
0001	Continuous	1800		Impacts Total Transfer Capability	800 MW	150 MW
Work scheduled by: ConEd				TTC with All Lines In Service	2100 MW	1200 MW
RAMAPO__500_345_BK 1500					FWD (Import)	REV (Export)
Mon 05/18/2026	to	Wed 05/20/2026		SCH - PJ - NY	800 MW	1050 MW
0001	Continuous	1800		Impacts Total Transfer Capability	1300 MW	150 MW
Work scheduled by: ConEd				TTC with All Lines In Service	2100 MW	1200 MW
RAMAPO__500_345_BK 1500					FWD (Import)	REV (Export)
Mon 05/18/2026	to	Wed 05/20/2026		UPNY CONED	8015 MW	
0001	Continuous	1800		Impacts Total Transfer Capability	195 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8210 MW	
ROCHESTR-PANNELL__345_RP2					FWD (Import)	REV (Export)
Mon 05/18/2026	to	Fri 05/22/2026		DYSINGER EAST	2300 MW	
0700	Continuous	1500		Impacts Total Transfer Capability	900 MW	
Work scheduled by: RGE				TTC with All Lines In Service	3200 MW	
BEAR SWP-EASTOVER_230_E205W					FWD (Import)	REV (Export)
Wed 05/20/2026	to	Sun 05/24/2026	<u>UPDATED by NGrid 04/24/2026 15:05</u>	SCH - NE - NY	1050 MW	
0630	Continuous	1800		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sun 05/24/2026 to Sat 05/30/2026
0001 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-HQ_CEDARS-NYISO_LIMIT_180

Mon 05/25/2026 to Mon 06/01/2026
0700 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

180 MW
90 MW
270 MW

SCH-NYISO-HQ_LIMIT_700

Tue 05/26/2026 to Thu 05/28/2026
0500 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

700 MW
300 MW
1000 MW

SPRNBK_345KV_RNS5

Mon 06/01/2026 to Mon 06/01/2026
0130 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 05/11/2026 15:35

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 06/01/2026 to Fri 06/05/2026
0600 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
660 MW
660 MW

W49TH_ST_345KV_7

Mon 06/01/2026 to Mon 06/01/2026
0600 Continuous 0630
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Mon 06/01/2026 to Mon 06/01/2026
0600 Continuous 0630
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

MARCY__345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3650 MW

75 MW

3725 MW

LEEDS_-HURLYAVE_345_301

Mon 06/01/2026 to Fri 07/03/2026
0800 Continuous 1600
Work scheduled by: CHGE

UPDATED by CHGE 01/16/2026 09:18

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

8120 MW

90 MW

8210 MW

MOTTHAVN-RAINEY__345_Q11

Thu 06/04/2026 to Sun 06/07/2026
0001 Continuous 0200
Work scheduled by: ConEd

DENIED by NYISO 05/12/2026 11:09

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_7

Fri 06/05/2026 to Fri 06/05/2026
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_8

Fri 06/05/2026 to Fri 06/05/2026
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-LIMELAKE_345_49

Mon 06/08/2026 to Sun 08/16/2026
0600 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
	1950 MW	1050 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

LIMELAKE-ESTOLERD_345_29

Mon 06/08/2026 to Sun 08/16/2026
0600 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
	1950 MW	1050 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

MAINESBG-WATRCURE_345_30

Wed 06/10/2026 to Fri 06/12/2026
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
	1400 MW	1050 MW
Impacts Total Transfer Capability	700 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

SCH-NYISO-HQ_LIMIT_700

Mon 06/15/2026 to Thu 06/18/2026
0500 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		700 MW
Impacts Total Transfer Capability		300 MW
TTC with All Lines In Service		1000 MW

INGHAM_C_115_115_PAR 2

Mon 06/22/2026 to Sat 08/29/2026
0500 Continuous 1900
Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3605 MW	
Impacts Total Transfer Capability	120 MW	
TTC with All Lines In Service	3725 MW	

SCH-NYISO-HQ_LIMIT_700

Mon 06/22/2026 to Tue 06/23/2026
0500 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		700 MW
Impacts Total Transfer Capability		300 MW
TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 07/21/2026 to Tue 07/21/2026
1200 Continuous 1600
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Tue 07/21/2026 to Tue 07/21/2026
1200 Continuous 1600
Work scheduled by: ISONE

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Wed 07/22/2026 to Fri 07/24/2026
0700 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Wed 07/22/2026 to Fri 07/24/2026
0700 Continuous 1500
Work scheduled by: ISONE

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3625 MW
100 MW
3725 MW

BECK__-NIAGARA_230_PA27

Wed 08/12/2026 to Wed 08/12/2026
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW
100 MW
2000 MW

GOETHALS_345KV_5

Sat 08/15/2026 to Sat 08/15/2026
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GOETHALS_345KV_5

Mon 08/17/2026 to Mon 08/17/2026
0630 Continuous 0700
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

HOMR_NYW-PIERC_NY_345_48

Mon 08/17/2026 to Fri 08/28/2026
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-LIMELAKE_345_49

Mon 08/31/2026 to Tue 09/15/2026
0800 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1950 MW

REV (Export)

1050 MW

150 MW

150 MW

2100 MW

1200 MW

LIMELAKE-ESTOLERD_345_29

Mon 08/31/2026 to Tue 09/15/2026
0800 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1950 MW

REV (Export)

1050 MW

150 MW

150 MW

2100 MW

1200 MW

MARION_-FARRAGUT_345_C3403

Sat 09/05/2026 to Sat 09/05/2026
0201 Continuous 2359
Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

E13THSTA-FARRAGUT_345_45

Wed 09/09/2026 to Fri 09/11/2026
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

REV (Export)

800 MW

4600 MW

MARCY___765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1750 MW

REV (Export)

1650 MW

3400 MW

W49TH_ST-E13THSTA_345_M54

Fri 09/11/2026 to Fri 09/11/2026
0001 Continuous 1830
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

REV (Export)

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1700 MW
3400 MW

HUDSONTP-W49TH_ST_345_Y56

Sat 09/12/2026 to Fri 09/25/2026
0001 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

W49TH_ST_345KV_7

Sat 09/12/2026 to Tue 01/12/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Sat 09/12/2026 to Fri 09/25/2026
0001 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

DUNWODIE_345KV_7

Mon 09/14/2026 to Tue 09/15/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Mon 09/14/2026 to Tue 09/15/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Mon 09/14/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

STLAWRNC-MOSES_230_L34P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

BECK_-NIAGARA_230_PA27

Tue 09/15/2026 to Tue 11/17/2026
0500 Continuous 2330
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW

100 MW

2000 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW

500 MW

3725 MW

FIVEMILE-LIMELAKE_345_49

Wed 09/16/2026 to Sat 10/10/2026
0001 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW

150 MW

2100 MW

1050 MW

150 MW

1200 MW

LIMELAKE-ESTOLERD_345_29

Wed 09/16/2026 to Sat 10/10/2026
0001 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW

150 MW

2100 MW

1050 MW

150 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Wed 09/16/2026 to Wed 09/30/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

W49TH_ST_345KV_5

Sat 09/26/2026 to Thu 12/24/2026
0001 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
300 MW
360 MW
660 MW

GOETHALS_345KV_5

Mon 09/28/2026 to Sat 10/03/2026
0001 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

PANNELL_-CLAY___345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

FITZPTRK-EDIC___345_FE-1

Sun 10/04/2026 to Sun 10/04/2026
2200 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

PANNELL_-CLAY___345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Sun 10/11/2026 to Wed 11/04/2026
0500 Continuous 2100
Work scheduled by: NYPA

CANCELLED by TO 05/13/2026 09:29

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2026 to Fri 10/16/2026
0800 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1950 MW

150 MW

2100 MW

1050 MW

150 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

MARCY_765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

MARCY_765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	3400 MW	

MASSENA-MARCY_765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA-MARCY_765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2595 MW	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	190 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	190 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

PIERCBRK-FIVEMILE_345_37

Mon 10/19/2026 to Fri 11/06/2026
1200 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	1800 MW	1050 MW
Impacts Total Transfer Capability	300 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Mon 10/26/2026 to Fri 11/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED
Impacts Total Transfer Capability 740 MW
TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

DYSINGER-GRAHAM__345_DG1

Tue 10/27/2026 to Sat 11/21/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_7

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_8

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES__230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Mon 11/02/2026 to Mon 11/02/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Mon 11/02/2026 to Mon 11/02/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_71

Mon 11/02/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/02/2026 to Sat 11/07/2026
0800 Continuous 1900
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

ROSETON_EFISHKIL_345_RFK305

Fri 11/06/2026 to Fri 11/13/2026
1600 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
740 MW
8210 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

SPRNBK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Mon 11/16/2026 to Sat 11/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

BUCHAN_S-MILLWOOD_345_W98

Mon 11/16/2026 to Sat 11/28/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

LOVETT_-BUCHAN_S_345_Y88

Mon 11/16/2026 to Sat 11/28/2026
0001 Continuous 2330
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7960 MW
250 MW
8210 MW

STLAWRNC-MOSES__230_L33P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
450 MW
2500 MW

BECK_-NIAGARA_230_PA27

Mon 11/23/2026 to Fri 11/27/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

EDIC_-FRASER_345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Fri 12/04/2026 to Fri 12/04/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M54

Fri 12/04/2026 to Fri 12/04/2026
0101 Continuous 0130
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M54

Thu 12/10/2026 to Thu 12/10/2026
0030 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_3

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_5

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

8015 MW

195 MW

8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

HUDSONTP-W49TH_ST_345_Y56

Fri 12/25/2026 to Tue 01/12/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

W49TH_ST_345KV_8

Fri 12/25/2026 to Tue 01/12/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

STLAWRNC-MOSES__230_L34P

Fri 12/25/2026 to Fri 12/25/2026
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

W49TH_ST-E13THSTA_345_M54

Sun 12/27/2026 to Sun 12/27/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

W49TH_ST-E13THSTA_345_M54

Wed 12/30/2026 to Wed 12/30/2026
0030 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3800 MW	
TTC with All Lines In Service	800 MW	
	4600 MW	

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3200 MW	
TTC with All Lines In Service	1400 MW	
	4600 MW	

SPRNBK_-W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3200 MW	
TTC with All Lines In Service	1400 MW	
	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	8175 MW	
TTC with All Lines In Service	35 MW	
	8210 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/11/2027 to Sun 03/14/2027
0001 0100
Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3800 MW	
TTC with All Lines In Service	800 MW	
	4600 MW	

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3200 MW	
TTC with All Lines In Service	1400 MW	
	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Sun 04/04/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY___765_345_AT1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY___765_345_AT2

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1700 MW
3400 MW

MASSENA -MARCY___765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2595 MW	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

MASSENA_MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	190 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Tue 05/25/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Tue 05/25/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	190 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Mon 09/20/2027 to Mon 09/20/2027
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

BUCHAN_S-MILLWOOD_345_W97

Tue 09/21/2027 to Tue 09/21/2027
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

WOOD_ST-PLSNTVLE_345_Y87

Mon 10/04/2027 to Sat 10/16/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7795 MW
415 MW
8210 MW

SPRNBK_-UNIONHBS_345_Y49

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
775 MW
725 MW
1500 MW

UNIONDHB_345_138_AT1

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

UNIONDHB_345_138_AT2

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, May 13, 2026 to Friday, November 12, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

BUCHAN_S-MILLWOOD_345_W97

Sun 10/24/2027 to Wed 10/27/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW