

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 7550 MW
UPNY CONED 8210 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_R5S3_BYPASS , DUNWODIE_345KV_10_BYPASS ,
DUNWODIE_345KV_9_BYPASS , SPRNBK_345KV_R4S3_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4350 MW
250 MW
4600 MW

SPRNBK_345KV_R5S3_BYPASS , DUNWODIE_345KV_10_BYPASS ,
DUNWODIE_345KV_9_BYPASS , SPRNBK_345KV_R4S3_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000
Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7505 MW
705 MW
8210 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 02/01/2027
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 06/25/2026 13:42

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 02/01/2027
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 06/25/2026 13:42

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 02/01/2027
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW 1050 MW
150 MW 150 MW
2100 MW 1200 MW

DYSINGER-GRAHAM_345_DG1

Tue 02/10/2026 to Wed 09/30/2026
1122 Continuous 2100
Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GRAHAM__STA_255_345_GH1-43

Tue 02/10/2026 to Wed 09/30/2026
1122 Continuous 2100
Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

OSWEGO_COMPLEX_AVR_O/S

Sat 04/04/2026 to Sun 09/13/2026
0800 Continuous 0000
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3640 MW
85 MW
3725 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 04/17/2026 to Thu 09/03/2026
1900 Continuous 1700
Work scheduled by: HQ

EXT FORCED by HQ 06/25/2026 15:00

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
100 MW
100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_220

Tue 04/21/2026 to Thu 09/03/2026
1900 Continuous 1700
Work scheduled by: HQ

EXT FORCED by HQ 06/25/2026 15:00

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

220 MW
50 MW
270 MW

MARCY__345KV_CSC

Mon 06/22/2026 to Fri 08/28/2026
1237 Continuous 2359
Work scheduled by: NYPA

EXT FORCED by NYPA 08/19/2026 10:17

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3650 MW
75 MW
3725 MW

SCH-HQ-NYISO_LIMIT_1000

Tue 08/11/2026 to Thu 08/20/2026
0700 Continuous 1700
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1000 MW
500 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Tue 08/11/2026 to Thu 08/20/2026
0700 Continuous 1700
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

LEEDS__345_LEEDS SVC

Thu 08/13/2026 to Sun 08/23/2026
1213 Continuous 2359
Work scheduled by: NGrid

EXT FORCED by NGrid 08/17/2026 16:02

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3675 MW
50 MW
3725 MW

HOMR_NYW-PIERC_NY_345_48

Mon 08/17/2026 to Fri 08/28/2026
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

BECK__PACKARD_230_BP76

Mon 08/17/2026 to Fri 08/21/2026
0800 Continuous 1700
Work scheduled by: IESO

08/04/2026 14:18

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1600 MW **1050 MW**
400 MW 550 MW
2000 MW 1600 MW

SCH-IMO-NYISO_LIMIT_1200

Mon 08/17/2026 to Fri 08/21/2026
0800 Continuous 1700
Work scheduled by: IESO

08/04/2026 14:18

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW
450 MW
2000 MW

BERKSHIR-ALPS__345_393

Wed 08/19/2026 to Wed 08/19/2026
0730 Continuous 1600
Work scheduled by: NGrid

UPDATED by ISONE 08/18/2026 16:19

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
25 MW 25 MW
125 MW 125 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS ___345_393						FWD (Import)	REV (Export)
Wed 08/19/2026	to	Wed 08/19/2026	<u>UPDATED by ISONE 08/18/2026 16:19</u>	SCH - NE - NY		1000 MW	
0730	Continuous	1600	ARR: 78	Impacts Total Transfer Capability		400 MW	
Work scheduled by: NGrid				TTC with All Lines In Service		1400 MW	
BERKSHIR-ALPS ___345_393 , BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 08/19/2026	to	Wed 08/19/2026		SCH - NE - NY		1000 MW	1100 MW
0730		0800	ARR: 78	Impacts Total Transfer Capability		400 MW	500 MW
Work scheduled by:				TTC with All Lines In Service		1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 08/19/2026	to	Wed 08/19/2026	<u>UPDATED by ISONE 08/18/2026 16:19</u>	SCH - NPX_1385		100 MW	100 MW
0730	Continuous	0800		Impacts Total Transfer Capability		25 MW	25 MW
Work scheduled by: NGrid				TTC with All Lines In Service		125 MW	125 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 08/19/2026	to	Wed 08/19/2026	<u>UPDATED by ISONE 08/18/2026 16:19</u>	SCH - NE - NY		1000 MW	
0730	Continuous	0800		Impacts Total Transfer Capability		400 MW	
Work scheduled by: NGrid				TTC with All Lines In Service		1400 MW	
BERKSHIR-ALPS ___345_393 , BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 08/19/2026	to	Wed 08/19/2026		SCH - NE - NY		1000 MW	1100 MW
1530		1600	ARR: 78	Impacts Total Transfer Capability		400 MW	500 MW
Work scheduled by:				TTC with All Lines In Service		1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 08/19/2026	to	Wed 08/19/2026	<u>UPDATED by ISONE 08/18/2026 16:19</u>	SCH - NPX_1385		100 MW	100 MW
1530	Continuous	1600		Impacts Total Transfer Capability		25 MW	25 MW
Work scheduled by: NGrid				TTC with All Lines In Service		125 MW	125 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Wed 08/19/2026 to Wed 08/19/2026
1530 Continuous 1600
Work scheduled by: NGrid

UPDATED by ISONE 08/18/2026 16:19

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
400 MW
1400 MW

SCH-HQ-NYISO_LIMIT_1000

Thu 08/20/2026 to Wed 08/26/2026
1701 Continuous 1700
Work scheduled by: HQ

CANCELLED by TO 08/18/2026 15:45

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
500 MW
1500 MW

SCH-NYISO-HQ_LIMIT_800

Thu 08/20/2026 to Wed 08/26/2026
1701 Continuous 1700
Work scheduled by: HQ

CANCELLED by TO 08/18/2026 15:45

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
200 MW
1000 MW

MILLWOOD-EASTVIEW_345_W85

Sat 08/22/2026 to Sat 08/22/2026
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

SPRNBRK_345KV_RNS3

Sat 08/22/2026 to Sat 08/22/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W85

Sat 08/22/2026 to Sat 08/22/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

Sat 08/22/2026 to Sat 08/22/2026
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

VOLNEY_-MARCY__345_19

Mon 08/24/2026 to Mon 08/31/2026
0800 Continuous 1600
Work scheduled by: NGrid
UPDATED by NGrid 07/31/2026 13:40
ARR: 19

OSWEGO EXPORT
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5600 MW

FWD (Import) REV (Export)

5250 MW

VOLNEY_-MARCY__345_19

Mon 08/24/2026 to Mon 08/31/2026
0800 Continuous 1600
Work scheduled by: NGrid
UPDATED by NGrid 07/31/2026 13:40
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

3525 MW

DYSINGER-BYRON__345_DB2

Tue 08/25/2026 to Wed 09/02/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

2850 MW

DYSINGER-GRAHAM__345_DG1 , DYSINGER-BYRON__345_DB2

Tue 08/25/2026 to Wed 09/02/2026
0500 1900
Work scheduled by:

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DYSINGER-GRAHAM__345_DG1 , STA_255_-BYRON__345_BH2-50

Tue 08/25/2026 to Wed 09/02/2026
0500 1900
Work scheduled by:

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GRAHAM__STA_255_345_GH1-43 , DYSINGER-BYRON__345_DB2

Tue 08/25/2026 to Wed 09/02/2026
0500 1900
Work scheduled by:

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

GRAHAM__STA_255_345_GH1-43 , STA_255_-BYRON__345_BH2-50

Tue 08/25/2026 to Wed 09/02/2026
0500 1900
Work scheduled by:

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

STA_255_-BYRON__345_BH2-50

Tue 08/25/2026 to Wed 09/02/2026
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 08/25/2026 to Tue 08/25/2026
0600 Continuous 1600
Work scheduled by: PJM

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NEWBRDGE_345_138_BK_1

Tue 08/25/2026 to Tue 08/25/2026
0600 Continuous 1600
Work scheduled by: PJM

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NEWBRDGE_345_138_BK_2

Tue 08/25/2026 to Tue 08/25/2026
0600 Continuous 1600
Work scheduled by: PJM

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2850 MW

350 MW

3200 MW

0 MW

660 MW

660 MW

375 MW

285 MW

660 MW

375 MW

285 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Tue 08/25/2026 to Tue 08/25/2026
0600 Continuous 1600
Work scheduled by: PJM

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

STLAWRNC-MOSES__230_L34P

Tue 08/25/2026 to Thu 08/27/2026
0700 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-HQ_LIMIT_700

Thu 08/27/2026 to Thu 09/03/2026
0500 Continuous 1900
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
300 MW
1000 MW

FIVEMILE-LIMELAKE_345_49

Mon 08/31/2026 to Tue 09/15/2026
0800 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW 1050 MW
150 MW 150 MW
2100 MW 1200 MW

LIMELAKE-ESTOLERD_345_29

Mon 08/31/2026 to Tue 09/15/2026
0800 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW 1050 MW
150 MW 150 MW
2100 MW 1200 MW

MOTHAVN-RAINEY__345_Q11

Tue 09/01/2026 to Sat 09/05/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Mon 09/07/2026 to Sat 09/12/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 09/07/2026 to Sat 09/12/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_7

Tue 09/08/2026 to Wed 09/09/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Tue 09/08/2026 to Wed 09/09/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_72

Tue 09/08/2026 to Wed 09/09/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

PLSNTVLY-WOOD_ST_345_F30

Tue 09/08/2026 to Tue 09/08/2026
0001 Continuous 1830
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7780 MW
430 MW
8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17

Tue 09/08/2026 to Thu 09/10/2026
0800 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

5400 MW
200 MW
5600 MW

MARCY__765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1750 MW
1650 MW
3400 MW

MARCY__765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1700 MW
1700 MW
3400 MW

HUDSONTP-W49TH_ST_345_Y56

Sat 09/12/2026 to Sun 09/13/2026
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 08/18/2026 11:16

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
660 MW
660 MW

W49TH_ST_345KV_7

Sat 09/12/2026 to Sat 01/09/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Sat 09/12/2026 to Sun 09/13/2026
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 08/18/2026 11:16

SCH - PJM_HTP

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Sun 09/13/2026 to Wed 09/16/2026
0101 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:12

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

W49TH_ST_345KV_5

Sun 09/13/2026 to Sat 12/19/2026
0101 Continuous 2359
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:12

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Sun 09/13/2026 to Wed 09/16/2026
0101 Continuous 2300
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:12

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

DUNWODIE_345KV_7

Mon 09/14/2026 to Sat 10/17/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Mon 09/14/2026 to Sat 10/17/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_72

Mon 09/14/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 7550 MW
UPNY CONED 8210 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Mon 09/14/2026 to Mon 09/28/2026
0001 Continuous 1100
Work scheduled by: NYPA

UPDATED by NYPA 08/13/2026 09:57

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/14/2026 to Mon 09/28/2026
0001 Continuous 1100
Work scheduled by: NYPA

UPDATED by NYPA 08/13/2026 09:57

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5350 MW
250 MW
5600 MW

CLAY__-EDIC__345_1-16

Mon 09/14/2026 to Fri 09/18/2026
0700 Continuous 1730
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5450 MW
150 MW
5600 MW

STLAWRNC-MOSES__230_L34P

Mon 09/14/2026 to Fri 09/18/2026
0700 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYPA 08/13/2026 13:20

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW
25 MW
125 MW

NRTH1385-NOR HBR_138_601

Mon 09/14/2026 to Fri 09/18/2026
0800 Continuous 1500
Work scheduled by: ISONE

CANCELLED by TO 08/19/2026 08:21

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW
25 MW
125 MW

SPRNBK_345KV_RS4 , SPRNBK_345KV_RS3

Tue 09/15/2026 to Fri 09/18/2026
0001 0200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Tue 09/15/2026 to Tue 11/17/2026
0500 Continuous 2330
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
100 MW
2000 MW

HOMRC-NY-MAINS_NY_345_47

Tue 09/15/2026 to Fri 10/09/2026
0700 Continuous 1500
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW **1050 MW**
400 MW 150 MW
2100 MW 1200 MW

MARCY__FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

FIVEMILE-LIMELAKE_345_49

Wed 09/16/2026 to Sat 10/10/2026
0001 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

LIMELAKE-ESTOLERD_345_29

Wed 09/16/2026 to Sat 10/10/2026
0001 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

E13THSTA-FARRAGUT_345_45

Wed 09/16/2026 to Wed 09/16/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Wed 09/16/2026 to Wed 09/30/2026
0500 Continuous 2100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 09/18/2026 to Sun 09/27/2026
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	8015 MW	
Impacts Total Transfer Capability	195 MW	
TTC with All Lines In Service	8210 MW	

SPRNBK_345KV_RNS5

Fri 09/18/2026 to Fri 09/18/2026
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

CLAY__-EDIC__345_2-15

Mon 09/21/2026 to Fri 09/25/2026
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5450 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	5600 MW	

SPRNBK_345KV_RNS5

Sun 09/27/2026 to Sun 09/27/2026
2130 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

E13THSTA-FARRAGUT_345_45

Mon 09/28/2026 to Wed 09/30/2026
0001 Continuous 0100
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 09/28/2026 to Sat 10/03/2026
0001 Continuous 0300
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LOVETT_-BUCHAN_S_345_Y88

Mon 09/28/2026 to Wed 09/30/2026
0001 Continuous 2300
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7960 MW
250 MW
8210 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/28/2026 to Mon 10/05/2026
0001 Continuous 0230
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7795 MW
415 MW
8210 MW

PANNELL_-CLAY___345_1

Mon 09/28/2026 to Fri 10/02/2026
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

NRTH1385-NOR HBR_138_602

Mon 09/28/2026 to Fri 10/02/2026
0800 Continuous 1500
Work scheduled by: ISONE

CANCELLED by TO 08/19/2026 08:23

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

100 MW **100 MW**
25 MW 25 MW
125 MW 125 MW

LADENTWN-LOVETT___345_Y66

Thu 10/01/2026 to Sat 10/03/2026
0001 Continuous 2300
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

8095 MW
115 MW
8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Sun 10/04/2026	to	Sun 10/04/2026		CENTRAL EAST - VC	3520 MW	
2200	Continuous	2359		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Sun 10/04/2026	to	Sun 10/04/2026		OSWEGO EXPORT	5350 MW	
2200	Continuous	2359		Impacts Total Transfer Capability	250 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5600 MW	
SCH-NPX_1385-NYISO_LIMIT_100					FWD (Import)	REV (Export)
Mon 10/05/2026	to	Fri 10/09/2026		SCH - NPX_1385	100 MW	
0001	Continuous	1600		Impacts Total Transfer Capability	25 MW	
Work scheduled by: ISONE				TTC with All Lines In Service	125 MW	
SCH-NYISO-NPX_1385_LIMIT_100					FWD (Import)	REV (Export)
Mon 10/05/2026	to	Fri 10/09/2026		SCH - NPX_1385	100 MW	
0001	Continuous	1600		Impacts Total Transfer Capability	25 MW	
Work scheduled by: ISONE				TTC with All Lines In Service	125 MW	
PANNELL_-CLAY___345_2					FWD (Import)	REV (Export)
Mon 10/05/2026	to	Fri 10/09/2026		WEST CENTRAL	1300 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
STLAWRNC-MOSES___230_L33P					FWD (Import)	REV (Export)
Mon 10/05/2026	to	Fri 10/09/2026		SCH - OH - NY		
0800	Continuous	1600		Impacts Total Transfer Capability		
Work scheduled by: IESO				TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Sat 10/10/2026 to Sat 10/24/2026
1100 Continuous 1800
Work scheduled by: NGrid

ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8045 MW
165 MW
8210 MW

HERTELHQ-ASTANNEX_345_G180

Mon 10/12/2026 to Wed 10/14/2026
0001 Continuous 1800
Work scheduled by: ConEd

SCH - HQ_CHPE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
1250 MW
1250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 7550 MW
UPNY CONED 8210 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2026 to Fri 10/16/2026
0800 Continuous 1500
Work scheduled by: NYSEG

UPDATED by PJM 06/03/2026 14:01

SCH - PJ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1950 MW	1050 MW
150 MW	150 MW
2100 MW	1200 MW

NRTH1385-NOR HBR_138_603

Mon 10/12/2026 to Fri 10/16/2026
0800 Continuous 1500
Work scheduled by: ISONE

CANCELLED by TO 08/19/2026 08:26

SCH - NPX_1385

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
25 MW	25 MW
125 MW	125 MW

CHATGUAY-MASSENA_765_7040

Tue 10/13/2026 to Fri 11/06/2026
0400 Continuous 1900
Work scheduled by: NYPA

UPDATED by HQ 08/13/2026 11:24

SCH - HQ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
1500 MW	1000 MW
1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Tue 10/13/2026 to Fri 11/06/2026
0400 Continuous 1900
Work scheduled by: NYPA

UPDATED by HQ 08/13/2026 11:24

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	
1650 MW	
3400 MW	

MARCY_765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ 08/13/2026 11:24

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	
1650 MW	
3400 MW	

MARCY_765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ 08/13/2026 11:24

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1700 MW	
1700 MW	
3400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
475 MW	1000 MW
1025 MW	0 MW
1500 MW	1000 MW

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2595 MW	
1130 MW	
3725 MW	

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
190 MW	
80 MW	
270 MW	

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by HQ_08/13/2026 11:24

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	
2900 MW	
3400 MW	

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	
2900 MW	
3400 MW	

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
850 MW	0 MW
650 MW	1000 MW
1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	190 MW	
TTC with All Lines In Service	80 MW	
	270 MW	

PIERCBRK-FIVEMILE_345_37

Mon 10/19/2026 to Fri 11/06/2026
1200 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1800 MW	1050 MW
TTC with All Lines In Service	300 MW	150 MW
	2100 MW	1200 MW

ROSETON_EFISHKIL_345_RFK305

Mon 10/26/2026 to Fri 11/06/2026
0001 Continuous 1530
Work scheduled by: NYPA

UPDATED by ConEd 07/23/2026 08:38

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	7470 MW	
TTC with All Lines In Service	740 MW	
	8210 MW	

DYSINGER-GRAHAM__345_DG1

Tue 10/27/2026 to Sat 11/21/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

DUNWODIE_345KV_7

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3800 MW	
TTC with All Lines In Service	800 MW	
	4600 MW	

DUNWODIE_345KV_8

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/19/2026 15:23

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3800 MW	
TTC with All Lines In Service	800 MW	
	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Thu 10/29/2026 to Sat 11/07/2026
0300 Continuous 2300
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

SPRNBK_345KV_RNS4

Thu 10/29/2026 to Thu 10/29/2026
0300 Continuous 0330
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

STLAWRNC-MOSES_230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

SPRNBK_345KV_RNS4

Fri 10/30/2026 to Fri 10/30/2026
0300 Continuous 0330
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

DUNWODIE_345KV_3

Mon 11/02/2026 to Mon 11/02/2026
0001 Continuous 2200
Work scheduled by: ConEd
UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_5

Mon 11/02/2026 to Mon 11/02/2026
0001 Continuous 2200
Work scheduled by: ConEd
UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Mon 11/02/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/02/2026 to Sat 11/07/2026
0800 Continuous 1900
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

ROSETON_EFISHKIL_345_RFK305

Fri 11/06/2026 to Fri 11/13/2026
1600 Continuous 1600
Work scheduled by: CHGE

UPDATED by ConEd 06/05/2026 08:04

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
740 MW
8210 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

SPRNBK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

FIVEMILE-LIMELAKE_345_49

Mon 11/09/2026 to Tue 12/22/2026
0700 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2300 MW**
100 MW 350 MW
2500 MW 2650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__VOLNEY__345_12

Tue 11/10/2026 to Thu 11/12/2026
0800 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5550 MW
REV (Export) 50 MW
5600 MW

STLAWRNC-MOSES__230_L33P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 200 MW
2500 MW

BECK__-NIAGARA_230_PA27

Mon 11/23/2026 to Fri 11/27/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2050 MW
REV (Export) 450 MW
2500 MW

EDIC__-FRASER__345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3225 MW
REV (Export) 500 MW
3725 MW

DUNWODIE_345KV_3

Fri 12/04/2026 to Fri 12/04/2026
0001 Continuous 0030
Work scheduled by: ConEd
UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

DUNWODIE_345KV_3

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

HUDSONTP-W49TH_ST_345_Y56

Sat 12/19/2026 to Wed 12/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

W49TH_ST_345KV_8

Sat 12/19/2026 to Wed 12/30/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_5

Sun 12/20/2026 to Tue 12/29/2026
0001 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

200 MW

460 MW

660 MW

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

8015 MW

195 MW

8210 MW

SPRNBK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Fri 12/25/2026 to Fri 12/25/2026
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2300 MW
200 MW
2500 MW

SPRNBK_345KV_RNS4

Wed 12/30/2026 to Wed 12/30/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M52

Wed 12/30/2026 to Sat 01/09/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_5

Wed 12/30/2026 to Sat 01/09/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
200 MW
460 MW
660 MW

SPRNBK_345KV_RNS4

Sat 01/09/2027 to Sat 01/09/2027
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_-TREMONT_345_X28

Mon 01/11/2027 to Mon 01/11/2027
0001 Continuous 1800
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
4200 MW
400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Tue 01/12/2027 to Tue 01/12/2027
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 01/18/2027 to Mon 01/18/2027
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS4 , SPRNBK_345KV_RS3

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCRIBA_-VOLNEY_345_20

Sat 02/20/2027 to Tue 04/20/2027
0700 Continuous 0900
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5400 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 5600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Mon 03/01/2027 to Fri 05/28/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY_-EDIC_345_UE1-7

Tue 03/09/2027 to Wed 03/10/2027
0500 Continuous 1730
Work scheduled by: NYPA ARR: 16 & 19

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

5300 MW
300 MW
5600 MW

SPRNBK_345KV_RS4 , SPRNBK_345KV_RS3

Thu 03/11/2027 to Sun 03/14/2027
0001 0100
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

8175 MW
35 MW
8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1

Mon 04/05/2027 to Fri 04/09/2027
0500 Continuous 1700
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

MARCY_345KV_CSC

Mon 04/05/2027 to Sat 04/17/2027
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3650 MW	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

DUNWODIE_345KV_4

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_6

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE-SHORE_RD_345_Y50

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	800 MW	
Impacts Total Transfer Capability	700 MW	
TTC with All Lines In Service	1500 MW	

PLSNTVLY-WOOD_ST_345_F30

Mon 04/12/2027 to Sat 05/22/2027
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7780 MW	
Impacts Total Transfer Capability	430 MW	
TTC with All Lines In Service	8210 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) **1350 MW**
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) **1350 MW**
150 MW
1500 MW

NIAGARA_345_230_AT4

Mon 04/12/2027 to Fri 04/30/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) **2250 MW** REV (Export) **1550 MW**
250 MW 300 MW
2500 MW 1850 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/12/2027 to Fri 04/16/2027
0500 Continuous 1700
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) **2300 MW** REV (Export)
900 MW
3200 MW

PANNELL_-CLAY___345_1

Mon 04/19/2027 to Fri 04/23/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) **1300 MW** REV (Export)
950 MW
2250 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 04/26/2027 to Sun 05/16/2027
0700 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) **3225 MW** REV (Export)
500 MW
3725 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2

Mon 04/26/2027 to Fri 04/30/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

HAVERSTK-ADIRNDCK_345_HA2

Mon 05/03/2027 to Wed 05/05/2027
0600 Continuous 1630
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1300 MW	
TTC with All Lines In Service	3400 MW	

AUSTINRD-ADIRNDCK_345_13

Thu 05/06/2027 to Fri 05/07/2027
0600 Continuous 1630
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1300 MW	
TTC with All Lines In Service	3400 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY___765_345_AT1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY___765_345_AT2

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1700 MW
3400 MW

MASSENA-MARCY___765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

CENTRAL EAST - VC

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

2595 MW

1130 MW

3725 MW

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ_CEDARS

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

190 MW

80 MW

270 MW

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW

2900 MW

3400 MW

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

500 MW

2900 MW

3400 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

850 MW

650 MW

1500 MW

0 MW

1000 MW

1000 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

190 MW

80 MW

270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION_-FARRAGUT_345_C3403

Mon 06/07/2027 to Thu 06/10/2027
0001 Continuous 2200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NIAGARA_-PACKARD_230_61

Fri 09/10/2027 to Fri 09/10/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW **1450 MW**
100 MW 150 MW
2000 MW 1600 MW

PANNELL_-CLAY_345_1

Mon 09/13/2027 to Fri 09/17/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1300 MW
950 MW
2250 MW

NIAGARA_-PACKARD_230_62

Wed 09/15/2027 to Tue 11/30/2027
0500 Continuous 2300
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1650 MW **1550 MW**
350 MW 50 MW
2000 MW 1600 MW

INGHAM_C_115_115_PAR 2

Fri 09/17/2027 to Fri 10/29/2027
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3605 MW
120 MW
3725 MW

MARCY_-FRASANX_345_UCC2-41

Sat 09/18/2027 to Sat 10/30/2027
0700 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW
500 MW
3725 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Mon 09/20/2027 to Mon 09/20/2027
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability **8175 MW**
TTC with All Lines In Service 35 MW
8210 MW

PANNELL-CLAY___345_2

Mon 09/20/2027 to Fri 09/24/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability **1300 MW**
TTC with All Lines In Service 950 MW
2250 MW

BUCHAN_S-MILLWOOD_345_W97

Tue 09/21/2027 to Tue 09/21/2027
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability **8175 MW**
TTC with All Lines In Service 35 MW
8210 MW

CLAY___EDIC___345_1-16

Mon 09/27/2027 to Fri 10/01/2027
0700 Continuous 1730
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability **5450 MW**
TTC with All Lines In Service 150 MW
5600 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 09/27/2027 to Fri 10/01/2027
0800 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability **FWD (Import) REV (Export)**
TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 09/27/2027 to Fri 10/01/2027
0800 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability **3625 MW**
TTC with All Lines In Service 100 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y87

Mon 10/04/2027 to Sat 10/16/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
7795 MW
415 MW
8210 MW

CLAY___-EDIC___345_2-15

Mon 10/04/2027 to Fri 10/08/2027
0700 Continuous 1730
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
5450 MW
150 MW
5600 MW

SPRNBK_-UNIONHBS_345_Y49

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
775 MW
725 MW
1500 MW

UNIONDHB_345_138_AT1

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

UNIONDHB_345_138_AT2

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

BUCHAN_S-MILLWOOD_345_W97

Sun 10/24/2027 to Wed 10/27/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED **8175 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8210 MW

SPRNBK_345KV_RNS4

Wed 12/01/2027 to Wed 12/01/2027
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Wed 12/01/2027 to Wed 12/15/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, August 19, 2026 to Friday, February 18, 2028

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Wed 12/01/2027 to Wed 12/15/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	200 MW	
Impacts Total Transfer Capability	460 MW	
TTC with All Lines In Service	660 MW	

SPRNBK_345KV_RNS4

Wed 12/15/2027 to Wed 12/15/2027
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_5

Wed 12/15/2027 to Tue 02/22/2028
0201 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	200 MW	
Impacts Total Transfer Capability	460 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Wed 12/15/2027 to Tue 02/22/2028
0201 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	200 MW	
Impacts Total Transfer Capability	460 MW	
TTC with All Lines In Service	660 MW	

PLSNTVLY-WOOD_ST_345_F30

Thu 02/03/2028 to Sun 02/13/2028
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7780 MW	
Impacts Total Transfer Capability	430 MW	
TTC with All Lines In Service	8210 MW	