

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_R5S3_BYPASS , DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS , SPRNBK_345KV_R4S3_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4350 MW
250 MW
4600 MW

SPRNBK_345KV_R5S3_BYPASS , DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS , SPRNBK_345KV_R4S3_BYPASS

Sun 02/01/2015 to Fri 02/01/2030
0000 0000

Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7505 MW
705 MW
8210 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 08/01/2026
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 08/01/2026
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 08/01/2026
0001 2359

Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW 1050 MW
150 MW 150 MW
2100 MW 1200 MW

DYSINGER-GRAHAM_345_DG1

Tue 02/10/2026 to Wed 09/30/2026
1122 Continuous 2100

Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GRAHAM_STA_255_345_GH1-43

Tue 02/10/2026 to Wed 09/30/2026
1122 Continuous 2100
Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

OSWEGO_COMPLEX_AVR_O/S

Sat 04/04/2026 to Sun 09/13/2026
0800 Continuous 0000
Work scheduled by: NGrid

FORCED by NGrid 01/27/2025 10:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3640 MW
85 MW
3725 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Fri 04/17/2026 to Wed 07/01/2026
1900 Continuous 2359
Work scheduled by: HQ

EXT FORCED by HQ 04/22/2026 14:24

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW
100 MW
100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_220

Tue 04/21/2026 to Wed 07/01/2026
1900 Continuous 2359
Work scheduled by: HQ

EXT FORCED by HQ 04/22/2026 14:24

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

220 MW
50 MW
270 MW

SPRNBK_345KV_RNS5

Fri 05/01/2026 to Sun 06/28/2026
0554 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 05/03/2026 11:29

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Fri 05/01/2026 to Sun 06/28/2026
0554 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 05/03/2026 11:29

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__HURLYAVE_345_301

Mon 06/15/2026 to Fri 07/03/2026
0800 Continuous 1600
Work scheduled by: CHGE

EXT FORCED by CHGE 06/01/2026 09:42

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8120 MW
90 MW
8210 MW

SCH-HQ_CEDARS-NYISO_LIMIT_180

Mon 06/22/2026 to Fri 06/26/2026
0400 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
180 MW
90 MW
270 MW

CHAT_DC_GC1

Mon 06/22/2026 to Mon 06/22/2026
0600 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SAND_BAR-PLATSBRG_115_PV20

Mon 06/22/2026 to Fri 06/26/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3625 MW
100 MW
3725 MW

MARCY__345KV_CSC

Mon 06/22/2026 to Tue 06/23/2026
1237 Continuous 1600
Work scheduled by: NYPA

FORCED by NYPA 06/22/2026 16:56

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Tue 06/23/2026 to Tue 06/23/2026
0600 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

500 MW

1000 MW

FROST_BR-LONG_MTN_345_352

Tue 06/23/2026 to Tue 06/23/2026
0730 Continuous 0759
Work scheduled by: ISONE

UPDATED by ISONE 06/22/2026 11:17

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

50 MW

1400 MW

SCH-NE-NYISO_LIMIT_1000

Tue 06/23/2026 to Tue 06/23/2026
0730 Continuous 0759
Work scheduled by: ISONE

UPDATED by ISONE 06/22/2026 11:17

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

200 MW

1400 MW

FROST_BR-LONG_MTN_345_352

Tue 06/23/2026 to Tue 06/23/2026
1500 Continuous 1530
Work scheduled by: ISONE

UPDATED by ISONE 06/22/2026 11:17

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

50 MW

1400 MW

SCH-NE-NYISO_LIMIT_1000

Tue 06/23/2026 to Tue 06/23/2026
1500 Continuous 1530
Work scheduled by: ISONE

UPDATED by ISONE 06/22/2026 11:17

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

200 MW

1400 MW

GOETHALS_345KV_5

Wed 06/24/2026 to Wed 06/24/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 06/03/2026 10:21

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 06/26/2026 to Sat 06/27/2026
0001 Continuous 0100
Work scheduled by: ConEd

CANCELLED by TO 06/18/2026 13:16

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Fri 06/26/2026 to Sat 06/27/2026
0001 Continuous 0100
Work scheduled by: ConEd

CANCELLED by TO 06/18/2026 13:16

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

GOETHALS_345KV_5

Tue 06/30/2026 to Tue 06/30/2026
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 06/03/2026 10:21

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-HQ_LIMIT_700

Sun 07/05/2026 to Thu 07/09/2026
0500 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
300 MW
1000 MW

NIAGARA_-ROBNSNRD_230_64

Mon 07/06/2026 to Wed 07/08/2026
0700 Continuous 1500
Work scheduled by: NYSEG

UPDATED by NYSEG 06/22/2026 14:22

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1500 MW
100 MW
1600 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 07/06/2026 to Fri 07/10/2026
0900 Continuous 1630
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3625 MW
100 MW
3725 MW

CHAT_DC_GC1

Sun 07/12/2026 to Thu 07/16/2026
0100 Continuous 2359
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 07/12/2026 to Thu 07/16/2026
0100 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1370 MW **0 MW**
130 MW 1000 MW
1500 MW 1000 MW

CHAT_DC_GC2

Sun 07/12/2026 to Thu 07/16/2026
0100 Continuous 2359
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_900

Sun 07/12/2026 to Thu 07/16/2026
0100 Continuous 2359
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
600 MW
1500 MW

FIVEMILE-LIMELAKE_345_49

Mon 07/13/2026 to Sun 08/16/2026
0600 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIMELAKE-ESTOLERD_345_29

Mon 07/13/2026 to Sun 08/16/2026
0600 Continuous 1700
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
	1950 MW	1050 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 07/21/2026 to Tue 07/21/2026
1200 Continuous 1600
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

SAND_BAR-PLATSBRG_115_PV20

Tue 07/21/2026 to Tue 07/21/2026
1200 Continuous 1600
Work scheduled by: ISONE

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3625 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	3725 MW	

SAND_BAR-PLATSBRG_115_PV20

Wed 07/22/2026 to Fri 07/24/2026
0700 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

SAND_BAR-PLATSBRG_115_PV20

Wed 07/22/2026 to Fri 07/24/2026
0700 Continuous 1500
Work scheduled by: ISONE

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3625 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	3725 MW	

SAND_BAR-PLATSBRG_115_PV20

Tue 07/28/2026 to Fri 07/31/2026
0700 Continuous 1500
Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Tue 07/28/2026 to Fri 07/31/2026
0700 Continuous 1500
Work scheduled by: ISONE

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3625 MW
REV (Export) 100 MW
3725 MW

VOLNEY_-MARCY_345_19

Mon 08/03/2026 to Mon 08/10/2026
0800 Continuous 1600
Work scheduled by: NGrid
UPDATED by NGrid 06/18/2026 13:12
ARR: 19

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
5250 MW

VOLNEY_-MARCY_345_19

Mon 08/03/2026 to Mon 08/10/2026
0800 Continuous 1600
Work scheduled by: NGrid
UPDATED by NGrid 06/18/2026 13:12
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3525 MW
REV (Export) 200 MW
3725 MW

ROCHESTR-PANNELL_345_RP2

Mon 08/10/2026 to Wed 08/12/2026
0700 Continuous 1500
Work scheduled by: RGE

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 900 MW
3200 MW

BECK_-NIAGARA_230_PA27

Wed 08/12/2026 to Wed 08/12/2026
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1900 MW
REV (Export) 100 MW
2000 MW

GOETHALS_345KV_5

Sat 08/15/2026 to Sat 08/15/2026
0301 Continuous 0330
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import)
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 08/17/2026 to Mon 08/17/2026
0630 Continuous 0700
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

HOMR_NYW-PIERC_NY_345_48

Mon 08/17/2026 to Fri 08/28/2026
0700 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

FIVEMILE-LIMELAKE_345_49

Mon 08/31/2026 to Tue 09/15/2026
0800 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

LIMELAKE-ESTOLERD_345_29

Mon 08/31/2026 to Tue 09/15/2026
0800 Continuous 2359
Work scheduled by: NGrid

UPDATED by NGrid 05/07/2026 15:12

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

MARION_-FARRAGUT_345_C3403

Sat 09/05/2026 to Sat 09/05/2026
0201 Continuous 2359
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

E13THSTA-FARRAGUT_345_45

Mon 09/07/2026 to Sat 09/12/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Mon 09/07/2026 to Sat 09/12/2026
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

3800 MW

NRTH1385-NOR HBR_138_601

Tue 09/08/2026 to Sat 09/19/2026
0800 Continuous 1000
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability 25 MW 25 MW
TTC with All Lines In Service 125 MW 125 MW

FWD (Import) REV (Export)

100 MW 100 MW

MARCY__765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1650 MW
TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

1750 MW

MARCY__765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

1700 MW

HUDSONTP-W49TH_ST_345_Y56

Sat 09/12/2026 to Sat 09/12/2026
0001 Continuous 2300
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

0 MW

W49TH_ST_345KV_7

Sat 09/12/2026 to Sat 09/12/2026
0001 Continuous 2300
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

300 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 09/12/2026 to Sat 09/12/2026
0001 Continuous 2300
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

HUDSONTP-W49TH_ST_345_Y56

Sun 09/13/2026 to Sun 09/13/2026
0101 Continuous 0130
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

0 MW

660 MW

660 MW

W49TH_ST_345KV_5

Sun 09/13/2026 to Sat 12/19/2026
0101 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Sun 09/13/2026 to Fri 12/18/2026
0101 Continuous 2359
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_8

Sun 09/13/2026 to Sun 09/13/2026
0101 Continuous 0130
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

300 MW

360 MW

660 MW

DUNWODIE_345KV_7

Mon 09/14/2026 to Tue 09/15/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Mon 09/14/2026 to Tue 09/15/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE-MOTTHAVN_345_72

Mon 09/14/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

STLAWRNC-MOSES__230_L34P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

BECK__-NIAGARA_230_PA27

Tue 09/15/2026 to Tue 11/17/2026
0500 Continuous 2330
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1900 MW

100 MW

2000 MW

MARCY__FRASANNX_345_UCC2-41

Tue 09/15/2026 to Tue 09/29/2026
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

3225 MW

500 MW

3725 MW

FIVEMILE-LIMELAKE_345_49

Wed 09/16/2026 to Sat 10/10/2026
0001 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

1950 MW

150 MW

2100 MW

1050 MW

150 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LIMELAKE-ESTOLERD_345_29

Wed 09/16/2026 to Sat 10/10/2026
0001 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
	1950 MW	1050 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

E13THSTA-FARRAGUT_345_45

Wed 09/16/2026 to Wed 09/16/2026
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DYSINGER-STA_255_345_DH1

Wed 09/16/2026 to Wed 09/30/2026
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 09/18/2026 to Sun 09/27/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8015 MW	
Impacts Total Transfer Capability	195 MW	
TTC with All Lines In Service	8210 MW	

SPRNBK_345KV_RNS5

Fri 09/18/2026 to Fri 09/18/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

HOMRC-NY-MAINS_NY_345_47

Tue 09/22/2026 to Thu 09/24/2026
0800 Continuous 1700
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
	1700 MW	1050 MW
Impacts Total Transfer Capability	400 MW	150 MW
TTC with All Lines In Service	2100 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602				FWD (Import)	REV (Export)
Wed 09/23/2026	to	Wed 10/07/2026	SCH - NPX_1385	100 MW	100 MW
0800	Continuous	1000	Impacts Total Transfer Capability	25 MW	25 MW
Work scheduled by: ISONE			TTC with All Lines In Service	125 MW	125 MW
SPRNBK_345KV_RNS5				FWD (Import)	REV (Export)
Sun 09/27/2026	to	Sun 09/27/2026	SPR/DUN-SOUTH	3200 MW	
2130	Continuous	2200	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
E13THSTA-FARRAGUT_345_45				FWD (Import)	REV (Export)
Mon 09/28/2026	to	Wed 09/30/2026	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0100	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
GOETHALS_345KV_5				FWD (Import)	REV (Export)
Mon 09/28/2026	to	Sat 10/03/2026	STATEN ISLAND		
0001	Continuous	0300	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
PANNELL_-CLAY___345_1				FWD (Import)	REV (Export)
Mon 09/28/2026	to	Fri 10/02/2026	WEST CENTRAL	1300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW	
DYSINGER-BYRON___345_DB2				FWD (Import)	REV (Export)
Thu 10/01/2026	to	Mon 10/26/2026	DYSINGER EAST	2850 MW	
0500	Continuous	1900	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Sun 10/04/2026 to Sun 10/04/2026
2200 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

PANNELL-CLAY___345_2

Mon 10/05/2026 to Fri 10/09/2026
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

HERTELHQ-ASTANNEX_345_G180

Mon 10/12/2026 to Wed 10/14/2026
0001 Continuous 1800
Work scheduled by: ConEd

SCH - HQ_CHPE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
1250 MW
1250 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Fri 10/16/2026
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2026 to Fri 10/16/2026
0800 Continuous 1500
Work scheduled by: NYSEG

UPDATED by PJM 06/03/2026 14:01

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1950 MW **1050 MW**
150 MW 150 MW
2100 MW 1200 MW

NRTH1385-NOR HBR_138_603

Mon 10/12/2026 to Fri 10/23/2026
0800 Continuous 1000
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
25 MW 25 MW
125 MW 125 MW

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY_765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1700 MW

1700 MW

3400 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

475 MW

1025 MW

1500 MW

1000 MW

0 MW

1000 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2595 MW

1130 MW

3725 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

190 MW

80 MW

270 MW

MASSENA_MARCY___765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

2900 MW

3400 MW

MASSENA_MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
0001 2359
Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

2900 MW

3400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1				FWD (Import)	REV (Export)
Wed 10/14/2026	to	Wed 10/28/2026	SCH - HQ - NY	850 MW	0 MW
0001		2359	Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:			TTC with All Lines In Service	1500 MW	1000 MW
MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1				FWD (Import)	REV (Export)
Wed 10/14/2026	to	Wed 10/28/2026	SCH - HQ_CEDARS	190 MW	
0001		2359	Impacts Total Transfer Capability	80 MW	
Work scheduled by:			TTC with All Lines In Service	270 MW	
FIVEMILE-LIMELAKE_345_49				FWD (Import)	REV (Export)
Mon 10/19/2026	to	Tue 12/22/2026	SCH - PJ - NY	1950 MW	1050 MW
0700	Continuous	1700	Impacts Total Transfer Capability	150 MW	150 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2100 MW	1200 MW
PIERCBRK-FIVEMILE_345_37				FWD (Import)	REV (Export)
Mon 10/19/2026	to	Fri 11/06/2026	SCH - PJ - NY	1800 MW	1050 MW
1200	Continuous	1600	Impacts Total Transfer Capability	300 MW	150 MW
Work scheduled by: PJM			TTC with All Lines In Service	2100 MW	1200 MW
ROSETON_EFISHKIL_345_RFK305				FWD (Import)	REV (Export)
Mon 10/26/2026	to	Fri 11/06/2026	UPNY CONED	7470 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	740 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	8210 MW	
DYSINGER-GRAHAM__345_DG1				FWD (Import)	REV (Export)
Tue 10/27/2026	to	Sat 11/21/2026	DYSINGER EAST		
0500	Continuous	2100	Impacts Total Transfer Capability		
Work scheduled by: NYPA			TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W82

Thu 10/29/2026 to Sat 11/07/2026
0300 Continuous 2300
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

SPRNBK_345KV_RNS4

Thu 10/29/2026 to Thu 10/29/2026
0300 Continuous 0330
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

STLAWRNC-MOSES__230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SPRNBK_345KV_RNS4

Fri 10/30/2026 to Fri 10/30/2026
0300 Continuous 0330
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 11/02/2026 to Mon 11/02/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_5

Mon 11/02/2026 to Mon 11/02/2026
0001 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_71

Mon 11/02/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/02/2026 to Sat 11/07/2026
0800 Continuous 1900
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

ROSETON_EFISHKIL_345_RFK305

Fri 11/06/2026 to Fri 11/13/2026
1600 Continuous 1600
Work scheduled by: CHGE

UPDATED by ConEd 06/05/2026 08:04

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
740 MW
8210 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES_230_L33P

Mon 11/16/2026 to Fri 11/20/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BECK_-NIAGARA_230_PA27

Mon 11/23/2026 to Fri 11/27/2026
0630 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2500 MW

FWD (Import) REV (Export)

EDIC_-FRASER_345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Fri 12/04/2026 to Fri 12/04/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Fri 12/04/2026 to Fri 12/04/2026
0101 Continuous 0130
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Thu 12/10/2026 to Thu 12/10/2026
0030 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_5

Sat 12/12/2026 to Mon 12/14/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

HUDSONTP-W49TH_ST_345_Y56

Fri 12/18/2026 to Tue 12/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Fri 12/18/2026 to Tue 12/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 460 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Fri 12/18/2026 to Tue 12/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8015 MW
195 MW
8210 MW

SPRNBK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

STLAWRNC-MOSES_230_L34P

Fri 12/25/2026 to Fri 12/25/2026
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Sun 12/27/2026 to Sun 12/27/2026
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Wed 12/30/2026 to Wed 12/30/2026
0030 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBK_345KV_RS4 , SPRNBK_345KV_RS3

Mon 02/08/2027 to Tue 02/09/2027
0001 0200
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
REV (Export) 1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
0201 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
REV (Export) 1400 MW
4600 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 8175 MW
REV (Export) 35 MW
8210 MW

SPRNBK_345KV_RS4 , SPRNBK_345KV_RS3

Thu 03/11/2027 to Sun 03/14/2027
0001 0100
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
REV (Export) 1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
REV (Export) 1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Sun 04/04/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

SPRNBK_-UNIONHBS_345_Y49

Thu 04/08/2027 to Sun 04/11/2027
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by NYISO 06/18/2026 14:53

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
775 MW
725 MW
1500 MW

DUNWODIE_345KV_4

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_6

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F30

Mon 04/12/2027 to Sat 05/22/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

7780 MW
430 MW
8210 MW

SHORE_RD_345_138_BK 1

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

1350 MW
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Mon 04/12/2027 to Sat 04/24/2027
0001 Continuous 0200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

1350 MW
150 MW
1500 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

375 MW
285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/10/2027 to Fri 05/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY___765_345_AT1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1650 MW
3400 MW

MARCY___765_345_AT2

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1700 MW
3400 MW

MASSENA-MARCY___765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 7550 MW
UPNY CONED 8210 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
190 MW
80 MW
270 MW

MASSENA_MARCY__765_MSU1

Mon 05/24/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

UPDATED by NYPA 06/05/2026 15:18

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2900 MW
3400 MW

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2900 MW
3400 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
850 MW 0 MW
650 MW 1000 MW
1500 MW 1000 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Mon 05/24/2027 to Sat 05/29/2027
0001 0130
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
190 MW
80 MW
270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Mon 09/13/2027 to Fri 09/17/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
950 MW
2250 MW

INGHAM_C_115_115_PAR 2

Fri 09/17/2027 to Fri 10/29/2027
0600 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3605 MW
120 MW
3725 MW

MARCY_-FRASANNX_345_UCC2-41

Sat 09/18/2027 to Sat 10/30/2027
0700 Continuous 1730
Work scheduled by: NYPA
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3225 MW
500 MW
3725 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 09/20/2027 to Mon 09/20/2027
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 8175 MW
35 MW
8210 MW

PANNELL_-CLAY___345_2

Mon 09/20/2027 to Fri 09/24/2027
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
950 MW
2250 MW

BUCHAN_S-MILLWOOD_345_W97

Tue 09/21/2027 to Tue 09/21/2027
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 8175 MW
35 MW
8210 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y87

Mon 10/04/2027 to Sat 10/16/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7795 MW
415 MW
8210 MW

SPRNBK_UNIONHBS_345_Y49

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
775 MW
725 MW
1500 MW

UNIONDHB_345_138_AT1

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

UNIONDHB_345_138_AT2

Mon 10/04/2027 to Fri 05/26/2028
0800 Continuous 1530
Work scheduled by: NYPA

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 22, 2026 to Tuesday, December 21, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/11/2027 to Thu 10/14/2027
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

BUCHAN_S-MILLWOOD_345_W97

Sun 10/24/2027 to Wed 10/27/2027
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
8175 MW
35 MW
8210 MW

SPRNBK_345KV_RNS4

Wed 12/01/2027 to Wed 12/01/2027
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M52

Wed 12/01/2027 to Wed 12/15/2027
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

W49TH_ST_345KV_5

Wed 12/01/2027 to Wed 12/15/2027
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
200 MW
460 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits		Monday, June 22, 2026 to Tuesday, December 21, 2027			
CENTRAL EAST	7550 MW	The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.			
CENTRAL EAST - VC	3725 MW				
TOTAL EAST	7550 MW				
UPNY CONED	8210 MW				
SPR/DUN-SOUTH	4600 MW				
DYSINGER EAST	3200 MW				
MOSES SOUTH	3400 MW				
<hr/>					
SPRNBK_345KV_RNS4				FWD (Import)	REV (Export)
Wed 12/15/2027	to	Wed 12/15/2027	SPR/DUN-SOUTH	3200 MW	
0130	Continuous	0200	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
<hr/>					
W49TH_ST_345KV_5				FWD (Import)	REV (Export)
Wed 12/15/2027	to	Tue 02/22/2028	SCH - PJM_HTP	200 MW	
0201	Continuous	0200	Impacts Total Transfer Capability	460 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
<hr/>					
W49TH_ST_345KV_7				FWD (Import)	REV (Export)
Wed 12/15/2027	to	Tue 02/22/2028	SCH - PJM_HTP	200 MW	
0201	Continuous	0200	Impacts Total Transfer Capability	460 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	