

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500

Fri 06/24/2016 to Fri 09/15/2017 EXT FORCE by CONED 03/22/2017
1940 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1700 MW	1300 MW
Impacts Total Transfer Capability	600 MW	150 MW
TTC with All Lines In Service	2300 MW	1450 MW

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Sat 09/30/2017 UPDATED by PJM 05/18/2017
1500 Continuous 2359

Work scheduled by: ConEd

	FWD	
	(Import)	
SCH - PJM_HTP	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SCH-HQ-NYISO_LIMIT_1400

Thu 06/08/2017 to Fri 12/15/2017 UPDATED by HQ 05/25/2017
0600 Continuous 1700

Work scheduled by: HQ

	FWD	
	(Import)	
SCH - HQ - NY	1400 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1500 MW	

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017 UPDATED by HQ 05/25/2017
0600 Continuous 1700

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		800 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

CHAT_DC_GC1

Fri 06/09/2017 to Wed 06/14/2017 EXTENDED by HQ 06/13/2017
0700 Continuous 2300

Work scheduled by: HQ

	FWD	
	(Import)	
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC1

Fri 06/09/2017 to Wed 06/14/2017 EXTENDED by HQ 06/13/2017
0700 Continuous 2300

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

MAINESBG-WATRCURE_345_30

Mon 06/12/2017 to Wed 06/14/2017 FORCED by NY 06/14/2017
2118 Continuous 2359

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	250 MW	150 MW
TTC with All Lines In Service	2300 MW	1450 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 06/13/2017 to Thu 06/15/2017
0800 Daily 0600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Wed 06/14/2017 to Fri 06/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 06/08/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

CEDARS_-ROSEMNTA_115_1/11

Wed 06/14/2017 to Wed 06/21/2017
0700 Continuous 1700

Work scheduled by: HQ

UPDATED by HQ 06/16/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTA_115_1/11

Wed 06/14/2017 to Wed 06/21/2017
0700 Continuous 1700

Work scheduled by: HQ

UPDATED by HQ 06/16/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 06/14/2017 to Wed 06/21/2017
0700 Continuous 1700

Work scheduled by: HQ

UPDATED by HQ 06/16/2017

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

SCH-NYISO-NE_LIMIT_600

Wed 06/14/2017 to Wed 06/14/2017
0800 Continuous 1100

Work scheduled by: ISONE

UPDATED by ISONE 06/12/2017

REV
(Export)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

PLSNTVLE-DUNWODIE_345_W90

Thu 06/15/2017 to Thu 06/15/2017
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 06/14/2017

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14				FWD	
Thu 06/15/2017	to	Fri 06/16/2017	<u>CANCELLED</u> <u>by NYISO</u> <u>06/14/2017</u>	(Import)	
0630	Continuous	1630		CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	735 MW
				TTC with All Lines In Service	2975 MW
EDIC____-N.SCTLND_345_14				FWD	
Thu 06/15/2017	to	Fri 06/16/2017		(Import)	
0630	Continuous	1630		CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	735 MW
				TTC with All Lines In Service	2975 MW
N.SCTLND-ALPS____345_2				FWD	REV
Thu 06/15/2017	to	Fri 06/16/2017		(Import)	(Export)
0630	Continuous	1630		SCH - NE - NY	750 MW 1350 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	650 MW 250 MW
				TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS____345_2				FWD	REV
Thu 06/15/2017	to	Fri 06/16/2017	<u>CANCELLED</u> <u>by NYISO</u> <u>06/14/2017</u>	(Import)	(Export)
0630	Continuous	1630		SCH - NE - NY	750 MW 1350 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	650 MW 250 MW
				TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS____345_2				FWD	REV
Thu 06/15/2017	to	Fri 06/16/2017		(Import)	(Export)
0630	Continuous	1630		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS____345_2				FWD	REV
Thu 06/15/2017	to	Fri 06/16/2017	<u>CANCELLED</u> <u>by NYISO</u> <u>06/14/2017</u>	(Import)	(Export)
0630	Continuous	1630		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-LEEDS____345_93				FWD	
Thu 06/15/2017	to	Fri 06/16/2017		(Import)	
0630	Continuous	1630		CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Thu 06/15/2017 to Fri 06/16/2017
0630 Continuous 1630

Work scheduled by: NGrid

CANCELLED by NYISO 06/14/2017

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_400

Thu 06/15/2017 to Fri 06/16/2017
0630 Continuous 1630

Work scheduled by: NGrid

CANCELLED by NYISO 06/14/2017

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_400

Thu 06/15/2017 to Fri 06/16/2017
0630 Continuous 1630

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

Thu 06/15/2017 to Fri 06/16/2017
0630 Continuous 1630

Work scheduled by: NGrid

CANCELLED by NYISO 06/14/2017

REV
(Export)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1600 MW

SCH-NYISO-NE_LIMIT_800

Thu 06/15/2017 to Fri 06/16/2017
0630 Continuous 1630

Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

ALCOA____-DENNISON_115_12

Thu 06/15/2017 to Thu 06/15/2017
0800 Daily(No Weekends) 1400

Work scheduled by: NGrid

CANCELLED by NGrid 06/14/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

PLSNTVLE-DUNWODIE_345_W90

Thu 06/15/2017 to Thu 06/15/2017
1630 Continuous 1700

Work scheduled by: ConEd

CANCELLED by ConEd 06/14/2017

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_800

Fri 06/16/2017 to Fri 06/16/2017
0700 Daily(No Weekends) 1830
Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1100 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1750 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 06/16/2017 to Sat 08/05/2017
1700 Continuous 0459
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY-WOOD_ST_345_F30

Sat 06/17/2017 to Sun 06/18/2017 UPDATED by CONED 06/17/2017
0100 Continuous 0700
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sat 06/17/2017 to Sun 06/18/2017 UPDATED by CONED 06/17/2017
0100 Continuous 0700
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

HOPATCON-RAMAPO_500_5018

Sat 06/17/2017 to Sat 06/17/2017 CANCELLED by PJM 06/16/2017
0500 Continuous 2100
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1900 MW 1000 MW**
Impacts Total Transfer Capability 400 MW 450 MW
TTC with All Lines In Service 2300 MW 1450 MW

HOPATCON-RAMAPO_500_5018

Sat 06/17/2017 to Sat 06/17/2017
0500 Continuous 2100
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1900 MW 1000 MW**
Impacts Total Transfer Capability 400 MW 450 MW
TTC with All Lines In Service 2300 MW 1450 MW

HOPATCON-RAMAPO_500_5018

Sat 06/17/2017 to Sat 06/17/2017
0500 Continuous 2100
Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018					FWD	
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>06/16/2017</u>	(Import)
0500	Continuous	2100				TOTAL EAST 6400 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018					FWD	
Sat 06/17/2017	to	Sat 06/17/2017				(Import)
0500	Continuous	2100				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO___500_5018					FWD	
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>06/16/2017</u>	(Import)
0500	Continuous	2100				UPNY CONED 4000 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
RAMAPO___345_345_PAR4500					FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>06/16/2017</u>	(Import) (Export)
0500	Continuous	2100				SCH - PJ - NY 1700 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	600 MW 150 MW
					TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___345_345_PAR4500					FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017				(Import) (Export)
0500	Continuous	2100				SCH - PJ - NY 1700 MW 1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	600 MW 150 MW
					TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___500_345_BK 1500					FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>06/16/2017</u>	(Import) (Export)
0500	Continuous	2100				SCH - PJ - NY 1900 MW 1000 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	400 MW 450 MW
					TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO___500_345_BK 1500					FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017				(Import) (Export)
0500	Continuous	2100				SCH - PJ - NY 1900 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW 450 MW
					TTC with All Lines In Service	2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

FWD

Sat 06/17/2017 to Sat 06/17/2017
 0500 Continuous 2100

CANCELLED by PJM 06/16/2017

(Import)

TOTAL EAST 6400 MW
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 6500 MW

Work scheduled by: PJM

RAMAPO___500_345_BK 1500

FWD

Sat 06/17/2017 to Sat 06/17/2017
 0500 Continuous 2100

(Import)

TOTAL EAST 6400 MW
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

RAMAPO___500_345_BK 1500

FWD

Sat 06/17/2017 to Sat 06/17/2017
 0500 Continuous 2100

CANCELLED by PJM 06/16/2017

(Import)

UPNY CONED 4000 MW
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

RAMAPO___500_345_BK 1500

FWD

Sat 06/17/2017 to Sat 06/17/2017
 0500 Continuous 2100

(Import)

UPNY CONED 4000 MW
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1200

FWD

Sat 06/17/2017 to Sat 06/24/2017
 0500 Continuous 2330

CANCELLED by NYPA 06/15/2017

(Import)

SCH - OH - NY 1500 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

STONYRDG-HILLSIDE_230_72

FWD

Sat 06/17/2017 to Sat 06/17/2017
 1900 Continuous 1930

EXT FORCE by NYSEG 06/18/2017

(Import)

DYSINGER EAST 2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

CHAT_DC_GC1

FWD

Sun 06/18/2017 to Sun 06/18/2017
 0001 Continuous 0200

(Import)

MOSES SOUTH 2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 0200
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 0200
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 130 MW
TTC with All Lines In Service 1500 MW

FWD REV
(Import) (Export)

CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-HQ-NYISO_LIMIT_700

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

BROWNFLS-TAYLORVL_115_4

Mon 06/19/2017 to Fri 06/23/2017
0600 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 06/08/2017

ARR: 38

SCH - HQ_CEDARS
Impacts Total Transfer Capability 120 MW
TTC with All Lines In Service 190 MW

FWD REV
(Import) (Export)

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

FWD

Mon 06/19/2017 to Mon 06/19/2017 **EXT FORCE by NYSEG 06/18/2017**

(Import)

1900 Continuous 1930

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

SCH-NPX_1385-NYISO_LIMIT_25

FWD

Tue 06/20/2017 to Wed 06/21/2017

(Import)

0001 Continuous 2359

SCH - NPX_1385 **25 MW**

Impacts Total Transfer Capability 175 MW

TTC with All Lines In Service 200 MW

Work scheduled by: LI

SCH-NYISO-NPX_1385_LIMIT_25

REV

Tue 06/20/2017 to Wed 06/21/2017

(Export)

0001 Continuous 2359

SCH - NPX_1385 **25 MW**

Impacts Total Transfer Capability 175 MW

TTC with All Lines In Service 200 MW

Work scheduled by: LI

SCH-NYISO-IMO_NIAGARA_CB_3022

FWD

REV

Tue 06/20/2017 to Tue 06/20/2017

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY **1300 MW 1150 MW**

Impacts Total Transfer Capability 450 MW 750 MW

TTC with All Lines In Service 1750 MW 1900 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_950

FWD

Tue 06/20/2017 to Tue 06/20/2017

(Import)

0700 Daily(No Weekends) 1830

SCH - OH - NY **1250 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

BROWNFLS-TAYLORVL_115_3

FWD

REV

Wed 06/21/2017 to Fri 06/23/2017 **UPDATED by NGRID 06/08/2017**

(Import) (Export)

0001 Continuous 1900

SCH - HQ_CEDARS **70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38**SHOR_NPX-SHOREHAM_138_CSC**

FWD

REV

Thu 06/22/2017 to Thu 06/22/2017

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC **0 MW 0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 06/24/2017 to Sat 06/24/2017
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 320 MW
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 06/24/2017 to Sat 06/24/2017
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 315 MW
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Fri 06/30/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SCH-NYISO-IMO_NIAGARA_CB_3122

Tue 06/27/2017 to Wed 06/28/2017
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1200 MW 1400 MW
Impacts Total Transfer Capability 550 MW 500 MW
TTC with All Lines In Service 1750 MW 1900 MW

MARCY____765_345_AT2

Wed 06/28/2017 to Wed 06/28/2017
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_NIAGARA_CB_3302

Thu 06/29/2017 to Thu 06/29/2017
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1000 MW 1600 MW
Impacts Total Transfer Capability 750 MW 300 MW
TTC with All Lines In Service 1750 MW 1900 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Fri 07/07/2017
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 06/19/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BROWNFLS-TAYLORVL_115_4							
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>		
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
COOPERS_-DOLSONAV_345_CCDA42						FWD	
						(Import)	
Mon 07/10/2017	to	Mon 07/24/2017				CENTRAL EAST - VC	2720 MW
0500	Continuous	1730				Impacts Total Transfer Capability	255 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
DOLSONAV-ROCKTVRN_345_DART44						FWD	
						(Import)	
Mon 07/10/2017	to	Mon 07/24/2017				CENTRAL EAST - VC	2720 MW
0500	Continuous	1730				Impacts Total Transfer Capability	255 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
						(Import)	(Export)
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
						(Import)	(Export)
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
						(Import)	(Export)
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
						(Import)	(Export)
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	SCH - HQ_CEDARS	70 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW
							40 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 07/24/2017 to Fri 07/28/2017 UPDATED by NGRID 06/19/2017

0600 Continuous 1900

Work scheduled by: NGRID

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Fri 07/28/2017 UPDATED by NGRID 06/19/2017

0600 Continuous 1900

Work scheduled by: NGRID

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

CHATGUAY-MASSENA_765_7040

Sat 07/29/2017 to Sat 07/29/2017

0500 Continuous 2000

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1550 MW

1600 MW

3150 MW

CHATGUAY-MASSENA_765_7040

Sat 07/29/2017 to Sat 07/29/2017

0500 Continuous 2000

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

0 MW 0 MW

1500 MW 1000 MW

1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1

Sat 07/29/2017 to Sat 07/29/2017

0500 Continuous 2000

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2265 MW

710 MW

2975 MW

MASSENA_-MARCY_765_MSU1

Sat 07/29/2017 to Sat 07/29/2017

0500 Continuous 2000

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

500 MW

2650 MW

3150 MW

MASSENA_-MARCY_765_MSU1

Sat 07/29/2017 to Sat 07/29/2017

0500 Continuous 2000

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

475 MW 1000 MW

1025 MW 0 MW

1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sat 07/29/2017 to Sat 07/29/2017
0500 2000

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 07/29/2017 to Sat 07/29/2017
0500 2000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL___345_RP2

Tue 08/01/2017 to Fri 08/11/2017
0700 Continuous 1700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 08/05/2017 to Mon 10/02/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Sat 09/09/2017 to Sat 09/09/2017

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sat 09/09/2017 to Sat 09/09/2017

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-DUNWODIE_345_W75

FWD

Sat 09/09/2017 to Sat 09/09/2017

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS3

FWD

Sat 09/09/2017 to Sat 09/09/2017

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 09/11/2017 to Sat 09/16/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CANANDGA-STONYRDG_230_68

FWD

Mon 09/11/2017 to Mon 09/11/2017

(Import)

0800 Continuous 1600

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON__345_303

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5						FWD				
Sat 09/16/2017	to	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	(Import)				
0001	Continuous	0100				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
DUNWODIE_345KV_7						FWD				
Sat 09/16/2017	to	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	(Import)				
0001	Continuous	0100				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
SPRNBRK_-DUNWODIE_345_W75						FWD				
Sat 09/16/2017	to	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	(Import)				
0001	Continuous	0100				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
SPRNBRK_345KV_RNS3						FWD				
Sat 09/16/2017	to	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	(Import)				
0001	Continuous	0100				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
GILBOA_-N.SCTLND_345_GNS-1						FWD				
Mon 09/18/2017	to	Fri 10/13/2017	<u>EXTENDED</u>	<u>by NYPA</u>	<u>06/09/2017</u>	(Import)				
0630	Continuous	1700				CENTRAL EAST - VC	2520 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW			
						TTC with All Lines In Service	2975 MW			
NIAGARA_345_230_AT4						FWD	REV			
Mon 09/18/2017	to	Tue 09/19/2017				(Import)	(Export)			
0700	Continuous	1530				SCH - OH - NY	1750 MW	1300 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW			
						TTC with All Lines In Service	1750 MW			
							1900 MW			
MOSES_-ADIRNDCK_230_MAL						FWD				
Mon 09/18/2017	to	Sat 09/23/2017				(Import)				
0700	Continuous	1530				MOSES SOUTH	2100 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW			
						TTC with All Lines In Service	3150 MW			

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 09/25/2017 to Sat 09/30/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

RAMAPO___-LADENTWN_345_W72

FWD

Mon 10/02/2017 to Thu 10/12/2017

(Import)

0001 Continuous 0200

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-COOPERS___345_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

WETHSRFD-MEYER___230_85/87

FWD

Mon 10/09/2017 to Fri 10/20/2017

(Import)

0700 Continuous 1400

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

EGRDNCTY_345_138_AT1

FWD

Fri 10/13/2017 to Fri 11/17/2017

(Import)

0001 Continuous 2359

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Fri 10/13/2017 to Fri 11/17/2017

(Import)

0001 Continuous 2359

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/13/2017 to Fri 11/17/2017

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 10/13/2017 to Mon 11/06/2017

1900 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import) (Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 19, 2017 to Wednesday,December 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530			SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1 & ILCTLINT_MARCY_SO_COMP_I/S					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			CENTRAL EAST - VC	2080 MW
Work scheduled by:					Impacts Total Transfer Capability	895 MW
					TTC with All Lines In Service	2975 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	(Export)
0700		1530			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
HURLYAVE-ROSETON___345_303					FWD	
Mon 10/16/2017	to	Fri 11/03/2017	<u>UPDATED</u>	<u>by CH</u> <u>06/07/2017</u>	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
LEEDS___-HURLYAVE_345_301					FWD	
Mon 10/16/2017	to	Fri 11/03/2017			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 10/30/2017 to Fri 11/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/06/2017 to Thu 11/09/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Mon 11/06/2017 to Thu 11/09/2017

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT **0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 11/17/2017 to Sat 02/01/2020

(Import)

1700 Continuous 0000

CENTRAL EAST - VC **2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/20/2017 to Wed 11/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MARCY___765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19