

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
HUDSONP_-FARRAGUT_345_B3402		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
Work scheduled by: ConEd		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
Work scheduled by: ConEd		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
STLAWRNC-MOSES_230_L33P		
Mon 04/30/2018 to Fri 12/31/2021		(Import) (Export)
0456 Continuous 2359		
<u>EXT FORCE</u> by <u>IESO</u> <u>08/21/2018</u>		
Work scheduled by: IESO		
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW
S.RIPLEY-DUNKIRK_230_68		
Tue 01/15/2019 to Mon 04/08/2019		(Import) (Export)
1128 Continuous 0759		
<u>EXT FORCE</u> by <u>PJM</u> <u>02/11/2019</u>		
Work scheduled by: PJM		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
DUNWODIE_345KV_6		
Wed 01/23/2019 to Fri 03/01/2019		(Import)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CE</u> <u>02/07/2019</u>		
Work scheduled by: ConEd		
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	
SCH-IMO-NYISO_LIMIT_1700		
Mon 02/11/2019 to Fri 12/31/2021		(Import)
0001 Continuous 2359		
SCH - OH - NY	2000 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55					FWD	
Wed 02/13/2019	to	Fri 03/01/2019	EXT FORCE	by CE	02/21/2019	(Import)
0652	Continuous	2359				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_6					FWD	
Wed 02/13/2019	to	Fri 03/01/2019	EXT FORCE	by CE	02/21/2019	(Import)
0652	Continuous	2359				375 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 285 MW
						TTC with All Lines In Service 660 MW
SCRIBA__-VOLNEY__345_20					FWD	
Sat 02/16/2019	to	Sun 02/17/2019				(Import)
0600	Continuous	1900				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
ADIRNDCK-PORTER__230_12					FWD	
Wed 02/20/2019	to	Wed 02/20/2019				(Import)
0700	Daily(No Weekends)	1530				2300 MW
Work scheduled by: NGrid					MOSES SOUTH	Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Wed 02/20/2019	to	Wed 02/20/2019				(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
FIVEMILE-STOLLERD_345_29					FWD	REV
Wed 02/20/2019	to	Fri 02/22/2019				(Import) (Export)
0730	Continuous	1900				2600 MW 1300 MW
Work scheduled by: NGrid					SCH - PJ - NY	Impacts Total Transfer Capability 0 MW 250 MW
						TTC with All Lines In Service 2600 MW 1550 MW
CHAT_DC_GC2					FWD	
Thu 02/21/2019	to	Thu 02/21/2019				(Import)
0500	Continuous	1800				2850 MW
Work scheduled by: HQ					MOSES SOUTH	Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2					REV
Thu 02/21/2019	to	Thu 02/21/2019			(Export)
0500	Continuous	1800		SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1000 MW
ADIRNDCK-CHASLAKE_230_13					FWD
Thu 02/21/2019	to	Thu 02/21/2019			(Import)
0700	Daily(No Weekends)	1530		MOSES SOUTH	2300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability
					TTC with All Lines In Service
					850 MW
					3150 MW
MOSES__-ADIRNDCK_230_MA1					FWD
Thu 02/21/2019	to	Thu 02/21/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/14/2019</u>
0700	Continuous	1530			(Import)
Work scheduled by: NYPA					MOSES SOUTH
					2300 MW
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					850 MW
					3150 MW
MOSES__-ADIRNDCK_230_MA1					FWD
Mon 02/25/2019	to	Fri 03/01/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/19/2019</u>
0700	Continuous	1530			(Import)
Work scheduled by: NYPA					MOSES SOUTH
					2300 MW
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					850 MW
					3150 MW
SCRIBA__-VOLNEY__345_21					FWD
Wed 02/27/2019	to	Thu 02/28/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/11/2018</u>
0730	Continuous	2000			(Import)
Work scheduled by: NGrid					OSWEGO EXPORT
					5250 MW
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					0 MW
					5250 MW
ATHENS__-PLSNTVLY_345_91					FWD
Thu 02/28/2019	to	Thu 02/28/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/21/2019</u>
0001	Continuous	2230			(Import)
Work scheduled by: ConEd					UPNY CONED
					3800 MW
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1900 MW
					5700 MW
PLSNTVLY_345KV_RNS4					FWD
Thu 02/28/2019	to	Thu 02/28/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/21/2019</u>
0001	Continuous	2230			(Import)
Work scheduled by: ConEd					UPNY CONED
					3800 MW
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1900 MW
					5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 03/01/2019 to Mon 03/04/2019
 0001 0200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019 **UPDATED by ISONE 01/30/2019**
 0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NE - NY **700 MW 1250 MW**
 Impacts Total Transfer Capability 700 MW 550 MW
 TTC with All Lines In Service 1400 MW 1800 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019 **UPDATED by ISONE 01/30/2019**
 0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Fri 03/01/2019 to Sun 05/19/2019 **UPDATED by ISONE 01/30/2019**
 0001 Continuous 2359

Work scheduled by: ConEd

REV
 (Export)
 SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 1800 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 03/04/2019 to Wed 03/06/2019 **UPDATED by ISONE 01/30/2019**
 0201 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_345_20

Mon 03/04/2019 to Tue 03/05/2019
 0600 Continuous 1800

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MAL

Mon 03/04/2019 to Fri 03/08/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4					FWD	
Thu 03/07/2019	to	Thu 03/07/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: LI					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_6					FWD	
Thu 03/07/2019	to	Thu 03/07/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: LI					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE-SHORE_RD_345_Y50					FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	2359				CONED - LIPA 800 MW
Work scheduled by: LI					Impacts Total Transfer Capability 700 MW	
					TTC with All Lines In Service 1500 MW	
SHORE_RD_345_138_BK 1					FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability 150 MW	
					TTC with All Lines In Service 1500 MW	
SHORE_RD_345_138_BK 2					FWD	
Thu 03/07/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability 150 MW	
					TTC with All Lines In Service 1500 MW	
EASTVIEW-SPRNBRK_345_W64					FWD	
Thu 03/07/2019	to	Mon 03/11/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/08/2019</u>	(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW	
					TTC with All Lines In Service 5700 MW	
MILLWOOD-EASTVIEW_345_W99					FWD	
Thu 03/07/2019	to	Mon 03/11/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/08/2019</u>	(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW	
					TTC with All Lines In Service 5700 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4					FWD	
Fri 03/08/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
2330	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: LI					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6					FWD	
Fri 03/08/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
2330	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: LI					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MILLWOOD_345KV_18					FWD	
Mon 03/11/2019	to	Mon 03/11/2019				(Import)
0001	Continuous	0030				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
LADENTWN-BUCHAN_S_345_Y88					FWD	
Mon 03/11/2019	to	Thu 03/28/2019				(Import)
0001	Continuous	0200				UPNY CONED 4800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	5700 MW
BECK___-NIAGARA_345_PA301					FWD	REV
Mon 03/11/2019	to	Fri 03/15/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/06/2019</u>	(Import) (Export)
0600	Continuous	1700				SCH - OH - NY 1100 MW 950 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW 1050 MW
					TTC with All Lines In Service	2250 MW 2000 MW
STLAWRNC-MOSES_230_L33P & STLAWRNC-MOSES_230_L34P					FWD	
Mon 03/11/2019	to	Mon 03/11/2019				(Import)
0700		1530				MOSES SOUTH 2700 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_230_L34P					FWD	REV
Mon 03/11/2019	to	Mon 03/11/2019				(Import) (Export)
0700	Continuous	1530				SCH - OH - NY 2250 MW 2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2250 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>LEEDS___345_LEEDS SVC</p> <p>Mon 03/11/2019 to Fri 03/22/2019 0800 Continuous 1600</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2950 MW Impacts Total Transfer Capability 25 MW TTC with All Lines In Service 2975 MW</p>
<p>MOSES___-ADIRNDCK_230_MAI</p> <p>Tue 03/12/2019 to Fri 03/15/2019 0700 Continuous 1500</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW</p>
<p>MILLWOOD_345KV_18</p> <p>Wed 03/13/2019 to Thu 03/14/2019 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW Impacts Total Transfer Capability 1350 MW TTC with All Lines In Service 5700 MW</p>
<p>NINEMILE-CLAY___345_8</p> <p>Mon 03/18/2019 to Mon 03/18/2019 0001 Daily(No Weekends) 0400</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 5150 MW Impacts Total Transfer Capability 100 MW TTC with All Lines In Service 5250 MW</p>
<p>MARCY___765_345_AT1</p> <p>Mon 03/18/2019 to Fri 03/22/2019 0500 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 1750 MW Impacts Total Transfer Capability 1400 MW TTC with All Lines In Service 3150 MW</p>
<p>SCH-NYISO-HQ_CEDARS_LIMIT_0</p> <p>Mon 03/18/2019 to Thu 04/04/2019 0700 Continuous 1700</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">REV (Export)</p> <p>SCH - HQ_CEDARS 0 MW Impacts Total Transfer Capability 100 MW TTC with All Lines In Service 100 MW</p>
<p>NINEMILE-CLAY___345_8</p> <p>Thu 03/21/2019 to Thu 03/21/2019 0001 Daily(No Weekends) 0400</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 5150 MW Impacts Total Transfer Capability 100 MW TTC with All Lines In Service 5250 MW</p>

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MILLWOOD_345KV_18</p> <p>Thu 03/28/2019 to Thu 03/28/2019 0130 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 1350 MW</p> <p>TTC with All Lines In Service 5700 MW</p>
<p>MARCY_345KV_CSC</p> <p>Mon 04/01/2019 to Sun 04/07/2019 0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2925 MW</p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>VOLNEY_-MARCY_345_19</p> <p>Mon 04/01/2019 to Wed 04/10/2019 0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2825 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>VOLNEY_-MARCY_345_19</p> <p>Mon 04/01/2019 to Wed 04/10/2019 0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4900 MW</p> <p>Impacts Total Transfer Capability 350 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>PLSNTVLY-EFISHKIL_345_F37</p> <p>Thu 04/04/2019 to Mon 04/08/2019 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4000 MW</p> <p>Impacts Total Transfer Capability 1700 MW</p> <p>TTC with All Lines In Service 5700 MW</p>
<p>NIAGARA_-ROCHESTR_345_NR2</p> <p>Fri 04/05/2019 to Fri 04/05/2019 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>LINDN_CG-LNDVFT_345_V-3022</p> <p>Sun 04/07/2019 to Fri 04/12/2019 1400 Continuous 1800</p> <p>Work scheduled by: PJM</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJM_VFT 0 MW 0 MW</p> <p>Impacts Total Transfer Capability 315 MW 315 MW</p> <p>TTC with All Lines In Service 315 MW 315 MW</p>

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019 EXTENDED by PJM 02/20/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Fri 04/12/2019 EXTENDED by PJM 02/20/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Fri 04/12/2019 EXTENDED by PJM 02/20/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/08/2019 to Fri 04/12/2019 EXTENDED by PJM 02/20/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

Mon 04/08/2019 to Mon 04/15/2019 UPDATED by PJM 02/11/2019
0800 Continuous 2000

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCRIBA__-VOLNEY___345_20

Mon 04/15/2019 to Tue 04/16/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA__-N.SCTLND_345_GNS-1

Thu 04/18/2019 to Thu 04/18/2019
1330 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/23/2019

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

Mon 04/22/2019 to Sun 04/28/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SPRNBRK__345KV_RNS5

Mon 04/29/2019 to Mon 04/29/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51					FWD (Import) 3200 MW Impacts Total Transfer Capability 1400 MW TTC with All Lines In Service 4600 MW
Mon 04/29/2019	to	Sun 05/05/2019			
0001	Continuous	2200			
Work scheduled by: ConEd					
FRASANX-COOPERS_345_UCC2-41					FWD (Import) 2500 MW Impacts Total Transfer Capability 475 MW TTC with All Lines In Service 2975 MW
Mon 04/29/2019	to	Fri 05/03/2019	UPDATED	by NYPA	08/22/2018
0500	Continuous	1730			
Work scheduled by: NYPA					ARR: 19
MARCY_-FRASANX_345_UCC2-41					FWD (Import) 2500 MW Impacts Total Transfer Capability 475 MW TTC with All Lines In Service 2975 MW
Mon 04/29/2019	to	Fri 05/03/2019	UPDATED	by NYPA	08/22/2018
0500	Continuous	1730			
Work scheduled by: NYPA					ARR: 19
MOSES_-ADIRNDCK_230_MA1					FWD (Import) 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW
Mon 04/29/2019	to	Fri 05/03/2019			
0700	Continuous	1500			
Work scheduled by: NYPA					
EGRDNCTY_345_138_AT2					FWD (Import) 1250 MW Impacts Total Transfer Capability 250 MW TTC with All Lines In Service 1500 MW
Wed 05/01/2019	to	Wed 05/15/2019			
0001	Continuous	2359			
Work scheduled by: LI					
HUDSONTP-W49TH_ST_345_Y56					FWD (Import) 0 MW Impacts Total Transfer Capability 660 MW TTC with All Lines In Service 660 MW
Wed 05/01/2019	to	Tue 05/07/2019			
0600	Continuous	1800			
Work scheduled by: PJM					
SPRNBK_345KV_RNS5					FWD (Import) 3200 MW Impacts Total Transfer Capability 1400 MW TTC with All Lines In Service 4600 MW
Sun 05/05/2019	to	Sun 05/05/2019			
2130	Continuous	2200			
Work scheduled by: ConEd					

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
KINTIGH_-ROCHESTR_345_SR1-39			FWD
Mon 05/06/2019	to	Fri 05/10/2019	(Import)
0600	Continuous	1700	1400 MW
Work scheduled by: NYPA			
		DYSINGER EAST	1400 MW
		Impacts Total Transfer Capability	1750 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
SHOR_NPX-SHOREHAM_138_CSC			FWD REV
Mon 05/06/2019	to	Fri 05/10/2019	(Import) (Export)
0700	Continuous	1800	0 MW 0 MW
Work scheduled by: LI			
		SCH - NPX_CSC	0 MW 0 MW
		Impacts Total Transfer Capability	330 MW 330 MW
		TTC with All Lines In Service	330 MW 330 MW
<hr/>			
ROSETON_-ROCKTVRN_345_311			FWD
Mon 05/06/2019	to	Sat 06/01/2019	(Import)
0800	Continuous	1600	4400 MW
Work scheduled by: CHGE			
		UPNY CONED	4400 MW
		Impacts Total Transfer Capability	1300 MW
		TTC with All Lines In Service	5700 MW
<hr/>			
NIAGARA_-ROCHESTR_345_NR2			FWD
Mon 05/13/2019	to	Fri 05/17/2019	(Import)
0600	Continuous	1700	1400 MW
Work scheduled by: NYPA			
		DYSINGER EAST	1400 MW
		Impacts Total Transfer Capability	1750 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
ADIRNDCK-PORTER__230_12			FWD
Mon 05/20/2019	to	Fri 05/24/2019	(Import)
0700	Continuous	1530	2100 MW
Work scheduled by: NYPA			
		MOSES SOUTH	2100 MW
		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
PANNELL_-CLAY_____345_1			FWD
Mon 05/20/2019	to	Fri 05/24/2019	(Import)
0700	Continuous	1530	1300 MW
Work scheduled by: NYPA			
		WEST CENTRAL	1300 MW
		Impacts Total Transfer Capability	950 MW
		TTC with All Lines In Service	2250 MW
<hr/>			
ROSETON_-EFISHKIL_345_RFK305			FWD
Thu 05/23/2019	to	Thu 05/23/2019	(Import)
0800	Daily	1600	4800 MW
Work scheduled by: CHGE			
		UPNY CONED	4800 MW
		Impacts Total Transfer Capability	900 MW
		TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA -VOLNEY 345_20

Tue 05/28/2019 to Tue 05/28/2019
 0600 Continuous 1800
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

Mon 06/03/2019 to Fri 06/07/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES -ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

MOSES -ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED by NYPA 10/10/2018**
 0700 Continuous 1459
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Start	End	Status	By	Effective Date	Location	FWD	REV
SHOR_NPX-SHOREHAM_138_CSC							FWD	REV
Tue 09/03/2019 0300	to	Wed 09/04/2019 1600	UPDATED	by ISONE	02/15/2019	SCH - NPX_CSC	(Import)	(Export)
Work scheduled by: LI						Impacts Total Transfer Capability	0 MW	0 MW
						TTC with All Lines In Service	330 MW	330 MW
MARCY_765_345_AT1							FWD	
Tue 09/03/2019 0500	to	Tue 09/03/2019 1730				MOSES SOUTH	(Import)	
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	1750 MW	
						TTC with All Lines In Service	1400 MW	
MARCY-N.SCTLND_345_18							FWD	
Wed 09/04/2019 0500	to	Wed 09/04/2019 1730	UPDATED	by NYPA	11/06/2018	CENTRAL EAST - VC	(Import)	
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability	2090 MW	
						TTC with All Lines In Service	885 MW	
MARCY_345KV_CSC							FWD	
Wed 09/04/2019 0500	to	Wed 09/04/2019 1730	UPDATED	by NYPA	11/06/2018	CENTRAL EAST - VC	(Import)	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2925 MW	
						TTC with All Lines In Service	50 MW	
MOSES-ADIRNDCK_230_MA2							FWD	
Wed 09/04/2019 0700	to	Wed 09/04/2019 1500				MOSES SOUTH	(Import)	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2100 MW	
						TTC with All Lines In Service	1050 MW	
ADIRNDCK-PORTER_230_12							FWD	
Wed 09/04/2019 0700	to	Wed 09/04/2019 1530				MOSES SOUTH	(Import)	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2100 MW	
						TTC with All Lines In Service	1050 MW	
ADIRNDCK-CHASLAKE_230_13							FWD	
Thu 09/05/2019 0700	to	Thu 09/05/2019 1530				MOSES SOUTH	(Import)	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2100 MW	
						TTC with All Lines In Service	1050 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTR-PANNELL_345_RP2

Mon 09/23/2019 to Mon 09/30/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS_345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CLAY_-EDIC_345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

CLAY_-EDIC_345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY_-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import) (Export)	
0100	Continuous	1900	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import) (Export)	
0100	Continuous	1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	FWD	REV
Sat 10/12/2019 to Sat 10/26/2019	(Import)	(Export)
0100 to 1900	SCH - HQ - NY 850 MW	0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW
	TTC with All Lines In Service	1500 MW
		1000 MW
<hr/>		
DUNWODIE_345KV_3	FWD	
Tue 10/22/2019 to Tue 10/22/2019	(Import)	
0001 Continuous 0030	SPR/DUN-SOUTH 3800 MW	
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
<hr/>		
DUNWODIE_345KV_5	FWD	
Tue 10/22/2019 to Tue 10/22/2019	(Import)	
0001 Continuous 0030	SPR/DUN-SOUTH 3800 MW	
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
<hr/>		
DUNWODIE-MOTTHAVN_345_71	FWD	
Tue 10/22/2019 to Tue 11/26/2019	(Import)	
0001 Continuous 2359	SPR/DUN-SOUTH 3800 MW	
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
<hr/>		
NIAGARA_345_230_AT4	FWD	REV
Wed 10/23/2019 to Wed 12/18/2019	(Import)	(Export)
0500 Continuous 1700	SCH - OH - NY 1900 MW	1400 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	0 MW
	TTC with All Lines In Service	1900 MW
		1750 MW
<hr/>		
HURLYAVE-ROSETON_345_303	FWD	
Mon 11/04/2019 to Fri 12/06/2019	(Import)	
0800 Continuous 1600	UPNY CONED 4100 MW	
Work scheduled by: CHGE	Impacts Total Transfer Capability	1600 MW
	TTC with All Lines In Service	5700 MW
<hr/>		
PANNELL -CLAY_345_2	FWD	
Wed 11/06/2019 to Fri 11/22/2019	(Import)	
0700 Continuous 1530	WEST CENTRAL 1300 MW	
Work scheduled by: NYPA	Impacts Total Transfer Capability	950 MW
	TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 21, 2019 to Saturday ,August 22, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

FRASANX-COOPERS__345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANX_345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW