

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE** **by CONED** **08/28/2020**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE** **by CONED** **08/28/2020**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE** **by IESO** **10/01/2020**
 0456 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 **EXT FORCE** **by LI** **01/12/2021**
 1807 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Fri 02/19/2021 **EXT FORCE** **by LI** **12/16/2020**
 0404 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Fri 02/19/2021 **EXT FORCE** **by LI** **12/16/2020**
 1815 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1						FWD	
Sat 10/10/2020	to	Fri 02/19/2021	EXT FORCE	by LI	12/16/2020	(Import)	
1856	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
SCH-IMO-NYISO_LIMIT_1750						FWD	
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	(Import)	
0001	Continuous	2359				SCH - OH - NY	2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	2300 MW
SCH-NYISO-IMO_LIMIT_1600							REV
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	(Export)	
0001	Continuous	2359				SCH - OH - NY	1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2000 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Sun 11/08/2020	to	Fri 01/15/2021	EXT FORCE	by ISONE	12/23/2020	(Import)	(Export)
1341	Continuous	2000				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
Mon 11/30/2020	to	Wed 02/10/2021	EXT FORCE	by CONED	01/15/2021	(Import)	
1840	Continuous	2359				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
SHORE_RD_345_138_BK_2						FWD	
Sat 12/19/2020	to	Fri 03/05/2021	EXTENDED	by LIPA	12/23/2020	(Import)	
1452	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Thu 12/31/2020	to	Wed 01/27/2021	EXT FORCE	by PJM	01/04/2021	(Import)	
1100	Continuous	2359				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Thu 12/31/2020 to Wed 01/27/2021
 1102 Continuous 2359
 Work scheduled by: PJM

EXT FORCE by PJM 01/04/2021

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 12/31/2020 to Wed 01/27/2021
 1102 Continuous 2359
 Work scheduled by: PJM

EXT FORCE by PJM 01/04/2021

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MAL

Mon 01/04/2021 to Sat 02/27/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 11/30/2020

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCH-NYISO-IMO_LIMIT_1200

Sun 01/10/2021 to Tue 01/12/2021
 0855 Continuous 1059
 Work scheduled by: IESO

EXTENDED by IESO 01/13/2021

REV
 (Export)
 SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1450

Sun 01/10/2021 to Tue 01/12/2021
 0855 Continuous 2359
 Work scheduled by: IESO

EXTENDED by IESO 01/13/2021

FWD
 (Import)
 SCH - OH - NY **1750 MW**
 Impacts Total Transfer Capability 550 MW
 TTC with All Lines In Service 2300 MW

CHASLAKE-PORTER__230_11

Mon 01/11/2021 to Mon 01/11/2021
 0700 Daily(No Weekends) 1600
 Work scheduled by: NGrid

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCH-NYISO-IMO_LIMIT_1100

Tue 01/12/2021 to Fri 01/22/2021
 1100 Continuous 1700
 Work scheduled by: IESO

EXTENDED by IESO 01/13/2021

REV
 (Export)
 SCH - OH - NY **1400 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
SCH-IMO-NYISO_LIMIT_1150						(Import)
Wed 01/13/2021	to	Fri 01/22/2021	<u>EXTENDED</u>	<u>by IESO</u>	<u>01/13/2021</u>	
0001	Continuous	1700				SCH - OH - NY 1450 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 2300 MW
<hr/>						
BECK -NIAGARA_230_PA27						FWD
						(Import)
Thu 01/14/2021	to	Thu 01/14/2021	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/14/2021</u>	
0800	Continuous	1600				SCH - OH - NY 2100 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 2300 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_700						FWD
						(Import)
Thu 01/14/2021	to	Thu 01/14/2021	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/14/2021</u>	
0800	Continuous	1600				SCH - OH - NY 1000 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 2300 MW
<hr/>						
SCH-NYISO-IMO_LIMIT_900						REV
						(Export)
Thu 01/14/2021	to	Thu 01/14/2021	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/14/2021</u>	
0800	Continuous	1600				SCH - OH - NY 1200 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 2000 MW
<hr/>						
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
						(Export)
Mon 01/18/2021	to	Wed 01/20/2021				
0600	Continuous	0700				SCH - HQ_CEDARS 0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 100 MW
<hr/>						
SPRNBK_-W49TH_ST_345_M52						FWD
						(Import)
Sat 01/23/2021	to	Sun 01/24/2021				
0001	Continuous	0059				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
<hr/>						
W49TH_ST_345KV_5						FWD
						(Import)
Sat 01/23/2021	to	Sun 01/24/2021				
0001	Continuous	0059				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5				FWD	
Sat 01/23/2021	to	Sat 01/23/2021		(Import)	
0800	Daily	0830	UPNY CONED	3800 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
LEEDS___-PLSNTVLY_345_92				FWD	
Sat 01/23/2021	to	Sat 01/23/2021		(Import)	
0800	Daily	1400	UPNY CONED	3800 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5				FWD	
Sat 01/23/2021	to	Sat 01/23/2021		(Import)	
1330	Daily	1400	UPNY CONED	3800 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
MOTTHAVN-RAINEY___345_Q12				FWD	
Mon 01/25/2021	to	Sat 02/13/2021	UPDATED by CONED 12/22/2020	(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_5				FWD	
Mon 02/08/2021	to	Tue 02/09/2021	UPDATED by CONED 01/11/2021	(Import)	
0001	Continuous	0200	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7				FWD	
Mon 02/08/2021	to	Tue 02/09/2021	UPDATED by CONED 01/11/2021	(Import)	
0001	Continuous	0200	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
RAMAPO___345_345_PAR3500				FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	UPDATED by CONED 12/09/2020	(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	2350 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW 700 MW
				TTC with All Lines In Service	2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR4500					FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import) (Export)
0001	Continuous	0200				2350 MW 1250 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability	450 MW 700 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO__500_345_BK 1500					FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import) (Export)
0001	Continuous	0200				1450 MW 1200 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability	1350 MW 750 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO__500_345_BK 1500					FWD	
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import)
0001	Continuous	0200				6025 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import) (Export)
0001	Continuous	1900				1450 MW 1200 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability	1350 MW 750 MW
					TTC with All Lines In Service	2800 MW 1950 MW
HOPATCON-RAMAPO__500_5018					FWD	
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import)
0001	Continuous	1900				6025 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
PORTER__-ROTTRDAM_230_31					FWD	
Mon 02/08/2021	to	Sat 02/27/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>01/15/2021</u>	(Import)
0600	Continuous	1730				2805 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
WATRCURE-OAKDALE__345_31						
Mon 02/15/2021	to	Thu 02/18/2021				
0800	Daily	1500				
Work scheduled by: NYSEG					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46					FWD	
Tue 02/16/2021	to	Wed 02/17/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/21/2020</u>	(Import)
0001	Continuous	2100				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
W49TH_ST_345KV_8					FWD	
Tue 02/16/2021	to	Sun 03/28/2021				(Import)
0201	Continuous	0200				300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW	
					TTC with All Lines In Service 660 MW	
BERKSHIR-ALPS_____345_393					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/29/2020</u>	(Import) (Export)
0600	Continuous	1700				1100 MW 1700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 300 MW 0 MW	
					TTC with All Lines In Service 1400 MW 1700 MW	
BERKSHIR-ALPS_____345_393					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/29/2020</u>	(Import) (Export)
0600	Continuous	1700				100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 100 MW	
					TTC with All Lines In Service 200 MW 200 MW	
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	
Wed 02/17/2021	to	Fri 02/19/2021				(Import) (Export)
0600		1700				1100 MW 1700 MW
Work scheduled by:					Impacts Total Transfer Capability 300 MW 0 MW	
					TTC with All Lines In Service 1400 MW 1700 MW	
BERKSHIR-NORTHFLD_345_312					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/29/2020</u>	(Import)
0600	Continuous	1700				1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW	
					TTC with All Lines In Service 1400 MW	
BERKSHIR-NORTHFLD_345_312					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/29/2020</u>	(Import) (Export)
0600	Continuous	1700				100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 100 MW	
					TTC with All Lines In Service 200 MW 200 MW	

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800					FWD	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/29/2020</u>	(Import)
0600	Continuous	1700				1000 MW
Work scheduled by: NGrid					SCH - NE - NY	
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700					REV	
Wed 02/17/2021	to	Fri 02/19/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>12/29/2020</u>	(Export)
0600	Continuous	1700				900 MW
Work scheduled by: NGrid					SCH - NE - NY	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW
SAND_BAR-PLATSBURG_115_PV20						
Mon 02/22/2021	to	Fri 02/26/2021				
0600	Daily	1800				
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
NIAGARA_-ROBNSNRD_230_64					REV	
Mon 02/22/2021	to	Wed 02/24/2021				(Export)
0700	Continuous	1800				1900 MW
Work scheduled by: NYSEG					SCH - OH - NY	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
BRANCHBG-HOPATCON_500_5060					FWD	
Wed 02/24/2021	to	Wed 02/24/2021				(Import)
0200	Continuous	2200				6025 MW
Work scheduled by: PJM					UPNY CONED	
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
LADENTWN-BUCHAN_S_345_Y88					FWD	
Sun 02/28/2021	to	Tue 03/30/2021	<u>UPDATED</u>	<u>by CE</u>	<u>11/10/2020</u>	(Import)
0001	Continuous	0200				5930 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	290 MW
					TTC with All Lines In Service	6220 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sun 02/28/2021	to	Mon 03/01/2021				(Import)
0500	Continuous	1730				1550 MW
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Capability	Start Date	End Date	Time	Work Scheduled by	SCH	FWD	REV
CHATGUAY-MASSENA_765_7040	Sun 02/28/2021	Mon 03/01/2021	0500 - 1730	NYPA	HQ - NY	(Import)	(Export)
Impacts Total Transfer Capability						1500 MW	1000 MW
TTC with All Lines In Service						1500 MW	1000 MW
MASSENA -MARCY_765_MSU1	Sun 02/28/2021	Mon 03/01/2021	0500 - 1730	NYPA	CENTRAL EAST - VC	(Import)	
Impacts Total Transfer Capability						710 MW	
TTC with All Lines In Service						2975 MW	
MASSENA -MARCY_765_MSU1	Sun 02/28/2021	Mon 03/01/2021	0500 - 1730	NYPA	MOSES SOUTH	(Import)	
Impacts Total Transfer Capability						2650 MW	
TTC with All Lines In Service						3150 MW	
MASSENA -MARCY_765_MSU1	Sun 02/28/2021	Mon 03/01/2021	0500 - 1730	NYPA	HQ - NY	(Import)	(Export)
Impacts Total Transfer Capability						1025 MW	0 MW
TTC with All Lines In Service						1500 MW	1000 MW
MASSENA -MARCY_765_MSU1	Sun 02/28/2021	Mon 03/01/2021	0500 - 1730	NYPA	HQ_CEDARS	(Import)	
Impacts Total Transfer Capability						109 MW	
TTC with All Lines In Service						199 MW	
MASSENA -MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	Sun 02/28/2021	Mon 03/01/2021	0500 - 1730		MOSES SOUTH	(Import)	
Impacts Total Transfer Capability						2650 MW	
TTC with All Lines In Service						3150 MW	
STLAWRNC-MOSES_230_L33P & MASSENA -MARCY_765_MSU1	Sun 02/28/2021	Mon 03/01/2021	0500 - 1730		HQ_CEDARS	(Import)	
Impacts Total Transfer Capability						109 MW	
TTC with All Lines In Service						199 MW	

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BERKSHIR-ALPS 345_393						
Mon 03/01/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID 12/14/2020</u>		
0700	Continuous	1600			SCH - NE - NY	1100 MW
Work scheduled by: NGrid						1700 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
						1700 MW
						ARR: 78
BERKSHIR-ALPS 345_393						
Mon 03/01/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID 12/14/2020</u>		
0700	Continuous	1600			SCH - NPX_1385	100 MW
Work scheduled by: NGrid						100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
						200 MW
						ARR: 78
SCH-NYISO-NE_LIMIT_900						REV
Mon 03/01/2021	to	Sat 03/20/2021	<u>UPDATED</u>	<u>by NGRID 12/14/2020</u>		(Export)
0700	Continuous	1600			SCH - NE - NY	1100 MW
Work scheduled by: NGrid						600 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1700 MW
EDIC -N.SCTLND_345_14						FWD
Tue 03/02/2021	to	Mon 05/31/2021				(Import)
0600	Continuous	1830			CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid						735 MW
					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
PORTER -ROTTRDAM_230_31						FWD
Tue 03/02/2021	to	Mon 05/31/2021				(Import)
0600	Continuous	1830			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid						170 MW
					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
MOSES -ADIRNDCK_230_MA1						FWD
Tue 03/02/2021	to	Mon 05/31/2021				(Import)
0700	Continuous	1300			MOSES SOUTH	2300 MW
Work scheduled by: NYPA						850 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
DUNWODIE_345KV_7						FWD
Wed 03/03/2021	to	Wed 03/03/2021				(Import)
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8			FWD
Wed 03/03/2021	to	Wed 03/03/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_6			FWD
Wed 03/03/2021	to	Wed 03/03/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
			SCH - PJM_HTP 300 MW
			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW
DUNWODIE-MOTTHAVN_345_72			FWD
Wed 03/03/2021	to	Wed 03/03/2021	(Import)
0001	Continuous	1800	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_7			FWD
Wed 03/03/2021	to	Wed 03/03/2021	(Import)
1730	Continuous	1800	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8			FWD
Wed 03/03/2021	to	Wed 03/03/2021	(Import)
1730	Continuous	1800	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
SPRNBK_-TREMONT_345_X28			FWD
Mon 03/08/2021	to	Tue 03/09/2021	(Import)
0001	Continuous	0300	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 4200 MW
			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 4600 MW
BUCHAN_N-EASTVIEW_345_W93			FWD
Tue 03/09/2021	to	Tue 03/09/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
			UPNY CONED 4350 MW
			Impacts Total Transfer Capability 1870 MW
			TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBRK__345_W79

Tue 03/09/2021 to Wed 03/10/2021
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 03/09/2021 to Tue 03/09/2021
 0800 Daily(No Weekends) 1630
 Work scheduled by: NGrid

ARR: 75

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 03/10/2021 to Wed 03/10/2021
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 03/10/2021 to Wed 03/10/2021
 0301 Continuous 0330
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 03/10/2021 to Wed 03/10/2021
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 03/10/2021 to Fri 03/12/2021 **CANCELLED by ConEd 01/15/2021**
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Wed 03/10/2021 to Fri 03/12/2021 **CANCELLED by ConEd 01/15/2021**
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64					REV
Fri 03/12/2021	to	Fri 03/12/2021			(Export)
0500	Continuous	1700		SCH - OH - NY	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
MARCY_345KV_CSC					FWD
Sat 03/13/2021	to	Sat 03/13/2021	UPDATED	by NYPA	(Import)
0700	Continuous	1730		07/29/2020	2925 MW
Work scheduled by: NYPA					CENTRAL EAST - VC 50 MW
					Impacts Total Transfer Capability 2975 MW
MILLWOOD_345KV_18					FWD
Mon 03/22/2021	to	Tue 03/30/2021			(Import)
0001	Continuous	1800		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW
HUDSONTP-W49TH_ST_345_Y56					FWD
Tue 03/23/2021	to	Fri 03/26/2021			(Import)
0001	Continuous	0200		SCH - PJM_HTP	0 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
W49TH_ST_345KV_6					FWD
Tue 03/23/2021	to	Fri 03/26/2021			(Import)
0001	Continuous	0200		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7					FWD
Tue 03/23/2021	to	Fri 03/26/2021			(Import)
0001	Continuous	0200		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
CLAY_-EDIC_345_2-15					FWD
Mon 03/29/2021	to	Fri 04/16/2021		09/12/2020	(Import)
0800	Continuous	1730		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 03/30/2021 to Tue 03/30/2021
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Tue 03/30/2021 to Wed 03/31/2021
 0301 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 03/30/2021 to Wed 03/31/2021
 0301 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

BRANCHBG-HOPATCON_500_5060

Wed 03/31/2021 to Wed 03/31/2021 **UPDATED by PJM 11/30/2020**
 0200 Continuous 1500
 Work scheduled by: PJM

FWD
 (Import)
 UPNY CONED **6025 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 6220 MW

ROCHESTR-PANNELL_345_RP2

Wed 03/31/2021 to Mon 04/12/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SPRNBK_345KV_RNS3

Thu 04/01/2021 to Thu 04/01/2021 **UPDATED by CONED 12/16/2020**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Thu 04/01/2021 to Thu 04/01/2021 **UPDATED by CONED 12/16/2020**
 0001 Continuous 1830
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85					FWD		
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/16/2020</u>	(Import)	
0001	Continuous	1830				UPNY CONED	5985 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	235 MW	
					TTC with All Lines In Service	6220 MW	
SPRNBRK__345KV_RNS3					FWD		
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/16/2020</u>	(Import)	
1800	Continuous	1830				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
LINDN_CG-LNDVFT__345_V-3022					FWD	REV	
Sun 04/04/2021	to	Sat 04/10/2021				(Import) (Export)	
1400	Continuous	1400				SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW	315 MW
					TTC with All Lines In Service	315 MW	315 MW
BUCHAN_N-EASTVIEW_345_W93					FWD		
Mon 04/05/2021	to	Thu 04/08/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>01/06/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW	
					TTC with All Lines In Service	6220 MW	
EASTVIEW-SPRNBRK__345_W79					FWD		
Mon 04/05/2021	to	Thu 04/08/2021				(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW	
					TTC with All Lines In Service	6220 MW	
RAMAPO__-BUCHAN_N_345_Y94					FWD		
Mon 04/05/2021	to	Thu 04/08/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>01/06/2021</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5765 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	455 MW	
					TTC with All Lines In Service	6220 MW	
SPRNBRK_-TREMONT__345_X28					FWD		
Thu 04/08/2021	to	Wed 04/14/2021				(Import)	
0201	Continuous	0200				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** by CONED 12/29/2020
 0200 Continuous 0200

Work scheduled by: PJM

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** by CONED 12/29/2020
 0200 Continuous 0200

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 04/10/2021 to Mon 05/10/2021
 0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
 0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
 0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

NIAGARA_-STA_255__345_NH2

Fri 04/16/2021 to Fri 04/16/2021
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2350 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 04/26/2021 to Fri 04/30/2021
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2350 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Mon 04/26/2021 to Fri 04/30/2021
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 04/27/2021 to Wed 04/28/2021
 0001 Continuous 0159

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS4

Tue 04/27/2021 to Wed 04/28/2021
 0001 Continuous 0159

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 04/30/2021 to Sat 05/01/2021
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST__345_F30

Fri 04/30/2021 to Tue 05/11/2021
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Fri 04/30/2021 to Tue 05/11/2021
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021
 0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1950 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>CLAY -EDIC 345_2-15</p> <p>Mon 05/03/2021 to Fri 05/07/2021</p> <p style="padding-left: 20px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>OSWEGO EXPORT 4850 MW</p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>															
<p>PANNELL -CLAY 345_2</p> <p>Mon 05/03/2021 to Sun 05/30/2021</p> <p style="padding-left: 20px;">0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>WEST CENTRAL 1300 MW</p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>															
<p>HURLYAVE-ROSETON 345_303</p> <p>Mon 05/03/2021 to Fri 05/21/2021</p> <p style="padding-left: 20px;">0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4100 MW</p> <p>Impacts Total Transfer Capability 2120 MW</p> <p>TTC with All Lines In Service 6220 MW</p>															
<p>SHOR_NPX-SHOREHAM_138_CSC</p> <p>Mon 05/03/2021 to Fri 05/07/2021</p> <p style="padding-left: 20px;">0900 Continuous 1500</p> <p>Work scheduled by: LI</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - NPX_CSC</td> <td style="text-align: right;">0 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">330 MW</td> <td style="text-align: right;">330 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">330 MW</td> <td style="text-align: right;">330 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - NPX_CSC	0 MW	0 MW	Impacts Total Transfer Capability	330 MW	330 MW	TTC with All Lines In Service	330 MW	330 MW
	FWD	REV														
	(Import)	(Export)														
SCH - NPX_CSC	0 MW	0 MW														
Impacts Total Transfer Capability	330 MW	330 MW														
TTC with All Lines In Service	330 MW	330 MW														
<p>CLAY -EDIC 345_1-16</p> <p>Mon 05/10/2021 to Fri 05/14/2021</p> <p style="padding-left: 20px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>OSWEGO EXPORT 4850 MW</p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>															
<p>DUNWODIE_345KV_5</p> <p>Wed 05/12/2021 to Thu 05/13/2021</p> <p style="padding-left: 20px;">0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															
<p>DUNWODIE_345KV_7</p> <p>Wed 05/12/2021 to Thu 05/13/2021</p> <p style="padding-left: 20px;">0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

Wed 05/12/2021 to Thu 05/13/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

Wed 05/12/2021 to Thu 05/13/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_-STA_255_345_NH2

Mon 05/24/2021 to Fri 05/28/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2350 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 3150 MW

VOLNEY_-MARCY_345_19

Tue 06/01/2021 to Wed 06/02/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Tue 06/01/2021 to Wed 06/02/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30				FWD
Thu 06/03/2021	to	Wed 09/15/2021	<u>UPDATED</u> <u>by NGRID</u> <u>01/15/2021</u>	(Import)
0600	Continuous	0559		CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
MARCY__-EDIC__345_UE1-7				FWD
Thu 06/03/2021	to	Fri 06/04/2021		(Import)
0700	Continuous	1730		OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
MARCY__345KV_CSC				FWD
Sat 06/05/2021	to	Sat 06/05/2021		(Import)
0700	Continuous	1730		CENTRAL EAST - VC 2925 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 2975 MW
FRASANX-COOPERS__345_UCC2-41				FWD
Fri 06/25/2021	to	Tue 08/10/2021		(Import)
0700	Continuous	1530		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41				FWD
Fri 06/25/2021	to	Tue 08/10/2021		(Import)
0700	Continuous	1530		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
NIAGARA__345_230_AT4				FWD
Mon 07/12/2021	to	Fri 07/23/2021		(Import) (Export)
0500	Continuous	1700		SCH - OH - NY 1900 MW 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW 300 MW
				TTC with All Lines In Service 1950 MW 1700 MW
SAND_BAR-PLATSBRG_115_PV20				FWD
Tue 08/03/2021	to	Tue 08/03/2021		(Import)
0700	Continuous	1830		SCH - NE - NY
Work scheduled by: NYPA				Impacts Total Transfer Capability
				TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

KINTIGH_-STA_255__345_SH1-39

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
 0800 Continuous 1600
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PANNELL_-CLAY_345_1

Mon 09/20/2021 to Fri 09/24/2021
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

CLAY_-EDIC_345_2-15

Mon 09/20/2021 to Sat 10/16/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

PANNELL_-CLAY_345_2

Mon 09/27/2021 to Fri 10/01/2021
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021 **UPDATED by CONED 01/15/2021**
 0100 Continuous 0130
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**
 0100 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**
 0100 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS ___-HURLYAVE_345_301

FWD

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

FWD

Tue 10/26/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY ___345_Q11

FWD

Wed 10/27/2021 to Wed 12/01/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

(Import)

Work scheduled by: IESO

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

(Export)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

W49TH_ST_345KV_6

FWD

Mon 11/15/2021 to Sat 01/15/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Mon 11/15/2021 to Sat 01/15/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021
 0100 Continuous 1859
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021
 0100 Continuous 1859
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021
 0100 Continuous 1859
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021
 0100 Continuous 1859
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARC_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
 0100 Continuous 1859
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARC_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
 0100 Continuous 1859
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----			FWD	REV
			(Import)	(Export)
MASSENA -MARCY 765_MSU1				
Mon 11/15/2021	to	Tue 11/30/2021		
0100	Continuous	1859	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW

MASSENA -MARCY 765_MSU1			FWD	
			(Import)	
Mon 11/15/2021	to	Tue 11/30/2021	SCH - HQ_CEDARS	90 MW
0100	Continuous	1859	Impacts Total Transfer Capability	109 MW
Work scheduled by: NYPA			TTC with All Lines In Service	199 MW

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
			(Import)	
Mon 11/15/2021	to	Tue 11/30/2021	MOSES SOUTH	500 MW
0100		1859	Impacts Total Transfer Capability	2650 MW
Work scheduled by:			TTC with All Lines In Service	3150 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	REV
			(Import)	(Export)
Mon 11/15/2021	to	Tue 11/30/2021	SCH - HQ - NY	850 MW 0 MW
0100		1859	Impacts Total Transfer Capability	650 MW 1000 MW
Work scheduled by:			TTC with All Lines In Service	1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	
			(Import)	
Mon 11/15/2021	to	Tue 11/30/2021	SCH - HQ_CEDARS	90 MW
0100		1859	Impacts Total Transfer Capability	109 MW
Work scheduled by:			TTC with All Lines In Service	199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1			FWD	
			(Import)	
Mon 11/15/2021	to	Tue 11/30/2021	SCH - HQ_CEDARS	90 MW
0100		1859	Impacts Total Transfer Capability	109 MW
Work scheduled by:			TTC with All Lines In Service	199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	
			(Import)	
Mon 11/15/2021	to	Tue 11/30/2021	SCH - HQ_CEDARS	90 MW
0100		1859	Impacts Total Transfer Capability	109 MW
Work scheduled by:			TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>FRASER___345_FRASER SVC</p> <p>Wed 12/01/2021 to Mon 02/28/2022</p> <p style="padding-left: 40px;">0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2935 MW</p> <p>Impacts Total Transfer Capability 40 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MOSES___-ADIRNDCK_230_MAI</p> <p>Wed 12/01/2021 to Tue 05/31/2022</p> <p style="padding-left: 40px;">0700 Continuous 1300</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MOTTHAVN-RAINEY___345_Q12</p> <p>Thu 12/02/2021 to Wed 12/22/2021</p> <p style="padding-left: 40px;">0201 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>N.SCTLND-ALPS_____345_2</p> <p>Mon 05/02/2022 to Mon 05/09/2022</p> <p style="padding-left: 40px;">0600 Daily 1800</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - NE - NY 750 MW</p> <p>Impacts Total Transfer Capability 650 MW</p> <p>TTC with All Lines In Service 1400 MW</p>
<p>N.SCTLND-ALPS_____345_2</p> <p>Mon 05/02/2022 to Mon 05/09/2022</p> <p style="padding-left: 40px;">0600 Daily 1800</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - NPX_1385 100 MW 100 MW</p> <p>Impacts Total Transfer Capability 100 MW 100 MW</p> <p>TTC with All Lines In Service 200 MW 200 MW</p>
<p>HOMRC_NY-MAINS_NY_345_47</p> <p>Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020</p> <p style="padding-left: 40px;">0800 Continuous 1600</p> <p>Work scheduled by: PJM</p>	<p>SCH - PJ - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>
<p>HOMR_NYW-PIERC_NY_345_48</p> <p>Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020</p> <p style="padding-left: 40px;">0800 Continuous 1600</p> <p>Work scheduled by: PJM</p>	<p>SCH - PJ - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>

NYISO TRANSFER LIMITATIONS

Friday ,January 15, 2021 to Sunday ,July 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 06/01/2022 to Mon 11/14/2022
 0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW